



ms

Construction Report for Ohio SPS-1

DTFH61-96-C-00013

September 28, 1998



Submitted by

ERES
CONSULTANTS, INC.

**SPS-1 Construction Report
U.S. Highway 23, Southbound
Delaware County, Ohio
30 Miles North of Columbus, Ohio**

Sections 390101 to 390112, 390159 and 390160

**Federal Highway Administration
LTPP Division
North Central Region**

**Report Prepared By:
Mike A. Pozsgay
ERES Consultants, Inc.
505 West University Ave.
Champaign, Illinois 61820**

September 28, 1998

Table of Contents

| | |
|--|----------|
| 1 PROJECT OVERVIEW..... | 3 |
| 1.1 EXPERIMENTAL CELL..... | 3 |
| 1.2 PROJECT LOCATION | 3 |
| 1.3 ROAD AND TRAFFIC CHARACTERISTICS..... | 3 |
| 1.4 WEATHER MONITORING | 4 |
| 1.5 PAVEMENT INSTRUMENTATION..... | 4 |
| 1.6 SUBSURFACE STRUCTURES | 4 |
| 1.7 KNOWN DEVIATIONS FROM GUIDELINES | 5 |
| 1.8 CONSTRUCTION AND TRAFFIC SCHEDULING | 5 |
| 1.9 PERSONNEL..... | 5 |
| 1.10 SUMMARY OF KEY CONSTRUCTION EQUIPMENT..... | 6 |
| 2 PROJECT DETAILS..... | 7 |
| 2.1 CONSTRUCTION ACTIVITIES..... | 8 |
| 2.2 OBJECTIVES FOR MATERIAL SAMPLING AND TESTING | 9 |
| 2.3 LAYOUT OF MATERIAL SAMPLING AND TESTING PLAN | 11 |

Attachments

Attachment A: Project Location
Attachment B: Test Site Layout
Attachment C: Material Sampling and Testing
Attachment D: Project Deviation Reports

1

Project Overview

The Strategic Highway Research Program (SHRP) SPS-1 experimental project investigates the effect of structural factors in long term pavement performance of flexible pavements. The study objective includes a determination of the influence of environmental region and soil type on these factors. Accomplishing these objectives will provide substantially improved tools for use in the design and construction of new and reconstructed flexible pavements.

The factors studied include:

- Surface layer thickness
- Base course thickness
- Base type (material)
- Drainage (permeability)

These criteria will help provide conclusive results to be used in the design and construction of new and rehabilitated flexible pavements.

The Ohio SPS-1 site includes 12 SHRP test sections and 2 Ohio Department of Transportation (ODOT) test sections. Field tests and samples are obtained at different stages of construction from each test section. All samples are taken from the outer lane.

1.1 Experimental Cell

This project includes pavements on fine-grained active soils in the wet-freeze environmental zone. The subgrade soil generally falls into the F4 group, which is the most highly frost-susceptible classification.

1.2 Project Location

The Ohio SPS-1 site is located about 30 miles north of Columbus, Ohio on southbound U.S. 23. More specifically, the site runs parallel to Delaware Lake about two miles south of Waldo, Ohio. The test site is 3.37 miles long. See Attachment A for project maps.

1.3 Road and Traffic Characteristics

This four-lane section of U.S. 23 is classified as a rural arterial. Table 1 shows traffic data at the time of construction.

Table 1. Traffic Data for Ohio SPS-1.

| | |
|--|-------------------|
| Current average daily traffic (1994) | 20210 vehicles |
| Design year average daily traffic (2014) | 30320 vehicles |
| Design period | 20 years |
| Design hourly volume | 2426 vehicles |
| Truck distribution | 12% |
| Directional distribution | 55% |
| Design speed | 55 miles per hour |
| Legal speed | 55 miles per hour |

The roadway is relatively straight and flat with a maximum southbound grade not exceeding .68 percent. The lanes are 12 feet wide with an outside shoulder of 10 feet and an inside shoulder of four feet.

1.4 Weather Monitoring

During construction a site was prepared between stations 391+00 and 392+00 for a weather monitoring station. This unit was installed in 1995.

1.5 Pavement Instrumentation

A weigh-in-motion (WIM) system was installed to classify all individual single/tandem wheels in all lanes of this section of U.S. 23. The WIM equipment used in this project was manufactured by Mettler-Toledo, Inc. Their address is:

60 Collegeview Road
Westerville, Ohio 43081
Phone: (614) 841-5110

The WIM scale (in each lane) consists of two weigh plates mounted in the pavement which cover the entire 12-foot lane width. The WIM device is located at station 366+77.5 in the southbound direction. This is centrally located among the SPS test sections, and so it is a very accurate measurement of traffic data.

Instrumentation was also installed in each pavement layer to record load response parameters and environmental data. Load response data include strain, deflection and pressure. Environmental data include moisture conditions, freeze/thaw conditions, temperature of materials, and other parameters. These sensors will be located at instrumentation sites evenly located along the length of the test site.

1.6 Subsurface Structures

According to construction data sheets, several sections contain underground drainage structures. These test sections were located over drainage blankets with longitudinal

drains running continuously along the sections. The affected sections are: 390107, 390108, 390109, 390110, 390111, 390112 and 390160.

1.7 Known Deviations From Guidelines

See Attachment D for project deviation sheets.

1.8 Construction and Traffic Scheduling

Preparation of the embankment began as early as October 1994. In the spring of 1995, it was determined that some of the embankment was unsuitable. The embankment in these locations was removed, new fill was placed, and these sections were resampled. Subgrade preparation was completed by August of 1995. Base layer and asphalt placement was performed during September and October of 1995. The test sections were opened to traffic in November 1995.

1.9 Personnel

North Central Regional Coordination Office:

Tom Wilson
Co-Principal Investigator
505 West University Avenue
Champaign, Illinois 61820
(217) 356-4500

Field Crew:

Roger Green
Brad Young, certified field crew chief
Ohio Department of Transportation
1600 West Broad Street
Room 2025
Columbus, Ohio 43223
(614) 275-1394

Contractors:

Asphalt Paving
SE Johnson
1120 Milligan Court
Sidney, Ohio 45365-9196
(937)492-0027

1.10 Summary of Key Construction Equipment

The following equipment was used during construction.

Subgrade Preparation

- 22.1-ton sheepsfoot roller

Unbound Base Layer Placement

- 16.5-ton single drum vibratory roller
- CMI trimming machine

Asphalt Treated Base Layer Placement

- Blaw Knox PF-200B paver
- Asphalt drum mix plant
- 7.0-ton steel-wheel tandem roller
- 8.0-ton three-wheel steel roller

Asphalt Paving

- 7.0-ton steel-wheel tandem roller
- 8.0-ton three-wheel steel roller
- Pneumatic rubber-tired roller at 100 psi
- Blaw Knox PF-200B paver
- Asphalt drum mix plant

Placement of Asphaltic Concrete Pavement

- Blaw Knox PF200B Paver

Project Details

The layout of the project is shown in attachment B. Each test section is 500 ft long, not including a 50-ft monitoring section at each end. The pavement layer materials and nominal thickness for all sections are shown in table 2.

Figure B-2 in attachment B shows the site details used to identify test sections.

Table 2. Ohio SPS-1 Section Layout.

| Construction Station | SHRP ID | AC Thickness (in) (Layer 1) | Mat'l and Thickness (in) (Layer 2) | Mat'l and Thickness (in) (Layer 3) | Mat'l and Thickness (in) (Layer 4) | Drainage |
|----------------------|---------|-----------------------------|------------------------------------|------------------------------------|------------------------------------|----------|
| 325+00 to 320+00 | 390112 | 4 | ATB 12 | PATB 4 | - | Yes |
| 333+00 to 328+00 | 390111 | 4 | ATB 8 | PATB 4 | - | Yes |
| 341+00 to 336+00 | 390104 | 7 | ATB 12 | - | - | No |
| 348+00 to 343+00 | 390106 | 7 | ATB 8 | DGAB 4 | - | No |
| 355+00 to 350+00 | 390101 | 7 | DBAG 8 | - | - | No |
| 363+00 to 358+00 | 390107 | 4 | PATB 4 | DGAB 4 | - | Yes |
| 375+00 to 370+00 | 390102 | 4 | DGAB 12 | - | - | No |
| 382+00 to 377+00 | 390160* | 4 | ATB 11 | DGAB 4 | - | No |
| 392+50 to 387+50 | 390105 | 4 | ATB 4 | DGAB 4 | - | No |
| 399+75 to 394+75 | 390108 | 7 | PATB 4 | DGAB 8 | - | Yes |
| 406+50 to 401+50 | 390109 | 7 | PATB 4 | DGAB 12 | - | Yes |
| 413+50 to 408+50 | 390110 | 7 | ATB 4 | PATB 4 | - | Yes |
| 420+75 to 415+75 | 390103 | 4 | ATB 8 | - | - | No |
| 433+00 to 428+00 | 390159* | 4 | ATB 15 | CTPB 4 | DGAB 6 | Yes |

* Ohio DOT test sections Other sections are SHRP.

Note:

AC = Asphalt Concrete
 ATB = Asphalt Treated Base
 DGAB = Dense Graded Aggregate Base
 PATB = Permeable Asphalt Treated Base
 CTPB = Cement Treated Permeable Base

2.1 Construction Activities

This section describes the general procedure used to prepare all sections to specification.

Subgrade Preparation

The subgrade of all sections was prepared using a 22.1-ton sheepsfoot roller. Typical lift thickness was 12 in. It should be noted that section 390105 originally had 20 in of embankment, which was deemed unsuitable during the fall of 1994. Therefore, the embankment was cut down to 4 inches in the spring of 1995. Subgrade sampling, which occurred during the spring of 1994, will have to be redone.

Dense-Graded Aggregate Base (DGAB) Placement

Preparation of the DGAB layer was performed in the fall of 1995. A 16.5-ton single drum vibratory roller was used for compaction. Lift thickness ranged from 7 to 10 in, depending on the desired thickness of the layer. Where a 12 in DGAB layer was desired, two lifts of 7 and 8 in were typically used. All DGAB layers were cut to grade using a CMI trimming machine.

Permeable Asphalt-Treated Base (PATB) and Asphalt-Treated Base (ATB)

Asphalt for both the PATB and ATB layers was obtained from Amoco in Toledo, Ohio. Both types of layers were set down by a Blaw Knox PF 200B paver, with a single pass laydown width of 12.5 ft.

The asphalt-treated base was compacted using one to four lifts, depending on desired thickness. Each lift was typically broken down by 10 passes of an 8.0-ton three-wheel steel roller. Final compaction was done by approximately 10 passes of a 7.0-ton steel-wheel tandem roller. Laydown temperature for this layer averaged around 260 °F.

To allow for greater permeability, compaction of the PATB layer was done by 14 passes of a 7.0-ton steel-wheel tandem roller. Laydown temperature for this layer averaged 180° F.

Asphalt Concrete Plant

Asphalt concrete for this project was produced by a Stonco Drum Mix Plant, located about 25 miles (35 minutes) from this project.

Asphalt Paving

The asphalt concrete was placed with a Blaw Know Model PF200B paver. The asphalt had a mean laydown temperature of about 265 °F. Typically, the surface layer was compacted by the following method. Breakdown compaction was performed by about 10 passes of an 8.0-ton three-wheel steel roller. A pneumatic-tired roller at 100 psi was used

for intermediate compaction. Lastly, a 7.0-ton steel-wheel tandem roller made the final passes. For the binder layer compaction procedure, omit the intermediate pneumatic-tired roller.

Table 3. Construction Schedule.

| Test Section | | Construction | | Range of Thickness |
|--------------|-------------|--------------|--------------|--------------------|
| Layer | Designation | Start | Complete | |
| 1 | Subbase | October 1994 | August 1995 | - |
| 2 | DGAB | August 1995 | October 1995 | 0"-12" |
| 3 | PATB | August 1995 | October 1995 | 0"-4" |
| 4 | ATB | August 1995 | October 1995 | 0"-15" |
| 5 | Surface | August 1995 | October 1995 | 4"-7" |

2.2 Objectives for Material Sampling and Testing

Material sampling and field testing (MST) are required at different stages of construction. LTPP sampling and field testing procedures have been developed specifically for the SHRP program. All activities were performed in accordance with these guidelines unless otherwise specified. The following sections specify the sampling and field tests that were performed on each layer.

Subgrade

- Obtained thin-wall tube samples.
- Obtained bulk samples and moisture samples.
- Conducted moisture and density tests using the nuclear gauge on the prepared subgrade surface.
- Conducted elevation measurements on the prepared subgrade surface.
- Conducted tests using a falling weight deflectometer (FWD) along the outer wheelpath and mid-lane of the compacted subgrade surface.
- Conducted auger probes on the shoulder of test sections to a depth of 20 ft from the prepared subgrade surface to detect the presence of a rigid layer.

Embankment

- Obtained bulk samples and moisture samples.
- Conducted moisture and density tests using the nuclear gauge on the prepared embankment surface.
- Conducted elevation measurements on the prepared embankment surface.
- Conducted FWD tests along the outer wheelpath and mid-lane of the prepared embankment surface.

Dense-Graded Aggregate Base (DGAB)

- Obtained bulk samples of uncompacted permeable asphalt treated base material from the paver or the haul vehicle immediately prior to lay-down.
- Conducted elevation measurements on the prepared surface of the permeable asphalt treated base.
- Conducted FWD tests along the outer wheelpath and mid-lane of the compacted permeable asphalt-treated base.

Asphalt-Treated Base (ATB)

- Obtained bulk samples of uncompacted asphalt-treated base material from the paver or haul vehicle immediately prior to lay-down.
- Conducted nuclear density tests on the compacted asphalt-treated base.
- Conducted elevation measurements on the prepared surface.
- Conducted FWD tests along the outer wheelpath and mid-lane.
- Obtained cores from the asphalt-treated base layer.

Asphalt Concrete (AC)

- Obtained bulk samples of uncompacted asphalt concrete from the paver or haul vehicle immediately prior to laydown. Samples from the intermediate course and the surface course are required.
- Obtained bulk samples of asphalt cement used in the asphalt concrete from the plant.
- Conduct nuclear density tests on the compacted asphalt concrete intermediate course and the surface course.
- Conduct elevation measurements on the prepared asphalt concrete surface.
- Obtain cores from the asphalt concrete layer.

Samples for Long-Term Storage

- Obtained samples of the different types of asphalt cement used for asphalt-based layers.
- Obtained bulk samples of the graded course and fine aggregate used for all asphalt-based layers except the permeable asphalt-treated base.
- Bulk samples of the uncompacted mix from all asphalt-based layers.

2.3 Layout of Material Sampling and Testing Plan

Table 4 shows the naming scheme for all samples taken from all layers.

Table 4. Method for Naming Samples.

| | |
|-------------|---|
| B1 – B7 | Bulk samples and moisture samples from the prepared subgrade. |
| B8 – B14 | Bulk samples and moisture samples from the prepared embankment. |
| B16,B18,B19 | Bulk samples and moisture samples from the prepared aggregate base. |
| B15,B17,B20 | Bulk samples from uncompacted permeable asphalt-treated material. |
| B21 – B23 | Bulk sample from uncompacted asphalt-treated base. |
| B24 – B27 | Bulk samples of uncompacted asphalt concrete. Obtained samples from intermediate course and surface course. |
| A1 – A21 | Shelby tube samples from subgrade. |
| S1 – S8 | Shoulder probes (20 ft). |
| T1 – T128 | In-place density and moisture tests. |
| T129 – T155 | In-place density tests on prepared asphalt concrete. Performed tests on intermediate course and surface course. |
| T156 – T197 | In-place density tests on prepared asphalt concrete. Perform tests on intermediate course and surface course. |
| C1 – C69 | Asphalt cores. At specified locations obtained cores from the asphalt-treated base in addition to the asphalt concrete cores. |

See attachment C for figures showing sampling and testing locations in each layer.

Attachment A
Project Location







Figure A-1. General Project Location.



Attachment B
Test Site Layout

Figure B-1. Test Section Layout.





NUMERALS SHALL BE WHITE AND 12 INCHES IN HEIGHT

- ⑧ SHRP SECTION 10 NUMBER 16 DIGIT NUMBER
- ① NUMBER ON PAVEMENT, '0'
- ② NUMBER ON PAVEMENT, '1'
- ③ NUMBER ON PAVEMENT, '2'
- ④ NUMBER ON PAVEMENT, '3'
- ⑤ NUMBER ON PAVEMENT, '4'
- ⑥ NUMBER ON PAVEMENT, '5'




Figure B-2. Test Sections Markings.

Attachment C

Material Sampling and Testing Plan

Figure C-1. Overview of Sampling and Testing Plan for Subgrade.




Figure C-2. Overview of Sampling and Testing Plan for Embankment.




Figure C-3. Overview of Sampling and Testing Plan for DGAB.




Figure C-4. Overview of Sampling and Testing Plan for PATB.




Figure C-5. Overview of Sampling and Testing Plan for ATB.





Figure C-6. Overview of Sampling and Testing Plan for Asphalt Concrete.



Attachment D

Project Deviation Reports

| | | | | | | | | | |
|--|--|---|---|---|---|---|---|---|---|
| LTPP SPS Project Deviation Report Construction Guidelines Deviation | State Code Project Code <table style="float: right; text-align: center; border-collapse: collapse;"> <tr> <td style="border-bottom: 1px solid black; width: 20px;"> </td> <td style="border-bottom: 1px solid black; width: 20px;"> </td> <td style="border-bottom: 1px solid black; width: 20px;">3</td> <td style="border-bottom: 1px solid black; width: 20px;">9</td> </tr> <tr> <td style="border-bottom: 1px solid black;">0</td> <td style="border-bottom: 1px solid black;">1</td> <td style="border-bottom: 1px solid black;">0</td> <td style="border-bottom: 1px solid black;">0</td> </tr> </table> | | | 3 | 9 | 0 | 1 | 0 | 0 |
| | | 3 | 9 | | | | | | |
| 0 | 1 | 0 | 0 | | | | | | |

- ☒ Comments Pertain to All Test Sections on Project
☐ Comments Pertain Only to Section(s): (Specify) _____

Construction Guidelines Deviation Comments

Unbound aggregate base layer cut to grade using a CMI trimming machine.

390105 and 390108: Original embankment material placed was unsuitable. Embankment removed and cut down. Now the embankment has 4 feet of fill. Sampling was redone in light of this situation.

| | | | | | | | | | |
|--|---|------------|---|---|--|--------------|---|---|---|
| LTPP SPS Project Deviation Report Site Location Guidelines Deviations | <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">State Code</td> <td style="width: 10%; text-align: center;">3</td> <td style="width: 10%; text-align: center;">9</td> <td style="width: 10%;"></td> </tr> <tr> <td>Project Code</td> <td style="text-align: center;">0</td> <td style="text-align: center;">1</td> <td style="text-align: center;">0</td> </tr> </table> | State Code | 3 | 9 | | Project Code | 0 | 1 | 0 |
| State Code | 3 | 9 | | | | | | | |
| Project Code | 0 | 1 | 0 | | | | | | |

☒

Comments Pertain to All Test Sections on Project

☐

Comments Pertain Only to Section(s): (Specify) _____

Site Location Guideline Deviation Comments

None known.

| | | | |
|--|--------------|----------|----------|
| LTPP SPS Project Deviation Report Data Collection and Materials Sampling and Testing Deviations | State Code | <u>3</u> | <u>9</u> |
| | Project Code | <u>0</u> | <u>1</u> |



Comments Pertain to All Test Sections on Project



Comments Pertain Only to Section(s): (Specify) _____

Data Collection & Material Sampling and Testing Deviation Comments

Minor deviations noted on sampling data sheets.



Submitted by

ERES
CONSULTANTS, INC.

**505 West University Avenue
Champaign, IL 61820-3915**

Phone (888) 367-3737

Fax (217) 356-3088

www.eresnet.com

ERES Project No. 95-075-R1