SPS-6 Construction Report US Highway 12 Westbound Approximately 15 Miles East of Aberdeen, South Dakota Test Sections 460601 - 460608

Federal Highway Administration Long Term Pavement Performance North Central Region

Report Prepared By:

Ronald R. Urbach, CET Benjamin J. Worel, PE Braun Intertec Corporation 6875 Washington Avenue South P.O. Box 39108 Minneapolis, MN 55439-0108

> Project DBNX-92-700 June 28, 1996



Braun Intertec Corporation

6875 Washington Avenue South P.O. Box 39108 Minneapolis, Minnesota 55439-0108

612-941-5600 Fax: 942-4844

Engineers and Scientists Serving the Built and Natural Environments®

June 28, 1996

Mr. Richard Ingberg Regional Engineer 6875 Washington Avenue South P.O. Box 39108 Minneapolis, MN 55439-0108

Dear Mr. Ingberg:

Enclosed is the construction report for the SPS-6 South Dakota project.

If you have any questions about this report please call either Ronald Urbach at (612) 942-3055 or Benjamin Worel at (612) 942-3057.

Sincerely,

Ronald R. Uzbach, CET

Benjamin J. Worel, PE

Attachment: Report

c: Mr. Monte Symons, FHWA

Mr. John Miller, PCS/Law

Mr. Cameron Kruse, Braun Intertec

g:\wpfiles\becky\ron.u\96constr.rep\sps6.sd

Table of Contents

Description	Page
1 0 Introduction	1
1 1 Experimental Cell	1
1 2 Summary of Supplemental Testing Sections	1
1 3 Project Location	1
1 4 Type of Roadway	1
1 6 Known Deviations from Guidelines	2
1 7 Geometry	2
1 8 Underground Structures Within Test Sections	2
1 9 Installation of Weather Station	2
1 10 Installation of the WIM	2
1 11 Schedule for Opening to Traffic	2
1 12 General Problems	3
1 13 Resident Engineer Information	3
1 14 Materials Sampling and Testing	3
1 15 Contractor Information	4
1 16 Summary of Key Construction Equipment	4
2 0 Project Details	5
2 1 Summary of the Procedures	6
Attachments	

Attachment	Δ	Project	Location	Site	Man
Attachinent	\mathbf{r}	LIGIECT	LUCALIUII	SILC	שמועו

Attachment B Project Location Map
Attachment C Test Section Layout

Attachment D Project Deviation Report
Attachment E Pre Construction Sampling and Testing Plan
Attachment F Post Construction Sampling and Testing Plan
Attachment G Test Section Construction Activities

1.0 Introduction

The SPS-6 is a study of the rehabilitation of jointed Portland Cement Concrete (PCC) pavement. It is a study of various PCC concrete restoration techniques in combination with variations in asphalt overlay thicknesses from 4 and 8 inches

1.1 Experimental Cell

This project is located in the dry-freeze environmental region. The subgrade soil is tostrofit fine-grained. The agency classified the pavement as being in fair condition. The reason for rehabilitation is combination of D-Cracking, fording, pumping, and joint failure.

1.2 Summary of Supplemental Testing Sections

The agency has included three supplemental test sections in this project

- Installation of reinforcing 4-inch grade, with joint overlay
- Crack, break, and seat with reinforcing 4-inch grade, with joint overlay
- Crack, break, and seat with 6-inch overlay

1.3 Project Location

This SPS project is located on westbound US Highway 12 It is approximately 15 miles east of Aberdeen, South Dakota, on the west side of the small town of Groton, South Dakota The project starts at approximately milepost 307 17 and end, approximately at milepost 308 52

1.4 Type of Roadway

The existing pavement is an 8-inch thick jointed plaint concrete. There are approximately 4 inches of cement treated aggregated base over the clay subgrade. The joint spaces are random distances of 16 feet, 17 feet, 21 feet, and 20 feet. And joints are placed as skew

The concrete pavement was originally placed in 1973 There are two lanes of traffic in each direction

The reason for the rehabilitation was that the pavement was experiencing D-crack, fording, pumping, and joint (load-transfer) failures

1.5 Traffic Characteristics

Annual average daily traffic (two directions)	7,480
Percent heavy trucks and combinations (of AADT)	10 4 percent
Count Year of AADT Estimates	1990
18-kip ESAL rate in proposed study lane (ESALs/year)	200,000
Estimated total 18-kip ESAL applications in study lane	2,500,000

The test sections are located so as to have only local crossroads and crossovers within the project. The crossroads are travel roads have only a limited amount traffic and should not affect the traffic counts on the project.

1.6 Known Deviations From Guidelines

There are few minor deviations for this project and they are summarized in the project deviation report formats in Attachment D of this construction report

1.7 Geometry

The roadway is relatively straight with very little grade change. When the roadway was constructed in 1972-73, there were approximately 2 to 3 feet of fill clay soil placed to proposed grade.

1.8 Underground Structures Within Test Sections

The test sections were located as to not to have any underground structures within the test sections Because of the relatively flat area, crossover core rise was very limited in this area

1.9 Installation of Weather Station

There was no weather station required for SPS-6 project

1.10 Installation of the WIM

The WIM is located on the west end of the project. For uniform support for the existing concrete pavement was removed and new concrete was placed foundation for the weigh-inmotion. The weigh-in-motion was placed from project stationing 426+40 to 425+80. The WIM system is using the bending-plate technology. It is manufactured by

International Road Dynamics Cooperated 702 43rd Street East Saskatoon, Saskatchewan Canada, S7K-3T9

The contact person is Mr Rod Klashinsky, at (306) 934-6777

The weigh-in-motion was not installed by representatives of International Road Dynamics They were assisted by local contractors for some of the work

1.11 Schedule for Opening to Traffic

The patching of the existing PCC was started in April, 1992 The rehabilitation was completed and opened to traffic in September, 1992

During the rehabilitation of the PCC permanent lane closures for a single lane of traffic were placed during the rehabilitation of the PCC During the overlay processes temporary lane closures were placed on alternative sides of the roadway

1.12 General Problems

There were no major weather or equipment related delays

1.13 Resident Engineer Information

The coordination of this project was handled through the South Dakota Department of Transportation, Material and Research Office, is located in Pierre, South Dakota

Mr David Huft	(605) 773-3292	South Dakota Department of Transportation
Mr Blare Lunde	(605) 773-5961	700 Braodway Avenue East
Mr Cannons Marks	(605) 773-3370	Pierre, South Dakota 57501-2586
Fax Number	(605) 773-3921	

The day-to-day project management was handled through the Aberdeen, South Dakota Area Office

The people involved are from this office were

Mr	Eugene Mattern, Area Engineer	(605) 622-2244
Mr	Gary De Jong	(605) 662-7898
Mr	Havey Michlitch	(605) 662-7898

South Dakota Department of Transportation West Highway 12 P O Box 1767 Aberdeen, South Dakota 57402-1167

Mr Michlitch was the field engineer and was responsible for obtaining and completing construction data forms

1.14 Materials Sampling and Testing

The pre-construction material sampling and testing was completed on April 7 and April 8, 1992. This was done under contract with the agency and Braun Intertec Engineering

Mr Mark Flynn Braun Intertec Engineering 6800 South County Road 18 Minneapolis, MN 55439-0108

Phone (612) 941-5600 Fax (612) 941-4151

The sampling during construction and the post construction sampling was coordinated by Mr Havey Michlitch The sampling, testing and coring was performed by agency personnel and agency equipment

Representatives from the LTPP North Central Office include

Dr Eugene Skok Mr Benjamin Worel Mr Robert Van Sambeek Mr Ronald Urbach

SHRP Regional Engineer

Mr Richard Ingberg 6875 Washington Avenue South P O Box 39108 Minneapolis, MN 55439-0108 Phone (800)-344-7477 Fax (612) 942-3059

1.15 Contractor Information

The general contractor for the project was

Border States Paving P O Box 3162 Fargo, North Dakota 58102

The subcontractor to Border States Paving was The Concrete Doctor, which performed the PCC concrete under-sealing

The Highway Services performed the repair of the PCC pavement

1.16 Summary of Key Construction Equipment

PCC Patching

Diamond Blade Pavement Saw Tractor Backhoe Jack Hammer

Asphalt Batch Plant

Boeing Dryer Drum

Asphalt Pavement Placement

Barber Greene Model BG260 Paver Caterpillar Model WE851B Pick Up Machine

Barber Greene Model SB140 Single Steel Drum Vibratory Roller Double-drum Steel Vibratory Roller

Crack/Break and Seat

Guillotine Drop Hammer 35 Tone Seating Roller Sweeper

Subdrainage Retrofit

Trenching Machine
Tractor Backhoe
Small Vibrating Compactor

Crack Sealing

Diamond Blade Pavement Saw Air Compressor with Sand-Blasting Equipment Crafco Hot Pour Joint Seal Equipment

Surface Grinding

36-inch Wide Surface Grinder

2.0 Project Details

Attachment A is a copy of the map for the state of South Dakota, which indicates all GPS and SPS projects

Attachment B is a copy of the site location map from the project specifications

Attachment C is a copy of the tests section location map, which indicates the test section with the 6 digit LTPP number. This map also is a reference to the project stationing, type of equipment, type of restoration that was performed, and asphalt overlay thicknesses

Attachment D is a copy of the LTPP SPS deviation report

Attachment E is a copy of the pre construction material sampling and testing plan. This work was performed under contract with the agency by Braun Intertec Engineering

Attachment F is a copy of the post construction sampling and testing plan. This work was done by agency personnel, using agency equipments

Attachment G is a table indicating the type of work that was performed on each of the test sections. This summary includes both the eight core experiment test sections and three supplemental test sections.

2.1 Summary of the Procedures

PCC Patching

A chaindrag was used to determine the areas where patching was required A diamond-blade pavement saw was used to cut off the perimeter of the areas to be patched A jack hammer was then used to break up the material to be removed, a tractor backhoe removed the material After the areas were prepared for patching, concrete ready mix from Aberdeen Ready Mix was used to do the patching

Crack/Break and Seat

A Guillotine style drop hammer was used to crack the pavement. After the pavement was cracked, the 35-ton seating roller was to used to seat the pavement. After the seating roller was done, a power sweeper was used to remove any concrete ships were left on the pavement.

Subdrainage Retrofit

A trenching machine was used to prepare the area along the edge of the pavement for the installation of the drain tile. A small vibrating compactor was used to compact the backfill as it was placed. A small tractor backhoe was used to excavate for the edge drains outlays.

Surface Grinding

A 36-inch wide surface grinder was used to grind the PCC pavement. This was done in the areas where asphalt concrete overlays were not placed. The surface grinding was done to remove the fording of joints.

Asphalt Paving

An asphalt patching plan Boeing dryer drum plant was used to make the asphalt concrete pavement. A Barber Greene Model BG260 paver and a Barber Greene Model SB140 paver were used to place the asphalt concrete pavement. The asphalt concrete mix was brought to the project with belay dump type tracks. A Caterpillar model WE851B pick up machine was used to pick up the asphalt concrete from the pavement and place it into the paver. By using the pick up machine this eliminated the paver stopping and starting for each load of mix. By eliminating frequent start/stops, a better rating surface should result. A single-drum steel vibratory roller and a double-drum steel vibratory roller were used to compact the asphalt concrete pavement.

Crack Sealing

A diamond-blade pavement saw was used to prepare the crack for sealing and to prepare the reservoir. After this was done, an air compressor with sand blasting equipment was used to clean the edge of joint. After the joints were sand blasted, compressed air was used to clean out the joint. A Crafco hot pour joint seal equipment was used to place the hot joint sealing.


After the concrete patching was performed, temporary traffic control was used to place the asphalt concrete overlay

Traffic was placed on the project in October, 1992

g \wpfiles\becky\ron u\96constr rep\sps6 sd

Attachment A Project Location Site Map

LTPP TEST SITE LOCATIONS SOUTH DAKOTA GENERAL PAVEMENT STUDIES



DECEMBER 1994


Attachment B
Project Location Map

F0012(61)306

BROWN & DAY COUNTIES

PCC PAVEMENT CRACKING & SEATING ASPHALT CONCRETE RESURFACING

AND FLATTENING SLOPES ON APPROACHES



R60W

R6IW

Attachment C Test Section Layout

460601
ROUTINE MAINTENANCE
430+10 - 435+10
NO OVERLAY

460602
MINIMUM RESTORATION
437+00 - 447+00
NO OVERLAY



460605

MAXIMUM RESTORATION (CPR)

1451+00 - 461+00

NO OVERLAY

460604
MINIMUM RESTORATION
468+09 - 473+09
SAW & SEAL JOINTS IN AC
4° OVERLAY

460603 MINIMUM RESTORATION 479+94 - 484+94 4° OVERLAY

460606 MAXIMUM RESTORATION (CPR) 487+12 - 492+12 4° OVERLAY

460661 (460611)
REINFORCING GRID (STATE EXP.)
493+88 - 498+88
4" OVERLAY

460662 (460610)

CRACK, BREAK & SEAT
501+08 - 506+08 (STATE EXP.)

REINFORCING GRID
4* OVERLAY

460607 CRACK, BREAK & SEAT 508+11 - 513+11 4° OVERLAY

460660 (460608 - 460609)

CRACK, BREAK & SEAT
514+94 - 519+94
6' OVERLAY

(STATE EXP.)

460608 (460609) CRACK, BREAK & SEAT 522+05 - 527+05 8' OVERLAY

SOUTH DAKOTA SPS 6 US-12 WESTBOUND WEST OF GROTON

MARCH 1,1995 STA 501+22 = MP 308 shltpp\shp\spss_sd.ch3

NOTE:

Sections were changed 6/16/93 memo to: 480809 -- 480808 480808 -- 480860 Sections were changed 2/11/94 to:

460611 -- 460661 State normal practice is the same as section 460607 (no 460659 needed)

460610 - 460662

Attachment D LTPP SPS Project Deviation Report

LTPP SPS Project Deviation Report Project Summary Sheet	State Code Project Code	0	6	4 0	6				
	<u></u>								
Pı	roject Classification Ir	formation							
SPS Experiment Number SPS-6	State o	or Province So	uth Dakota						
LTPP Region	□ North	Atlantic No	rth Central	☐ Southe	rn 🗆 Western				
Climate Zone	■ Dry-Freeze □	Dry-No Free	ze 🗆 Wei	-Freeze 🗆	Wet-No Freeze				
Subgrade Classification	■ Fine	e Grain 🗆 Co	oarse Grain	?□ Actı	ve (SPS-8 Only)				
Project Experiment Classification Designation (SPS 1, 2 and 8) SPS-6									
Construction Start Date April, 1992	Constr	uction End Da	te Septem	ber, 1992					
FHWA Incentive Funds Provided to Agency	for this Project				■ Yes □ No				
Deviation Summary									
Site Location Deviations	No Deviation	ns 🗆 Minor	Deviations	☐ Signif	icant Deviations				
Construction Deviations	☐ No Deviation	ons Minor	Deviations	□ Signif	icant Deviations				
Data Collection and Processing Status Summary									
Inventory Data (SPS 5,6,7,9)	☐ Complete	Submission	Incompl	ete 🗆 Da	a Not Available				
Materials Data	☐ All Sch	eduled Sample	s Obtained	and Tested	■ Incomplete				
Construction Data	☐ All Required D	ata Obtained	■ Incomp	lete/Missin	g Data Elements				
Historical Traffic Data		equired Histori uired Estimates			ed (SPS 5,6,7,9)				
Traffic Monitoring Equipment					installed On-Site ipment Installed				
Traffic Monitoring	red Continuous	☐ Minimum	☐ Below	Mınımum	☐ Site Related				
Traffic Monitoring Data	■ Monitoring	Data Submitte	ed 🗆 No	Monitoring	Data Submitted				
FWD Measurements	■ Preconstruction ■ Post-cons	1 Tests Perforn struction Tests			Tests Performed				
Profile Measurements	■ Preconstruction Tes	ts Performed	Post-Co	onstruction '	Tests Performed				
Distress Measurements	■ Preconstruction Tes	ts Performed	Post-Co	onstruction '	Tests Performed				
Maint & Rehab Data	☐ Complete	Submission	Incompl	ete 🗆 Da	ta Not Available				
Friction Data	■ Complete	Submission	☐ Incompl	ete 🗆 Da	ta Not Available				
	Report Status	3							
Materials Sampling and Test Plan		Document Pr	epared \square	Final Subr	nitted to FHWA				
Construction Report		Document Pr	epared	Final Subr	nitted to FHWA				
AWS (SPS 1, 2, & 8) NA	☐ AWS Installe	ed 🗆 AWS II	nstallation]	Report Subr	nitted to FHWA				
Page 1 of 1 Preparer Ro	onald Urbach		Ι	Date June	28, 1996				

LTPP SPS Project Deviation Report Data Collection and Materials Sampling and Testing Deviations	State Code Project Code	0	6	<u>4</u> <u>0</u>	6
X Comments Pertain to All Test Sections on Project			_		_
Comments Pertain Only to Section(s) (Specify)			<u> </u>		
Date Collection & Material Sampling and Testing Deviation	on Comments				. "
Rod and level elevation measurements were not performed	to evaluate overl	ay thickne	ess		
Some agency laboratory testing was performed using non l	LTPP protocols				
Some inventory data missing, lack of records at agency					
			·		
			<u>-</u>		
				<u> </u>	
				<u></u>	

Date June 28, 1996

Page 1 of 1 Preparer Ronald Urbach

LTPP SPS Project Deviation Report Site Location Guidelines Deviations	State Code Project Code	<u>0</u>	6	40	6 0
X Comments Pertain to All Test Sections on Project					
X Comments Pertain Only to Section(s) (Specify)					<u> </u>
Site Location Guideline Deviation Comments					
None					 ;
				·	
					
			_		

Date June 28, 1996

Page 1 of 1

Preparer Ronald Urbach

LTPP SPS Project Deviation Report Construction Guidelines Deviations	State Code Project Code	0	6	4 0	6 0
X Comments Pertain to All Test Sections on Project					
Comments Pertain Only to Section(s) (Specify)				··-	·
Construction Guidelines Deviation Comments	····	•••			
Overlay thickness were with in the 25 4 m (1") of design					
	<u></u>			" .	
					<u> </u>
				<u></u>	

Page 1 of 1 Preparer Ronald Urbach

Date June 28, 1996

LTPP SPS Project Deviation Report Other Deviations	State Code Project Code	<u>o</u>	6	4 0	6 0
X Comments Pertain to All Test Sections on Pro	oject	-			
X Comments Pertain Only to Section(s) (Specif	ý)				
Other Deviation Comments				<u> </u>	
Some of the test sections had their numbers changed					
			<u>.</u>		
				-	
			<u>.</u>		
		<u> </u>			!

Page 1 of 1

Preparer Ronald Urbach

Date June 28, 1996

Attachment E
Pre Construction Sampling and Testing Plan



Braun Intertec Pavement, Inc. 1983 Sloan Place St Paul, Minnesota 55117 2004 612 776 7522 Fax 776 7201

Engineers and Scientists Serving the Built and Natural Environments

PRE-CON (COPY)

DATE

March 23, 1992

MEMO TO

Mr Blair Lunde

FROM

Ron Urbach RR U

RE

Pre-Construction Materials Sampling and Testing PLAN

As indicated in my memo dated March 17, 1992, pre-construction materials sampling and testing is part of the requirements for the SHRP SPS-6 projects. This project is located on Westbound US Highway 12 near Groten, South Dakota

Braun Intertec Engineering (the SHRP NC drilling and sampling contractor) estimated the time needed to complete the recommended drilling and sampling to be approximately 1-1/2 days

Attached is a copy of the sampling plan This plan was completed using the SHRP Specific Pavement Studies Materials Sampling and Testing Requirements for experiment SPS-6 rehabilitation of jointed Portland Cement concrete pavements

There are eight test sections and one supplemental state sections

In place of the test pits three 12" OD cores/soil sampling will be performed with the addition of the state supplemental section

Coring and/or sampling to be performed

- 22 -4" OD cores
- 3 -6" OD cores with 2 thin-walled tubes or splitspoon samples or combination per hole
- 9 -12" BA holes will be completed After coring, bulk sampling will be completed in each of the BA holes
- 20' auger probes may be performed If the DOT can supply soils 3 information the 20' auger probes will not be completed

The location of the cores may be shifted because of joints or cracks

We would like you to supply a proposed sampling plan for the during and postconstruction sampling and testing

Please contact me if you require additional information

Gene Skok CC

Eugene P Matterw

Dick Ingberg

Kent Larson





Figure A.1 Example of "Pre-Construction" Sampling Area Plan



O 4" OD CORE

Auger Probe in Shoulder

Figure A.2 Example of "Pre-Construction" Sampling Plan for Test Section 1




Figure A.3 Example of "Pre-Construction" Sampling Plan for Test Section 2





Figure A.4 Example of "Pre-Construction" Sampling Plan for Test Section 5

A-5




O 4" OD CORE

4" OD CORE OF PCC AND TREATED LAYERS

6" OD CORE AND AUGER BORING


○ 12" OD CORE

Figure A.5 Example of "Pre-Construction" Sampling Plan for Test Section 3



O 4" OD CORE

Figure A.6 Example of "Pre-Construction" Sampling Plan for Test Section 4



O 4" OD CORE

Figure A.7 Example of "Pre-Construction" Sampling Plan for test Section 6





Figure A.8 Example of "Pre-Construction" Sampling Plan for Test Section 7



O 4' OD CORE

■ 4" OD CORE OF PCC AND TREATED LAYERS

⊗ AUGER PROBE IN SHOULDER

Figure A.9 Example of "Pre-Construction" Sampling Plan for Test Section 8




Figure A.9 Example of "Pre-Construction" Sampling Plan for Test Section 9

Attachment F Post Construction Sampling and Testing Plan


ABR. AREA



Department of Transportation

Division of Planning

700 E Broadway Avenue Pierre, South Dakota 57501-2586 605/773-3174 FAX 605/773-3921



Office of Research

May 26, 1992

Ron Urbach Braun Intertec Pavement, Inc 1983 Sloan Place St Paul, Minnesota 55117-2004

Dear Ron,

The South Dakota Department of Transportation will be taking four inch diameter cores after construction as required in Table 4 of the <u>Material Sampling and Testing Requirements</u> for experiment SPS-6 The cores will be taken in the areas listed on the enclosed site layout and sampling location sheets

Testing of the materials will be taken care of by the South Dakota Department of Transportation as specified in the <u>Material Sampling and Testing Requirements</u>

If any additional information is needed please contact me at (605) 773-5961 or Dave Huft at (605) 773-3358

Sincerely,


Blair Lunde


CC Eugene Mattern

UPPATED BILL


=> CORE DES FORM
(ALL CORES DOCUMENTED)

=> TEST RESULT OBTAINED







O 4" OD Core




O 4" OD Core




O 4" OD Core




O 4" OD Core




O 4" OD Core



O 4" OD Core



O 4" OD Core



O 4" OD Core

Attachment G Test Section Construction Activities

Test Section Construction Activities

			_	Т	1	т.	Т				Т.	Т		
	lnetoll	Doinfouging	Grid	S S		OX X	Var	Vec	en l	ON N	S S	ON ON	ON NO	OZ OZ
Saw & Seal	Lointe In	Acabolt	Concrete	ON	C. Z	GZ.	OZ Z	ON N		NG Z	Ves	S ON	OV.	S Z
		Felge	Drain	Yes	Yes	Yes	Yes	S N	21.7	I CS	o Z	Vec	S N	oN _O
	JJd	Pavement	Undersealing	C.N.	S Z	SZ Z	ON ON	ON.	î	S N	ON ON	Ser.	S	oN.
	PCC	Pavement	Grinding	oN ON	oZ.	οN	S Z	Z	°N	ON.	oN.	Yes	Yes	N _O
	[nsta]]	Dowel In	Sawed Slot	No	ON	Š	oZ.	οχ	Vec	S Z	SZ OZ	Yes	SZ.	No
	Full	Denth	Repair	No	No	SN	No	Yes	Vec	Yes	Yes	Yes	Yes	oN
•		Spall	Repair	No	No	oN	No	Yes	Yes	Yes	Yes	No	oN.	No
	Sealing	Random	Cracks	No	No	No	No	cN	oZ.	ů. No	o _N	Yes	Yes	oN
<u> </u>	Pavement	Joint	Sealing	oN	No	No	No	οN	oN	οN	No	Yes	Yes	No
PCC	Pavement	Cracking &	Seating	Yes	Yes	Yes	Yes	οχ	No	ON	Š	Š	oN	No
Asphalt	Concrete	Class G	Depth	∞	9	4	4	4	4	4	4		ı	
		Test	Section	460608	460660	460607	460662	460661	460606	460603	460604	460605	460602	460601

g:/wpfiles/becky/ron.u/sps6.gm