



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



New York

## **LTPP Specific Pavement Studies**

Construction Report on  
SHRP 360800, SPS-8 Project,  
Brockport, NY, Summer of 1994

---

### **Notice**

This document is disseminated under the sponsorship of the Department of Transportation in the interest of information exchange. The United States Government assumes no liability for its contents or use thereof.

The contents of this report reflect the views of the contractor who is responsible for the accuracy of the data presented herein. The contents do not necessarily reflect the official policy of the Department of Transportation.

This report does not constitute a standard, specification, or regulation.

The United States Government does not endorse products or manufacturers. Trade or manufacturer's names appear herein only because they are considered essential to the object of this document.

## **LTPP Specific Pavement Studies**

Construction Report on SHRP 360800, SPS-8 Project  
Brockport, NY, Summer of 1994

---

**Report No. FHWA-TS-95-36-01**

*Prepared by*

Pavement Management Systems Limited  
415 Lawrence Bell Drive - Suite 3  
Amherst, New York 14221

*Prepared for*

Federal Highway Administration  
LTPP-Division, HNR-40  
Turner-Fairbanks Highway Research Center  
6300 Georgetown Pike  
McLean, Virginia 22101

March 1995

**Technical Report Documentation Page**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                      |  |                                                       |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------------------|--|-------------------------------------------------------|--|
| 1. Report No.<br><b>FHWA-TS-95-36-01</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  | 2. Government Accession No.          |  | 3. Recipient's Catalog No.                            |  |
| 4. Title and Subtitle<br><b>LTPP Specific Pavement Studies<br/>Construction Report, SHRP 360800, SPS-8 Project,<br/>Brockport, NY, Summer 1994</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |                                      |  | 5. Report Date<br><b>March 1995</b>                   |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                      |  | 6. Performing Organization Code                       |  |
| 7. Author(s)<br><b>Basel Abukhater</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |                                      |  | 8. Performing Organization Report No.                 |  |
| 9. Performing Organization Name and Address<br><b>Pavement Management Systems Limited<br/>415 Lawrence Bell Drive - Suite 3<br/>Amherst, New York 14221</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                      |  | 10. Work Unit No. (TRAIS)                             |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                      |  | 11. Contract or Grant No.<br><b>DTFH61-92-C-00007</b> |  |
| 12. Sponsoring Agency Name and Address<br><b>Federal Highway Administration<br/>LTPP-Division, HNR-40<br/>Turner-Fairbanks Highway Research Center<br/>6300 Georgetown Pike<br/>McLean, Virginia 22101</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                      |  | 13. Type of Report and Period Covered                 |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                      |  | 14. Sponsoring Agency Code                            |  |
| 15. Supplementary Notes<br>The report is a cooperative effort between New York State Department of Transportation (NYSDOT) Materials Bureau Region 4 Construction Division and Pavement Management Systems Limited LTPP North Atlantic Region Coordination Office.<br>PROFILOMETER is a trademark of K. J. Law Engineers, Inc.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |                                      |  |                                                       |  |
| 16. Abstract<br>This report provides a description of the construction of an SPS-8 experimental project for the study of the environmental effects of asphalt concrete pavements in the absence of heavy loads conducted as part of the Long Term Pavement Performance (LTPP) program at Brockport, New York. The construction of three asphalt concrete surface pavement test sections started on July 1, 1994 and was completed on August 12, 1994. The construction started with the subgrade preparation followed by laying of a dense graded aggregate base layer of different thicknesses, and then, paving using a Dense Type 1 Asphalt Concrete Base layer, a Dense Type 3 Asphalt Concrete Binder layer, and a High Friction Type 7F Asphalt Concrete Surface layer. The report contains a description of the non bound pavement layers preparation, the paving operations, the equipment used by the contractor, the field sampling and testing operations during and after construction, problems encountered during construction, specific site circumstances, deviations from the standard guidelines, and a summary of the initial data collection. |  |                                      |  |                                                       |  |
| 17. Key Words<br><b>Monitoring, Survey, FWD, Profilometer</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |  |                                      |  | 18. Distribution Statement                            |  |
| 19. Security Classif. (of this report)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  | 20. Security Classif. (of this page) |  | 21. No. of Pages                                      |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                      |  | 22. Price                                             |  |

## **Table of Contents**

|                                                                   |     |
|-------------------------------------------------------------------|-----|
| List of Tables ... . . . .                                        | ii  |
| List of Figures.....                                              | iii |
| I Introduction.....                                               | 1   |
| II. Project Details.....                                          | 3   |
| Layout.....                                                       | 3   |
| Field Materials Sampling and Testing.....                         | 3   |
| III. Construction.....                                            | 4   |
| Subgrade Preparation.....                                         | 4   |
| Dense Graded Aggregate Base Preparation.....                      | 5   |
| AC Dense Type 1 Base Layer Preparation.....                       | 5   |
| AC Dense Type 3 Binder Layer Preparation ....                     | 6   |
| AC High Friction Type 7F Surface Layer Preparation ..             | 6   |
| IV Post Construction Operations and Initial Performance . . . . . | 7   |
| APPENDIX A                                                        |     |
| Correspondence and Job Mix Formulas                               |     |
| APPENDIX B                                                        |     |
| Photos                                                            |     |

## List of Tables

| <u>Table</u> |                                                                                                | <u>Page</u> |
|--------------|------------------------------------------------------------------------------------------------|-------------|
| 1            | Site Layout, SPS-8, Lake Ontario State Parkway . . . . .                                       | 8           |
| 2            | Scope of Field Testing . . . . .                                                               | 9           |
| 3            | Scope of Material Sampling . . . . .                                                           | 10          |
| 4            | Bulk Material Sampling During Construction . . . . .                                           | 11          |
| 5            | Field Activities During and Post Construction . . . . .                                        | 12          |
| 6            | Guidelines vs Actual Initial Monitoring Measurement Dates . . . . .                            | 13          |
| 7            | Field and Laboratory Material Testing . . . . .                                                | 14          |
| 8            | Construction Geometrics and Dates . . . . .                                                    | 16          |
| 9            | Nuclear Gage In Situ Densities and Moisture Contents During and<br>Post Construction . . . . . | 17          |
| 10           | Asphalt Concrete Mixing Temperatures . . . . .                                                 | 18          |
| 11           | Locations of Paving Materials from the Two Asphalt Batch Plants                                | 19          |
| 12           | Paving Dates, Times, Locations, Directions, and Weather Conditions                             | 20          |
| 13           | Core Thicknesses from the Field Material Sampling and Testing<br>Forms . . . . .               | 21          |
| 14           | Layer Thicknesses as Measured by Rod and Level Elevations . . . . .                            | 22          |
| 15           | IRI Values from the Profilometer Survey . . . . .                                              | 23          |

## List of Figures

| <u>Figure</u> |                                                                                         | <u>Page</u> |
|---------------|-----------------------------------------------------------------------------------------|-------------|
| 1             | Site Location Maps - SPS Project 360800 . . . . .                                       | 24          |
| 2             | Field Materials Sampling and Testing Plan . . . . .                                     | 25          |
| 3             | Pavement Structures and the Five Stages of Rod and Level Elevations                     | 26          |
| 4             | Paving Dates, Times, Material Source, and Bulk Sample Locations ....                    | 27          |
| 5             | Site Marking Plan . . . . .                                                             | 28          |
| 6             | Elevation Measurements, Section 360801, as Collected with the<br>Profilometer . . . . . | 29          |
| 7             | Elevation Measurements, Section 360802, as Collected with the<br>Profilometer . . . . . | 30          |
| 8             | Elevation Measurements, Section 360859, as Collected with the<br>Profilometer . . . . . | 31          |

## List of Photos

| <u>Figure</u> | <u>Caption</u>                                                                       | <u>Page</u> |
|---------------|--------------------------------------------------------------------------------------|-------------|
| B-1           | Shale Removed from Shoulder Auger Hole S1 in<br>Section 360801.....                  | B-1         |
| B-2           | Nuclear Density Measurements on the Subgrade Layer of Section<br>360801.....         | B-1         |
| B-3           | Paver and Roller on the AC Base Layer at Section 360802 Station<br>1+50.....         | B-2         |
| B-4           | Full Depth Coring at Hole C22 in Sampling Area 6 of<br>Section 360859.....           | B-2         |
| B-5           | Pavement Markings on Section 360802 Showing<br>Starting Stripe .....                 | B-3         |
| B-6           | SHRP Identification Sign at the Beginning of Section 360802<br>Station 0+00. . . . . | B-3         |
| B-7           | Iroquois Rock Products Asphalt Batch Plant in Brockport,<br>New York .....           | B-4         |
| B-8           | Genesee LeRoy Stone Corp Asphalt Batch Plant in Stafford,<br>New York... ..          | B-4         |



# **Construction Report on SHRP 360800, SPS-8 Project, Brockport, NY, Summer of 1994**

## **I. Introduction**

New York State Department of Transportation (NYSDOT) SPS-8 project at Brockport, NY, is a study of the environmental effects on the performance of asphalt concrete pavements in the absence of heavy loads. The project lies in the wet-freeze environmental area with a fine-grained subgrade. In addition to the two SHRP test sections of the main experiment, with test section 360801 being a thin structure of 102 mm of asphalt concrete on 203 mm of granular base and test section 360802 being a thick structure of 178 mm of asphalt concrete on 305 mm of granular base, there is one NYSDOT (agency design) supplemental section 360859 consisting of 165 mm of asphalt concrete on 305 mm of granular base as shown in Table 1.

The project is built on the east bound lanes of Lake Ontario State Parkway (LOSP), approximately 8 kilometers north of the town of Hamlin, 18 kilometers north of the town of Brockport, and 32 kilometers north west of the city of Rochester. The three test sections are constructed adjacent to each other in series starting at the construction chainage of 111+00 and ending at 137+50. The SHRP station 0+00 of section 360801 being at construction station 111+00, and the SHRP station 5+00 of section 360859 being at construction station 137+50, Figure 1. Each section is 152.4 meters long and 3.7 meters wide. The outside shoulder is paved with a width of 1.5 m.

The project was built as part of the State of New York, Department of Transportation, Office of Engineering Contract No. D254995, Reconstruction on Lake Ontario State Parkway, Route 947A and LOSP 49-1, from Yanty Creek to route 260, near the town of Hamlin, Monroe County. The project was advertised for bids on February 24, 1994 using NYSDOT standard contract administration and construction procedures. The contract was awarded to Keeler Construction Co. Inc. of Albion, New York on March 30, 1994 and the first stages of work started on April 8, 1994 with a project completion date of June 30, 1995.

A contract planning meeting was held at NYSDOT Region 4 office in Rochester on Tuesday May 18, 1993 at 1000 hours. The latest version (May 1990) of the Field Materials Sampling, Testing, and Handling Guidelines, along with the SPS-8 Construction Guidelines, Data Collection Guidelines, and Laboratory Testing Guidelines were handed to the NYSDOT personnel by Mr. Ivan Pecnik, the Long Term Pavement Performance (LTPP) Regional Engineer (RE) of the North Atlantic Region, and Mr. Basel Abukhater of Pavement Management Systems Limited (PMSL) North Atlantic Regional Office (NARO). At the meeting were Ms. Sally Olsen, NYSDOT, Mr. Carlton Jarvis Jr. and Mr. Ken Hulbert, NYSDOT Design, Mr. A. A. Mieczkowski, NYSDOT Construction, Mr. Sonny DiCenzo, NYSDOT Materials, and Mr. Richard Kiehle and Mr. Paul Peffers,

NYSDOT Soils. The meeting was held at the request of NYSDOT to clarify mainly the sampling and testing requirements, but various other items were discussed including the Laboratory testing responsibilities of the State Lab and the FHWA Contractor Lab. Also the responsibilities on site during construction and the coordination between the SHRP representative and the State and Contractor personnel. The FWD testing on the subgrade and aggregate base layer were also emphasized as well as the weather station installation requirements and responsibilities of the different parties.

A pre construction meeting was held at NYSDOT Region 4 office in Rochester on Friday June 10, 1994 at 1000 hours. Mr. Ivan Pecnik, the LTPP RE of the North Atlantic Region, and Mr. Dennis Morian and Mr. Basel Abukhater of PMSL NARO attended the meeting that was arranged by the Engineer In Charge (EIC), Mr. Tim Davison. Also present in this meeting were NYSDOT personnel from the Construction, Design, Materials, Soils, and Maintenance as well as Mr. Eric Wilson of Professional Service Industries, Inc. (PSI) and Mr. Scott of Keeler Construction Co., Inc. Mr. Tim Davison announced that the project had already started on April 8, 1994 and that within a few weeks subgrade work will start at the SPS location. Field material testing and sampling were discussed with Mr. Eric Wilson of PSI, the subcontractor of Keeler Construction to carry out all the field testing and material sampling and the state portion of the laboratory testing. Weather station requirements were discussed and the LTPP-SPS Automated Weather Station (AWS) Installation and Site Nomination forms were handed by Mr. Ivan Pecnik to Mr. Kevin Miller of NYSDOT Design to fill and send back for site approval before installation. Appendix B includes all correspondence related to the AWS nomination, approval, and installation. Weigh In Motion (WIM) equipment installation was also discussed.

On site and in charge of the construction work were Mr. Perry Gernold, Inspector, earth works, and Mr. Dennis Barefoot, Inspector, asphalt and paving. Mr. Barefoot filled out most of the Construction Data Sheets. PSI was responsible for all the Field Testing and Material Sampling on site as well as the laboratory testing. Mr. Mark Trimper of PSI was responsible for all the nuclear density testing and the bulk sampling on site and at the asphalt plants. Mr. Harvey Cole of PSI was responsible for the Shelby tube sampling and the shoulder probes as well as the coring of the asphalt concrete layers. Laboratory testing will be done by PSI at four different locations. Subgrade soils will be tested by PSI Buffalo under the supervision of Mr. Eric Wilson at 605 Young Street, Tonawanda, NY 14150 (SHRP Laboratory Assigned Code 3631) and by PSI Pittsburgh under the supervision of George Miller at 850 Poplar Street, Pittsburgh, PA 15220 (SHRP Laboratory Assigned Code 4211). Testing on the unbound granular base will be conducted by PSI Detroit under the supervision of Dennis Rama at 24355 Capitol Avenue, Detroit, MI 48239 (SHRP Laboratory Assigned Code 2632). Testing of asphalt concrete, extracted aggregate, and asphalt cement will be done by PSI Canton under the supervision of Tom Bowker at 905 Turnpike Street, Canton, MA 02021 (SHRP Laboratory Assigned Code 2531).

Keeler Construction Co. used asphalt from two mixing plants. Both are batch type plants, the first is Genesee LeRoy Stone Corporation Plant located in Stafford, NY and manufactured by Gencor model number 6B, 6 ton batch size, and the second is Iroquois

Rock Products Plant located in Brockport, NY and manufactured by Cedar Rapids model number 460B, 4 ton batch size. The paving equipment used in the construction included a BLAW-KNOX model CPF-200 AP87 paver and Tampo RS-188A model VC80 double-drum vibratory steel wheel rollers. For the earth works, a Rascal 400-A 9.9 ton single-drum steel roller with hydraulic vibration was used. Weather information was recorded manually during construction and an Automated Weather Station (AWS) is planned to be installed in the early spring of 1995, close to the east end of the project on route 19, see map on page A-15

## **II. Project Details**

### **Layout**

The two main SHRP SPS sections and the NYSDOT supplemental section are laid in series starting with the SHRP thin section 360801 at construction station 111+00 followed by the SHRP thick section 360802 starting at construction station 119+00 and finally the NYSDOT thick supplemental section 360859 starting at construction station 132+50 and ending at station 137+50. The initial plans were to have the supplemental section 360859 start at station 131+00 and end at station 136+00 but because of a cold transverse construction joint in the AC binder layer at station 132+30, left from the evening of August 11 to the morning of August 12, 1994, the site was shifted to stations 132+50 to 137+50. The construction guidelines of the SPS-8 experiment requires that "All transverse construction joints shall be placed outside the test sections, e.g. within the transitions between the test sections". Table 1 also displays the construction station of each section including the sampling areas.

### **Field Materials Sampling and Testing**

Locations for field material sampling and testing are summarized in Figure 2. Two main stages of field material sampling and testing were involved here, first, during construction of the subgrade, aggregate base, and asphalt concrete pavement layers, and second, after construction of the final surface layer. Table 2 summarizes the field testing on every layer, the number of tests, and the location designation. Table 3 summarizes the material sampling for each of the layers, the number of samples collected, and sample location of each. Table 4 is intended to show the number, quantity, and location of the bulk samples collected during construction, and to identify those to be used for testing as part of the SPS-8 experiment, and those to be sent to the Materials Reference Library. NYSDOT hired the contractor Keeler Construction Co. to do all the field testing, material sampling, and laboratory testing required of the agency. Keeler hired a subcontractor, Professional Service Industries (PSI) of Buffalo, NY, to carry out all the field testing, material sampling, and laboratory testing. Table 5 shows the dates of all the field testing and sampling activities throughout the construction and post construction periods. Table 6 lists the actual date as compared to the guidelines on initial monitoring measurements of SPS-8 sites.

The laboratory material testing plan is summarized in Table 7 for the different layers. The SHRP test designation and Protocol number for each test is tabulated and so are the

number of tests per layer and material source or test location. Aggregates to be extracted at the PSI Laboratory will be shipped to the National Aggregate Association's Joint Research Laboratory (NAAJRL) for the Fine Aggregate Particle Shape Test, Designation No. AG05, Protocol P14A. In addition to the PSI Laboratories in Buffalo (Tonawanda) NY, Detroit MI, Pittsburgh PA, and Canton MA, some of the testing, especially the Resilient Modulus, will be performed by the FHWA-LTPP Contractor Laboratory, Law Engineering, Inc. in Atlanta, Georgia.

### **III. Construction**

Table 8 lists all the dates of the construction activities for all the sections. The subgrade layer over sections 360801 and 360802 was ready on July 14, 1994 while section 360859 was not ready till late July 15, 1994. A lot of effort was put into arranging for FWD testing of the final subgrade and DGAB layers so that no delay to the construction activities was caused by this test. Keeler Construction Co. used two asphalt batch plants for AC base and binder material, while only one source was used for the AC surface layer material.

#### **Subgrade Preparation**

The contractor used a 9.9 ton single-drum Rascal 400-A roller with hydraulic vibration to compact the subgrade material. The original pavement was removed and the construction on the subgrade layer started on July 12 and was completed on July 15, 1994. FWD testing on the subgrade layer of sections 360801 and 360802 was conducted on the morning of July 14, 1994 and on section 360859 in the late afternoon hours of July 15, 1994. Hard rock was encountered at depths varying from 0.36 m to 4.27 m during the Shelby tube sampling and shoulder augering operation. During Shelby tube sampling on July 16, 1994, hard rock was hit at different depths ranging from 0.36 m at station 0+99 offset 3.05 m from the outside shoulder of section 360859 to 0.46 m at station 2+50 offset 3.05 m of section 360859 to areas where the drill rig went as deep as 1.22 m to collect the tube samples without hitting any rock. The shoulder probes did hit rocks at shallow depths but was able to grind through this shale rock and went as deep as 3.96 to 4.27 m. The photo in Figure B-1 of Appendix B shows shale rock that came out from the shallow depths of shoulder probe location S1 at station 2+55 offset -0.91 m from the outer edge of pavement of section 360801.

After finishing the subgrade layer, in-situ densities were measured with the nuclear gage by PSI staff at 12 locations, 9 inside the sections and 3 at the bulk sample locations, as indicated in Figure 2. Values of the measured in situ densities and moisture contents are presented in Table 9. Also Shelby tube sampling was performed at 9 locations and three shoulder probe augerings were conducted, all by PSI staff. Bulk and moisture subgrade samples were also collected from three locations by PSI and taken to their laboratory at 605 Young Street, Tonawanda, NY 14150 (SHRP Laboratory Assigned Code 3631). Elevation shots were taken on July 14 and 15, 1994 by the contractor's staff, on top of the subgrade layer as shown in Figure 3, Elev 1.

### **Dense Graded Aggregate Base Preparation**

For the dense graded aggregate base course (DGAB), the contractor used a CAT 14E grader to spread the material and a 9.9 ton Rascal 400-A single-drum steel vibratory roller for compaction. The construction of this layer started on July 28, 1994 and was completed on August 9, 1994. Section 360801 had 203 mm of DGAB that was laid in one lift while sections 360802 and 360859 had 305 mm of base layer which were laid in two lifts, the first was 203 mm and the second was 102 mm. FWD testing on the DGAB layer of the three sections was performed on July 25, 1994. According to the SHRP SPS Testing Protocol P59, the FWD testing should be performed after completion of compaction and fine grading and prior to placement of the next layer, and in the absence of standing water. Also the test locations should be as clean as possible of rocks and debris to ensure that the loading plate will be properly seated. Also the surface should be as smooth as possible with no loose material. Unfortunately this was not the case during the subgrade and base testing, thus another FWD survey was conducted on August 3, 1994 after final grading of the base layer and prior to placement of the black top. In-situ densities were measured on July 25, 1994, using the nuclear gage, by PSI staff at 12 locations, 9 inside the sections and 3 at the bulk sample locations, as shown in Figure 2. Values of the measured in situ densities and moisture contents are presented in Table 9. Three bulk and three moisture samples were collected from the sampling areas at locations B4, B5, and B6 prior to final compaction. Elevation shots were taken by the contractor's staff on top of the DGAB layer of all the sections on August 9, 1994, Figure 3, Elev 2. A prime coat of asphalt emulsion was placed on this layer prior to placing the next AC base layer. While the AC base course was being laid, the trucks and paver wheels picked up stone due to sticking of asphalt emulsion. This caused a disruption to the fine grade of the layer.

### **AC Dense Type 1 Base Layer Preparation**

All three sections were paved first with an asphalt concrete base layer (job mix formulas from the two batch plants are provided in Appendix A). The paving started on August 10 and was completed on August 11, 1994, mixing temperatures of all the AC layers are listed in Table 10. On August 10 the AC base material started arriving in the morning from the Genesee LeRoy Stone Corp. Stafford asphalt plant, but due to complications at the plant, the delivery of material was slow causing the contractor to end short of closing the longitudinal joint while material was hot. A longitudinal joint from station 118+00 to 138+00 (offset 3.15 m from the edge of pavement) was left "open" till the following day. On August 11 the base course was completed and the binder course began. Again due to difficulties at the Stafford asphalt plant, deliveries of base material was slow and so material was also brought in from the Iroquois Rock Products Brockport Asphalt Batch Plant as well. Table 11 and Figure 4 show the locations where the material from each plant was placed throughout the project length. Table 12 and Figure 4 also list the dates and times of the paving on the left and right paving lanes and the temperature and weather data from the inspector's logs for all the sections. It should be noted that the left paving lane consists of the 3.66 m left lane and 0.51 m of the right GPS lane, and the right paving lane consists of 3.15 m of the right GPS lane and 1.52 m outside shoulder. The asphalt concrete paver used by the contractor for all his paving operations was a 1987 BLAW-

KNOX model PF 200 paver and the roller used was a 1980 TAMPO RS-188A model. Paving width was 4.17 m on the left lane and 4.67 m on the right lane, which includes most of the GPS lane and the outside shoulder. The longitudinal joint was at offset 3.15 m of the GPS lane. The thickness of the AC base layer on 360801 was 76 mm, on 360859 was 102 mm, and on 360802 was 114 mm. Each was placed in one lift although the guidelines have a maximum allowable depth of 102 mm per lift. Three bulk samples of the mixture were collected from the paver at the time of the paving operation while at station 2+50 of sections 360801 and 360802, and at station 1+00 of section 360859. Six 19-liter pails were collected from each location, three of each to be used as part of the SPS-8 laboratory testing and three to be shipped to the Materials Reference Library (MRL). On August 11, 1994 elevations shots were taken for all the sections on top of the base layer before placing the binder layer, Figure 3, Elev 3.

### **AC Dense Type 3 Binder Layer Preparation**

Only sections 360802 and 360859 had AC binder asphalt concrete mixture with a thickness of 38 mm (job mix formulas from the two asphalt plants are provided in Appendix A). This layer was supposed to be laid starting at station 117+00, leaving the area from 116+00 to 117+00 (sampling area 2) with no binder course to represent the actual structure of 360801 during sampling. A mistake by the NYSDOT inspection staff had the contractor start his binder layer from 116+00, thus all the cores, CA05, CA06, CA07, CA08, and CA26, that were taken at locations C5, C6, C7, C8, and C26 inside sampling area 2 at construction station 116+25, or section 360801 station 5+25, were not representative of the site, as far as the thickness is concerned, as they had binder layer in them. Placement of this layer started on the afternoon of August 11 and finished during the early morning of August 12, 1994. Again due to difficulties at the Stafford asphalt plant, deliveries of binder material was slow and so material was also brought in from the Iroquois Rock Products Brockport Asphalt Batch Plant as well. Binder paving stopped at station 132+30 (station 1+30 of section 360859) on the evening of August 11 and started in the early morning of August 12, 1994, thus leaving a cold transverse joint at that location. The decision was to shift section 360859 from the original 131+00-136+00 location to the new location between stations 132+50 and 137+50. This shifting was recorded when the site was marked on September 6, 1994. Two bulk samples of the mixture were collected from the paver at the time of the paving operation while at station 2+50 of section 360802 and at station 3+50 of section 360859. Six 19-liter pails were collected from each location, three of each to be used as part of the SPS-8 laboratory testing and three to be shipped to MRL. On August 12, 1994 elevations shots were taken for all the sections on top of the binder layer before placing the surface layer, Figure 3, Elev 4.

### **AC High Friction Type 7F Surface Layer Preparation**

The same paving and compaction equipment was used for the surface layer as for the AC base and binder courses (job mix formula from the asphalt plant provided in Appendix A). The material for paving of this layer was only brought from the Stafford plant. Paving started and was completed on August 12, 1994. All sections had the same thickness of 25 mm. Three bulk samples of the mixture were collected from the paver at the time of the paving operation while at station 2+50 of sections 360801 and 360802, and at station

1+00 of section 360859. Six 19-liter pails were collected from each location, three of each to be used as part of the SPS-8 laboratory testing and three to be shipped to MRL. On August 16, 1994 elevations shots were taken for all the sections on top of the surface layer, Figure 3, Elev 5. In-situ densities were measured at 9 locations, covering the three sections, on November 11, 1994. Values of the measured in situ densities are presented in Table 9. Cores of the asphalt concrete layers, from the sampling areas, were collected on November 22, 1994. Table 13 lists the thicknesses of all the cores collected on that day. Table 14 lists all the thicknesses as determined by the Rod and Level Elevations.

According to the SPS-8 Construction Guidelines, the as-compacted thickness of the asphalt concrete (surface plus binder plus base) in the test sections shall be constructed to within  $\pm 7$  mm of the value specified in the experimental design (i.e.  $102 \pm 7$  mm for 360801,  $178 \pm 7$  mm for 360802, and  $165 \pm 7$  mm for 360859). From Tables 13 and 14, it is obvious that the AC thickness, from most of the cores and the Rod and Level elevation measurements, are outside the limits. Sampling area 2 of 360801 at 5+25, from which cores CA05 to CA08 and CA26 were collected, is not representative of the site, as far as the thickness is concerned, since the binder layer transition started at station 5+00, in spite of instructions not to do so. This is why all the cores taken from that area were outside the limit to the higher range.

The two asphalt plants were visited on August 10, 1994 and samples were taken of the asphalt cement and the combined aggregate of each layer used in all the asphalt concrete paving. Three 19-liter pails of asphalt cement were collected from each plant, one to be used in the SPS-8 laboratory testing and two to be shipped to MRL. Five 208-liter drums of combined aggregate were also collected from the asphalt plants. Three drums were collected from the Stafford plant, one of the AC base, one of the binder, and one of the surface layer combined aggregate material used. The remaining two drums were collected from the Brockport plant, one of the AC base and one of the binder combined aggregate material used. No surface mix was brought in from the Brockport plant.

#### **IV. Post Construction Operations and Initial Performance**

The site was marked on September 6, 1994 according to the guidelines. Figure 5 shows the paint marks used on the sections to identify the location of the beginning of each of the sections and at 30.5 m intervals.

Profilometer testing was performed on September 6, 1994 after marking the site. The average International Roughness Index (IRI) values from five runs for each of the three sections are presented in Table 15. Plots of the elevation measurements from the three sites are presented in Figures 6 to 8. The site was also videoed on September 6, 1994.

The Falling Weight Deflectometer (FWD) and Manual Distress Survey (MDS) on the final layer of the three sections were performed on November 9 and 11, 1994 respectively. During the November 9 visit, it was found out that the Weigh In Motion (WIM) equipment had already been installed adjacent to the NYSDOT facility on Lake Ontario State Parkway, approximately half a kilometer away from the east end of the project.

During the monitoring period, September to November 1994, the site was reported as having no obvious distresses and was performing satisfactorily.

Table 1. Site Layout, SPS-8, Lake Ontario State Parkway

| Constr-<br>uction<br>Stations | Experi-<br>mental<br>Stations | Length<br>(m) | AC<br>Thickness | Granular<br>Base<br>Thickness | Remarks                  | Section<br>ID |
|-------------------------------|-------------------------------|---------------|-----------------|-------------------------------|--------------------------|---------------|
| 108+41                        |                               |               |                 |                               | Sampling Area 1          |               |
| 111+00                        | 0+00                          | 152.4         | 25 mm<br>Top    | 203 mm                        | Begin Monitoring Section | 360801        |
| 116+00                        | 5+00                          |               | 0 mm<br>Binder  |                               | End Monitoring Section   |               |
| 117+00                        |                               |               | 76 mm<br>Base   |                               | Sampling Area 2          |               |
| 117+00                        |                               |               |                 |                               | Sampling Area 3          |               |
| 119+00                        | 0+00                          | 152.4         | 25 mm<br>Top    | 305 mm                        | Begin Monitoring Section | 360802        |
| 124+00                        | 5+00                          |               | 38 mm<br>Binder |                               | End Monitoring Section   |               |
| 130+00                        |                               |               | 114 mm<br>Base  |                               | Sampling Area 4          |               |
| 130+00                        |                               |               |                 |                               | Sampling Area 5          |               |
| 132+50                        | 0+00                          | 152.4         | 25 mm<br>Top    | 305 mm                        | Begin Monitoring Section | 360859        |
| 137+50                        | 5+00                          |               | 38 mm<br>Binder |                               | End Monitoring Section   |               |
| 138+00                        |                               |               | 102 mm<br>Base  |                               | Sampling Area 6          |               |

Note    Top    - High Friction Type 7F Asphalt Concrete Surface Mix  
          Binder    - AC Dense Graded Type 3  
          Base    - AC Dense Graded Type 1



Table 2. Scope of Field Testing

| Layer                                                                | Number of Tests | Location Designation |
|----------------------------------------------------------------------|-----------------|----------------------|
| <b>Asphalt Concrete Surface</b><br>In-Situ Density<br>(Nuclear Gage) | 9               | T19-T27              |
| <b>Unbound Base</b><br>In-Situ Density and<br>Moisture Content (NG)  | 9               | T10-T18              |
| <b>Subgrade</b><br>In-Situ Density and<br>Moisture Content (NG)      | 9               | T1-T9                |

Table 3. Scope of Material Sampling

| Layer                                                                                                                                                                                                                                   | Number of Samples      | Sample Location                                                                                                                 |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|---------------------------------------------------------------------------------------------------------------------------------|
| <b>Asphalt Concrete</b><br>Coring - 102 mm Diameter<br>AC Surface Bulk Sampling<br>AC Binder Bulk Sampling<br>AC Base Bulk Sampling<br>(182 kg of each mix<br>uncompacted)<br>Asphalt Cement<br>(3-19 liter samples from<br>each plant) | 24<br>3<br>2<br>3<br>2 | C1-C24<br>BV7-BV8-BV9<br>BV5-BV6<br>BV1-BV2-BV3<br>from plant or roadway<br>prior to compaction<br>BC01-BC02<br>from two plants |
| <b>Unbound Base</b><br>Bulk Sampling<br>(182 kg samples)<br>Moisture Content Samples                                                                                                                                                    | 3<br>3                 | B4-B6<br>B4-B6                                                                                                                  |
| <b>Subgrade</b><br>Shelby Tube Sampling<br>(2 tubes per hole)<br>Bulk Sampling<br>(182 kg samples)<br>Moisture Content Samples<br>Shoulder Auger Probes<br>(Depth to Rigid Layer)                                                       | 18<br>3<br>3<br>3      | A1-A9<br>B1-B3<br>B1-B3<br>S1-S3                                                                                                |

Table 4. Bulk Material Sampling During Construction

A. Materials for Testing as Part of the SPS-8 Experiment

| Material Description | Number of Samples | Quantity of Each Sample | Sample Location |
|----------------------|-------------------|-------------------------|-----------------|
| AC Surface           | 3                 | 3-19 liter pails        | BV7-BV8-BV9     |
| AC Binder            | 2                 | 3-19 liter pails        | BV5-BV6         |
| AC Base              | 3                 | 3-19 liter pails        | BV1-BV2-BV3     |
| AC Cement            | 2                 | 1-19 liter pail         | Two Mix Plants  |

B. Materials for Shipping to the SHRP Materials Reference Library

| Material Description          | Number of Samples | Quantity of Each Sample | Sample Location    |
|-------------------------------|-------------------|-------------------------|--------------------|
| AC Surface                    | 3                 | 3-19 liter pails        | BV7-BV8-BV9        |
| AC Binder                     | 2                 | 3-19 liter pails        | BV5-BV6            |
| AC Base                       | 3                 | 3-19 liter pails        | BV1-BV2-BV3        |
| AC Cement                     | 2                 | 2-19 liter pails        | Two Mix Plants     |
| Combined Aggregate (Uncoated) |                   |                         |                    |
| Surface Course                | 1                 | 1-208 liter drum        | One Asphalt Plant  |
| Binder Course                 | 2                 | 1-208 liter drum        | Two Asphalt Plants |
| Base Course                   | 2                 | 1-208 liter drum        | Two Asphalt Plants |

Table 5. Field Activities During and Post Construction

|                                           | <b>SUBG<br/>Layer</b>                   | <b>DGAB<br/>Layer</b>       | <b>AC<br/>Base<br/>Layer</b> | <b>AC<br/>Binder<br/>Layer</b> | <b>AC<br/>Surface<br/>Layer</b>              | <b>AC<br/>Cement<br/>Material</b> | <b>Combined<br/>Aggregate<br/>Material</b> |
|-------------------------------------------|-----------------------------------------|-----------------------------|------------------------------|--------------------------------|----------------------------------------------|-----------------------------------|--------------------------------------------|
| <b>In-Situ<br/>Density</b>                | 94/07/15<br>94/07/16                    | 94/07/25                    |                              |                                | 94/11/11                                     |                                   |                                            |
| <b>Shelby Tube<br/>Sampling</b>           | 94/07/16                                |                             |                              |                                |                                              |                                   |                                            |
| <b>Shoulder<br/>Probe</b>                 | 94/07/16                                |                             |                              |                                |                                              |                                   |                                            |
| <b>Bulk and<br/>Moisture<br/>Sampling</b> | 94/07/16                                | 94/07/25                    | 94/08/10<br>94/08/11         | 94/08/11<br>94/08/12           | 94/08/12                                     | 94/08/16                          | 94/08/16                                   |
| <b>Rod&amp;Level<br/>Elevations *</b>     | 94/07/14<br>94/07/15<br><i>elev. #1</i> | 94/08/09<br><i>elev. #2</i> | 94/08/11<br><i>elev. #3</i>  | 94/08/12<br><i>elev. #4</i>    | 94/08/16<br><i>elev. #5</i>                  |                                   |                                            |
| <b>Photos Taken</b>                       | 94/07/13<br>94/07/16                    | 94/07/26                    | 94/08/10<br>94/08/11         | 94/08/11<br>94/08/12           | 94/08/12<br>94/11/09<br>94/11/11<br>94/11/22 |                                   |                                            |
| <b>Video<br/>Recording</b>                |                                         |                             |                              |                                | 94/09/06                                     |                                   |                                            |
| <b>Site<br/>Markings</b>                  |                                         |                             |                              |                                | 94/09/06                                     |                                   |                                            |
| <b>Profilometer<br/>Testing</b>           |                                         |                             |                              |                                | 94/09/06                                     |                                   |                                            |
| <b>FWD<br/>Testing</b>                    | 94/07/14<br>94/07/15                    | 94/07/25<br>94/08/03        |                              |                                | 94/11/09                                     |                                   |                                            |
| <b>MDS<br/>Survey</b>                     |                                         |                             |                              |                                | 94/11/11                                     |                                   |                                            |
| <b>102 mm<br/>Coring</b>                  |                                         |                             |                              |                                | 94/11/22                                     |                                   |                                            |

Date format is in yy/mm/dd

\* Note: Refer to Figure 3 for elevation number locations.

Table 6. Guidelines vs Actual Initial Monitoring Measurement Dates

| <b>Measurement Type</b> | <b>Monitoring Period After Construction</b> | <b>Monitoring Date as per the Guidelines - Construction Finished August 12, 1994</b> | <b>Actual Monitoring Date</b> |
|-------------------------|---------------------------------------------|--------------------------------------------------------------------------------------|-------------------------------|
| Deflection              | 1-3 Months                                  | Sep.12 - Nov.12, 1994                                                                | November 9, 1994              |
| Profile                 | < 2 Months                                  | Before Oct.12, 1994                                                                  | September 6, 1994             |
| Distress Survey         | < 6 Months                                  | Before Feb.12, 1995                                                                  | November 11, 1994             |
| Friction                | 3-12 Months                                 | November 12, 1994 - August 12, 1995                                                  |                               |

Table 7. Field and Laboratory Material Testing

| Test Type                               | SHRP<br>Test<br>Desig. | SHRP<br>Prot-<br>ocol | Tests<br>per<br>Layer | Material Source<br>/Test Location | Comments                                                                            |
|-----------------------------------------|------------------------|-----------------------|-----------------------|-----------------------------------|-------------------------------------------------------------------------------------|
| <b>SUBGRADE</b>                         |                        |                       |                       |                                   |                                                                                     |
| Sieve Analysis                          | SS01                   | P51                   | 3                     | B1-B3                             | Visual only                                                                         |
| Hydrometer to 0.01 mm                   | SS02                   | P42                   | 3                     | B1-B3                             |                                                                                     |
| Atterberg Limits                        | SS03                   | P43                   | 3                     | B1-B3                             |                                                                                     |
| Classification and Type                 | SS04                   | P52                   | 12                    | A1-A9, B1-B3                      |                                                                                     |
| Moisture/Density Relations              | SS05                   | P55                   | 3                     | B1-B3                             |                                                                                     |
| Resilient Modulus                       | SS07                   | P46                   | 3                     | A1, A4, A7                        |                                                                                     |
| Unit Weight                             | SS08                   | P56                   | 9                     | A1-A9                             |                                                                                     |
| Natural Moisture Content                | SS09                   | P49                   | 3                     | B1-B3                             |                                                                                     |
| Unconfined Comp Strength                | SS10                   | P54                   | 3                     | A2, A5, A8                        |                                                                                     |
| Permeability                            | SS11                   | P57                   | 1                     | A3                                |                                                                                     |
| In-Place Density                        |                        | LTPP                  | 12                    | T1-T9, B1-B3                      |                                                                                     |
| Depth to Rigid Layer                    |                        | LTPP                  | 3                     | S1, S2, S3                        |                                                                                     |
| Expansion Index                         | SS12                   | P60                   | 3                     | B1-B3                             |                                                                                     |
| <b>UNBOUND GRANULAR<br/>BASE</b>        |                        |                       |                       |                                   |                                                                                     |
| Particle Size Analysis                  | UG01                   | P41                   | 3                     | B4-B6                             |                                                                                     |
| Sieve Analysis (washed)                 | UG02                   | P41                   | 3                     | B4-B6                             |                                                                                     |
| Atterberg Limits                        | UG04                   | P43                   | 3                     | B4-B6                             |                                                                                     |
| Moisture/Density Relations              | UG05                   | P44                   | 3                     | B4-B6                             |                                                                                     |
| Resilient Modulus                       | UG07                   | P46                   | 3                     | B4-B6                             |                                                                                     |
| Classification                          | UG08                   | P47                   | 3                     | B4-B6                             |                                                                                     |
| Permeability                            | UG09                   | P48                   | 3                     | B4-B6                             |                                                                                     |
| Natural Moisture Content                | UG10                   | P49                   | 3                     | B4-B6                             |                                                                                     |
| In-Place Density                        |                        | LTPP                  | 12                    | T10-T18, B4-B6                    |                                                                                     |
| <b>AC SURFACE, BINDER,<br/>AND BASE</b> |                        |                       |                       |                                   |                                                                                     |
| Core Exam./Thickness                    | AC01                   | P01                   | 24                    | All Cores                         | Bulk samples<br>of HMAC<br>taken from<br>plant or<br>roadway prior<br>to compaction |
| Bulk Specific Gravity                   | AC02                   | P02                   | 24                    | All Cores                         |                                                                                     |
| Maximum Specific Gravity                | AC03                   | P03                   | 8                     | BV1-BV3, BV5-BV9                  |                                                                                     |
| AC% (Extraction)                        | AC04                   | P04                   | 8                     | BV1-BV3, BV5-BV9                  |                                                                                     |
| Moisture Susceptibility                 | AC05                   | P05                   | 8                     | BV1-BV3, BV5-BV9                  |                                                                                     |
| Creep Compliance                        | AC06                   | P06                   | 1                     | C14                               |                                                                                     |
| Resilient Modulus                       | AC07                   | P07                   | 3                     | [C1-C3] [C9-C11]<br>[C17-C19]     |                                                                                     |
| Tensile Strength                        | AC07                   | P07                   | 12                    | [C1-C4] [C9-C12]<br>[C17-C20]     |                                                                                     |
| In-Place Density                        |                        | LTPP                  | 9                     | T19-T27                           |                                                                                     |

Table 7(Cont.). Field and Laboratory Material Testing

| Test Type                                                                                                                                                                                                                                                           | SHRP<br>Test<br>Desig.                                       | SHRP<br>Prot-<br>ocol                                   | Tests<br>per<br>Layer                   | Material Source<br>/Test Location                                                                                                                | Comments                                 |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|---------------------------------------------------------|-----------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|
| <b>ASPHALT CEMENT</b><br>Abson Recovery<br>Penetration (50, 77, 90F)<br>Specific Gravity (60F)<br>Viscosity at 77F<br>Viscosity at 140F, 275F                                                                                                                       | AE01<br>AE02<br>AE03<br>AE04<br>AE05                         | P21<br>P22<br>P23<br>P24<br>P25                         | 3<br>3<br>3<br>3<br>3                   | BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9                                                 |                                          |
| <b>EXTRACTED<br/>AGGREGATE</b><br>Specific Gravity:<br>Coarse Aggregate<br>Fine Aggregate<br>Type and Classification:<br>Coarse Aggregate<br>Fine Aggregate<br>Gradation of Aggregate<br>Particle Shape NAA Test:<br>Fine Aggregate Shape<br>Coarse Aggregate Shape | AG01<br>AG02<br><br>AG03<br>AG03<br>AG04<br><br>AG05<br>AG06 | P11<br>P12<br><br>P13<br>P13<br>P14<br><br>P14A<br>P14B | 3<br>3<br><br>3<br>3<br>3<br><br>3<br>3 | BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9<br><br>BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9<br><br>BV1-BV3, BV5-BV9<br>BV1-BV3, BV5-BV9 |                                          |
| <b>ASPHALT CEMENT<br/>(from tanker)</b><br>Penetration (50, 77, 90F)<br>Specific Gravity (60F)<br>Viscosity at 77F<br>Viscosity at 140F, 275F                                                                                                                       | AE02<br>AE03<br>AE04<br>AE05                                 | P22<br>P23<br>P24<br>P25                                | 3<br>3<br>3<br>3                        | BC01, BC02<br>BC01, BC02<br>BC01, BC02<br>BC01, BC02                                                                                             | Bulk samples<br>taken from<br>two plants |

Table 8. Construction Geometrics and Dates

| <b>Section ID<br/>and<br/>Structure</b>                                                       | <b>Subgrade<br/>Completed<br/>yy/mm/dd</b> | <b>DGAB<br/>Completed<br/>yy/mm/dd</b> | <b>AC BASE<br/>Completed<br/>yy/mm/dd</b> | <b>AC Binder<br/>Completed<br/>yy/mm/dd</b> | <b>AC Top<br/>Completed<br/>yy/mm/dd</b> |
|-----------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------------------|-------------------------------------------|---------------------------------------------|------------------------------------------|
| <b>360801</b><br>25 mm AC<br>TOP<br>0 mm AC<br>BINDER<br>76 mm AC<br>BASE<br>203 mm<br>DGAB   | 94/07/15                                   | 94/08/02                               | 94/08/10                                  | -                                           | 94/08/12                                 |
| <b>360802</b><br>25 mm AC<br>TOP<br>38 mm AC<br>BINDER<br>114 mm AC<br>BASE<br>305 mm<br>DGAB | 94/07/15                                   | 94/08/02                               | 94/08/11                                  | 94/08/11                                    | 94/08/12                                 |
| <b>360859</b><br>25 mm AC<br>TOP<br>38 mm AC<br>BINDER<br>102 mm AC<br>BASE<br>305 mm<br>DGAB | 94/07/15                                   | 94/08/02                               | 94/08/11                                  | 94/08/12                                    | 94/08/12                                 |



**Table 9. Nuclear Gage In Situ Densities and Moisture Contents During and Post Construction**

| <b>Section</b>                            | <b>360801</b>  |              |               | <b>360802</b>  |              |               | <b>360859</b>  |              |               |
|-------------------------------------------|----------------|--------------|---------------|----------------|--------------|---------------|----------------|--------------|---------------|
| <b>Layer</b>                              | <b>Subg</b>    | <b>DG-AB</b> | <b>AC TOP</b> | <b>Subg</b>    | <b>DG-AB</b> | <b>AC TOP</b> | <b>Subg</b>    | <b>DG-AB</b> | <b>AC TOP</b> |
| <b>Date</b><br>94/mm/dd                   | 07/15<br>07/16 | 07/25        | 11/11         | 07/15<br>07/16 | 07/25        | 11/11         | 07/15<br>07/16 | 07/25        | 11/11         |
| <b>Depth from Surface to top of layer</b> | 305 mm         | 102 mm       | 0 mm          | 483 mm         | 178 mm       | 0 mm          | 470 mm         | 165 mm       | 0 mm          |
| <b>Density*<br/>kg/m<sup>3</sup></b>      |                |              |               |                |              |               |                |              |               |
| <b>Rod Depth</b>                          | 305 mm         | 152 mm       | BS            | 305 mm         | 152 mm       | BS            | 305 mm         | 152 mm       | BS            |
| <b>0-50</b>                               |                |              |               |                |              |               |                | 2214         |               |
| <b>0-45</b>                               |                |              |               |                |              |               | 1993           |              |               |
| <b>1+00</b>                               | 2057           | 2177         | 2292          | 1876           | 2193         | 2235          | 1985           | 2179         | 2302          |
| <b>2+50</b>                               | 2143           | 2185         | 2251          | 2001           | 2204         | 2231          | 1938           | 2214         | 2276          |
| <b>3+85</b>                               |                |              |               |                |              |               |                | 2180         |               |
| <b>3+90</b>                               |                |              |               |                |              |               | 1940           |              |               |
| <b>4+00</b>                               | 2098           | 2228         | 2254          | 1929           | 2231         | 2239          |                |              | 2193          |
| <b>5+35</b>                               |                | 2177         |               |                | 2212         |               |                |              |               |
| <b>5+40</b>                               | 2132           |              |               | 1863           |              |               |                |              |               |
| <b>Moisture*</b>                          |                |              |               |                |              |               |                |              |               |
|                                           | BS             | BS           |               | BS             | BS           |               | BS             | BS           |               |
| <b>0-50</b>                               |                |              |               |                |              |               |                | 2.7          |               |
| <b>0-45</b>                               |                |              |               |                |              |               | 7.2            |              |               |
| <b>1+00</b>                               | 5.6            | 2.1          |               | 9.4            | 2.6          |               | 9.0            | 2.7          |               |
| <b>2+50</b>                               | 5.1            | 2.2          |               | 8.9            | 2.4          |               | 9.5            | 2.7          |               |
| <b>3+85</b>                               |                |              |               |                |              |               |                | 2.3          |               |
| <b>3+90</b>                               |                |              |               |                |              |               | 5.3            |              |               |
| <b>4+00</b>                               | 5.4            | 2.6          |               | 8.1            | 2.7          |               |                |              |               |
| <b>5+35</b>                               |                | 2.4          |               |                | 2.2          |               |                |              |               |
| <b>5+40</b>                               | 0.5            |              |               | 7.1            |              |               |                |              |               |

\* Note: Density is either Direct Transmission (rod depth given in mm) or Back Scatter BS.  
Moisture is always Back Scatter BS.

Table 10. Asphalt Concrete Mixing Temperatures

| Section ID     | 360801 |     | 360802 |        |     | 360859 |        |     |
|----------------|--------|-----|--------|--------|-----|--------|--------|-----|
| Layer          | Base   | Top | Base   | Binder | Top | Base   | Binder | Top |
| Temp °C        | 127    | 143 | 143    | 141    | 143 | 143    | 143    | 146 |
|                | 129    | 141 | 135    | 138    | 141 | 141    | 143    | 138 |
|                | 138    |     | 138    | 149    |     | 146    |        |     |
|                | 135    |     | 135    | 143    |     | 143    |        |     |
|                | 138    |     | 132    | 138    |     | 135    |        |     |
|                | 135    |     | 135    | 149    |     | 132    |        |     |
|                |        |     | 146    |        |     |        |        |     |
|                |        |     | 143    |        |     |        |        |     |
|                |        |     | 149    |        |     |        |        |     |
|                |        |     | 135    |        |     |        |        |     |
|                |        |     | 143    |        |     |        |        |     |
|                |        |     | 132    |        |     |        |        |     |
|                |        |     |        |        |     |        |        |     |
| <b>Average</b> | 134    | 142 | 139    | 143    | 142 | 140    | 143    | 142 |
| <b>Minimum</b> | 127    | 141 | 132    | 138    | 141 | 132    | 143    | 138 |
| <b>Maximum</b> | 138    | 143 | 149    | 149    | 143 | 146    | 143    | 146 |
| <b>Std Dev</b> | 4.2    | 1.4 | 5.5    | 4.7    | 1.4 | 4.9    | 0.0    | 4.2 |
| <b>Number</b>  | 6      | 2   | 12     | 6      | 2   | 6      | 2      | 2   |

Note: Air temperature and weather conditions during paving are summarized in Table 12

Table 11 Location of Paving Material from the Two Asphalt Batch Plants

| Section ID                  | Lane              | AC Base                                          |                      | AC Binder                                                     |                            | AC Top    |    |
|-----------------------------|-------------------|--------------------------------------------------|----------------------|---------------------------------------------------------------|----------------------------|-----------|----|
| 360801<br>111+00-<br>116+00 | Right Paving Lane | 0+00-5+00                                        | ST                   | No AC Binder                                                  | -                          | 0+00-5+00 | ST |
|                             | Left Paving Lane  | 0+00-5+00                                        | ST                   | No AC Binder                                                  | -                          | 0+00-5+00 | ST |
| 360802<br>119+00-<br>124+00 | Right Paving Lane | 0+00-0+17<br>0+17-1+30<br>1+30-2+43<br>2+43-5+00 | ST<br>BR<br>ST<br>BR | 0+00-0+78<br>0+78-2+00<br>2+00-4+75<br>4+75-5+00              | ST<br>BR<br>ST<br>BR       | 0+00-5+00 | ST |
|                             | Left Paving Lane  | 0+00-5+00                                        | ST                   | 0+00-0+50<br>0+50-2+50<br>2+50-3+80<br>3+80-4+75<br>4+75-5+00 | BR<br>ST<br>BR<br>ST<br>BR | 0+00-5+00 | ST |
| 360859<br>132+50-<br>137+50 | Right Paving Lane | 0+00-5+00                                        | BR                   | 0+00-5+00                                                     | ST                         | 0+00-5+00 | ST |
|                             | Left Paving Lane  | 0+00-5+00                                        | ST                   | 0+00-5+00                                                     | ST                         | 0+00-5+00 | ST |

ST - Genesee LeRoy Stone Corp Stafford Asphalt Batch Plant

BR - Iroquois Rock Products Brockport Asphalt Batch Plant

Right Paving Lane 1 52 m outside shoulder + 3 15 m of the right GPS lane

Left Paving Lane 0 51 m of the right GPS lane + 3 66 m left passing lane

Table 12. Paving Dates, Times, Locations, Directions, and Weather Conditions

| Date        | Time      | Section ID | Paving Lane** | AC Layer | Station* | Weather  |
|-------------|-----------|------------|---------------|----------|----------|----------|
| Aug. 10, 94 | 0800-1015 | 360859     | Left          | Base     | 500-0    | Sunny    |
|             | 1215-1345 | 360802     | Left          | Base     | 500-0    | 16°C     |
|             | 1430-1540 | 360801     | Left          | Base     | 500-0    | Sunny    |
|             | 1625-1740 | 360801     | Right         | Base     | 0-500    | 24°C     |
| Aug. 11, 94 | 0740-0905 | 360802     | Right         | Base     | 0-500    | Cloudy   |
|             | 1105-1310 | 360859     | Right         | Base     | 0-500    | 16°C     |
|             | 1430-1445 | 360859     | Left          | Binder   | 500-0    | Cloudy,  |
|             | 1550-1635 | 360802     | Left          | Binder   | 500-0    | Overcast |
|             | 1720-1745 | 360802     | Right         | Binder   | 0-500    | 24°C     |
| Aug. 12, 94 | 0630-0735 | 360859     | Right         | Binder   | 0-500    | Sunny    |
|             | 1110-1120 | 360859     | Left          | Top      | 500-0    | 17°C     |
|             | 1140-1150 | 360802     | Left          | Top      | 500-0    |          |
|             | 1155-1205 | 360801     | Left          | Top      | 500-0    |          |
|             | 1240-1255 | 360801     | Right         | Top      | 0-500    | Sunny    |
|             | 1300-1325 | 360802     | Right         | Top      | 0-500    | 24°C     |
|             | 1345-1400 | 360859     | Right         | Top      | 0-500    |          |

\* Note: Station 500-0 indicates that paving started at station 500 and ended at station 0, while station 0-500 indicates that paving started at station 0 and ended at station 500

\*\* Note: Right Paving Lane: 1 52 m outside shoulder + 3 15 m of the right GPS lane  
Left Paving Lane: 0 51 m of the right GPS lane + 3.66 m left passing lane

Table 13. Core Thicknesses from the Field Material Sampling and Testing Forms

|               |          | Before Section |                | After Section |                | Design Specs H $\pm$ 7 mm |             |             |
|---------------|----------|----------------|----------------|---------------|----------------|---------------------------|-------------|-------------|
| Section ID    | Offset m | Core #         | Thickness H mm | Core #        | Thickness H mm | Thickness H mm            | Lower Limit | Upper Limit |
| <b>360801</b> | 1.98     | CA01           | 122*           | CA05          | 160**          | 102                       | 95          | 109         |
|               | 1.52     | CA02           | 127*           | CA06          | 175**          |                           |             |             |
|               | 1.07     | CA03           | 135*           | CA07          | 168**          |                           |             |             |
|               | 0.61     | CA04           | 147*           | CA08          | 173**          |                           |             |             |
| <b>360802</b> | 1.98     | CA09           | 183            | CA13          | 168*           | 178                       | 171         | 185         |
|               | 1.52     | CA10           | 183            | CA14          | 178            |                           |             |             |
|               | 1.07     | CA11           | 175            | CA15          | 188*           |                           |             |             |
|               | 0.61     | CA12           | 175            | CA16          | 208*           |                           |             |             |
| <b>360859</b> | 1.98     | CA17           | 193*           | CA21          | 193*           | 165                       | 158         | 172         |
|               | 1.52     | CA18           | 193*           | CA22          | 198*           |                           |             |             |
|               | 1.07     | CA19           | 203*           | CA23          | 203*           |                           |             |             |
|               | 0.61     | CA20           | 203*           | CA24          | 208*           |                           |             |             |

\* Note: Outside specification thickness limits.

\*\* Note: The thickness of these cores in sample area 2 are not representative of section 360801.  
Transition started from station 5+00 and AC binder was used here.

**Table 14. Layer Thicknesses from Rod and Level Elevations**

|      | <b>360801</b> |      |      |      | <b>360802</b> |      |      |      |      | <b>360859</b> |      |      |      |      |
|------|---------------|------|------|------|---------------|------|------|------|------|---------------|------|------|------|------|
| SP H |               | 203  | 76   | 25   |               | 305  | 114  | 38   | 25   |               | 305  | 102  | 38   | 25   |
| LOC  | Station       | DGAB | BASE | SURF | Station       | DGAB | BASE | BIND | SURF | Station       | DGAB | BASE | BIND | SURF |
| EOP  | 11100         | 210  | 91   | 40   | 11900         | 277  | 125  | 76   | 6    | 13250         | 268  | 107  | 49   | 30   |
| OWP  |               | 219  | 85   | 37   |               | 311  | 98   | 76   | 12   |               | 302  | 98   | 40   | 34   |
| MID  |               | 219  | 88   | 37   |               | 338  | 91   | 76   | 9    |               | 317  | 85   | 40   | 37   |
| IWP  |               | 219  | 79   | 37   |               | 323  | 98   | 73   | 9    |               | 302  | 91   | 43   | 30   |
| CL   |               | 210  | 76   | 37   |               | 314  | 107  | 61   | 12   |               | 305  | 94   | 40   | 27   |
| EOP  | 11150         | 210  | 91   | 30   | 11950         | 280  | 122  | 79   | 6    | 13300         | 351  | 101  | 46   | 21   |
| OWP  |               | 229  | 88   | 34   |               | 305  | 104  | 79   | 6    |               | 357  | 85   | 43   | 27   |
| MID  |               | 213  | 82   | 40   |               | 287  | 155  | 43   | 9    |               | 335  | 98   | 43   | 27   |
| IWP  |               | 201  | 82   | 40   |               | 271  | 125  | 64   | 12   |               | 335  | 94   | 43   | 27   |
| CL   |               | 241  | 73   | 37   |               | 283  | 107  | 58   | 15   |               | 326  | 107  | 37   | 24   |
| EOP  | 11200         | 216  | 101  | 24   | 12000         | 293  | 128  | 49   | 12   | 13350         | 305  | 101  | 52   | 18   |
| OWP  |               | 226  | 98   | 34   |               | 293  | 110  | 46   | 15   |               | 311  | 94   | 46   | 27   |
| MID  |               | 216  | 88   | 37   |               | 314  | 101  | 52   | 9    |               | 302  | 94   | 46   | 27   |
| IWP  |               | 216  | 91   | 34   |               | 308  | 104  | 49   | 12   |               | 305  | 91   | 40   | 30   |
| CL   |               | 216  | 91   | 30   |               | 299  | 113  | 40   | 18   |               | 311  | 98   | 30   | 24   |
| EOP  | 11250         | 223  | 116  | 30   | 12050         | 305  | 131  | 58   | 6    | 13400         | 338  | 98   | 46   | 30   |
| OWP  |               | 244  | 88   | 34   |               | 323  | 107  | 52   | 12   |               | 329  | 88   | 46   | 30   |
| MID  |               | 220  | 85   | 37   |               | 323  | 104  | 52   | 15   |               | 314  | 101  | 40   | 27   |
| IWP  |               | 204  | 82   | 40   |               | 329  | 113  | 49   | 15   |               | 308  | 94   | 37   | 27   |
| CL   |               | 186  | 88   | 40   |               | 341  | 116  | 40   | 12   |               | 317  | 94   | 34   | 24   |
| EOP  | 11300         | 198  | 113  | 34   | 12100         | 268  | 122  | 49   | 27   | 13450         | 341  | 98   | 46   | 30   |
| OWP  |               | 229  | 88   | 34   |               | 299  | 107  | 46   | 27   |               | 344  | 82   | 46   | 30   |
| MID  |               | 232  | 85   | 37   |               | 299  | 94   | 49   | 24   |               | 317  | 94   | 40   | 30   |
| IWP  |               | 213  | 82   | 40   |               | 299  | 94   | 46   | 24   |               | 293  | 101  | 43   | 27   |
| CL   |               | 210  | 94   | 37   |               | 274  | 110  | 43   | 27   |               | 305  | 98   | 37   | 24   |
| EOP  | 11350         | 198  | 119  | 30   | 12150         | 296  | 146  | 55   | 15   | 13500         | 357  | 107  | 49   | 30   |
| OWP  |               | 223  | 91   | 30   |               | 326  | 128  | 55   | 18   |               | 335  | 107  | 43   | 30   |
| MID  |               | 219  | 91   | 34   |               | 302  | 122  | 58   | 18   |               | 317  | 110  | 40   | 30   |
| IWP  |               | 216  | 82   | 40   |               | 290  | 122  | 52   | 21   |               | 299  | 110  | 37   | 30   |
| CL   |               | 207  | 88   | 40   |               | 320  | 116  | 49   | 24   |               | 305  | 101  | 37   | 24   |
| EOP  | 11400         | 207  | 119  | 27   | 12200         | 265  | 180  | 46   | 27   | 13550         | 338  | 110  | 49   | 34   |
| OWP  |               | 238  | 107  | 30   |               | 296  | 155  | 46   | 30   |               | 354  | 91   | 46   | 30   |
| MID  |               | 226  | 98   | 34   |               | 305  | 131  | 43   | 30   |               | 302  | 101  | 46   | 30   |
| IWP  |               | 219  | 88   | 30   |               | 317  | 131  | 37   | 30   |               | 308  | 98   | 40   | 30   |
| CL   |               | 219  | 85   | 27   |               | 338  | 125  | 27   | 27   |               | 299  | 94   | 40   | 27   |
| EOP  | 11450         | 201  | 110  | 21   | 12250         | 219  | 152  | 55   | 24   | 13600         | 320  | 116  | 37   | 27   |
| OWP  |               | 241  | 94   | 27   |               | 299  | 122  | 55   | 21   |               | 317  | 101  | 37   | 27   |
| MID  |               | 229  | 94   | 30   |               | 314  | 107  | 52   | 24   |               | 290  | 107  | 37   | 30   |
| IWP  |               | 229  | 88   | 34   |               | 311  | 104  | 52   | 24   |               | 277  | 98   | 37   | 27   |
| CL   |               | 198  | 85   | 30   |               | 302  | 107  | 49   | 24   |               | 274  | 104  | 34   | 27   |
| EOP  | 11500         | 192  | 113  | 18   | 12300         | 311  | 131  | 61   | 12   | 13650         | 320  | 122  | 37   | 34   |
| OWP  |               | 229  | 98   | 18   |               | 326  | 107  | 61   | 18   |               | 338  | 107  | 34   | 30   |
| MID  |               | 219  | 91   | 24   |               | 332  | 107  | 61   | 18   |               | 338  | 104  | 30   | 34   |
| IWP  |               | 226  | 79   | 27   |               | 320  | 110  | 58   | 15   |               | 320  | 101  | 30   | 30   |
| CL   |               | 204  | 82   | 30   |               | 323  | 110  | 52   | 15   |               | 311  | 107  | 30   | 24   |
| EOP  | 11550         | 256  | 94   | 18   | 12350         | 299  | 134  | 55   | 12   | 13700         | 323  | 131  | 18   | 30   |
| OWP  |               | 256  | 79   | 24   |               | 329  | 107  | 55   | 12   |               | 323  | 110  | 27   | 30   |
| MID  |               | 229  | 82   | 27   |               | 305  | 107  | 55   | 12   |               | 323  | 98   | 24   | 34   |
| IWP  |               | 216  | 73   | 34   |               | 311  | 104  | 52   | 15   |               | 293  | 91   | 21   | 30   |
| CL   |               | 213  | 73   | 30   |               | 308  | 98   | 46   | 21   |               | 287  | 98   | 24   | 30   |
| EOP  | 11600         | 293  | 110  | 37   | 12400         | 290  | 134  | 55   | 15   | 13750         | 314  | 107  | 12   | 37   |
| OWP  |               | 265  | 107  | 43   |               | 314  | 113  | 55   | 18   |               | 351  | 79   | 18   | 30   |
| MID  |               | 250  | 107  | 43   |               | 311  | 113  | 58   | 18   |               | 335  | 82   | 15   | 34   |
| IWP  |               | 247  | 98   | 43   |               | 299  | 101  | 64   | 12   |               | 308  | 101  | 18   | 34   |
| CL   |               | 241  | 107  | 37   |               | 314  | 101  | 49   | 18   |               | 293  | 107  | 27   | 27   |
| AVG  |               | 222* | 92*  | 33*  |               | 304  | 116  | 54*  | 17*  |               | 316* | 100  | 37   | 29   |
| MIN  |               | 186  | 73   | 18   |               | 219  | 91   | 27   | 6    |               | 268  | 79   | 12   | 18   |
| MAX  |               | 293  | 119  | 43   |               | 341  | 180  | 79   | 30   |               | 357  | 131  | 52   | 37   |
| DEV  |               | 19   | 12   | 6    |               | 21   | 17   | 11   | 7    |               | 21   | 9    | 9    | 3    |

\* Note: Outside specification thickness (SP H) limits of total design thickness +/- 7 mm.

Table 15. IRI Values from the Profilometer Survey

|                   | <b>Profilometer</b>               |                                       |
|-------------------|-----------------------------------|---------------------------------------|
| <b>Section ID</b> | <b>Date Surveyed<br/>yy/mm/dd</b> | <b>Average IRI of 5 Runs<br/>m/km</b> |
| <b>360801</b>     | 94/09/06                          | 1.003                                 |
| <b>360802</b>     | 94/09/06                          | 1.068                                 |
| <b>360859</b>     | 94/09/06                          | 0.932                                 |





Figure 1 Site Location Maps - SPS Project 360800





# FHWA-LTPP SPS-8 NEW YORK SAMPLING PLAN ENVIRONMENTAL EFFECTS IN THE ABSENCE OF HEAVY LOADS



PAVEMENT  
MANAGEMENT  
SYSTEMS  
LIMITED




FIGURE 2 - FIELD MATERIALS SAMPLING AND TESTING PLAN

PL/DATE: DEC 8/94

SPS-8-1

FHWA SPS-8 TEST SECTIONS ONLY  
DIMENSIONAL DETAILS ONLY  
DRAWING NOT TO SCALE

| mm  | 360801<br><i>elevation 5</i> | 360802<br><i>elevation 5</i> | 360859<br><i>elevation 5</i> | in   |  |  |
|-----|------------------------------|------------------------------|------------------------------|------|--|--|
| 13  | AC TOP                       | AC TOP                       | AC TOP                       | 0.5  |  |  |
| 25  | <i>elevation 3</i>           | <i>elevation 4</i>           | <i>elevation 4</i>           | 1.0  |  |  |
| 38  | AC BASE                      | AC BINDER                    | AC BINDER                    | 1.5  |  |  |
| 51  |                              | <i>elevation 3</i>           | <i>elevation 3</i>           | 2.0  |  |  |
| 64  |                              |                              | AC BASE                      | 2.5  |  |  |
| 76  |                              |                              |                              | 3.0  |  |  |
| 89  | <i>elevation 2</i>           |                              |                              | 3.5  |  |  |
| 102 |                              |                              |                              | 4.0  |  |  |
| 114 | AC BASE                      |                              |                              | 4.5  |  |  |
| 127 |                              |                              |                              | 5.0  |  |  |
| 140 |                              |                              |                              | 5.5  |  |  |
| 152 | DGAB                         | <i>elevation 2</i>           | 6.0                          |      |  |  |
| 165 |                              |                              | 6.5                          |      |  |  |
| 178 |                              |                              | 7.0                          |      |  |  |
| 191 |                              | DGAB                         |                              | 7.5  |  |  |
| 203 | 8.0                          |                              |                              |      |  |  |
| 216 | 8.5                          |                              |                              |      |  |  |
| 229 | 9.0                          |                              |                              |      |  |  |
| 241 | 9.5                          |                              |                              |      |  |  |
| 254 | 10.0                         |                              |                              |      |  |  |
| 267 | 10.5                         |                              |                              |      |  |  |
| 279 | 11.0                         |                              |                              |      |  |  |
| 292 | 11.5                         |                              |                              |      |  |  |
| 305 | <i>elevation 1</i>           |                              |                              | 12.0 |  |  |
| 318 | SUBGRADE                     |                              |                              | 12.5 |  |  |
| 330 | DGAB                         | 13.0                         |                              |      |  |  |
| 343 |                              |                              | 13.5                         |      |  |  |
| 356 |                              |                              | 14.0                         |      |  |  |
| 368 |                              |                              | 14.5                         |      |  |  |
| 381 |                              |                              | 15.0                         |      |  |  |
| 394 |                              |                              | 15.5                         |      |  |  |
| 406 |                              |                              | 16.0                         |      |  |  |
| 419 |                              |                              | 16.5                         |      |  |  |
| 432 |                              |                              | 17.0                         |      |  |  |
| 445 |                              |                              | 17.5                         |      |  |  |
| 457 |                              |                              | 18.0                         |      |  |  |
| 470 | <i>elevation 1</i>           | 18.5                         |                              |      |  |  |
| 483 | <i>elevation 1</i>           | SUBGRADE                     | 19.0                         |      |  |  |
| 495 | SUBGRADE                     |                              | 19.5                         |      |  |  |

Note: Refer to Table 5 for the dates of the five stages of elevation measurements.

Figure 3. Pavement Structures and the Five Stages of Rod and Level Elevations

| AC Base   |                      |                  |                      |                        |                           |                                     |
|-----------|----------------------|------------------|----------------------|------------------------|---------------------------|-------------------------------------|
|           | 1540                 | 1430             | 1345                 | 1215                   | 1015                      | 0800                                |
|           | 360801               |                  |                      | 360802                 |                           | 360859                              |
|           |                      |                  |                      |                        |                           | Paving Time                         |
| CL        | non GPS passing lane | ST               |                      | ST                     |                           | ST                                  |
| JT        | GPS lane             |                  |                      |                        |                           |                                     |
|           | Aug 10=> Paving Date | ST<br>BV1 (2+50) | Aug 11=> Paving Date | ST-BR*<br>BV2 (2+50)   |                           | BR<br>BV3 (1+00)                    |
|           | 1625                 | 1740             | 0740                 | 0905                   | 1105                      | 1310                                |
|           |                      |                  |                      |                        |                           | Paving Time                         |
| AC Binder |                      |                  |                      |                        |                           |                                     |
|           |                      | 1635             | 1550                 | 1445                   | 1430                      | Paving Time                         |
| CL        | non GPS passing lane | NO               |                      | ST-BR**                | ST                        |                                     |
| JT        | GPS lane             | BINDER           |                      |                        |                           |                                     |
|           |                      |                  | Aug 11=> Paving Date | ST-BR***<br>BV5 (2+50) | Aug 12=> ST<br>BV6 (3+50) | (Locations of Bulk Samples BV5-BV6) |
|           |                      |                  | 1720                 | 1745                   | 0630                      | 0735                                |
|           |                      |                  |                      |                        |                           | Paving Time                         |
| AC Top    |                      |                  |                      |                        |                           |                                     |
|           | 1205                 | 1155             | 1150                 | 1140                   | 1120                      | 1110                                |
|           |                      |                  |                      |                        |                           | Paving Time                         |
| CL        | non GPS passing lane | ST               |                      | ST                     |                           | ST                                  |
| JT        | GPS lane             |                  |                      |                        |                           |                                     |
|           | Aug 12=> Paving Date | ST<br>BV7 (2+50) |                      | ST<br>BV8 (2+50)       |                           | ST<br>BV9 (1+00)                    |
|           | 1240                 | 1255             | 1300                 | 1325                   | 1345                      | 1400                                |
|           | 0+00                 | 5+00             | 0+00                 | 5+00                   | 0+00                      | 5+00                                |
|           | 111+00               | 116+00           | 119+00               | 124+00                 | 132+50                    | 137+50                              |
|           |                      |                  |                      |                        |                           | Paving Time                         |
|           |                      |                  |                      |                        |                           | Experim. Stations                   |
|           |                      |                  |                      |                        |                           | Constr Stations                     |

**Not to scale**

\* Note: Paving 0+00-0+17(ST), 0+17-1+30(BR), 1+30-2+43(ST), 2+43-5+00(BR)

\*\* Note: Paving 0+00-0+50(BR), 0+50-2+50(ST), 2+50-3+80(BR), 3+80-4+75(ST), 4+75-5+00(BR)

\*\*\* Note: Paving 0+00-0+78(ST), 0+78-2+00(BR), 2+00-4+75(ST), 4+75-5+00(BR)

ST - Genesee LeRoy Stone Corp Stafford Asphalt Batch Plant


BR - Iroquois Rock Products Brockport Asphalt Batch Plant

BV1-BV9 - AC Bulk Samples Collected From Paver at Station (2+50)

CL - Center Line

JT - Longitudinal Paving Joint

**Figure 4. Paving Dates, Times, Material Source, and Bulk Sample Locations**



Not to scale

Figure 5 Site Marking Plan

STUDY :SPS: 360801

DATE :06/09/1994 RUN:4

ROAD :LAKE ONTARIO STATE PARKWAY

START :


END :

LANE :LN 1

DIRECT.:EAST

FROM: 0.00

TO: 500.50



LEFT WP

STUDY :SPS: 360801

DATE :06/09/1994 RUN:4

ROAD :LAKE ONTARIO STATE PARKWAY

START :


END :

LANE :LN 1

DIRECT.:EAST

FROM: 0.00

TO: 500.50




RIGHT WP

Figure 6. Elevation Measurements, Section 360801 as Collected with the Profilometer

STUDY :SPS: 360802  
ROAD :LAKE ONTARIO STATE PARKWAY  
START :  
LANE :LN 1  
FROM: 795.00

DATE :06/09/1994 RUN:4  
END :  
DIRECT.:EAST  
TO: 1295.50



STUDY :SPS: 360802  
ROAD :LAKE ONTARIO STATE PARKWAY  
START :  
LANE :LN 1  
FROM: 795.00

DATE :06/09/1994 RUN:4  
END :  
DIRECT.:EAST  
TO: 1295.50




Figure 7 Elevation Measurements, Section 360802 as Collected with the Profilometer

STUDY :SPS: 360859

DATE :06/09/1994 RUN:4

ROAD :LAKE ONTARIO STATE PARKWAY

START :


END :

LANE :LN 1

DIRECT.:EAST

FROM: 2141.50

TO: 2642.00



LEFT WP

STUDY :SPS: 360859

DATE :06/09/1994 RUN:4

ROAD :LAKE ONTARIO STATE PARKWAY

START :


END :

LANE :LN 1

DIRECT.:EAST

FROM: 2141.50

TO: 2642.00



RIGHT WP

Figure 8. Elevation Measurements, Section 360859 as Collected with the Profilometer

## **APPENDIX A**

### **Correspondence and Job Mix Formulas**

|                                       |                |
|---------------------------------------|----------------|
| <b>General Correspondence</b>         | <b>A1-A11</b>  |
| <b>Weather Station Correspondence</b> | <b>A12-A17</b> |
| <b>Job Mix Formulas</b>               | <b>A18-A22</b> |



**MEMORANDUM**

**TO:** Wes Yang, NY DOT  
**FROM:** Bill Phang *Bill Phang*  
**SUBJECT:** NYS DOT SPS-8, Materials  
Sampling and Testing Plan

**DATE:** November 06, 1992  
**PROJECT:** 50450810  
**FILE:** 13.12.8  
**COPIES TO:** See Below

---

The materials sampling and testing plans developed by the North Atlantic Regional office in accordance with the Material Sampling and Testing Requirements for SPS-8, Operational Memorandum No. SHRP-LTPP-OM-030, August 1992, is forwarded enclosed and includes the following:

1. a revised SPS-8 layout with the monitoring test sections located with respect to construction stationing
2. Table 1 - NYS DOT SPS-8 Field and Laboratory Materials Testing Plan
3. Table 2 - Scope of Field Testing
4. Table 3 - Scope of Material Sampling
5. Sketch plan showing the locations of sampling and field testing during construction as identified in Table 1

The sampling and testing procedures and protocols are to be carried out by the agency in accordance with the SHRP-LTPP Interim Guide for Laboratory Materials Handling and Testing, SHRP-LTPP-OG-004 with the exception of the Creep Compliance, Resilient Modulus, and Tensile Strength tests which are to be carried out by an FHWA designated laboratory.

The equipment for nuclear density/moisture testing and asphalt concrete density must be in-calibration, and the calibration records made available to the regional office.

Distribution to:

I.J. Pecnik  
M. Symons  
S. Tayabji  
S. DiCenzo

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N.Y. 14221  
TEL. (716) 632-0804  
FAX (716) 632-4808



PAVEMENT  
MANAGEMENT  
SYSTEMS

August 26, 1993  
50450910-13.12.8

Mr. Carl Jarvis  
New York State Department of Transportation  
1220 Washington Avenue  
State Campus, Building 7A  
Albany, New York 12232

**RE: NYS DOT SPS-8 Materials and Testing Plan**

Dear Carl,

Enclosed please find 1] an updated version of the SPS-8 Field Materials Sampling and Testing Plan together with 2] a NARO version of the Special Provisions to the Contract covering the requirement for the contractor to take samples and carry out the field testing, which you had sent to me for comments.

You will note there is now a provision to take samples of asphalt mixes, asphalt cement, and combined aggregates for both binder and surface courses, for the Materials Reference Library in Austin, Texas. This is a recent added requirement.

There is no new information of the weather station. However the equipment which is to be supplied by FHWA is currently under test by FHWA at the Turner Fairbanks Research Center in Virginia.

I trust this response to your request for comment is not too tardy. Thanks for your cooperation in developing this project.

Yours Sincerely,

**PAVEMENT MANAGEMENT SYSTEMS LIMITED**

---

W.A. Phang, D. Eng.  
Program Manager, FHWA-LTPP

BP/tf

c.c. I.J. Pecnik  
W. Yang  
B. Abukhater

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST N Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808



PAVEMENT  
MANAGEMENT  
SYSTEMS

February 9, 1994  
50450910-13.12.8

Ms. Sally Olsen  
New York State Department of Transportation  
1530 Jefferson Road  
Rochester, New York 14623-3161

**RE: NY DOT SPS-8 Project, lake Ontario State Parkway**

Dear Sally,

The FHWA-LTPP North Atlantic Regional Office acknowledges receipt of a copy of the D254995 Plans and Proposal for reconstruction of a segment of the Lake Ontario State Parkway, sent February 02, 1994 by Mr. C.E. Moynihan, Regional Design Engineer.


A review of Book 1 page 188 and page 215 revealed an outdated location for the Materials Reference Library. FHWA recently contracted with Nichols Consulting Engineers, (NCE) 1885 South Arlington Avenue, Suite 111, Reno, Nevada 89509, telephone (702) 329-4955, fax (702) 329-5098, to manage and operate the Materials Reference Library which has been moved to 1625 Crane Way, Sparks, Nevada 89431.

NCE has a negotiated agreement with a common carrier, and will bear the cost of shipment of containers and samples. At the appropriate time please call Mr. Andrew Brigg at (702) 358-7574 or fax (702) 329-5098 to make arrangements for shipping samples (listed on page 215). As well, FHWA is in the process of contracting with a laboratory (currently unnamed) to carry out specialized tests on the materials. These tests are the Resilient Modulus Tests (Protocols P46 and P07), and the Creep Compliance Test (P06). In addition the FHWA Contractor Laboratory will carry out some other relevant tests such as Moisture-Density Relations (P44 and P55) and natural moisture content tests (P49) on subgrade and base materials, and bulk and maximum S.G. tests (P02 and P03) on asphalt concrete mixes. The re-assignment of laboratory tests to an FHWA Contractor Laboratory should not invalidate the purpose of Clause 04634.9401 on page 348 of the proposal, but it would affect the scope of the work.

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808

A complete list of 300 pound bulk samples, Shelby tube samples, moisture content samples, and 4" cores which are to be packaged and shipped to the FHWA Contractor Laboratory is currently in preparation by NARO. Upon completion, this listing together with other documents will be forwarded and a meeting arranged for clarification and to answer questions.

Yours Sincerely,  
**PAVEMENT MANAGEMENT SYSTEMS LIMITED**

  
W.A. Phang, D. Eng.  
Program Manager, FHWA-LTPP

WAP/tf

c.c. I.J. Pecnik  
D. Morian  
W. Yang  
B. Abukhater



PAVEMENT  
MANAGEMENT  
SYSTEMS  
February 15, 1994  
50450910-13.12.8

Ms. Sally Olsen  
New York State Department of Transportation  
1530 Jefferson Road  
Rochester, New York 14623-3161

**RE: NYS DOT SPS-8 Lake Ontario State Parkway**

Dear Sally,

Following up on my acknowledgment of receipt of Proposal D254995 and plans for the SPS-8 project, forwarded enclosed are the following laboratory testing sample tracking tables:-

For Testing by FHWA Contractor Laboratory

- Asphalt Concrete Pavement - Cores
- Unbound Granular Base
- Subgrade

Samples for Materials Reference Library (MRL)

For Testing by NYS DOT Contractor laboratory

- Asphalt Concrete Pavement - Cores
- Hot Mix Surface Course - Bulk Samples
- Hot Mix Binder Course - Bulk Samples
- Hot Mix Base Course - Bulk Samples
- Unbound Granular Base
- Subgrade

These tracking tables are intended firstly to guide the field sampling crew in packaging and shipping samples to the two laboratories and to the materials reference library. Secondly to guide the laboratories in handling and sequencing of the tests.

Please keep me informed as to the status of the contract as this office proposes to have a project construction inspector present during your pre-construction project meeting and during the construction of the test sections.

Yours Sincerely,  
**PAVEMENT MANAGEMENT SYSTEMS LIMITED**



William A. Phang, D. Eng.  
Program Manager, FHWA-LTPP

c.c. I.J. Pecnik  
D. Morian  
B. Abukhater  
W. Yang

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808



PAVEMENT  
MANAGEMENT  
SYSTEMS

June 20, 1994  
50450910-13.12.8

Mr. Eric Wilson  
Professional Service Industries  
605 Young Street  
Tonawanda, New York 14150

Dear Mr. Wilson:

Further to our telephone conversation, please find enclosed the following information on the New York SPS-8 project:


- Field Materials Sampling and Testing Plan (10/93) 1 page
- Laboratory Testing Sample Tracking Tables 10 pages
- Lab Data Sheet L03, Preliminary Laboratory Test Assignment 1 page
- Laboratory Testing Protocols, with data sheets  
(P01, P02, P03, P04, P05, P06, P07, P11, P12  
P14, P21, P22, P23, P24, P25, P41, P42, P43,  
P44, P46, P47, P48, P49, P51, P51A, P52, P54  
P55, P56, P57, P60)

The sampling and testing plan is designed to provide the layout of the project, as well as the locations and number of samples to be obtained. The tracking tables are intended to 1) guide the field sampling crew in packaging and shipping samples to the two laboratories and to the Materials Reference Library (MRL); 2) guide the laboratories in handling and sequence of tests.

Please note that all samples shipped to the two laboratories are to be prepaid. Shipping arrangements for samples destined for the Materials Reference Library are to be coordinated with Mr. Andrew Brigg, (702)358-7574.

If you have any questions, or require clarification on the enclosed information, please contact either Dr. William Phang (716) 632-0804, or Mr. Basel Abukhater (519) 622-3005.

Yours Sincerely,

  
Lois M. Egloff  
Technical Coordinator  
Pavement Management Systems Limited

LE/tf

C.C. W. Yang, w/o attachment  
T. Davison, w/o attachment  
I.J. Pecnik, w/o attachment  
B. Phang, w/o attachment  
D. Morian, w/o attachment  
B. Abukhater, w/o attachment



PAVEMENT  
MANAGEMENT  
SYSTEMS

September 9, 1994  
50451010-13.12.8

Ms. Sally Olsen  
New York State Department of Transportation  
1530 Jefferson Road  
Rochester, New York 14623-3161

**RE: SPS-8, Lake Ontario State Parkway, Brockport, NY - Signs**

Dear Ms. Olsen:

Pavement markings were placed on the Lake Ontario State Parkway, Brockport, NY on September 7, 1994, to define the monitoring lengths of the four test sections which make up the SPS-8 project.

In order that these test sections can be readily located by performance monitoring crews, particularly at night (PASCO photographic distress surveys), signs with the test section's identifying numbers are usually erected at the side of the roadway embankment. As well, a sign with the project number, in this case 360800, is placed 500 ft. ahead of the start of the first test section so that automated equipment in monitoring vehicles traveling at highway speeds are alerted to prepare their equipment.

It is understood that this project sign (360800) is not presently included in the current test section signing activities. It would be appreciated if this additional sign can be placed as indicated above.

Yours Sincerely,

William A. Phang  
Program Manager, FHWA-LTPP  
Pavement Management Systems Limited

WAP/tf

C.C. I.J. Pecnik  
W. Yang  
B. Abukhater





PAVEMENT  
MANAGEMENT  
SYSTEMS

September 13, 1994  
50451010-13.12.8

Ms. Sally Olsen  
New York State Department of Transportation  
1530 Jefferson Road  
Rochester, New York 14623-3161

**RE: SPS-8, LOSP Materials Testing Laboratory I.D. #;s**

Dear Ms. Olsen:

It is understood that materials testing for the SPS-8 project on the Lake Ontario State Parkway (LOSP) will be carried out by Professional Service Industries Inc. (PSI).

They propose to carry out subgrade soil tests in their Laboratory at Tonawanda, NY, and at their Pittsburgh, PA Laboratory. Permeability tests on the unbound granular will be done in their Detroit, MI Laboratory. Tests on the asphalt concrete are to be done at their Canton, MA Laboratory.

For purposes of Laboratory Identification in the Long Term Pavement Performance program, these PSI Laboratories are assigned the following I.D. numbers:

Lab. # 3631 PSI, Buffalo  
605 Young Street  
Tonawanda, NY 14150 Tel. (716) 694-8657  
c/o Eric Wilson Fax (716) 694-8638


Lab. # 4211 PSI, Pittsburgh  
850 Poplar Street  
Pittsburgh, PA 15220 Tel. (412) 922-4010  
c/o George Miller

Lab. #2632 PSI, Detroit  
24355 Capital Avenue  
Detroit, MI 48239 Tel. (313) 255-4200  
c/o Dennis ~~X~~ama  
R

Lab. # 2531 PSI, Canton  
905 Turnpike Street  
Suite H  
Canton, MA 02021 Tel. (617) 821-2355  
c/o Tom Bowker

Please inform Professional Service Industries Inc. of these identification numbers,  
as they should be reported on test result submissions.

Yours Sincerely,



William A. Phang  
Program Manager, FHWA-LTPP  
Pavement Management Systems Limited  
WP/tf

C.C. I.J. Pecnik, RE-NARO  
W. Yang, NYSDOT  
B. Abukhater, PMSL  
L. Egloff, PMSL  
B. Worrel, NCRO



PAVEMENT  
MANAGEMENT  
SYSTEMS

November 25, 1994

Mr. Eric Wilson  
Professional Service Industries  
605 Young Street  
Tonawanda, New York 14150

Dear Eric,

Attached please find two copies of the Field Material Sampling and Testing Reports for all the work done at the SPS-8 site in Rochester, NY, during and after the construction of the three test areas on the east bound of Lake Ontario State Parkway. One copy of these reports should go the FHWA Contractor Laboratory, Law Engineering in Atlanta, GA. The second copy is to be used by the NYS DOT Contractor Laboratory, PSI at their different locations. When you ship any samples to any of the labs you should make sure that a copy of these reports are enclosed, along with a copy of the tracking tables, in the same box with the samples.

The following table summarizes the layer tested, date, and number of sheets of each of the Field Material Sampling and Testing Reports:

| Layer                  | Date Tested              | Number of Sheets |
|------------------------|--------------------------|------------------|
| Subgrade               | July 15-16, 1994         | 32               |
| DGAB                   | July 25, 1994            | 16               |
| AC During Construction | August 10,11,12,16, 1994 | 18               |
| AC Post Construction   | November 11 & 22, 1994   | 19               |

If you have any further questions, please do not hesitate to call.

Yours Sincerely,

Basel Abukhater

Project Engineer

Pavement Management Systems Limited

cc I J Pecnik (w/o attachments)  
B Phang (w/o attachments)  
B. Henderson (w/o attachments)  
L. Egloff (with attachments)

Enclosures

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808



PAVEMENT  
MANAGEMENT  
SYSTEMS

ORIGINAL

June 17, 1993  
5450821-13.12.8

Dr. Wes Yang  
Materials and Pavement Research  
New York Department of Transportation  
1220 Washington Avenue, State Campus  
Building 7A, Room 600  
Albany, New York 12232

**RE: Climatic Data Collection Plan for SPS Test Sites**

Dear Wes,

Forwarded enclosed is a "Climatic Data Collection Plan for SPS Test Sites", prepared by PCS/LAW Engineering revised May 1993. The plan describes the site specific climatic data elements which are to be collected, and other desirable data which may be obtained from nearby First Order weather Stations.

Automated Weather Station (AWS) equipment will be supplied by FHWA-LTPP Division for your SPS project. Installation will be carried out by the North Atlantic Region contractor (NARO), who will also be responsible for periodically downloading the data. However the agency will be responsible for establishing the site in accordance with the site selection criteria, preparing the site, constructing foundations for the tower and raingage including the conduits and power supply connections, and enclosing the site with 6' chain link fencing and gate. The equipment is to be maintained by the agency throughout the life of the project.

The FHWA-LTPP Division is presently mounting a pilot project to ascertain that the intended AWS equipment will satisfy the requirements of the program. The AWS equipment for your SPS project will then be acquired and made available to NARO for installation.

It would appear more appropriate to locate the site for the weather station during a site inspection visit than by working off plans in the office, and to have concurrence by NARO at the same time.

Should you have any questions or concerns about these plans, please do not hesitate to contact me.


Yours Sincerely,

PAVEMENT MANAGEMENT SYSTEMS LIMITED

W.A. Phang, D. Eng.  
Program Manager, FHWA-LTPP

c.c. I.J. Pecnik w/o encl.  
C. Richter w/o encl.  
C. Jarvis w/encl.

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N.Y. 14221  
TEL. (716) 632-0804  
FAX (716) 632-4808





Sheet 1 of 4

Date: 10/31/94

## REGION 4 DESIGN

### Fax Transmittal Sheet

To: IVAN PECNIK / BASSEL ABUKHATER  
Co.: U.S.D.O.T.  
Dept.: PAVEMENT MANAGEMENT SYSTEMS - SHRP  
FAX #: (716) 632-4808



From: KEVIN MILLER  
Co.: N.Y.S.D.O.T.  
Phone #: (716) 272-3366  
FAX #: (716) 272-7547

A-13

Comments: REVISED WEATHER STATION LOCATION  
AND AWS FORM. DRAINAGE AND SNOWPLOW  
DRIFTING WERE IDENTIFIED AS PROBLEMS AT PREVIOUS  
SITE. PLEASE CALL IF YOU HAVE QUESTIONS OR  
COMMENT, OTHERWISE WE WILL PROCEED AS CONFIRMED  
IN PHONE CONV. W/ YOUR OFFICE. THANKS KEVIN

**DRAFT**

**LTPP-SPS AUTOMATIC WEATHER STATION  
(AWS) INSTALLATION  
AWS SITE NOMINATION  
FORM SPS\_AWS\_2**

SHRP REGION N.A.  
SPS EXPERIMENT No. 8  
ROUTE/HIGHWAY LOSP

STATE N.Y.

STATE CODE 36  
SPS PROJECT CODE 08

**PROPOSED AWS SITE LOCATION**

|              |                                                                     |
|--------------|---------------------------------------------------------------------|
| 1. LOCATION  | <u>NORTH OF INTER. OF ROUTE 19 &amp; MOSCOW RD., TOWN OF HAMLIN</u> |
| 2. ELEVATION | <u>260'</u>                                                         |
| 3. LATITUDE  | <u>N 1,221,400 43° 21' 00"</u>                                      |
| 4. LONGITUDE | <u>E 682,200 77° 53' 52"</u>                                        |
| 5. DISTANCE  | <u>5,400' FT.</u> (from project)                                    |

MONROE CO., N.Y.

**SITE DETAILS**

1. Are there any obstructions or large paved areas within 100 ft of the proposed weather station location?  
YES / ☒ NO  
If Yes, explain: \_\_\_\_\_
2. Is proposed site on level terrain? ☒ YES / NO  
If No, explain: \_\_\_\_\_
3. Is proposed site subjected to standing water (flooding), snow drift etc? YES / ☒ NO  
If Yes, explain: \_\_\_\_\_
4. Is proposed site on soft ground (swampy area) or full of vegetation that would make access to the AWS difficult? YES / ☒ NO  
If Yes, explain: \_\_\_\_\_
5. Is the proposed site likely to be shaded? YES / ☒ NO  
If Yes, explain: \_\_\_\_\_
6. Is proposed site secure from theft and/or vandalism? ☒ YES / NO  
If No, explain: \_\_\_\_\_

**NOTE:** The AWS site within the fence perimeter shall be covered by short grass or where grass does not grow, the natural earth surface. If grass cover is used, then the grass shall be mowed regularly.

**RCOC RECOMMENDATION:**


It is our opinion that the proposed AWS site is the best possible location for the SPS project.

Submitted by: \_\_\_\_\_ DATE: \_\_\_\_\_

| State of | Assess Year | Index No. | Travel Index |
|----------|-------------|-----------|--------------|
| AK       |             | 77        | 85           |

LIFE CHANGING STATE HIGHWAY

SEEK A





PAVEMENT  
MANAGEMENT  
SYSTEMS

November 21, 1994  
50451027-13.12.8

Mr. Tim Davison  
Engineer in Charge  
New York State Department of Transportation  
Region 4  
1530 Jefferson Road  
Rochester, New York 14623

**RE: Installation of Automated Weather Station (AWS)  
at the NY SPS-8; Lake Ontario State Parkway**

Dear Mr. Davison:

We have recently been informed of the contractor's (Keeler Construction) plan for installing the AWS mounting platforms and compound at the SPS-8 site in the spring of 1995.

It is important for this experiment to obtain the environmental data representing the seasonal changes for the year of construction. In this regard, we would like to see the weather compound and instrumentation installed prior to any frost action on this section. What are the possibilities of encouraging or arranging with the contractor for installation in 1994?

We would appreciate your assistance in approaching the contractor on altering the installation period, to have the site in place before the major brunt of winter occurs.


Is there any way we can assist in making this a reality for this year?



Please let us know what the possibilities are for advancing the installation of the AWS.

Thank you in advance for your assistance.

Yours Sincerely,

A handwritten signature in black ink, appearing to read "Brandt Henderson", written over a horizontal line.

Brandt Henderson  
Manager, Field and Data Operations  
Pavement Management Systems Limited


BH/tf

C.C. I.J. Pecnik; (NARO-RE)  
S. Olsen; (NYSDOT)  
T. Cummings; (Keeler)  
B. Abukhater; (NARO)



NEW YORK STATE  
EPA ~~MENT~~ ~~TRAI~~ RT/  
MATERIALS BUREAU  
JOB MIX FORMULA  
Type 1 Base (Dense)

Job No. 1020151 TOTAL PAGES 4 OF 4  
Plant GENESESE LER STONE CORP Reg 4  
Plant Location STAFFORD, NY CEDAR RAPIDS P-26  
Submitted By John W. Lydon Date 1/19/90  
(SUBMISSION INSTRUCTIONS ON BACK)



| Sieve Size        | 2"  | 1 1/2" | 1"    | 1/2"  | 1/4"  | 1/8"  | No. 20 | No. 40 | No. 80 | No. 200 | Asphalt Content (Percent) | Asphalt Grade |
|-------------------|-----|--------|-------|-------|-------|-------|--------|--------|--------|---------|---------------------------|---------------|
| % Passing         | 100 | 90-100 | 78-95 | 57-84 | 40-72 | 26-57 | 12-36  | 8-25   | 4-16   | 2-6     | 4.0-6.0                   | AC 15         |
| 1. General Limits | 100 | 90-100 | 78-95 | 57-84 | 40-72 | 26-57 | 12-36  | 8-25   | 4-16   | 2-6     | 4.0-6.0                   |               |
| 2. JMF Range      | 100 | 90-100 | 85-95 | 72-84 | 52-66 | 43-57 | 15-29  | 8-22   | 4-12   | 2-6     | 4.2-5.0                   |               |
| 3. Target Value   | 100 | 95     | 90    | 78    | 59    | 50    | 22     | 15     | 8      | 4       | 4.6                       |               |


Approved by Regional Director J. M. Hurley / E. J. Joli Date 3/3/93  
Remarks: \_\_\_\_\_



EW < ST  
DEPARTMENT OF TRANSPORTATION  
MATERIALS BUREAU  
JOB MIX FORMULA  
Type 3 Blinder (Dense)

Plant GENESSEE LEROY STONE CORP. Region 4  
Plant Location STAFFORD COARSE RAPIDS & PLANT P-26  
Submitted By 7/6/91 J. J. JONES Date 8/26/92

(SUBMISSION INSTRUCTIONS ON BACK)



Approved by Regional Director

*L. M. Shurley / E. J. Joli*

Date 3/3/93

Remarks:



DEPARTMENT OF TRANSPORTATION  
MATERIALS BUREAU  
JOB MIX FORMULA  
MARSHALL MIX DESIGN  
Type 7F Top Course (High Friction)


Plant GENESE LE ROY STONE CORP.

Plant Location STAFFORD P-26

Submitted By DAVID RUTTERMAN

Date 1/29/93

(SUBMISSION INSTRUCTIONS ON BACK)



| Sieve Size |                   | 2" | 1 1/2" | 1" | 1/2" | 1/4"   | 1/8"  | No. 20 | No. 40 | No. 80 | No. 200 | Asphalt Content (Percent) |
|------------|-------------------|----|--------|----|------|--------|-------|--------|--------|--------|---------|---------------------------|
| % Passing  | 1. General Limits |    |        |    | 100  | 90-100 | 45-70 | 15-40  | 8-27   | 4-16   | 2-6     | 5.0-8.0                   |
|            | 2. JMF Range      |    |        |    | 100  | 90-100 | 53-65 | 23-37  | 13-27  | 5-13   | 2-5     |                           |
|            | 3 Target Value    |    |        |    | 100  | 98     | 59    | 30     | 20     | 9      | 3       |                           |

| Asphalt Grade |
|---------------|
| AC 15         |

Recommended for Approval by Regional Director L.M. Surley / E. Zoli

Approved by Director, Materials Bureau \_\_\_\_\_


Date 3/3/93

Date \_\_\_\_\_



NEW YORK  
DEPARTMENT OF TRANSPORTATION  
MATERIALS BUREAU  
JOB MIX FORMULA  
Type 1 Base (Dense)

City No. 207 Formula No. 760 11  
Plant Location Illinois Rock Products Reg. 4  
Submitted By Gregory A. Rose Date 4-9-92  
(SUBMISSION INSTRUCTIONS ON BACK)



| Sieve Size |                   | 2"  | 1 1/2" | 1"    | 1/2"  | 1/4"  | 1/8"  | No. 20 | No. 40 | No. 80 | No. 200 | Asphalt Content (Percent) |
|------------|-------------------|-----|--------|-------|-------|-------|-------|--------|--------|--------|---------|---------------------------|
| % Passing  | 1. General Limits | 100 | 90-100 | 78-95 | 57-84 | 40-72 | 26-57 | 12-36  | 8-25   | 4-16   | 2-8     | 4.0-8.0                   |
|            | 2 JMF Range       | 100 | 90-100 | 81-91 | 64-76 | 48-62 | 34-48 | 15-29  | 10-24  | 5-13   | 2-6     | 4.0-4.8                   |
|            | 3 Target Value    | 100 | 96     | 86    | 70    | 55    | 41    | 22     | 17     | 9      | 4       | 4.4                       |

| Asphalt Grade |
|---------------|
| AC 15         |

Approved by Regional Director L M Gurley / E Zoli

Date 4/12/93


Remarks:



DEPARTMENT OF TRANSPORTATION  
MATERIALS BUREAU  
JOB MIX FORMULA  
Type 3 Binder (Dense)

Facility \_\_\_\_\_  
Plant IROQUOIS ROCK PRODUCTS Region 4  
Plant Location BROCKPORT, NY  
Submitted By Gregory J. Trone Date 6-30-91

**(SUBMISSION INSTRUCTIONS ON BACK)**



| Sieve Size |                   | 2" | 1 1/2" | 1"     | 1/2"  | 1/4"  | 1/8"  | No. 20 | No. 40 | No. 80 | No. 200 | Asphalt Content<br>(Percent) |
|------------|-------------------|----|--------|--------|-------|-------|-------|--------|--------|--------|---------|------------------------------|
| % Passing  | 1. General Limits |    | 100    | 95-100 | 70-90 | 48-74 | 32-62 | 15-39  | 8-27   | 4-16   | 2-8     | 4.5-6.5                      |
|            | 2. JMF Range      |    | 100    | 95-100 | 73-85 | 51-65 | 32-46 | 15-27  | 8-20   | 4-11   | 2-5     | 4.5-5.3                      |
|            | 3. Target Value   |    | 100    | 97     | 79    | 58    | 39    | 20     | 13     | 7      | 3       | 4.9                          |

|                  |
|------------------|
| Asphalt<br>Grade |
| AC 2C            |

Approved by Regional Director \_\_\_\_\_

Date \_\_\_\_\_

**Remarks:**

## **APPENDIX B**

### **Photographs**





Figure B-1. Shale Removed from Shoulder Auger Hole S1 in Section 360801



Figure B-2. Nuclear Density Measurements on the Subgrade Layer of Section 360801





Figure B-3. Paver and Roller on the AC Base Layer at Section 360802 Station 1+50



Figure B-4. Full Depth Coring at Hole C22 in Sampling Area 6 of Section 360859





Figure B-5. Pavement Markings on Section 360802 Showing Starting Stripe



Figure B-6. SHRP Identification Sign at the Beginning of Section 360802 Station 0+00





Figure B-7. Iroquois Rock Products Asphalt Batch Plant in Brockport, New York




Figure B-8. Genesee LeRoy Stone Corp. Asphalt Batch Plant in Stafford, New York