- Site Service Report -

Date:June 10, 2009

IRD SO.: 10407 C IRD Contract No.: From: Bryan Knight To: Greg Felsing

Project Name/Location: LTTP site Buckeye, AZ

Service Date(s): 25 October 2007

Job Description: Install new BP Clamp Bars

Removed both Bending Plates and Shims.

- Cleaned and vacuumed the frames prior to BP reinstall.
- Doug Pratt performed a cursory inspection for leveling and BP wear condition.
- Reinstalled original shims with no changes made to leveling.
- Installed new BP clamp bars with thicker orange rubber seal.
- Verified BP's are working properly prior to leaving site.

Work Remaining: Scheduled return for Calibration

Parts Used: Four (4) new BP Clamp Bars

Mileage / Travel Time: Total Travel: 4 hrs Total Onsite: 5.25 hrs

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		