- Site Service Report -

June 10, 2009

IRD SO#: IRD Ref:

From: Jorge Rubio To: ESS

Project Name:LTTP KANSAS

Project Location: 170 Westh Bound - MI 287.5

Service Date(s): October 21, 2008

Weather: 55° Fahrenheit

Job Description: Maintenance

Work Completed:

- Cleaned cabinet
- Tested bending plate: preload on cell #1 2mv preload on cell #2 4mv
- Loop #1 megged out 2.7M Ω , 132 μ H, 1.8 Ω (After respliced, 620M Ω)
- Loop #2 megged out 2.3M Ω , 137 μ H, 1.8 Ω (After respliced, 745M Ω)
- Cuted old ferrules and new ones installed
- Checked battery voltage (13.9VDC)
- Checked ACV 124
- Checked timer, modem and all Isinc components
- System restarted and tested by Rey Castro
- Left FTTP site working.

Work Remaining: Install a new digital temperature sensor

Parts Used:

Mileage / Travel Time: 486MI / 8 hrs

Time Spent on Site: 3 hours

Notes:

Action Items:

Item	Action Required	Ownership
1.		