# - Site Service Report -

Contract No.:	11167
) C	ontract No.:

From: Gary Lee

To:
Project Name/Location: Danville Va. LTPP Site RT 29 S/B

Service Date(s): 2 Aug 11

## **Job Description:**

(SPT 5602)

VA Lane 1 – High Max axle error and no class 9 count

#### Work Completed:

loop measurements for loop 2 were as follows: Resistance - .8 ohms Earth Ground – 168 meg Shld- OL Inductance – 138.5 u Henry

After loop measurements went to place loop back into terminal strip and one screw For lane 1 loop 2 connection would not screw down and tighten.

Removed a spare terminal strip and replaced the original strip with the spare.

Enabled lane 1 downstream loop.

Loop started working.

#### Work Remaining:

Monitor site

#### Parts Used:

None

### Mileage / Travel Time:

5 hrs travel /3 hrs on site

Notes:

#### **Action Items:**

Item	Action Required	Ownership
1.		
2.		
3.		
4.		