

Brent Raubut Engineering Inc.

FL
SPS-5



26 April 1996

Mr. Monte Symons
Pavement Performance Division - LTPP (HNR-40)
Federal Highway Administration
Turner-Fairbanks Highway Research Center
6300 Georgetown Pike, Room F-215
McLean, Virginia 22101

Subject: Final Report - Construction of SPS-5 Project (1205) on US-1 in Martin County, Florida

Dear Monte,

Enclosed is the Final Report for the Specific Pavement Studies (SPS-5) project on US-1 in Martin County, Florida. This report documents the construction of the rehabilitation study test sections at this location.

Please feel free to contact me should you have any questions or comments regarding any of the information included in this report.

Sincerely,

A handwritten signature in black ink, appearing to read 'M.D. Sargent', is written over a horizontal line.

Mark D. Sargent
Project Engineer, SRCO

MDS:dmj

Enclosure: As stated.

c.w/Enc: Larry Smith, FLDOT
Jamshid Armaghani, FLDOT
Bill Miley, FLDOT
Ron McNamara, FLDOT
Evan Wisniewski, FHWA - Reg. 4
John Miller, PCS/LAW-Kennesaw, GA
Mark Gardner, SRCO/File: 1205FR

c.w/o Enc: Morris Reinhardt, RE/SRCO

FINAL REPORT

SPS-5 PROJECT 1205 ASPHALT REHABILITATION STUDY US-1, SOUTHBOUND MARTIN COUNTY, FLORIDA

FHWA/LTPP

SOUTHERN REGION COORDINATION OFFICE

April 1996



BRENT RAUHUT ENGINEERING INC.

8240 Majac, Suite 220 • Austin, Texas 78759 • (512) 346-0870 • FAX (512) 346-8750

FINAL REPORT

SPS-5 PROJECT 1205 ASPHALT REHABILITATION STUDY US-1, SOUTHBOUND MARTIN COUNTY, FLORIDA

FHWA/LTPP

SOUTHERN REGION COORDINATION OFFICE

April 1996

TABLE OF CONTENTS

| | <u>PAGE</u> |
|---|-------------|
| TABLE OF CONTENTS | i |
| LIST OF FIGURES | ii |
| LIST OF TABLES | iii |
| INTRODUCTION | 1 |
| SPS-5 GENERAL EXPERIMENT DESIGN | 1 |
| SELECTION/NOMINATION OF US-1 | 1 |
| SPECIFIC EXPERIMENT DESIGN FOR US-1 | 4 |
| PRECONSTRUCTION MONITORING | 4 |
| PAVEMENT SURFACE DISTRESS | 4 |
| SURFACE PROFILE | 4 |
| STRUCTURAL CAPACITY | 6 |
| MATERIALS SAMPLING AND TESTING | 6 |
| CONSTRUCTION | 6 |
| POSTCONSTRUCTION MONITORING | 10 |
| PAVEMENT SURFACE DISTRESS | 10 |
| SURFACE PROFILE | 11 |
| STRUCTURAL CAPACITY | 11 |
| MATERIALS SAMPLING AND TESTING | 11 |
| SUMMARY | 11 |
| APPENDICES | |
| APPENDIX A - SITE BACKGROUND DATA | A.1 |
| APPENDIX B - DEFLECTION PLOTS | B.1 |
| APPENDIX C - MATERIALS SAMPLING AND TESTING PLAN | C.1 |
| APPENDIX D - ROD AND LEVEL TRANSVERSE PROFILE PLOTS | D.1 |
| APPENDIX E - OVERLAY THICKNESS TABLES | E.1 |
| APPENDIX F - PHOTOGRAPHS | F.1 |

LIST OF FIGURES

| <u>FIGURE</u> | <u>TITLE</u> | <u>PAGE</u> |
|---------------|---|-------------|
| 1 | SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS | 3 |

LIST OF TABLES

| <u>TABLE</u> | <u>TITLE</u> | <u>PAGE</u> |
|--------------|-----------------------------|-------------|
| 1 | KEY PRODUCTS OF SPS-5 | 2 |
| 2 | MEAN VALUES OF IRI | 5 |

FINAL REPORT - SPS-5 PROJECT 1205

ASPHALT REHABILITATION STUDY US-1, SOUTHBOUND MARTIN COUNTY, FLORIDA

INTRODUCTION

As part of the Strategic Highway Research Program's (SHRP) Long Term Pavement Performance (LTPP) Study, sections of highway are being selected to apply very specific treatments to study various facets of construction (both new and rehabilitated). These projects are referred to as Specific Pavement Studies (SPS). This particular project, on US-1 in Martin County, Florida, was identified as a potential candidate for inclusion in the evaluations of asphalt concrete rehabilitation (SPS-5).

SPS-5 General Experiment Design

The anticipated products of the SPS-5 experiment are included in Table 1. The overall intent of the experiment is to evaluate some of the more common asphalt rehabilitation techniques currently used by State Highway Agencies (SHAs). This general evaluation is intended to include condition of the pavement prior to overlay (both structurally and functionally), the loading conditions the project is exposed to (including both environment and traffic) and finally, the various treatment applications. The standard SPS-5 experiment design consists of nine 500' test sections (as shown in Figure 1). The standard SPS-5 experiment includes four test sections which are subjected to intensive surface preparation (milling) prior to overlay vs. four test sections which will undergo minimal surface preparation, four test sections utilizing recycled mix vs. four with virgin mix and thin overlays (approximately 2") vs. thick overlays (approximately 5"). The eight test sections represent combinations of the above mentioned features and are placed adjacent to the control section (121030, which receives no rehabilitation) for comparison purposes. Minimal surface preparation will include the removal of an existing $\frac{3}{4}$ " friction course from all SPS-5 test section surfaces. Patch and/or crack-sealing was also an option. Intensive surface preparation includes an additional 2" of milling to be conducted along with patching, if necessary.

As part of the experiment, it was designated that the recycled mixture contain 30% of the Recycled Asphalt Pavement (RAP) and that the RAP material shall be the millings from the intensive surface preparation sections.

For additional information on the general experiment design for SPS-5, please refer to "Specific Pavement Studies: Experimental Design and Participation Requirements" Operational Memorandum No. SHRP-LTPP-OM-005R.

Selection/Nomination of US-1

The Florida SPS-5 site location was identified through efforts of the Florida DOT SPS program. The Florida DOT reviewed anticipated rehabilitation programs over a five-year period. The list of potential rehabilitation projects which fit the experiment design criteria was narrowed to one

TABLE 1. KEY PRODUCTS OF SPS-5

1. Comparisons and development of empirical prediction models for performance of AC pavements with different intensities of surface preparation, with thin and thick AC overlays, and with virgin and recycled AC overlay mixtures.
2. Evaluation and field verification of the AASHTO Guide design procedures for rehabilitation of existing AC pavements with AC overlays, and other analytical overlay design procedures for AC pavements.
3. Determination of appropriate timing to rehabilitate AC pavements in relation to existing condition and type of rehabilitation procedures.
4. Development of procedures to verify and update the pavement management and life-cycle cost concepts in the AASHTO Guide using the performance prediction models developed for rehabilitated AC pavements.
5. Development of a comprehensive database on the performance of rehabilitation AC pavements for use by state and provincial engineers and other researchers.

FIGURE 1.
SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS

| REHABILITATION PROCEDURES | | | |
|---------------------------|-----------|-------------|----------|
| SURFACE | OMVARELAY | OTHER | |
| ROUTINE MAINT. (CONTROL) | | 0" | |
| | MINIMUM | Recycled AC | 2" 5" |
| | | Virgin AC | 2" 5" |
| | INTENSIVE | Recycled AC | 2" 5" |
| Virgin AC | | 2" 5" | |

| FACTORS FOR MOISTURE, TEMPERATURE, AND PAVEMENT CONDITION | | | | | | | |
|---|------|-----------|------|--------|------|-----------|------|
| WET | | | | DRY | | | |
| FREEZE | | NO FREEZE | | FREEZE | | NO FREEZE | |
| FAIR | POOR | FAIR | POOR | FAIR | POOR | FAIR | POOR |
| | | X | | | | | |
| | | X | | | | | |
| | | X | | | | | |
| | | X | | | | | |
| | | X | | | | | |
| | | X | | | | | |
| | | X | | | | | |
| | | X | | | | | |
| | | X | | | | | |

Subgrade Soil: Fine
 Traffic: > 85 KESAL/Year
 X = Sections on 48A500

potential site. As a result, an SPS-5 candidate project was nominated by the State of Florida on 2 May 1990. Correspondence and site information is included in Appendix A. The project site was located on US-1 near Jupiter, Florida, which was located near an existing GPS test section (121030). The GPS project information sheet and section field verification form for 134119 was submitted during the nomination process. The numerical grading system form, which was developed for evaluating the nomination potential, provided a total combined score of 94/120. The project site, located near the East Coast of Florida, generally exhibited a flat terrain with some hilly areas. Every attempt was made to maintain the entire 500-foot limit outside of cut/fill transitions. This particular project site was representative of coarse-grained soils. Traffic levels for this particular site were estimated at approximately 340 KESALs/year in the design lane. The state included 3.5-inch overlay test sections as transition segments between the standard 2-inch and 5-inch SPS-5 test sections. The 3.5-inch overlay test sections represented both virgin and recycled mixes, which were included in the design as supplemental test sections. The project located on US-1, in Martin County, Florida, was officially approved on 6 June 1990.

Specific Experiment Design for IH-75

The layout from the plans for this particular project are included in Appendix A. This project is represented by 14 test sections, of which six are state-supplemental. All of the SPS-5 (1205) test sections are located immediately north of the General Pavement Study (GPS) Test Section 121030. Four of the state supplemental test sections included in this project consisted of a 3½-inch overlay to provide a graduated transition between the 2-inch and 5-inch overlays. The remaining two state supplemental test sections consisted of "mill and inlay" only, representing both the virgin and recycled mixes. Both of the "mill and inlay" test sections were positioned immediately north of GPS Test Section 121030.

PRECONSTRUCTION MONITORING

A number of preconstruction monitoring measurements were performed on US-1 to establish the condition prior to rehabilitation. Each preconstruction monitoring endeavor will be discussed separately in the following text.

Pavement Surface Distress

Prior to rehabilitation, each test section was identified with paint and an offset stake, both in the outside shoulder and median, etc., to allow for the collection of pavement surface distress. Each test section was rated manually using the SHRP Distress ID Manual. The predominant distress throughout all test sections was medium severity fatigue cracking in both wheelpaths. This roadway segment included a ¾-inch surface friction course, which appeared to be delaminating in some areas.

Surface Profile

Surface profile measurements were performed on 24 May 1994, utilizing the SHRP/LTPP profilometer Model 690DNC Inertial Profilometer, manufactured by K.J. Law Engineering, Inc. The K.J. Law high-speed profilometer collects data in the travel lane of each section at 6-inch increments. Results of this work are included in Table 2.

**TABLE 2. PROFILE READINGS
INTERNATIONAL ROUGHNESS INDEX (IRI) - INCHES/MILES**

| Test Section | Mean Values | | Mean Values | |
|----------------|--------------------------|-------------|------------------------------|-------------|
| | Preconstruction | | Postconstruction | |
| | Date Surveyed: 25 May 94 | | Date Surveyed: 2 November 95 | |
| | LWP | RWP | LWP | RWP |
| 120502 | 62.7 | 70.3 | 42.4 | 44.6 |
| 120561 | 79.7 | 79.1 | 30.2 | 41.0 |
| 120503 | 70.5 | 58.9 | 40.8 | 52.2 |
| 120508 | 83.3 | 61.1 | 44.6 | 46.5 |
| 120565 | 84.9 | 74.5 | 34.5 | 50.4 |
| 120509 | 65.2 | 69.9 | 30.0 | 41.8 |
| 120506 | 60.7 | 61.0 | 28.1 | 34.9 |
| 120566 | 70.1 | 77.9 | 30.2 | 39.2 |
| 120507 | 73.2- | 73.4- | 29.6 | 39.5 |
| 120504 | 90.9 | 83.8 | 32.0 | 49.4 |
| 120562 | 70.6 | 64.7 | 24.2 | 33.4 |
| 120505 | 91.2 | 94.2 | 26.3 | 34.9 |
| 120563 | 76.5 | 90.7 | 35.4 | 39.6 |
| 120564 | 74.9 | 87.8 | 27.6 | 35.1 |
| 121030 | 78.9 | 107.8 | 29.3 | 43.1 |
| Average | 75.6 | 77.0 | 32.3 | 41.7 |

Structural Capacity

Deflection measurements were performed beginning on 25 May 1994, in conjunction with materials sampling. Deflection measurements were obtained using the SHRP Falling Weight Deflectometer (FWD) to evaluate the structural capacity of each of these test sections. Deflection measurements were recorded from a series of varying weights in a set pattern at 25-foot intervals to measure the subsurface response (deflection) of the structural layers in that highway segment. Results of the deflection testing are included in Appendix B.

Materials Sampling and Testing

Materials sampling and testing was performed, as mentioned above, in conjunction with FWD measurements, by representatives of the Southern Region Coordination Office (SRCO) and Florida DOT personnel, following a Materials Sampling and Testing Guide established specifically for this project (see Appendix C).

CONSTRUCTION

Following are details of the construction event relating to the asphalt rehabilitation on US-1 in the southbound lane of Martin County, Florida.

Wednesday, 5 April 1995

Today we went and located each of the temporary benchmarks established during the preconstruction sampling. We also established additional offsets. At this point, all of the median has been disturbed and as a result all offsets and benchmarks are suspect. We also observed that the contractor had milled roughly 50 feet into Test Section 120502. As a result, the beginning of this test section has been compromised as it is to receive no milling with a 2-inch overlay only. I brought this to the attention of the Senior Inspector for Kisinger Campo.

Thursday, 6 April 1995

A company by the name of Mill-It Corporation, located in Allamonte Springs, Florida, is performing the milling operation. They are utilizing two pieces of milling equipment. A brand new ROADTECH RH-68 with a 96-inch cutting head is being used to perform a majority of the milling work. The remaining 4 feet to be milled will be done with an Ingersol-Rand Model N^o. MT-6520. This particular piece of equipment has a 6.4-foot cutting head. By the way, the ROADTECH equipment has a cutting head width of 8 feet, which is a 96-inch cutting head. They began milling today on the inside lane, heading north in the southbound lanes, beginning immediately north of the 500-foot lead-in to the GPS test section. Currently, they are milling 2.5 inches in depth. It is the intent of the milling company to mill and remove the friction course from all test sections within the limits of the site.

Tuesday, 11 April 1995

7:00 a.m. - The paving contractor, Dickerson Paving Contractors, is currently working on the very inside of the outside lane. Currently, they are utilizing an 8-ton Case Model 776 breakdown

roller with two coverages followed by a pneumatic roller averaging 9 tons, making five coverages followed by another double-drum steel-wheel roller at 10 tons. The pneumatic roller is a Hyster Model C5308, weighing 9740 lb.

11:30 a.m. - They are beginning at the far end of Test Section 120504 with 2½ inches of uncompacted SII mix, which is the first lift overlay on that particular test section. The temperature is roughly 80°F with a light cool breeze. The contractor did broom and tack the milled surface prior to this lift.

12:00 noon - We are entering the 5+00 mark of Test Section 120507. The contractor is currently putting down 3 inches of uncompacted SII type material. Prior to the placement of the SII mix on milled surface, the contractor placed .05 gallons per square yard of RS1 tack. It is anticipated that subsequent HMAC layers will receive between .02 and .03 gallons per square yard.

12:40 p.m. - The contractor has just entered Test Section 120566. There is a delay at 50 feet within the test section.

Just visited the plant (#10), which is the Dickerson Plant, a 6000 lb. batch plant, barber green. Plant phone number is 287-6341. This plant is located on 96th Street, west of IH-95. The Dickerson Plant #10 is located roughly 16 miles from the SPS-5 site. It takes roughly 25 minutes to travel from the plant to the site.

6:35 p.m. - The contractor has just finished breakdown roller efforts on Test Section 120565, which is a mill and inlay with a 3½-inch overlay test section, a recycled asphalt pavement supplemental test section. This is the first lift that they have put down, which is a 3-inch uncompacted lift, to attain 2½ inches of SII recycled mix containing 30% recycled asphalt pavement.

Wednesday, 12 April 1995

7:00 a.m. - The contractor is about to enter Test Section 120508, (mill and inlay with 5-inch overlay of recycled material). This is the first lift for this test section which is being placed directly on top of a milled surface.

The contractor is currently entering Test Section 120503, a 5-inch overlay of recycled asphalt pavement. The material is SII recycled pavement, being placed at 2½ inches (uncompacted material). The SII material is being placed on top of milled surface, making this the first lift for this test section. Construction of the first lift of SII recycled pavement on Test Section 120503 was interrupted roughly 75 feet before reaching the beginning of the test section. The contractor had inadvertently switched the plant over the SI mix, leaving one truckload shy for finishing the test section. Again, the contractor is paving against traffic, which means that the latter 475 feet of the test section is currently paved with the first lift of SII mix. The contractor estimates 45 minutes before another load of SII mix can be transported to the site.

A side note on the construction of the SII mix. This is a very coarse mix in nature and can be susceptible to segregation, which we have observed from time to time in the midlane. I should probably qualify "segregation" in this instance as observing concentrated areas of pulled

aggregate, typically observed in the midlane. The compaction efforts, however, seem to be able to provide a smooth mat.

1:40 p.m. - The contractor is about to enter Test Section 120562, which is a supplemental test section, having 3½ inches of virgin material placed. The contractor is entering the southbound side of that test section; hence, paving in the northbound direction from 5+00 towards 0+00. The contractor has just completed the first lift of SI virgin material for this test section. A 1 5/8-inch uncompacted mat was placed to attain 1¼-inch compacted lift of SI virgin-type material. The time was 2:12 p.m. when this test section was completed.

3:25 p.m. - The contractor is currently placing the second lift within Test Section 120507, beginning at 5+00 towards 0+00. This is the SI type virgin material, being placed at 1 7/8 inch, targeting a compacted lift of 1½ inches.

4:30 p.m. - The contractor is prepared to place SI recycled mix as the first lift for Test Section 120509. The contractor broomed the milled surface and applied an RS1 tack coat at roughly .05 gallons per square yard.

The contractor is currently entering Test Section 120508 with a second lift of SI recycled mix. The contractor is placing 1¾ inches of uncompacted mix to attain the 1½ inches of compacted material.

Thursday, 13 April 1995

The contractor is currently entering Test Section 120561, laying a 1¼-inch mat of SI recycled mix. This is the first course over milled surface.

7:30 a.m. - The contractor is placing mix at 2+00 of Test Section 120561. We're collecting three samples from this test section of this SI recycled mix. We are observing temperatures of 280°F in the uncompacted mat.

8:00 a.m. - The contractor has finished placing the first lift of the SI material on this test section.

The contractor is currently paving the outside lane at Stations 189+00, which leads into the 5+00 end of Test Section 120563. This is the first lift of SI virgin mix. The contractor is attempting to lay 1-5/8 inches of uncompacted material to attain a 1¼-inch compacted mat.

Friday, 14 April 1995

6:45 a.m. - The contractor is beginning the day by placing a second lift, 2 inches of virgin SI type material in Test Section 120566. This requires the placement of 2½ inches of uncompacted material to attain the desired compacted lift of 2 inches.

10:15 a.m. - The contractor has just entered Test Section 120504 at the leave end (5+00). This is the third lift for this test sections which includes 1½ inches of SI compacted type material.

10:30 a.m. - The contractor is now entering Test Section 120507. This is the fourth lift constructed in this test section, consisting of 1½ inches of compacted SI type material.

5:20 p.m. - The contractor is now putting down a 1½-inch compacted mat on Test Section 120509. This is the second lift to be placed on this test section.

Monday, 17 April 1995

7:30 a.m. - The contractor is passing through the 1500 foot transition through the Coast Guard entrance, again entering Test Section 120509. The contractor is placing 1½ inches of SI recycled mix. There is a small amount of segregation visible in the mat after the laydown machine. At Test Section 120508, segregation is also evident within the mat.

7:45 a.m. - The contractor is currently reaching the 5+00 end of Test Section 120508, thus traveling in the northbound direction in the southbound lane (outside lane). (Side Note for Test Section 120508 - I noticed that the outer 18 inches of the surface to receive a lift of asphalt was not sufficiently tacked. It appears that the spray nozzles were stuck, thus leaving an 18-inch swath throughout the test section untacked.

7:58 a.m. - The contractor is now entering the leave end of Test Section 120503, placing a 1½-inch lift of compacted recycled asphalt pavement. This is the third lift, an SI material.

The contractor has now completed the construction of the third lift of SI material for Test Section 120503. During the placement of this particular lift of material in Test Section 120503, we observed temperatures in the uncompacted mat between 265°F and 275°F. The time for completion of the third lift of material on this test section is 8:09 a.m.

8:35 a.m. - The contractor is now entering Test Section 120561 at the leave end.

11:09 a.m. - The contractor is entering Test Section 120502 at the leave end, placing 1¼ inches of SI recycled mix.

3:30 p.m. - The contractor is now entering Test Section 120508 in the outside lane from the leave end, placing a 1½-inch lift of recycled SI type material. Temperatures were observed in the mat after the laydown machine at 300°F. The construction of the final lift of material for this test section was completed this day at 4:10 p.m.

4:30 p.m. - The contractor is currently entering 120503 at the leave end. This will be the final lift of recycled SI type material for this test section. This final lift is constructed of 1½ inches of recycled SI type material. This test section was finalized with the final lift at 5:00 p.m. this day.

Tuesday, 18 April 1995

The contractor is now entering Test Section 120563, constructing a ¾-inch compacted lift of virgin SIII type material. It is anticipated that the contractor will begin placing this material at roughly 189+00 within the transition and continue construction through to Test Section 120562,

to 228+00. The time at which the contractor entered the leave end of Test Section 120563 is approximately 10:00 a.m.

10:15 a.m. - The contractor is now entering the leave end of Test Section 120505, constructing a ¾-inch lift of SIII type virgin material. This will be the final lift of material for this test section prior to friction course.

12:15 p.m. - The contractor is now entering the leave end of Test Section 120562, placing a 1-inch compacted lift of SIII type virgin material.

1:00 p.m. - The contractor has finished constructing the 1-inch lift of SIII type virgin material for this test section.

The contractor will maintain paving efforts through to 229+00 with the transition between Test Section 120504, heading for Test Section 120566, the leave end thereof at Station 246+00, before beginning paving operations on that test section.

Wednesday, 19 April 1995

The contractor is preparing to pull through the final two test sections, 120561 and 120502. Each will receive a thin compacted lift of SIII type recycled material. Test Section 120561 will receive 1-inch of SIII, while Test Section 120502 will received only ¾-inch.

7:00 a.m. - After pulling the recycled SIII mix through these two test sections, the contractor will return to the far end of the project and overlay Test Section 120564 with ¾-inch of the SIII recycled material. The weather is clear and sunny and at this time 73°F. For the SIII material, all compaction efforts have begun with the Hyster C340CW 20,000 lb. roller, followed by a Hyster C530A pneumatic 18,000 lb. roller, followed by the smaller Case Model 752 9-ton steelwheel roller.

8:06 a.m. - The contractor has just entered Test Section 120502 at the leave end, placing a ¾-inch compacted mat of SIII recycled material. Temperatures observed in this uncompacted mat were at 250°F, for the final lift of the SIII recycled material at ¾ inch.

POSTCONSTRUCTION MONITORING

Following the completion of all rehabilitation applications, postconstruction monitoring was initiated. These monitoring activities consisted of those same types of monitoring activities that took place prior to construction.

Pavement Surface Distress

Following construction, all test sections were identified by paint and filmed by video. All test sections were also filmed by the PASCO ROADRECON unit on 21 January 1996.

Surface Profile

In addition to the rod and level measurements, all sections were again profiled using the SHRP high-speed profilometer on 11 November 1995. Transverse profile measurements were again collected by the PASCO ROADRECON unit on 21 January 1996. The plots of rod and level data before and after overlay are available in Appendix D, which exhibit changes in the transverse profile overall.

Structural Capacity

Deflection measurements were again taken, after completion of the rehabilitation applications, on 5 December 1995. These results are also included in Appendix B. The structural response appeared to improve (less deflection was observed) after completion of the overlays, with the greatest improvements being observed in the sections with thicker overlays, as expected.

Materials Sampling and Testing

The postconstruction sampling and testing (coring of 4-inch cores) on 16 May 1995. Coring was performed 50 feet from the approach and leave end of each test section following a layout diagram indicated in the Material Sampling Plan prepared for this experiment. Sampling was conducted by the Florida DOT under the supervision of the SRCO personnel. Testing is currently underway and near completion, utilizing SHRP test protocols with the exception of P06 creep compliance and P46 resilient modulus of the subgrade. It is our understanding that those samples to be tested under those protocols will be set aside in storage until the required testing protocols are available.

All cores were measured for thickness per LTPP protocol. Also, rod and level data obtained between overlay lifts will provide overall thickness information. Rod and level shots were obtained at 0-feet, 3-feet, 6-feet, 9-feet and 12-feet from the outside edge of the pavement at 50-foot intervals along the 500-foot monitoring portion of the test sections. Results of this endeavor are available in Appendix E.

SUMMARY

After review of all pertinent data retrieved from the ensuing construction events, additional monitoring efforts have begun of the test sections located on US-1 in Martin County, Florida. It appears that this project will contribute significantly to the research efforts. Special consideration should be given to members of the Florida Department of Transportation. In particular, much of the credit is due to Larry Smith, Bill Miley, Ron McNamara, and Scott Cushing, for their efforts in expediting the necessary tasks to make this project possible.

Currently, monitoring efforts are scheduled and we will continue noting changes in the surface distress, surface profile and structural capacity, and compare those data with other projects of this nature around the country in an attempt to improve on existing asphalt pavement rehabilitation design methods.

APPENDIX A
SITE BACKGROUND DATA

Brent Rauhut Engineering Inc.



May 2, 1990

Mr. Gary E. Elkins
Texas Research & Development Foundation
6811 Kenilworth Avenue, Suite 230
Riverdale, Maryland 20737

Subject: Nomination of Additive SPS-5 Project in Florida.

Dear Gary,

Attached you will find SPS-5 nomination forms for an additive project in Florida. As I have previously discussed with you, the subgrade for this project is clearly sand, so it is not offered to fill any particular cell in the experiment at this time, but might end up serving that purpose if no other project on fine-grained soil is found for the cell in which this one would fit. By an "additive project", I am referring to the agreement by the Pavement Performance Advisory Committee that a few additional projects could be accepted and monitored where the State Highway Agencies were especially eager to construct a project and learn from it.

With the exception of a coarse subgrade, this is almost a "storybook project". The entire area to be included in the project is straight, virtually level, has almost uniform distress, has no structures to avoid, has no roadways that would affect truck traffic to any appreciable degree, and any changes in the traffic will be limited in the future because the direction of travel which would be considered runs adjacent to a state park. Florida plans supplemental sections that will include their own recycling practice and variable overlay thicknesses. The Florida DOT furnished us the results of Dynaflect deflection testing, which indicates that the response to load is very uniform throughout. Using our evaluation system (see our Nov. 10, 1989 letter), the project would have scored 94 of a possible 120, if it were not for having a sand subgrade.

It is my understanding that SPS-5 projects have been approved in other regions through misinterpretation of the guidelines, and that replacement projects are to be sought with fine-grained subgrade (per Neil Hawks guidance during the San Antonio meeting in February). This appears to offer some opportunity for at least limited comparative analysis of the performance of the experimental pavements on coarse subgrade in several climatic zones.

As indicated on the nomination forms, GPS test section 121030 is located within the project limits, so there will not be any additional mobilization costs to monitor this location. Further, monitoring of this project would also offer three GPS-6B test sections (including a supplemental section with a 3½" overlay) that may be included in the data base. Considering that SHRP is normally responsible for materials sampling and testing for GPS-6B projects, the limited costs to SHRP for monitoring appear to be a reasonable investment.

As a final argument in favor of approval of this request, I would like to point out that the Florida DOT has always been very ready to participate in research, and are in fact heavily committed to the SHRP LTPP program.

Best wishes,



Brent Rauhut
Program Manager, SRCO

Attachment: SPS-5 Nomination Forms

cc.w/Attach: Dr. Amir Hanna, SHRP-DC

cc.w/o Attach: Mr. Homer G. Wheeler, SHRP RE-SRCO

JBR:dmj

cc.w/attach: Larry

SHEET A. SPS-5 CANDIDATE PROJECT NOMINATION AND INFORMATION FORM

STATE FL

PROJECT LOCATION

ROUTE NUMBER 1

ROUTE SIGNING Interstate U.S. State County

Other _____

PROJECT LOCATION Start Milepost 0 End Milepost 5.05
 Start Station 77+62.6 End Station 344+64.11

PROJECT LOCATION DESCRIPTION From Martin - Palm Beach Co. line to approx. 0.5 mi. S of Jet US1/A1A in Hobe Sound. GPS test section 121030 is within the project limits in the SRL.

COUNTY MARTIN

HIGHWAY AGENCY DISTRICT NUMBER 4, Ft. Lauderdale

SHRP ENVIRONMENTAL ZONE

WET FREEZE WET NO-FREEZE DRY FREEZE DRY NO-FREEZE

SIGNIFICANT DATES

LATEST DATE OF APPROVAL NOTIFICATION FROM SHRP 7/90

CONTRACT LETTING DATE 7/91

ESTIMATED CONSTRUCTION START DATE 12/91

(Original)

PROJECT DESCRIPTION

YEAR OPENED TO TRAFFIC 1971

NUMBER OF LANES (One Direction) 2

Divided Undivided

OUTSIDE LANE WIDTH (Feet) 12

OUTSIDE SHOULDER TYPE

Turf Granular Asphalt Concrete Surface Treatment

PCC Curb and Gutter Other _____

OUTSIDE SHOULDER WIDTH (Feet) NA

SUBSURFACE EDGE DRAINS Placed at initial construction Not Used

Retrofitted Retrofit Date _____

ASSESSMENT OF PRESENT PAVEMENT CONDITION Fair Poor

PREDOMINATE DISTRESSES

Fatigue Cracking Other Cracking Potholes/Patches Rutting

Comments _____

SHEET B. SPS-5 CANDIDATE PROJECT NOMINATION AND INFORMATION FORM

STATE FL

PAVEMENT STRUCTURE LAYER DESCRIPTIONS

| LAYER ¹ NO. | LAYER ² DESCRIPTION CODE | MATERIAL TYPE ³ CLASS CODE | THICKNESS ⁴ (INCHES) | STRUCTURAL ⁵ COEFFICIENT |
|---------------------------|--|--|------------------------------------|--|
| 1 | SUBGRADE (7) | 5 7 | _____ | _____ A-3 |
| 2 | 0 6 | 2 6 | 6.6 | 0.0 6 LBR-20 |
| 3 | 0 4 | 2 6 | 6.0 | 0.0 8 LBR-40 |
| 4 | 0 5 | 4 1 | 8.0 | 0.1 8 Limonite |
| 5 | 0 3 | 0 1 | 3.5 | 0.3 7 * Ty-I |
| 6 | — — | — — | — — | 0. — — |
| 7 | — — | — — | — — | 0. — — |
| 8 | — — | — — | — — | 0. — — |
| 9 | — — | — — | — — | 0. — — |

NOTES * Represents design value for Type I mix. For existing pavement in "poor" condition, the layer coefficient is assumed to be 0.15.

1. Layer 1 is the natural occurring subgrade soil. The existing surface will have the largest assigned layer number.

2. Layer description codes:

- Overlay 01 Base Layer 05 Porous Friction Course . 09
- Seal Coat 02 Subbase Layer 06 Surface Treatment 10
- Original Surface . 03 Subgrade 07 Embankment (Fill) 11
- Subsurface HMAC .. 04 Interlayer 08

3. Refer to Tables 1 through 4 for material class codes.

4. If subgrade depth to a rigid layer is known, enter this depth for subgrade, otherwise leave blank for subgrade layer.

5. Enter AASHTO structural layer coefficient used in pavement design or typical coefficient used by agency for this material. For the subgrade, enter either AASHTO soil support value or estimated resilient modulus.

SHEET C. SPS-5 CANDIDATE PROJECT NOMINATION AND INFORMATION FORM

STATE FL

TRAFFIC DATA

ANNUAL AVERAGE DAILY TRAFFIC (TWO DIRECTION) 18428
 * HEAVY TRUCKS AND COMBINATIONS (OF AADT) 16.0
 COUNT YEAR OF AADT ESTIMATE 1985
 TRAFFIC GROWTH RATE SINCE PROJECT OPENED TO TRAFFIC (%/YR) _____
 18K ESAL RATE IN PROPOSED STUDY LANE (1,000 ESAL/YR) _____
 YEAR OF ESAL RATE ESTIMATE _____
 ESTIMATED TOTAL 18K ESAL APPLICATIONS IN STUDY LANE¹ _____

REHABILITATION INFORMATION²

PRIMARY CAUSE FOR REHABILITATION CRACKING

| OVERLAY | Thickness* (Inches) | Material Type Class Code |
|----------------|------------------------|-----------------------------|
| Surface Course | <u>0"</u> | _____ |
| Binder Course | <u>0"</u> | _____ |

SURFACE PREPARATION PRIOR TO OVERLAY

Patching Crack Sealing Milling Depth of Mill 3"
 Other * 3" HMAC is to be milled off and replaced with the same amount of asphalt concrete, resulting in no net overlay thickness.

OTHER CONSTRUCTION ACTIVITIES TO BE PERFORMED DURING REHABILITATION

Add Paved Shoulders.

NOTES

1. Leave blank if estimate is not available.
2. This information concerns the planned rehabilitation work to be performed by the agency on the non-experimental portions of the project.

SHEET D. SPS-5 CANDIDATE PROJECT NOMINATION AND INFORMATION FORM

STATE FL

TEST SECTION LAYOUT

NUMBER OF TEST SECTIONS ENTIRELY ON FILL _____ CUT _____

SHORTEST TRANSITION BETWEEN CONSECUTIVE TEST SECTIONS (Feet) _____

COMMENTS ON DEVIATIONS FROM DESIRED SITE LOCATION CRITERIA _____

OTHER SHRP TEST SECTIONS

DOES PROJECT CONFORM TO GPS-1 OR GPS-2 PROJECT CRITERIA? YES NO

DOES AGENCY APPLIED TREATMENT QUALIFY FOR GPS-6B? YES NO*

IS PROJECT SUITABLE FOR SPS-3 TEST SECTIONS? YES NO

IS AGENCY INTERESTED IN USE OF PROJECT AS SPS-3 SITE? YES NO

DISTANCE TO NEAREST GPS TEST SECTION ON SAME ROUTE (Miles) same project

TEST SECTION NUMBER OF NEAREST GPS SECTION 121036

SUPPLEMENTAL TEST SECTIONS

IF SUPPLEMENTAL EXPERIMENTAL TEST SECTIONS ARE PROPOSED, COMPLETE THE FOLLOWING

TOTAL NUMBER OF SUPPLEMENTAL TEST SECTIONS 6

FACTORS TO BE INVESTIGATED Normal Construction Method and thickness (Virgin and Florida DOT specification Recycle Mix) Different Overlay thickness versus Milling


* The existing GPS test section will be left as the control section if this project is selected. Otherwise, it will be overlaid and will become a GPS-6B test section.

Table 1. Pavement surface material type classification codes.

| <u>MATERIAL TYPE</u> | <u>CODE</u> |
|--|-------------|
| Hot Mixed, Hot Laid, Asphalt Concrete, Dense graded | 01 |
| Hot Mixed, Hot Laid, Asphalt Concrete, Open Graded (Porous Friction Course) | 02 |
| Sand Asphalt | 03 |
| Jointed Plain Portland Cement Concrete | 04 |
| Jointed Reinforced Portland Cement Concrete | 05 |
| Continuously Reinforced Portland Cement Concrete | 06 |
| Prestressed Portland Cement Concrete | 07 |
| Fiber Reinforced Portland Cement Concrete | 08 |
| Plant Mix, Cold Laid, Emulsified Asphalt Material | 09 |
| Plant Mix, Cold Laid, Cutback Asphalt Material | 10 |
| Single Surface Treatment | 11 |
| Double Surface Treatment | 12 |
| Hot Recycled, Central Plant Mix, Asphalt Concrete | 13 |
| Central Plant Mix, Cold Laid, Recycled Asphalt Concrete | 14 |
| Mixed-in-place, Cold Laid, Recycled Asphalt Concrete | 15 |
| Heater Scarification/Recompaction, Recycled Asphalt Concrete | 16 |
| Jointed Plain Recycled Portland Cement Concrete | 17 |
| Jointed Reinforced Recycled Portland Cement Concrete | 18 |
| Other | 20 |

TECHNICAL MEMO NO: TM-EC-54

DATE: May 23, 1990

AUTHOR: Gary E. Elkins 

FILE: F1-SPS-31

DISTRIBUTION: Dr. Amir Hanna

SUBJECT: Recommendation on SPS-5 Project in Florida

I have reviewed the nomination form for the SPS-5 project in Florida recommended for acceptance by the Southern Region RCOC. The only mitigating factors in the acceptance of this section are coarse grain soil, lime rock base and addition of shoulders during overlay construction.

Although the coarse grained soils are not an absolute requirement, I believe that in this case another suitable project with fine grain soils probably does not exist. A good point is raised in the transmittal letter that since sections on coarse grain soils have been accepted in other environmental zones that it would be good to balance this with coarse grained projects in other environments. I recommend that you add this subdivision to your selection chart, not to solicit further projects, but to discern the distribution of coarse grained projects in the experiment. This would give you better guidance with respect to acceptance decisions.

These test sections contain a lime rock base which was included in GPS only as an additional section (pollical). Although this is not a selection constraint in the SPS-5 study, its use in combined GPS-SPS analysis is somewhat reduced due to this feature.

Perhaps the most crucial feature of this project is the addition of paved shoulders during construction. This is more of a question of the detail of the paved shoulder. The concern is more over how they will pave the shoulder on the control section. The control section is currently a GPS section. The addition of paved shoulders on a GPS section is not permitted. It is also a problem if they don't add shoulders to the control section and do add shoulders to the test sections. If GPS section 121030 is to be kept in the GPS then it must not have shoulders added. Perhaps a control section could be added adjacent to the GPS section on which shoulders are added. This may not be feasible for safety considerations.

At the SPS-5 meeting in Phoenix we discussed the addition of shoulders. We decided to allow the addition of paved shoulders such that they do not act integrally with the lane to effectively create a widened lane. I recommend that you investigate this feature with BRE to see what compromise can be made.

In conclusion, I recommend this section for inclusion into the SPS-5 experiment, provided that the considerations on the addition of a paved shoulder can be accommodated.



STRATEGIC HIGHWAY RESEARCH PROGRAM

Southern Region, 8240 MoPac Expressway, Suite 250, Austin, TX 78759 Tel. (512) 346-7477 Fax (512) 346-8750

HOMER G. WHEELER
Regional Engineer

June 6, 1990

Mr. Lawrence L. Smith, P.E.
State Materials & Research Engineer
Bureau of Materials & Research
Florida Department of Transportation
2006 N.E. Waldo Road
P.O. Box 1029
Gainesville, Florida 32602-1029

Subject: SPS-5 Nomination From District 4, Implementation Plans.

Dear Larry,

Good News! SHRP has approved the SPS-5 project nominated by District 4 (US 1, Martin County), and will monitor it.

Initially, this site will be classified as an "additional" SPS-5 project because the subgrade type differs from that required in the experiment guidelines. However, this status classification does not affect the data collection and storage plans and sampling, testing and performance monitoring will proceed as it would for any SPS-5 site.

Gary Fitts, of our office, is available to assist you and/or District personnel in developing the details of the experimental portions of the project. He will coordinate his schedule for the site visit and any meetings that are necessary with your office.

Thank you for your support Larry, in implementing this important study, and please contact me or Gary if you have any questions.

Sincerely,

A handwritten signature in dark ink, appearing to read "Homer", written over a horizontal line.

Homer G. Wheeler, P.E.
SHRP Regional Engineer, SRCO

cc: Cleo Marsh, FL-DOT
Brent Rauhut, PM-SRCO
Amir Hanna, SHRP-DC
Gary Elkins, TRDF-MD

HGW:dmj

Brent Raubut Engineering Inc.



October 2, 1990

Mr. Cleo A. Marsh, P.E.
Roadway Design
State of Florida
Department of Transportation
780 Southwest 24th Street
Fort Lauderdale, Florida 33315-2696

Subject: SHRP SPS-5 Project on US-1 in Martin County.

Dear Cleo:

The attached tables summarize the sequence and limits for test sections which I am proposing for the project on US-1 in Martin County. The tables show the proposed test section locations by station and milepost to allow comparison with the plans as well as the straight-line diagrams.

I was not able to set the layout as I originally had planned due to the location of the GPS test section and the traffic monitoring equipment already on the project. This causes the layout to differ slightly from that on the Georgia project we discussed.


The test sections were arranged as shown to group the test sections with the different asphalt concrete mixes (30% RAP, "virgin") and to have a continuous area of milling. The typical "test section" is 800 ft. long (of which 500 ft. will be monitored) with 100 ft. transitions beyond each test section where the overlay thickness or surface preparation changes. This length is sufficient to make the greatest change in thickness proposed (2") without requiring a vertical curve, and therefore should pose no problem with respect to ride quality or aesthetics. No transition length is shown where a change in mix type occurs, but an extra hundred feet are added to the test section length to allow a greater lead-in to those two monitoring sections. The placement of a friction course as the finished riding surface should also help obscure any effects the changes in overlay thickness should have on these criteria. Note that the friction course is not considered as part of the overlay thickness for SPS-5 test sections.

As stated above, the sequence given in the tables is a proposed layout, and intended to be something to work from. Even if this arrangement is acceptable, we will need to confirm the section locations in the field. An example of something that needs to be checked is the location of the entrance to Jonathan Dickinson State Park with respect to the test sections. As we have discussed, I will arrange to travel there to confirm the test section locations for

this project.

It was a pleasure meeting you and Maria, and I look forward to working with you to implement this important study. If you have any questions or comments, please contact me.

Sincerely,

A handwritten signature in black ink that reads "Gary L. Fitts". The signature is written in a cursive style with a horizontal line underneath.

Gary L. Fitts, P.E.
Project Engineer, SRCO

Attachments

cc: Mr. William G. Miley, FDOT-Gainesville

PROPOSED TEST SECTION LAYOUT
SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1 SBL, MARTIN CO. FLORIDA

| SECTION | TREATMENT TYPE | BEGIN STATION | END STATION | TRANSITION (FT.) |
|---------------------------------|--|------------------|------------------|------------------|
| 120502 | 2" overlay (30% RAP) | 280+00 (3.83) | 272+00 (3.68) | 100 |
| 12S501 | 3.5" overlay (30% RAP) | 271+00 (3.66) | 263+00 (3.51) | 100 |
| 120503 | 5" overlay (30% RAP) | 262+00 (3.49) | 254+00 (3.34) | 100 |
| 120508 | Mill/inlay, 5" overlay (30% RAP) | 253+00 (3.32) | 245+00 (3.17) | 100 |
| 12S505 | Mill/inlay, 3.5" overlay (30% RAP) | 244+00 (3.15) | 236+00 (3.00) | 100 |
| 120509 | Mill/inlay, 2" overlay (30% RAP) | 235+00 (2.98) | 227+00 (2.83) | 0 |
| 120506 | Mill/inlay, 2" overlay (virgin) | 227+00 (2.83) | 218+00 (2.66) | 100 |
| 12S50 4 ⁶ | Mill/inlay, 3.5" overlay (virgin) | 217+00 (2.64) | 209+00 (2.49) | 100 |
| 120507 | Mill/inlay, 5" overlay (virgin) | 208+00 (2.47) | 200+00 (2.32) | 100 |

PROPOSED TEST SECTION LAYOUT
SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1 SBL, MARTIN CO. FLORIDA (CONTINUED)


| SECTION | TREATMENT TYPE | BEGIN STATION (MP) | END STATION (MP) | TRANSITION (FT.) |
|--------------------|--|-----------------------------------|---------------------------------|-----------------------------|
| 120504 | 5" overlay (virgin) | 199+00 (2.30) | 191+00 (2.15) | 100 |
| 12S502 | 3.5" overlay (virgin) | 190+00 (2.13) | 182+00 (1.98) | 100 |
| 120505 | 2" overlay (virgin) | 181+00 (1.96) | 173+00 (1.81) | 100 |
| 120501 (121030) | Routine maintenance (control and GPS) | 172+00 (1.79) | 164+00 (1.64) | 100 |
| 12S503 | Mill/inlay (virgin) | 163+00 (1.62) | 155+00 (1.47) | 0 |
| 12S504 | Mill/inlay (RAP) | 155+00 (1.47) | 146+00 (1.29) | 100 |
| 120510 | Planned construction | 145+00 | 137+00 | --- |

NOTES

1. There is a discrepancy between what the plans and the straight-line diagram show for the location for the entrance to Jonathan Dickinson State Park. If the SLD is correct, the test section limits given in the tables will likely be modified to simplify the construction of the turn lane and acceleration lane at that location.
2. The station limits shown indicate the extent of the appropriate treatment according to centerline stationing. The transition length is the distance over which the overlay thickness or milling depth varies between test sections.
3. Sections which are included in the experimental design for SPS-5 are indicated by the SHRP ID numbers with a zero (0) as the third character from the left. The other sections are supplementary to the study and are assigned SHRP ID numbers with the letter "S" as the third character from the left.
4. The entire project, except for the control section, will receive a 0.75 in. porous friction course. This is not considered to be a part of the overlay thickness.
5. While the addition of a paved (OBG-16) shoulder is acceptable for the sections receiving some type of treatment, it would be preferable not to add a paved outside shoulder to the GPS/control section.

FLORIDA

BOB MARTINEZ
GOVERNOR



DEPARTMENT OF TRANSPORTATION

BEN G. WATTS
SECRETARY

780 Southwest 24 Street,
Fort Lauderdale,
Florida 33315-2696
Telephone: (305) 524-8621

October 12, 1990

Mr. Gary Fitts, P.E.
Brent Rauhut Engineering Inc.,
8240 Mopac, Suite 220,
Austin, Texas 78759

Dear Gary,

SUBJECT : SHRP SPS-5 Project
State Road No..... 5 (US-1)
W.P.I. No..... 4116248
State Project No... 89010-3553
F.A.P. No..... F-485-5(35)
County Martin
Description From M.P. 0.00 to M.P. 5.40

Attached is an adjusted list of the proposed locations of the test sites with locations of existing turnouts. The test site locations were revised from your original proposal to avoid the entrances to Jonathan Dickinson State Park.

I would like to confirm that November 1-2 is convenient for me to assist in marking out the test sections. If this time does not suit you please do not hesitate to contact me ((305) 524-8621 ext 347 or 348).

Sincerely,

A handwritten signature in cursive script, appearing to read "Cleo Marsh".

Cleo Marsh, P.E.
Design Section 3

cc: Mr. William Miley, Bureau of Materials & Research

PROPOSED TEST SECTION LAYOUT
SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1 SBL, MARTIN COUNTY FLORIDA

| SECTION | TREATMENT TYPE | BEGIN STATION | END STATION | TRANSITION (FT.) |
|--|---|-------------------|-------------------|------------------|
| U.S. COAST GUARD STATION ENTRANCE | | | | |
| Sta. 331+52 (4.621) to Sta. 320+71 (4.825) (includes tapers) | | | | |
| 120502 | 2" overlay (30% RAP) | 319+00 (4.589) | 311+00 (4.437) | 100 |
| 12S501 | 3.5" overlay (30% RAP) | 310+00 (4.418) | 302+00 (4.267) | 100 |
| 120503 | 5" overlay (30% RAP) | 301+00 (4.248) | 293+00 (4.096) | |
| JONATHAN DICKINSON PARK ENTRANCE (MAINTENANCE) | | | | |
| Sta. 292+62 (4.089) to Sta. 281+50 (3.878) (includes tapers) | | | | |
| 120508 | Mill/inlay 5" overlay (30% RAP) | 281+00 (3.869) | 273+00 (3.717) | 100 |
| 12S505 | Mill/inlay 3.5" overlay (30% RAP) | 272+00 (3.699) | 264+00 (3.547) | 100 |
| 120509 | Mill/inlay 2" overlay (30% RAP) | 263+00 (3.528) | 255+00 (3.377) | 100 |
| 120506 | Mill/inlay 2" overlay (virgin) | 254+00 (3.358) | 248+00 (3.187) | 100 |
| 12S5046 | Mill/inlay 3.5" overlay (virgin) | 245+00 (3.187) | 237+00 (3.036) | 100 |
| 120507 | Mill/inlay 5" overlay (virgin) | 236+00 (3.017) | 228+00 (2.865) | 100 |
| 120504 | 5" overlay (virgin) | 227+00 (2.846) | 219+00 (2.695) | 100 |
| 12S502 | 3.5" overlay (virgin) | 218+00 (2.676) | 210+00 (2.524) | 100 |

PROPOSED TEST SECTION LAYOUT
SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1 SBL, MARTIN COUNTY FLORIDA

| SECTION | TREATMENT TYPE | BEGIN STATION | END STATION | TRANSITION (FT.) |
|--|---------------------------------------|-------------------|-------------------|------------------|
| JONATHAN DICKINSON PARK ENTRANCE M.P. 2.522 to M.P. 2.436 (includes tapers) | | | | |
| 120505 | 2" overlay (virgin) | 199+00 (2.316) | 191+00 (2.164) | 100 |
| 12S503 | Mill/inlay (virgin) | 190+00 (2.145) | 182+00 (1.994) | 100 |
| 12S504 | Mill/inlay (RAP) | 181+00 (1.975) | 173+00 (1.824) | 100 |
| 120501 (121030) | Routine Maintenance (Control and GPS) | 172+00 (1.805) | 164+00 (1.653) | TRANSITION (50') |
| 120510 | Planned Construction | 164+00 | 176+72 | |

JUPITER HILLS CLUB ENTRANCE
M.P. 1.390 to M.P. 1.274 (includes tapers)

Brent Raubut Engineering Inc.



November 12, 1990

Mr. Cleo A. Marsh, P.E.
Roadway Design
State of Florida
Department of Transportation
780 Southwest 24th Street
Fort Lauderdale, Florida 33315-2696

Subject: SHRP SPS-5 Project on US-1 in Martin County.

Dear Cleo,

The enclosed tables include the section identification numbers and limits of the rehabilitation treatments included in the SHRP SPS-5 experiment and for treatments which supplement the experiment. This has been revised based on what was marked on the roadway during our site visit of November 1 and 2, 1990.

On the project, the 500 ft. long sections which will be monitored have been marked and numbered with white spray paint and traffic tape. The tape was applied across the outside lane at the beginning and end of each of the monitored sections. Painted hash marks were placed at each station within the monitored sections, and were also placed at the beginning and end points of the test sections, as indicated in the tables.

As we have discussed, the typical test section is 800 ft. long with 100 ft. gaps between test sections for making transitions in thicknesses or surface preparation. Exceptions to this include sections which border the Coast Guard Station or Jonathan Dickinson Park entrances and where the mix type changes.

Thanks again for your cooperation in implementing this study. If there is any problem with this schedule of test sections, or if there are any questions or comments which need to be addressed, please do not hesitate to contact me.

Sincerely,

A handwritten signature in cursive script that reads 'Gary L. Fitts'.

Gary L. Fitts, P.E.
Project Engineer, SRCO

Attachments

cc: Mr. William G. Miley, FDOT-Gainesville
Dr. Shiraz Tayabji, PCS/Law
Dr. Amir Hanna, SHRP-DC

/glf

TEST SECTION LAYOUT
SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1 SBL, MARTIN CO. FLORIDA

| SECTION | TREATMENT TYPE | BEGIN STATION | END STATION | TRANSITION (FT.) |
|---|--|----------------------|--------------------|-------------------------|
| 120502 | 2" overlay (30% RAP) | 341+00 (5.004) | 320+00 (4.607) | 100 |
| U.S. COAST GUARD STATION ENTRANCE Sta. 331+52 (4.825) to Sta. 320+71 (4.621) (includes tapers) | | | | |
| 12S501 | 3.5" overlay (30% RAP) | 319+00 (4.589) | 311+00 (4.437) | 100 |
| 120503 | 5" overlay (30% RAP) | 310+00 (4.418) | 302+00 (4.267) | 100 |
| 120508 | Mill/inlay, 5" overlay (30% RAP) | 301+00 (4.248) | 294+00 (4.115) | 100 |
| JONATHAN DICKINSON PARK ENTRANCE (MAINTENANCE) Sta. 292+62 (4.089) to Sta. 281+50 (3.878) (includes tapers) | | | | |
| CURVE P.C. 3.878, P.I. 3.892, P.T. 3.996 | | | | |
| 12S505 | Mill/inlay, 3.5" overlay (30% RAP) | 293+00 (4.096) | 274+00 (3.736) | 100 |
| 120509 | Mill/inlay, 2" overlay (30% RAP) | 273+00 (3.717) | 265+00 (3.566) | 0 |
| 120506 | Mill/inlay, 2" overlay (virgin) | 265+00 (3.566) | 255+00 (3.377) | 100 |

TEST SECTION LAYOUT
SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1 SBL, MARTIN CO. FLORIDA (CONTINUED)

| SECTION | TREATMENT TYPE | BEGIN STATION (MP) | END STATION (MP) | TRANSITION (FT.) |
|---|--|-----------------------------------|---------------------------------|-----------------------------|
| 12S506 | Mill/inlay, 3.5" overlay (virgin) | 254+00 (3.358) | 247+00 (3.225) | 100 |
| 120507 | Mill/inlay, 5" overlay (virgin) | 246+00 (3.206) | 238+00 (3.055) | 100 |
| 120504 | 5" overlay (virgin) | 237+00 (3.036) | 229+00 (2.884) | 100 |
| 12S502 | 3.5" overlay (virgin) | 228+00 (2.865) | 220+00 (2.714) | 100 |
| 120505 | 2" overlay (virgin) | 219+00 (2.695) | 211+00 (2.542) | 100 |
| JONATHAN DICKINSON PARK ENTRANCE M.P. 2.522 to M.P. 2.436 (includes tapers) | | | | |
| 12S503 | Mill/inlay (virgin) | 200+00 (2.335) | 192+00 (2.183) | 100 |
| 12S504 | Mill/inlay (RAP) | 191+00 (2.164) | 183+00 (2.013) | 100 |
| 121030 | Routine maintenance (control and GPS) | 182+00 (1.994) | 163+55 (1.644) | --- |
| 120510 | Planned construction | 163+55 | 76+72 | --- |

NOTES

1. The station limits shown indicate the extent of the designated treatment type according to centerline stationing and milemark. The transition length is the distance over which the overlay thickness or milling depth varies between test sections. The 500 ft. sections to be monitored typically are preceded by 200 ft. of "lead-in" and followed by 100 ft. of the same typical section.
2. Sections which are included in the experimental design for SPS-5 are indicated by the SHRP ID numbers with a zero (0) as the third character from the left. The other sections are supplementary to the study and are assigned SHRP ID numbers with the letter "S" as the third character from the left.
3. The entire project, except for the GPS/control section, will receive a 0.75 in. porous friction course. This is not considered to be a part of the overlay thickness.
4. While the addition of a paved (OBG-16) outside shoulder is acceptable for the sections receiving some type of treatment, it would be preferable not to add a paved outside shoulder to the GPS/control section.

W.P.I. NO. 4116248

93 1

THIS CONTRACT PLAN SET INCLUDES

- ROADWAY PLANS
- SUMMARY OF PAY ITEMS (03 SHEETS)
- SIGNING AND PAVEMENT MARKING PLANS

STATE OF FLORIDA
 DEPARTMENT OF TRANSPORTATION




PLANS OF PROPOSED
 STATE HIGHWAY

STATE PROJECT NO. 89010-3553 (FEDERAL FUNDS)
 MARTIN COUNTY
 STATE ROAD NO. 5
 (US-1)

A DETAILED INDEX APPEARS ON THE KEY SHEET OF EACH COMPONENT SET OF PLANS

INDEX OF ROADWAY PLANS

| SHEET NO. | SHEET DESCRIPTION |
|-----------|--|
| 1 | KEY SHEET |
| 2 | TYPICAL SECTIONS |
| 3 | ROADWAY PAVEMENT CONSTRUCTION THROUGH TEST SECTIONS PLAN |
| 4 & 5 | TEST SECTION PROFILES |
| 6 | TABULATION OF QUANTITIES AND GENERAL NOTES |
| 7 | DETAILS |
| 8 - 18 | ROADWAY PLANS |
| 19 | TRAFFIC CONTROL PLAN |
| 20 | SCHEMATIC LAYOUT OF MEDIAN CROSSOVER |
| 21 | STORM WATER POLLUTION PREVENTION PLAN |



END PROJECT
MILE POST 5.049

BEGIN PROJECT
MILE POST 0.000

90% SUBMITTAL

ROADWAY PLANS
 ENGINEER OF RECORD
 LAWSON, NOBLE AND ASSOCIATES
 420 COLUMBIA DRIVE
 WEST PALM BEACH, FLORIDA 33409
 CHRISTOPHER J. KAHER, JR., P.E.

PLANS PREPARED BY
 LAWSON, NOBLE AND ASSOCIATES
 420 COLUMBIA DRIVE
 WEST PALM BEACH, FLORIDA 33409

NOTE: THIS PROJECT WAS DESIGNED TO MEET FOOT R-R-R CRITERIA

ATTENTION IS DIRECTED TO THE FACT THAT THESE PLANS MAY HAVE BEEN REDUCED IN SIZE BY REPRODUCTION. THIS MUST BE CONSIDERED WHEN OBTAINING SCALED DATA.
 GOVERNMENT SPECIFICATIONS: STATE OF FLORIDA, DEPARTMENT OF TRANSPORTATION, STANDARD SPECIFICATIONS, DATED 1984 AND SUPPLEMENTS THERETO IF NOTED IN THE SPECIAL PROVISIONS FOR THIS PROJECT.

THESE PLANS HAVE BEEN PREPARED IN ACCORDANCE WITH AND ARE GOVERNED BY THE STATE OF FLORIDA, DEPARTMENT OF TRANSPORTATION, ROADWAY AND TRAFFIC DESIGN STANDARDS HOOKLET DATED JANUARY, 1992.

REVISIONS

| NO. | DATE | DESCRIPTION |
|-----|------|-------------|
| | | |
| | | |
| | | |

| LENGTH OF PROJECT | | |
|-----------------------|------------|-------|
| | LINEAR FT. | MILES |
| ROADWAY | 26,659 | 5.049 |
| BRIDGES | 0 | 0 |
| NET LENGTH OF PROJ. | 26,659 | 5.049 |
| EXCEPTIONS | 0 | 0 |
| GROSS LENGTH OF PROJ. | 26,659 | 5.049 |


| REVISIONS | | |
|-----------|----|-------------|
| DATE | BY | DESCRIPTION |
| | | |
| | | |
| | | |

ROADWAY PLANS
 APPROVED BY: CHRISTOPHER J. KAHER, JR., P.E.

DATE: _____
 P.E. No.: 28334

FOOT PROJECT MANAGER : EDWARD YUE, P.E.

A.25



TYPICAL SECTION NOTES


- PAVEMENT SHALL BE SAWCUT AT THE BEGINNING AND END OF THE MILLING AREA
- THE PAVEMENT DESIGN BELOW IS TO BE USED FOR THE NORTHBOUND LANES AND THOSE PARTS OF THE SOUTHBOUND LANES NOT INCLUDED IN THE SHRP (STRATEGIC HIGHWAY RESEARCH PROGRAM) TEST SECTIONS. THE PAVEMENT DESIGN FOR ALL TEST SECTIONS ON THE SOUTHBOUND LANES WILL BE AS NOTED ON THE TEST SECTION PROFILE SHEETS.
- ALL PERMANENT GRASS AREAS ARE TO RECEIVE A 6" LAYER OF MIX

M.P. 0.000 TO M.P. 0.609 (NORTHBOUND & SOUTHBOUND)
 M.P. 0.609 TO M.P. 0.808 (NORTHBOUND & SOUTHBOUND)

MEDIAN WIDTH TRANSITION

DESIGN SPEED 40 MPH
 POSTED SPEED 45 MPH

① EXISTING TYPE "F" CURB & GUTTER TO REMAIN
 NOTE:
 EXISTING FRONTAGE ROADS HAVE NOT BEEN SHOWN AND ARE NOT A PART OF THIS CONTRACT



M.P. 0.808 TO M.P. 5.049 (NORTHBOUND)
 M.P. 0.808 TO M.P. 1.6302 (SOUTHBOUND)

ROADWAY PAVEMENT CONSTRUCTION

MILL EXISTING ASPHALTIC CONCRETE PAVEMENT (2 1/2" DEPTH). RESURFACE WITH TYPE "S" STRUCTURAL COURSE (200 LBS./S.Y. AVG.) WITH FRICTION COURSE TYPE FC-2 (5/8" THICK)

SHOULDER PAVEMENT NEW CONSTRUCTION

TYPE "S" STRUCTURAL COURSE (200 LBS./S.Y. AVG.) WITH FRICTION COURSE TYPE FC-2 (5/8" THICK) ON OPTIONAL BASE GROUP 16 ON 12" STABILIZED SUBGRADE (LBR 40)

NOTE:
 THE PAVEMENT & SHOULDERS SHALL BE PAVED WITH ONE LIFT OF TYPE "S" STRUCTURAL COURSE (2" THICK) PRIOR TO OPENING TO TRAFFIC.

NOTE:
 ALL EXISTING TYPE "E" CURB IS TO BE REMOVED


| TRAFFIC DATA | | |
|-------------------------|--------|-------|
| EST. 1994 | A.D.T. | 18300 |
| EST. 2009 | A.D.T. | 27100 |
| EST. 2014 | A.D.T. | 30100 |
| K-9.48% D-60.42% T-2.7% | | |

DESIGN SPEED 65 MPH POSTED SPEED 55 MPH

| REVISIONS | | | | | | | | | | FLORIDA DEPARTMENT OF TRANSPORTATION | | LNA | TYPICAL SECTION S.R. 5 |
|-----------|----|-------------|------|----|-------------|------|----|-------------|------|--------------------------------------|-------------|-----|---------------------------|
| DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | DATE | BY | APPROVED BY | | |
| | | | | | | | | | | | | | |

| | | | | | | | |
|----------------------------|-----|------|-------|------------|-----|------|-------|
| DESIGNED BY | JPD | DATE | 01-93 | DRAWN BY | RB | DATE | 01-93 |
| CHECKED BY | CJK | DATE | 01-93 | CHECKED BY | JPD | DATE | 01-93 |
| SUPERVISED BY C. J. KAUFER | | | | | | | |

A.26



ROADWAY PAVEMENT CONSTRUCTION THROUGH TEST SECTIONS

SOUTHBOUND

| | | |
|-----------------------|------------------|---|
| MILEPOST TO | 1.6302 TO 1.8673 | NO MILLING OR RESURFACING PROPOSED. PAVEMENT TO REMAIN IN EXISTING CONDITION. = SHOULDERS TO BE ADDED TO BOTH SIDES |
| INCLUDES TEST SECTION | 121030 | |
| MILEPOST TO | 1.8673 TO 2.1110 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (30% RAP) |
| INCLUDES TEST SECTION | 120554 | |
| MILEPOST TO | 2.1110 TO 2.2822 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (VIRGIN) |
| INCLUDES TEST SECTION | 120553 | |
| MILEPOST TO | 2.2822 TO 2.4716 | SEE NORTHBOUND PAVEMENT DESIGN |
| MILEPOST TO | 2.4716 TO 2.5095 | TRANSITION |
| MILEPOST TO | 2.5095 TO 2.6610 | MILL FRICTION COURSE ONLY. OVERLAY PAVEMENT WITH 2" (VIRGIN) |
| INCLUDES TEST SECTION | 120505 | |
| MILEPOST TO | 2.6610 TO 2.6987 | TRANSITION |
| MILEPOST TO | 2.6987 TO 2.8313 | MILL FRICTION COURSE ONLY. OVERLAY PAVEMENT WITH 3.5" (VIRGIN) |
| INCLUDES TEST SECTION | 120552 | |
| MILEPOST TO | 2.8313 TO 2.8690 | TRANSITION |
| MILEPOST TO | 2.8690 TO 3.0207 | MILL FRICTION COURSE ONLY. OVERLAY PAVEMENT WITH 5" (VIRGIN) |
| INCLUDES TEST SECTION | 120504 | |
| MILEPOST TO | 3.0207 TO 3.1722 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (VIRGIN) OVERLAY PAVEMENT WITH 5" (VIRGIN) |
| INCLUDES TEST SECTION | 120507 | |

SOUTHBOUND

| | | |
|-----------------------|------------------|---|
| MILEPOST TO | 3.1722 TO 3.2099 | TRANSITION |
| MILEPOST TO | 3.2099 TO 3.3424 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (VIRGIN) OVERLAY PAVEMENT WITH 3.5" (VIRGIN) |
| INCLUDES TEST SECTION | 120556 | |
| MILEPOST TO | 3.3424 TO 3.3614 | TRANSITION |
| MILEPOST TO | 3.3614 TO 3.5220 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (VIRGIN) OVERLAY PAVEMENT WITH 2" (VIRGIN) |
| INCLUDES TEST SECTION | 120506 | |
| MILEPOST TO | 3.5220 TO 3.5296 | STAGGER INLAY & OVERLAY |
| MILEPOST TO | 3.5296 TO 3.6829 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (30% RAP) OVERLAY PAVEMENT WITH 2" (30% RAP) |
| INCLUDES TEST SECTION | 120509 | |
| MILEPOST TO | 3.6829 TO 3.7204 | TRANSITION |
| MILEPOST TO | 3.7204 TO 3.8720 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (30% RAP), OVERLAY PAVEMENT WITH 3.5" (30% RAP) |
| INCLUDES TEST SECTION | 120558 | |
| MILEPOST TO | 3.8720 TO 3.9099 | TRANSITION |
| MILEPOST TO | 3.9099 TO 4.0322 | SEE NORTHBOUND PAVEMENT DESIGN |
| MILEPOST TO | 4.0322 TO 4.0795 | TRANSITION |
| MILEPOST TO | 4.0795 TO 4.2407 | PAVEMENT SHALL BE MILLED 2.5" & INLAYED WITH 2.5" (30% RAP) OVERLAY PAVEMENT WITH 5" (30% RAP) |
| INCLUDES TEST SECTION | 120508 | |

SOUTHBOUND

| | | |
|-----------------------|------------------|---|
| MILEPOST TO | 4.2407 TO 4.3834 | MILL FRICTION COURSE ONLY. OVERLAY PAVEMENT WITH 5" (30% RAP) |
| INCLUDES TEST SECTION | 120503 | |
| MILEPOST TO | 4.3834 TO 4.4224 | TRANSITION |
| MILEPOST TO | 4.4224 TO 4.5549 | MILL FRICTION COURSE ONLY. OVERLAY PAVEMENT WITH 3.5" (30% RAP) |
| INCLUDES TEST SECTION | 120551 | |
| MILEPOST TO | 4.5549 TO 4.5928 | TRANSITION |
| MILEPOST TO | 4.5928 TO 4.8002 | SEE NORTHBOUND PAVEMENT DESIGN |
| MILEPOST TO | 4.8002 TO 4.8191 | TRANSITION |
| MILEPOST TO | 4.8191 TO 4.9706 | MILL FRICTION COURSE ONLY. OVERLAY PAVEMENT WITH 2" (30% RAP) |
| INCLUDES TEST SECTION | 120502 | |
| MILEPOST TO | 4.9706 TO 5.0085 | TRANSITION |
| MILEPOST TO | 5.0085 TO 5.0490 | SEE NORTHBOUND PAVEMENT DESIGN |

NORTHBOUND

| | | |
|-------------|------------------|--|
| MILEPOST TO | 0.0000 TO 5.0490 | MILL EXISTING ASPHALTIC CONCRETE PAVEMENT (2.5" DEPTH). RESURFACE WITH TYPE "S" STRUCTURAL COURSE (200 LBS./S.Y. AVG.) WITH FRICTION COURSE TYPE FC-2 (5/8" THICK) |
|-------------|------------------|--|

NOTE:
 ASPHALTIC CONCRETE IN THE TEST SECTIONS SHALL BE TYPE "S" OR RECYCLED TYPE "S" ACCORDING TO F.D.O.T. SPECIFICATIONS (1991) AND THE SPECIAL PROVISIONS.

SHOULDER PAVEMENT NEW CONSTRUCTION
 TYPE "S" STRUCTURAL COURSE (200 LBS./S.Y. AVG.) WITH FRICTION COURSE TYPE FC-2 (5/8" THICK) ON OPTIONAL BASE GROUP 16 ON 12" STABILIZED SUBGRADE (LBR 40)

A.27


REVISIONS

| DATE | BY | DESCRIPTION |
|------|----|-------------|------|----|-------------|------|----|-------------|------|----|-------------|
| | | | | | | | | | | | |

| | | | | | | | |
|----------------------------|-----|------|-------|------------|-----|------|-------|
| DESIGNED BY | JPD | DATE | 01-93 | DRAWN BY | RB | DATE | 01-93 |
| CHECKED BY | CJK | DATE | 01-93 | CHECKED BY | JPD | DATE | 01-93 |
| SUPERVISED BY C. J. KAUFER | | | | | | | |

APPROVED BY **LNA**

ROADWAY PAVEMENT CONSTRUCTION THROUGH TEST SECTIONS
 SR5



LEGEND

| | |
|--|---|
| | EXISTING |
| | (VIRGIN) (TYPE S ASPHALT) |
| | (30% RAP) (RECYCLED TYPE S MIX) |
| | STANDARD PAVEMENT DESIGN (TYPE S ASPHALT) |

NOTE: STATIONING PROGRESSES NORTHBOUND


HORIZ. SCALE 1" = 200'
VERT. SCALE 1" = 1"

| REVISIONS | | | | | | | | | | DESIGNED BY | NAME | DATE | DRAWN BY | NAME | DATE | FLORIDA DEPARTMENT OF TRANSPORTATION | |
|-----------|--|--|--|--|--|--|--|--|--|---------------|------|--------------|----------|------|------|--------------------------------------|--|
| | | | | | | | | | | | JPD | 2-93 | | OEE | 2-93 | APPROVED BY | |
| | | | | | | | | | | | CHH | 2-93 | | CHH | 2-93 | DATE | |
| | | | | | | | | | | SUPERVISED BY | | C. J. KAUFER | | | | | |

LNA

SHRP TEST SECTION LAYOUT
SR. 5
SOUTH-BOUND ROADWAY ONLY

A.28



- LEGEND**
- EXISTING
 - (VIRGIN) (TYPE S ASPHALT)
 - (30% RAP) (RECYCLED TYPE S MIX)
 - STANDARD PAVEMENT DESIGN (TYPE S ASPHALT)

NOTE: STATIONING PROGRESSES NORTHBOUND

HORIZ. SCALE 1" = 200'
VERT. SCALE 1" = 1'

A.29

| REVISIONS | | | | | | | | | | DESIGNED BY | | DATE | | DRAWN BY | | DATE | | FLORIDA DEPARTMENT OF TRANSPORTATION | | | |
|-----------|----|-------------|------|----|-------------|------|----|-------------|------|-------------|-------------|---------------|------|-------------|------|-------------|-------------|--------------------------------------|----|-------------|--|
| DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | DATE | BY | DESCRIPTION | |
| | | | | | | | | | | | | JPD | 2-93 | OEE | 2-93 | APPROVED BY | | | | | |
| | | | | | | | | | | | | CHH | 2-93 | CHH | 2-93 | DATE | | | | | |
| | | | | | | | | | | | | SUPERVISED BY | | C.J. KAER | | | | | | | |

LNA
SHRP TEST SECTION LAYOUT
SR. 5
SOUTHBOUND ROADWAY ONLY

RECEIVED SEP 12 1994

KCA

KISINGER CAMPO and associates corp

engineers • planners • land surveyors

ALLEN F. KISINGER, P.L.S.
(1904-1981)

| NAME | INFO | ACTH | COPY |
|--------|------|------|-------------------------------------|
| UR | | | |
| MG | | | |
| MR | | | |
| MS | | | <input checked="" type="checkbox"/> |
| | | | |
| | | | |
| R-File | | | |
| File: | | | |

Mr. James R. Widmann
Dickerson Florida, Inc.
3340 S.E. Divie Highway
P.O. Box 719
Stuart, FL 34995

RE: PRECONSTRUCTION CONFERENCE

Work Program Item No: 4116248
State Job Number: 89010-3553
Federal Job Number: F-485-5(35)
County: Martin
Description: SR 5/US 1 From Palm
Beach County line to
FEC RR Bridge; Hobe
Sound

Dear Sirs,

A pre-construction conference will be held at the Chamber of Commerce, 1650 South Kenner Highway, Stuart, Florida on September 23rd at 10:00am to discuss construction scheduling, utility adjustments, E.E.O. requirements and other related matters.

Please submit in writing, at this time, a CPM Schedule and Work Plan in accordance with Article 8-3.2 of the 1991 Standard Specifications. Both will be approved at the Resident and District levels.

Please have the E.E.O. officers of your company or someone knowledgeable of E.E.O. rules and regulations present so that procedures and administrative matters can be discussed.

I am attaching Form 275-010-15 and other E.E.O. instructions for your completion prior to the meeting. This should include a completed company-wide Form 275-010-12, your EEO/Affirmative Action Plan and your DBE/Affirmative Action Plan, all to be submitted at the conference.

Please be advised that all of the EEO requirements listed above are required of each subcontractor whose contract exceeds \$10,000, and must be submitted and approved prior to any individual company beginning work.



Page 2

KISINGER CAMPO and associates corp

engineers • planners • land surveyors

ALLEN F. KISINGER, P.L.S.
(1904-1981)

Please prepare and submit your special plan in detail for the prevention, control, and abatement of erosion and water pollution in accordance with the contract Special Provisions page 19A including attachments and Plan Sheet No. 22-30.

Please submit your Maintenance of Traffic Plan in writing for the mainline and all approaches. This should include a plan sheet on which will be indicated the type and location of all signs, lights and barricades. You may use the Manual on Uniform Traffic Control Devices (MUTCD) and the 600 Series Roadway Design Standards as a guide.

If you intend to utilize the Traffic Control Plan outline in the plans, please submit a copy of that indicating your intention under separate cover letter.

Please have in attendance the individual who will be preparing your subcontracts for submittal to the District Office for approval. Each subcontractor must be approved prior to that sub beginning work.

Please have your subcontractors attend this meeting if possible

Sincerely,

Carson Carner
Area Manager



KCA

**KISINGER CAMPO
and associates cor**

engineers • planners • land surveyors


ALLEN F. KISINGER, P.L.
(1904-1988)

cc: James R. Widmann, Dickerson Florida, Inc.
Bill Miley, Department of Transportation
Mark Sargent, Brent Rauhut Engineering, Inc.
Mulder Brown, Department of Transportation
Edward Yue, Department of Transportation
Christopher J. Kafer Jr., Lawson Noble and Associates
Don Holloman, Martin County Engineer
Butch West, Department of Transportation
James Byron, Department of Transportation
Jimmee-Lu Kice, Department of Transportation
Mill-it Corporation
Bulk Express, Inc.
Davis Asphalt Transportation, Inc.
Mary Johnson
Russell White
Theresa Wood, Kisinger Campo & Associates
J. M. Campo, Kisinger Campo & Associates
Joseph M. Chao, Kisinger Campo & Associates
Manny Then
Scott Cushing
Ray Prescott, Department of Transportation
James Lynch, Department of Transportation

APPENDIX B
DEFLECTION PLOTS -
PRECONSTRUCTION/POSTCONSTRUCTION

PRECONSTRUCTION


Deflection Data for Section: 120502A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loo

POSTCONSTRUCTION


Deflection Data for Section: 120502C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loo

PRECONSTRUCTION


Deflection Data for Section: 120561A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120561C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120503A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120503C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120508A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrDmp F10:Exit ↓f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120508C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrDmp F10:Exit ↓f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120565A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120565C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120509A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrDmp F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120509C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrDmp F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120506A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
 F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120506C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
 F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120566A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120566C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120507A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120507C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120504A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrDmp F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120504C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrDmp F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120562A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120562C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑f:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120505A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120505C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120563A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION


Deflection Data for Section: 120563C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

PRECONSTRUCTION


Deflection Data for Section: 120564A



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

POSTCONSTRUCTION

Deflection Data for Section: 120564C



Location 1 Drop Height 2 Sensors 1, 2, 3, 4, 5, 6, 7
F2:ScrnDump F10:Exit ↑:Prv/Nxt Ht PgUp/PgDn:Prv/Nxt Loc

APPENDIX C
MATERIAL SAMPLING AND FIELD TESTING PLAN

**MATERIAL SAMPLING
AND
TESTING PLAN**

**FLORIDA SPS-5 PROJECT 120500
US-1 SBL, MARTIN COUNTY, FLORIDA**

PREPARED BY:

**BRENT RAUHUT ENGINEERING INC.
LTPP SOUTHERN REGION COORDINATION OFFICE
8240 MOPAC, SUITE 220
AUSTIN, TEXAS 78759**

REVISED NOVEMBER 1994

FLORIDA SPS-5 PROJECT 120500
MATERIAL SAMPLING AND TESTING PLAN
REVISED NOVEMBER 1994

TABLE OF CONTENTS

| | <u>Page</u> |
|--|--------------------|
| Test Section Layout/Description | 1 |
| Scope of Material Sampling | 3 |
| Laboratory Materials Testing Outline | 4 |
| Site Profile/Cross Sectional Side View | 7 |
| Material Sampling/LTPP | - 10 |
| Preconstruction Sampling Area Layout | 11 |
| Preconstruction Sampling Locations | 13 |
| Postconstruction Sampling Area Layout | 28 |
| Postconstruction Sampling Locations | 30 |

**TABLE 1. TEST SECTION LAYOUT
SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1, SBL, MARTIN COUNTY, FLORIDA**

| SHRP ID | TREATMENT TYPE | SHRP TEST SECTION | | TRANSITION | |
|--|---|-------------------|-------------|------------|----------|
| | | Begin Station | End Station | Begin | End |
| 120502 | 2" Overlay (30% RAP) | 339 + 59 | 333 + 59 | 333 + 59 | 317 + 64 |
| U.S. COAST GUARD STATION ENTRANCE Sta. 331 + 52 to Sta. 320 + 71 (Includes Tapers) | | | | | |
| 120561 | 3.5" Overlay (30% RAP) | 317 + 64 | 311 + 64 | 311 + 64 | 308 + 58 |
| 120503 | 5" Overlay (30% RAP) | 308 + 58 | 302 + 58 | 302 + 58 | 300 + 54 |
| 120508 | Mill/Inlay 5" Overlay (30% RAP) | 300 + 54 | 294 + 54 | 294 + 54 | ----- |
| JONATHAN DICKINSON PARK ENTRANCE (MAINTENANCE) Sta. 292 + 62 to Sta. 281 + 50 (Includes Tapers) | | | | | |
| 120565 | Mill/Inlay 3.5" Overlay (30% RAP) | 280 + 58 | 274 + 58 | 274 + 58 | 271 + 60 |
| 120509 | Mill/Inlay 2" Overlay (30% RAP) | 271 + 60 | 265 + 60 | 265 + 60 | 261 + 52 |
| 120506 | Mill/Inlay 2" Overlay (Virgin) | 261 + 52 | 255 + 52 | 255 + 52 | 253 + 62 |
| 120566 | Mill/Inlay 3.5" Overlay (Virgin) | 253 + 62 | 247 + 62 | 247 + 62 | 244 + 63 |
| 120507 | Mill/Inlay 5" Overlay (Virgin) | 244 + 63 | 238 + 63 | 238 + 63 | 235 + 62 |
| 120504 | 5" Overlay (Virgin) | 235 + 62 | 229 + 62 | 229 + 62 | 226 + 63 |

**TABLE 1. TEST SECTION LAYOUT
SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS
US-1, SBL, MARTIN COUNTY, FLORIDA
(Continued)**

| SHRP ID | TREATMENT TYPE | SHRP TEST SECTION | | TRANSITION | |
|--|---|-------------------|-------------|------------|----------|
| | | Begin Station | End Station | Begin | End |
| 120562 | 3.5" Overlay (Virgin) | 226 + 63 | 220 + 63 | 220 + 63 | 217 + 64 |
| 120505 | 2" Overlay (Virgin) | 217 + 64 | 211 + 64 | 211 + 64 | ----- |
| JONATHAN DICKINSON PARK ENTRANCE Sta. 209 + 00 to 205 + 41 (Includes Tapers) | | | | | |
| 120563 | Mill/Inlay (Virgin) | 196 + 64 | 190 + 64 | 190 + 64 | 187 + 65 |
| 120564 | Mill/Inlay (RAP) | 187 + 65 | 181 + 65 | 181 + 65 | 176 + 23 |
| 121030 | Routine Maintenance (Control & GPS) | 176 + 23 | 163 + 71 | ----- | ----- |

TABLE 2. SCOPE OF MATERIAL SAMPLING AND TESTING

| MATERIAL & SAMPLING DESCRIPTION | NUMBER OF MATERIAL SAMPLES | SAMPLE TYPE DESIGNATION |
|--|----------------------------|---|
| PRE-CONSTRUCTION SAMPLING | | |
| 1. Asphalt Concrete (Original Layer) Coring - 4" diam. cores Coring - 6" diam. cores Bulk Sampling (12"x 12" Slab) | 40 4 2 | C1-C40 A1-A4 TP1, TP2, TP3 |
| 2. Unbound Base/Subbase Layers (Per Layer) Augering 6" diam. holes Bulk Sampling in Test Pits Moisture Content Samples | 4 1 6 | A1-A4 TP1, TP2, TP3 TP1, TP2, TP3 |
| 3. Subgrade Thin-walled Tube Sampling *(Two tube samples per hole. If undisturbed tube sampling is not possible, splitspoon sampling will be conducted.) Bulk Sampling in Test Pits Moisture Content Samples | 8* 1 6 | A1-A4 TP1, TP2, TP3 TP1, TP2, TP3 |
| 4. Shoulder Auger Probes | 5 | S1-S5 |
| POST-CONSTRUCTION SAMPLING | | |
| 1. Asphaltic Concrete (Overlay) Coring - 4" diam. cores | 64 | C41-C104 |

TABLE 3. SPS-5 LABORATORY TESTING PLANS (PRECONSTRUCTION)

| MATERIAL TYPE AND PROPERTIES | SHRP TEST DESIGNATION | SHRP PROTOCOL | NO. OF TESTS PER LAYER | MATERIAL SOURCE/ SAMPLE TYPE DESIGNATION |
|--|-----------------------|---------------|------------------------|--|
| A. ASPHALTIC CONCRETE: | | | | |
| Core Examination/Thickness | AC01 | P01 | 40 | All C-Type Cores |
| Bulk Specific Gravity | AC02 | P02 | 12 | [C2 C3 C4], (C17 C18 C19), (C23 C24), [C32] (C35 C36) |
| Maximum Specific Gravity | AC03 | P03 | 3 | [TP1], [TP2], [TP3] |
| Asphalt Content (Extraction) | AC04 | P04 | 3 | [TP1], [TP2], [TP3] |
| Creep Compliance | AC06 | P06 | 3 | (C1 C9 C20) (Note 1) |
| Resilient Modulus | AC07 | P07 | 8 | (C6 C7), (C18 C19), (C23 C24), (C35 C36) |
| Tensile Strength | AC07 | P07 | 12 | (C5 C6 C7), (C17 C18 C19), (C22 23 C24), (C34 C35 C36) |
| Field Moisture Damage | AC08 | P08 | 4 | [A1, A2, A3, A4] |
| B. EXTRACTED AGGREGATE: | | | | |
| Type and Classification: | | | | |
| Coarse Aggregate | AG03 | P13 | 4 | [TP1], [TP2], [TP3] |
| Fine Aggregate | AG03 | P13 | 4 | [TP1], [TP2], [TP3] |
| Gradation of Aggregate | AG04 | P14 | 4 | [TP1], [TP2], [TP3] |
| NAA Test for Fine Aggregate Particle Shape | AG05 | P14A (Note 2) | 3 | [TP1], [TP2], [TP3] |
| C. ASPHALT CEMENT: | | | | |
| Abson Recovery | AE01 | P21 | 3 | [TP1], [TP2], [TP3] |
| Penetration at 77F & 115F | AE02 | P22 | 3 | [TP1], [TP2], [TP3] |
| Specific Gravity (60F) | AE03 | P23 | 3 | [TP1], [TP2], [TP3] |
| Viscosity at 77F | AE04 | P24 | 3 | [TP1], [TP2], [TP3] |
| Viscosity at 140F & 275F | AE05 | P25 | 3 | [TP1], [TP2], [TP3] |

- NOTES: 1. Creep compliance will be performed when suitable procedures are developed -- cores will be stored.
 2. National Aggregate Association will perform tests at no cost to the State.
 () This designation indicates that the FHWA will perform tests for the indicated samples.
 [] This designation indicates that the State will perform tests for the indicated samples.

C.7

TABLE 3. SPS-5 LABORATORY TESTING PLANS (PRECONSTRUCTION)
(Continued)

| MATERIAL TYPE AND PROPERTIES | SHRP TEST DESIGNATION | SHRP PROTOCOL | NO. OF TESTS PER LAYER | MATERIAL SOURCE/ SAMPLE TYPE DESIGNATION |
|--|-----------------------|---------------|------------------------|---|
| D. BOUND (TREATED) BASE AND SUBBASE (IF APPLICABLE) | | | | |
| Type and Classification of Material and Treatment | TB01 | P31 | 4 | [C6 C7], (C18 C19), (C23 C24), (C35 C36) |
| Pozzolanic/Cementitious: | TB02 | P32 | 4 | [C6 C7], (C18 C19), (C23 C24), (C35 C36) |
| Compression Strength | TB03 | P33 | 4 | [C6 C7], (C18 C19), (C23 C24), (C35 C36) |
| Asphalt Treated: | | | | |
| Dynamic Modulus (77F) | | | | |
| HMAC: | ACO7 | P07 | 4 | [C6 C7], (C18 C19), (C23 C24), (C35 C36) |
| Resilient Modulus | | | | |
| E. UNBOUND GRANULAR BASE AND SUBBASE | | | | |
| Particle Size Analysis | UG01 | P41 | 3 | (TP1), (TP2), (TP3) |
| Sieve Analysis (Washed) | UG02 | P41 | 3 | (TP1), (TP2), (TP3) |
| Atterberg Limits | UG04 | P43 | 3 | (TP1), (TP2), (TP3) |
| Moisture-Density Relations | UG05 | P44 | 3 | (TP1), (TP2), (TP3) |
| Resilient Modulus | UG07 | P46 | 3 | (TP1), (TP2), (TP3) |
| Classification | UG08 | P47 | 3 | (TP1), (TP2), (TP3) |
| Permeability | UG09 | P48 | 3 | (TP1), (TP2), (TP3) |
| Natural Moisture Content | UG10 | P49 | 3 | (TP1), (TP2), (TP3) |
| F. SUBGRADE | | | | |
| Sieve Analysis | SS01 | P51 | 3 | (TP1), (TP2), (TP3) |
| Hydrometer to 0.001 mm. | SS02 | P42 | 3 | (TP1), (TP2), (TP3) |
| Atterberg Limits | SS03 | P43 | 3 | (TP1), (TP2), (TP3) |
| Classification | SS04 | P52 | 3 | (TP1), (TP2), (TP3) |
| Moisture-Density Relations | SS05 | P55 | 3 | (TP1), (TP2), (TP3) |
| Resilient Modulus | SS07 | P46 | 3 | (A1 A2 A3 A4), or (TP1), (TP2), (TP3) |
| Unit Weight | SS08 | P56 | 3 | (TP1), (TP2), (TP3) |
| Natural Moisture Content | SS09 | P49 | 3 | (TP1), (TP2), (TP3) |
| Depth to Rigid Layer | | | 5 | S1, S2, S3, S4, S5 |

NOTES: () This designation indicates that the FHWA will perform tests for the indicated samples.
 [] This designation indicates that the State will perform tests for the indicated samples.


TABLE 4. SPS-5 LABORATORY TESTING PLANS (POSTCONSTRUCTION)

| MATERIAL TYPE AND PROPERTIES | SHRP TEST DESIGNATION | SHRP PROTOCOL | NO. OF TESTS PER LAYER | MATERIAL SOURCE/ SAMPLE TYPE DESIGNATION |
|--|-----------------------|---------------|------------------------|--|
| A. ASPHALTIC CONCRETE: | | | | |
| Core Examination/Thickness | AC01 | P01 | 61 | All Cores (All Cores) |
| Bulk Specific Gravity | AC02 | P02 | 61 | All Cores (All Cores) |
| Maximum Specific Gravity | AC03 | P03 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Asphalt Content (Extraction) | AC04 | P04 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Moisture Susceptibility | AC05 | P05 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Creep Compliance | AC06 | P06 | 4 | (C55 C56 C57), (C77 C78 C79) (Note 1) |
| Resilient Modulus | AC07 | P07 | 6 | (C50 C51), (C53 C54), (C59 C60), (C81 C82), (C84 C85), (C87 C88) |
| Tensile Strength | AC07 | P07 | 18 | (C49 C50 C51), (C52 C53 C54), (C58 C59 C60), (C80 C81 C82), (C83 C84 C85), (C86 C87 C88) |
| B. EXTRACTED AGGREGATE: | | | | |
| Bulk Specific Gravity: | | | | |
| Coarse Aggregate | AG01 | P11 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Fine Aggregate | AG02 | P12 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Type and Classification: | | | | |
| Coarse Aggregate | AG03 | P13 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Fine Aggregate | AG03 | P13 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Gradation of Aggregate | AG04 | P14 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| NAA Test for Fine Aggregate Particle Shape | AG05 | P14A (Note 2) | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| C. ASPHALT CEMENT: | | | | |
| Abson Recovery | AE01 | P21 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Penetration at 77F & 115F | AE02 | P22 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Specific Gravity (60F) | AE03 | P23 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Viscosity at 77F | AE04 | P24 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |
| Viscosity at 140F & 275F | AE05 | P25 | 6 | [BV1, BV2, BV3, BR1, BR2, BR3] |

- NOTES: 1. Creep compliance will be performed when suitable procedures are developed -- cores will be stored.
 2. National Aggregate Association will perform tests at no cost to the State.
 () This designation indicates that the FHWA will perform tests for the indicated samples.
 [] This designation indicates that the State will perform tests for the indicated samples.

C.9

SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS US-1 SBL, MARTIN CO., FLORIDA




C 10

SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS

US-1 SBL, MARTIN CO. FLORIDA

C11



SHRP SPS-5, REHABILITATION OF ASPHALT CONCRETE PAVEMENTS

US-1 SBL, MARTIN CO. FLORIDA





TABLE 5. BULK MATERIAL SAMPLING DURING CONSTRUCTION

Materials to be Tested as a Part of LTPP.


| MATERIAL & SAMPLING DESCRIPTION | NUMBER OF MATERIAL SAMPLES | SAMPLE LOCATION |
|----------------------------------|----------------------------|-----------------|
| 1. Virgin Asphalt Concrete Mix | 100 lb./Mix | Laydown Machine |
| 2. Recycled Asphalt Concrete Mix | 100 lb./Mix | Laydown Machine |

**SPS - 5; Martin County, Fla.
Sampling Area Layout
"Pre Construction"**




○ "Pre Construction" Sampling Area

**SPS - 5; Martin County, Fla.
Sampling Area Layout
"Pre Construction"**



○ "Pre Construction" Sampling Area



● 4" OD core of AC overlay layers

" Pre - Construction " Sampling Plan for Section 02

DIRECTION OF TRAFFIC →




⊗ S1

- 4" OD core of AC overlay layers
- ⊗ Auger Probe - as directed by SHRP Representative

" Pre - Construction " Sampling Plan for Section 61

C.17


1205 Material Sampling Plan, Revised November 1994



- 4" OD core of AC overlay layers
 - 4" OD core of AC pavement surface and treated layers
 - 6" OD core of AC pavement surface and treated layers: augering of unbound granular base and subbase; thin-walled tube and / or splitspoon sampling as directed by SHRP Representative to 4' below top of subgrade.
- TP** Test pit (4' x 6' x 12" below top of subgrade). Removal of pavement layers: collection of AC pavement blocks; nuclear density and moisture samples of unbound granular base and subbase layers and untreated subgrade; bulk sampling of unbound granular base and subbase layers treated and untreated subgrade.

" Pre - Construction " Sampling Plan for Section 03

DIRECTION OF TRAFFIC →




● 4" OD core of AC overlay layers

" Pre - Construction " Sampling Plan for Section 08

C.19

1205 Material Sampling Plan, Revised November 1994


C.20



⊗ S2


- 4" OD core of AC overlay layers
- ⊗ Auger probe - as directed by SHRP Representative

"Pre - Construction" Sampling Plan for Section 65



"Pre - Construction" Sampling Plan for Section 09


DIRECTION OF TRAFFIC →



- 4" OD core of AC overlay layers
- 4" OD core of AC pavement surface and treated layers

" Pre - Construction " Sampling Plan for Section 06

DIRECTION OF TRAFFIC →




⊗ S3

- 4" OD core of AC overlay layers
- ⊗ Auger Probe - as directed by SHRP Representative

" Pre - Construction " Sampling Plan for Section 66

DIRECTION OF TRAFFIC →




- 4" OD core of AC overlay layers
- 4" OD core of AC pavement surface and treated layers
- 6" OD of AC pavement surface and treated layers ; augering of unbound granular base and subbase; thin-walled tube and/or splitspoon sampling as directed by SHRP Representative to 4' below top of subgrade.
- TP Test pit (4' x 6' x 12" below top of subgrade). Removal of pavement layers: collection of AC pavement blocks; nuclear density and moisture samples of unbound granular base and subbase layers and untreated subgrade; bulk sampling of unbound granular base and subbase layers and untreated subgrade.

"Pre - Construction" Sampling Plan for Section 07

C.24

1205 Material Sampling Plan, Revised November 1994

DIRECTION OF TRAFFIC →




● 4" OD core of AC overlay layers

" Pre - Construction " Sampling Plan for Section 04

C.25


1205 Material Sampling Plan, Revised November 1994



● 4" OD core of AC overlay layers

" Pre - Construction " Sampling Plan for Section 62

DIRECTION OF TRAFFIC →



⊗ S4


● 4" OD core of AC overlay layers

⊗ Auger Probe - as directed by SHRP Representative

" Pre - Construction " Sampling Plan for Section 05


C.27

1205 Material Sampling Plan, Revised November 1994



- 4" OD core of AC overlay layers
 - 4" OD core of AC pavement surface and treated layers
 - 6" OD of AC pavement surface and treated layers ; augering of unbound granular base and subbase; thin-walled tube and/or splitspoon sampling as directed by SHRP Representative to 4' below top of subgrade.
- TP Test pit (4' x 6' x 12") below top of subgrade). Removal of pavement layers: collection of AC pavement blocks: nuclear density and moisture samples of unbound granular base and subbase layers and untreated subgrade: bulk sampling of unbound granular base and subbase layers and untreated subgrade.

"Pre - Construction" Sampling Plan for Section 63




C.29

⊗ S5

- 4" OD core of AC overlay layers
- ⊗ Auger Probe - as directed by SHRP Representative

" Pre - Construction " Sampling Plan for Section 64

C:30




● 4" OD core of AC overlay layers

" Pre - Construction " Sampling Plan for Section 121030


1205 Material Sampling Plan, Revised November 1994

**SPS - 5; Martin County, Fla.
Sampling Area Layout
"Post Construction"**



 "Post Construction" Sampling Area

**SPS - 5; Martin County, Fla.
Sampling Area Layout
"Post Construction"**



 "Post Construction" Sampling Area


DIRECTION OF TRAFFIC →



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 02

C.33




● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 61

C.34

1205 Material Sampling Plan, Revised November 1994



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 03

C.35

DIRECTION OF TRAFFIC →



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 08

DIRECTION OF TRAFFIC →



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 65

DIRECTION OF TRAFFIC →

0 - 50


271 +10

266 + 10

5 + 50

SAMPLING AREA 41

- C 65
- C 66




SECTION 09

Mill; Inlay; 2" Overlay
Recycled Mix

OUTER WHEEL PATH

SAMPLING AREA 42

- C 67 ●
- C 68 ●




SHOULDER

- 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 09

C.38


C.39



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 06

C.40.



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 66

DIRECTION OF TRAFFIC →


0 - 50

244 + 13


239 + 13

5 + 50

SAMPLING AREA 47



SAMPLING AREA 48



SHOULDER


● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 07

C.41

1205 Material Sampling Plan, Revised November 1994

DIRECTION OF TRAFFIC →



C.42

● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 04

DIRECTION OF TRAFFIC →



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 62

C.43

1205 Material Sampling Plan, Revised November 1994

DIRECTION OF TRAFFIC →

0 - 50

217 + 14

212 + 14

5 + 50

SAMPLING AREA 53




- C 93
- C 94

SECTION 05

Minimum Surface Preparation
2" Virgin Mix

OUTER WHEEL PATH

SAMPLING AREA 54




- C 95 ●
- C 96 ●

SHOULDER

- 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 05

DIRECTION OF TRAFFIC →




● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 63

C.45

DIRECTION OF TRAFFIC →



● 4" OD core of AC overlay layers

"Post - Construction" Sampling Plan for Section 64

DIRECTION OF TRAFFIC →

176 + 23

163 + 71

SECTION 121030

Control Section
No Sampling





OUTER WHEEL PATH

SHOULDER





"Post - Construction" Sampling Plan for Section 121030

APPENDIX D
ROD AND LEVEL TRANSVERSE PROFILE PLOTS



SECTION 120502







SECTION 120502







SECTION 120502






SECTION 120561







SECTION 120561







SECTION 120561






SECTION 120503







SECTION 120503







SECTION 120503






SECTION 120508







SECTION 120508







SECTION 120508






SECTION 120565







SECTION 120565







SECTION 120565






SECTION 120509







SECTION 120509







SECTION 120509






SECTION 120506







SECTION 120506







SECTION 120506






SECTION 120566







SECTION 120566







SECTION 120566






SECTION 120507







SECTION 120507







SECTION 120507






SECTION 120504







SECTION 120504







SECTION 120504






SECTION 120562







SECTION 120562







SECTION 120562






SECTION 120505







SECTION 120505







SECTION 120505






SECTION 120563







SECTION 120563







SECTION 120563






SECTION 120564



SECTION 120564



SECTION 120564



APPENDIX E
OVERLAY THICKNESSES

FLORIDA SPS-5, SECTION 120502

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|-------------------|-------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|
| | | Overlay Depth (in.) |
| 0+00 | PRE POST | | | | | | | | | | |
| 0+50 | PRE POST | 99.62 99.74 | 1.44 | 99.67 99.84 | 2.04 | 99.75 99.94 | 2.28 | 99.87 100.04 | 2.04 | 99.96 100.14 | 2.16 |
| 1+00 | PRE POST | 99.43 99.56 | 1.56 | 99.49 99.65 | 1.92 | 99.55 99.73 | 2.16 | 99.65 99.82 | 2.04 | 99.73 99.9 | 2.04 |
| 1+50 | PRE POST | 99.24 99.38 | 1.68 | 99.29 99.46 | 2.04 | 99.34 99.53 | 2.28 | 99.43 99.6 | 2.04 | 99.49 99.67 | 2.16 |
| 2+00 | PRE POST | 98.94 99.11 | 2.04 | 99.01 99.19 | 2.16 | 99.08 99.27 | 2.28 | 99.18 99.35 | 2.04 | 99.22 99.42 | 2.4 |
| 2+50 ¹ | PRE POST | 98.75 98.92 | 2.04 | 98.82 98.99 | 2.04 | 98.86 99.06 | 2.4 | 98.93 99.12 | 2.28 | 98.99 99.19 | 2.4 |
| 3+00 | PRE POST | 98.58 98.73 | 1.8 | 98.63 98.8 | 2.04 | 98.69 98.88 | 2.28 | 98.76 98.95 | 2.28 | 98.86 99.03 | 2.04 |
| 3+50 | PRE POST | 98.25 98.4 | 1.8 | 98.31 98.48 | 2.04 | 98.38 98.56 | 2.16 | 98.45 98.64 | 2.28 | 98.54 98.71 | 2.04 |
| 4+00 | PRE POST | 97.92 98.06 | 1.68 | 97.96 98.14 | 2.16 | 98.02 98.22 | 2.4 | 98.11 98.29 | 2.16 | 98.19 98.37 | 2.16 |
| 4+50 | PRE POST | 97.6 97.74 | 1.68 | 97.65 97.81 | 1.92 | 97.72 97.89 | 2.04 | 97.79 97.97 | 2.16 | 97.88 98.05 | 2.04 |
| 5+00 | PRE POST | 97.33 97.46 | 1.56 | 97.39 97.54 | 1.8 | 97.45 97.62 | 2.04 | 97.52 97.7 | 2.16 | 97.61 97.77 | 1.92 |

Avg. Thick. (in.) = 2.05
 Anticipated Thick. (in.) = 2

FLORIDA SPS-5, SECTION 120561

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|---------------------------|------|---------------------------|------|---------------------------|------|---------------------------|------|---------------------------|------|
| | | Overlay Depth (in.) | | Overlay Depth (in.) | | Overlay Depth (in.) | | Overlay Depth (in.) | | Overlay Depth (in.) | |
| 0+00 | PRE | 100.96 | 3.12 | 100.97 | 3.6 | 101.02 | 3.6 | 101.05 | 3.72 | 101.1 | 3.6 |
| | POST | 101.22 | | 101.27 | | 101.32 | | 101.36 | | 101.4 | |
| 0+50 | PRE | 102.12 | 3.36 | 102.15 | 3.6 | 102.18 | 3.72 | 102.23 | 3.6 | 102.27 | 3.6 |
| | POST | 102.4 | | 102.45 | | 102.49 | | 102.53 | | 102.57 | |
| 1+00 | PRE | 103.17 | 3.84 | 103.21 | 3.96 | 103.24 | 4.08 | 103.29 | 3.96 | 103.37 | 3.36 |
| | POST | 103.49 | | 103.54 | | 103.58 | | 103.62 | | 103.65 | |
| 1+50 | PRE | 104.31 | 3.6 | 104.34 | 3.84 | 104.38 | 3.84 | 104.43 | 3.84 | 104.5 | 3.48 |
| | POST | 104.61 | | 104.66 | | 104.7 | | 104.75 | | 104.79 | |
| 2+00 | PRE | 105.51 | 3.48 | 105.54 | 3.72 | 105.57 | 3.84 | 105.63 | 3.48 | 105.67 | 3.48 |
| | POST | 105.8 | | 105.85 | | 105.89 | | 105.92 | | 105.96 | |
| 2+50 | PRE | 106.72 | 3.36 | 106.74 | 3.48 | 106.75 | 3.84 | 106.78 | 3.96 | 106.85 | 3.36 |
| | POST | 107 | | 107.03 | | 107.07 | | 107.11 | | 107.13 | |
| 3+00 | PRE | 107.82 | 3.48 | 107.86 | 3.48 | 107.85 | 4.08 | 107.88 | 4.08 | 107.93 | 3.84 |
| | POST | 108.11 | | 108.15 | | 108.19 | | 108.22 | | 108.25 | |
| 3+50 | PRE | 108.86 | 3.36 | 108.87 | 3.72 | 108.89 | 3.84 | 108.93 | 3.84 | 108.97 | 3.72 |
| | POST | 109.14 | | 109.18 | | 109.21 | | 109.25 | | 109.28 | |
| 4+00 | PRE | 109.82 | 3.6 | 109.85 | 3.84 | 109.89 | 3.84 | 109.93 | 3.96 | 110.01 | 3.48 |
| | POST | 110.12 | | 110.17 | | 110.21 | | 110.26 | | 110.3 | |
| 4+50 | PRE | 110.78 | 3.12 | 110.81 | 3.36 | 110.86 | 3.36 | 110.91 | 3.24 | 110.97 | 3 |
| | POST | 111.04 | | 111.09 | | 111.14 | | 111.18 | | 111.22 | |
| 5+00 | PRE | 111.5 | 3.48 | 111.53 | 3.84 | 111.58 | 3.84 | 111.64 | 3.72 | 111.74 | 3.24 |
| | POST | 111.79 | | 111.85 | | 111.9 | | 111.95 | | 112.01 | |

Avg. Thick. (in.) = 3.63

Anticipated Thick. (in.) = 3.5

FLORIDA SPS-5, SECTION 120503

| Trans. | Offset | 0' | Overlay Depth (in.) | 3' | Overlay Depth (in.) | 6' | Overlay Depth (in.) | 9' | Overlay Depth (in.) | 12' | Overlay Depth (in.) |
|--------|--------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|
| 0+00 | PRE | 102.36 | 5.40 | 102.46 | 5.04 | 102.52 | 5.40 | 102.61 | 5.16 | 102.68 | 5.16 |
| | POST | 102.81 | | 102.88 | | 102.97 | | 103.04 | | 103.11 | |
| 0+50 | PRE | 102.25 | 5.28 | 102.31 | 5.40 | 102.36 | 5.64 | 102.42 | 5.76 | 102.50 | 5.64 |
| | POST | 102.69 | | 102.76 | | 102.83 | | 102.90 | | 102.97 | |
| 1+00 | PRE | 101.98 | 5.64 | 102.04 | 5.76 | 102.10 | 5.76 | 102.18 | 5.52 | 102.25 | 5.40 |
| | POST | 102.45 | | 102.52 | | 102.58 | | 102.64 | | 102.70 | |
| 1+50 | PRE | 101.56 | 5.28 | 101.64 | 5.28 | 101.68 | 5.52 | 101.75 | 5.40 | 101.81 | 5.52 |
| | POST | 102.00 | | 102.08 | | 102.14 | | 102.20 | | 102.27 | |
| 2+00 | PRE | 101.08 | 5.16 | 101.12 | 5.52 | 101.18 | 5.76 | 101.25 | 5.64 | 101.31 | 5.88 |
| | POST | 101.51 | | 101.58 | | 101.66 | | 101.72 | | 101.80 | |
| 2+50 | PRE | 100.42 | 4.92 | 100.49 | 5.28 | 100.57 | 5.40 | 100.68 | 5.16 | 100.74 | 5.52 |
| | POST | 100.83 | | 100.93 | | 101.02 | | 101.11 | | 101.20 | |
| 3+00 | PRE | 99.72 | 4.68 | 99.78 | 5.04 | 99.85 | 5.28 | 99.94 | 5.28 | 100.03 | 5.16 |
| | POST | 100.11 | | 100.20 | | 100.29 | | 100.38 | | 100.46 | |
| 3+50 | PRE | 98.95 | 5.16 | 99.00 | 5.40 | 99.08 | 5.40 | 99.14 | 5.52 | 99.21 | 5.64 |
| | POST | 99.38 | | 99.45 | | 99.53 | | 99.60 | | 99.68 | |
| 4+00 | PRE | 98.14 | 5.04 | 98.20 | 5.04 | 98.24 | 5.28 | 98.30 | 5.28 | 98.35 | 5.40 |
| | POST | 98.56 | | 98.62 | | 98.68 | | 98.74 | | 98.80 | |
| 4+50 | PRE | 97.10 | 5.04 | 97.15 | 5.28 | 97.22 | 5.16 | 97.28 | 5.28 | 97.36 | 5.16 |
| | POST | 97.52 | | 97.59 | | 97.65 | | 97.72 | | 97.79 | |
| 5+00 | PRE | 96.00 | 4.80 | 96.12 | 4.44 | 96.15 | 5.04 | 96.21 | 5.28 | 96.29 | 5.16 |
| | POST | 96.40 | | 96.49 | | 96.57 | | 96.65 | | 96.72 | |

Avg. Thick. (in.) = 5.32

Anticipated Thick. (in.) = 5.00

FLORIDA SPS-5, SECTION 120508

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|
| | | | Overlay Depth (in.) |
| 0+00 | PRE | 107.12 | 6.72 | 107.19 | 6.84 | 107.24 | 7.08 | 107.31 | 7.08 | 107.36 | 7.32 |
| | POST | 107.68 | | 107.76 | | 107.83 | | 107.9 | | 107.97 | |
| 0+50 | PRE | 106.27 | 6.72 | 106.33 | 6.72 | 106.35 | 7.2 | 106.42 | 6.96 | 106.48 | 6.84 |
| | POST | 106.83 | | 106.89 | | 106.95 | | 107 | | 107.05 | |
| 1+00 | PRE | 105.5 | 6.24 | 105.55 | 6.6 | 105.59 | 7.08 | 105.68 | 6.96 | 105.74 | 7.2 |
| | POST | 106.02 | | 106.1 | | 106.18 | | 106.26 | | 106.34 | |
| 1+50 | PRE | 104.86 | 6.36 | 104.91 | 6.84 | 104.97 | 7.2 | 105.04 | 7.32 | 105.14 | 7.08 |
| | POST | 105.39 | | 105.48 | | 105.57 | | 105.65 | | 105.73 | |
| 2+00 | PRE | 104.37 | 6.36 | 104.44 | 6.96 | 104.52 | 6.96 | 104.62 | 6.84 | 104.71 | 6.6 |
| | POST | 104.9 | | 105.02 | | 105.1 | | 105.19 | | 105.26 | |
| 2+50 | PRE | 104.14 | 6.96 | 104.19 | 7.32 | 104.26 | 7.2 | 104.32 | 7.32 | 104.37 | 7.44 |
| | POST | 104.72 | | 104.8 | | 104.86 | | 104.93 | | 104.99 | |
| 3+00 | PRE | 104.1 | 6.6 | 104.16 | 6.72 | 104.17 | 7.44 | 104.25 | 7.32 | 104.31 | 7.32 |
| | POST | 104.65 | | 104.72 | | 104.79 | | 104.86 | | 104.92 | |
| 3+50 | PRE | 104.17 | 7.32 | 104.23 | 7.2 | 104.28 | 7.44 | 104.35 | 7.32 | 104.41 | 7.32 |
| | POST | 104.78 | | 104.83 | | 104.9 | | 104.96 | | 105.02 | |
| 4+00 | PRE | 104.52 | 7.08 | 104.58 | 7.2 | 104.65 | 7.08 | 104.71 | 7.2 | 104.76 | 7.44 |
| | POST | 105.11 | | 105.18 | | 105.24 | | 105.31 | | 105.38 | |
| 4+50 | PRE | 105.02 | 7.32 | 105.09 | 7.2 | 105.13 | 7.32 | 105.19 | 7.2 | 105.24 | 7.2 |
| | POST | 105.63 | | 105.69 | | 105.74 | | 105.79 | | 105.84 | |
| 5+00 | PRE | 105.43 | 7.2 | 105.5 | 7.32 | 105.54 | 7.44 | 105.59 | 7.44 | 105.65 | 7.2 |
| | POST | 106.03 | | 106.11 | | 106.16 | | 106.21 | | 106.25 | |

Avg. Thick. (in.) = 7.08

Anticipated Thick. (in.) = 7

FLORIDA SPS-5, SECTION 120565

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|
| | | | Overlay Depth (in.) |
| 0+00 | PRE | 98.15 | 6.00 | 98.09 | 5.88 | 98.05 | 5.76 | 98.00 | 5.40 | 97.94 | 5.28 |
| | POST | 98.65 | | 98.58 | | 98.53 | | 98.45 | | 98.38 | |
| 0+50 | PRE | 98.60 | 5.88 | 98.54 | 5.88 | 98.48 | 5.88 | 98.43 | 5.64 | 98.35 | 5.76 |
| | POST | 99.09 | | 99.03 | | 98.97 | | 98.90 | | 98.83 | |
| 1+00 | PRE | 99.01 | 5.40 | 98.97 | 5.40 | 98.92 | 5.40 | 98.88 | 5.40 | 98.83 | 5.40 |
| | POST | 99.46 | | 99.42 | | 99.37 | | 99.33 | | 99.28 | |
| 1+50 | PRE | 99.40 | 5.52 | 99.37 | 5.40 | 99.31 | 5.64 | 99.27 | 5.64 | 99.25 | 5.28 |
| | POST | 99.86 | | 99.82 | | 99.78 | | 99.74 | | 99.69 | |
| 2+00 | PRE | 99.68 | 5.28 | 99.63 | 5.52 | 99.58 | 5.52 | 99.55 | 5.28 | 99.51 | 5.16 |
| | POST | 100.12 | | 100.09 | | 100.04 | | 99.99 | | 99.94 | |
| 2+50 | PRE | 99.71 | 5.88 | 99.72 | 5.40 | 99.68 | 5.52 | 99.66 | 5.28 | 99.62 | 5.28 |
| | POST | 100.20 | | 100.17 | | 100.14 | | 100.10 | | 100.06 | |
| 3+00 | PRE | 99.70 | 5.76 | 99.73 | 5.16 | 99.70 | 5.40 | 99.68 | 5.40 | 99.65 | 5.52 |
| | POST | 100.18 | | 100.16 | | 100.15 | | 100.13 | | 100.11 | |
| 3+50 | PRE | 99.61 | 5.64 | 99.64 | 5.52 | 99.67 | 5.40 | 99.67 | 5.64 | 99.67 | 5.76 |
| | POST | 100.08 | | 100.10 | | 100.12 | | 100.14 | | 100.15 | |
| 4+00 | PRE | 99.43 | 5.88 | 99.49 | 5.64 | 99.53 | 5.64 | 99.57 | 5.64 | 99.60 | 5.64 |
| | POST | 99.92 | | 99.96 | | 100.00 | | 100.04 | | 100.07 | |
| 4+50 | PRE | 99.29 | 5.04 | 99.34 | 5.16 | 99.39 | 5.16 | 99.43 | 5.28 | 99.45 | 5.52 |
| | POST | 99.71 | | 99.77 | | 99.82 | | 99.87 | | 99.91 | |
| 5+00 | PRE | 99.03 | 5.64 | 99.10 | 5.40 | 99.14 | 5.52 | 99.18 | 5.52 | 99.20 | 5.88 |
| | POST | 99.50 | | 99.55 | | 99.60 | | 99.64 | | 99.69 | |

Avg. Thick. (in.) = 5.52
 Anticipated Thick. (in.) = 5.50

FLORIDA SPS-5, SECTION 120509

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|
| | | | Overlay Depth (in.) |
| 0+00 | PRE | 100.45 | 3.72 | 100.50 | 3.84 | 100.55 | 4.08 | 100.62 | 4.08 | 100.69 | 3.96 |
| | POST | 100.76 | | 100.82 | | 100.89 | | 100.96 | | 101.02 | |
| 0+50 | PRE | 99.40 | 4.08 | 99.47 | 3.96 | 99.53 | 4.20 | 99.61 | 4.08 | 99.65 | 4.32 |
| | POST | 99.74 | | 99.80 | | 99.88 | | 99.95 | | 100.01 | |
| 1+00 | PRE | 98.38 | 4.32 | 98.47 | 4.08 | 98.54 | 4.08 | 99.62 | -8.04 | 99.68 | -7.80 |
| | POST | 98.74 | | 98.81 | | 98.88 | | 98.95 | | 99.03 | |
| 1+50 | PRE | 97.48 | 3.96 | 97.56 | 3.96 | 97.62 | 4.20 | 97.71 | 4.20 | 97.79 | 4.08 |
| | POST | 97.81 | | 97.89 | | 97.97 | | 98.06 | | 98.13 | |
| 2+00 | PRE | 96.60 | 3.36 | 96.66 | 3.60 | 96.71 | 4.08 | 96.81 | 3.84 | 96.89 | 3.72 |
| | POST | 96.88 | | 96.96 | | 97.05 | | 97.13 | | 97.20 | |
| 2+50 | PRE | 95.61 | 3.96 | 95.70 | 3.96 | 95.80 | 3.84 | 95.88 | 3.84 | 95.95 | 3.96 |
| | POST | 95.94 | | 96.03 | | 96.12 | | 96.20 | | 96.28 | |
| 3+00 | PRE | 94.68 | 4.32 | 94.77 | 4.20 | 94.84 | 4.20 | 94.91 | 4.20 | 94.97 | 4.32 |
| | POST | 95.04 | | 95.12 | | 95.19 | | 95.26 | | 95.33 | |
| 3+50 | PRE | 93.82 | 3.84 | 93.85 | 4.44 | 93.91 | 4.32 | 93.99 | 4.20 | 94.05 | 4.08 |
| | POST | 94.14 | | 94.22 | | 94.27 | | 94.34 | | 94.39 | |
| 4+00 | PRE | 92.93 | 4.08 | 93.02 | 3.84 | 93.06 | 4.20 | 93.14 | 3.96 | 93.20 | 4.08 |
| | POST | 93.27 | | 93.34 | | 93.41 | | 93.47 | | 93.54 | |
| 4+50 | PRE | 92.06 | 4.08 | 92.15 | 4.08 | 92.23 | 4.08 | 92.32 | 3.84 | 92.39 | 3.84 |
| | POST | 92.40 | | 92.49 | | 92.57 | | 92.64 | | 92.71 | |
| 5+00 | PRE | 91.21 | 3.96 | 91.31 | 3.72 | 91.38 | 3.84 | 91.46 | 3.96 | 91.52 | 4.08 |
| | POST | 91.54 | | 91.62 | | 91.70 | | 91.79 | | 91.86 | |

Avg. Thick. (in.) = 3.59

Anticipated Thick. (in.) = 4.00

FLORIDA SPS-5, SECTION 120506

| Trans. | Offset | 0' | Overlay Depth (in.) | 3' | Overlay Depth (in.) | 6' | Overlay Depth (in.) | 9' | Overlay Depth (in.) | 12' | Overlay Depth (in.) |
|--------|--------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|
| 0+00 | PRE | 97.82 | 3.84 | 97.91 | 3.84 | 97.95 | 4.20 | 98.05 | 3.84 | 98.10 | 4.08 |
| | POST | 98.14 | | 98.23 | | 98.30 | | 98.37 | | 98.44 | |
| 0+50 | PRE | 98.07 | 4.08 | 98.17 | 3.60 | 98.21 | 4.20 | 98.27 | 4.20 | 98.35 | 4.08 |
| | POST | 98.41 | | 98.47 | | 98.56 | | 98.62 | | 98.69 | |
| 1+00 | PRE | 98.46 | 4.20 | 98.53 | 4.32 | 98.58 | 4.20 | 98.65 | 4.08 | 98.70 | 4.20 |
| | POST | 98.81 | | 98.89 | | 98.93 | | 98.99 | | 99.05 | |
| 1+50 | PRE | 98.90 | 4.44 | 98.96 | 4.32 | 98.99 | 4.44 | 99.07 | 4.20 | 99.11 | 4.20 |
| | POST | 99.27 | | 99.32 | | 99.36 | | 99.42 | | 99.46 | |
| 2+00 | PRE | 99.45 | 4.08 | 99.50 | 4.08 | 99.54 | 4.32 | 99.59 | 4.20 | 99.64 | 4.20 |
| | POST | 99.79 | | 99.84 | | 99.90 | | 99.94 | | 99.99 | |
| 2+50 | PRE | 100.07 | 5.04 | 100.22 | 4.20 | 100.30 | 3.96 | 100.35 | 4.20 | 100.42 | 4.08 |
| | POST | 100.49 | | 100.57 | | 100.63 | | 100.70 | | 100.76 | |
| 3+00 | PRE | 101.00 | 4.08 | 101.07 | 4.08 | 101.13 | 4.08 | 101.19 | 4.20 | 101.25 | 4.08 |
| | POST | 101.34 | | 101.41 | | 101.47 | | 101.54 | | 101.59 | |
| 3+50 | PRE | 101.82 | 4.08 | 101.90 | 4.08 | 101.96 | 4.20 | 102.05 | 3.84 | 102.12 | 3.84 |
| | POST | 102.16 | | 102.24 | | 102.31 | | 102.37 | | 102.44 | |
| 4+00 | PRE | 102.75 | 4.08 | 102.82 | 3.84 | 102.87 | 3.84 | 102.92 | 3.84 | 102.94 | 4.08 |
| | POST | 103.09 | | 103.14 | | 103.19 | | 103.24 | | 103.28 | |
| 4+50 | PRE | 103.72 | 3.36 | 103.78 | 3.24 | 103.83 | 3.36 | 103.89 | 3.36 | 103.93 | 3.60 |
| | POST | 104.00 | | 104.05 | | 104.11 | | 104.17 | | 104.23 | |
| 5+00 | PRE | 104.60 | 3.60 | 104.68 | 3.60 | 104.72 | 3.84 | 104.80 | 3.60 | 104.86 | 3.60 |
| | POST | 104.90 | | 104.98 | | 105.04 | | 105.10 | | 105.16 | |

Avg. Thick. (in.) = 4.01
 Anticipated Thick. (in.) = 4.00

FLORIDA SPS-5, SECTION 120566

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|
| | | | Overlay Depth (in.) |
| 0+00 | PRE | 100.80 | 5.40 | 100.88 | 5.04 | 100.93 | 5.04 | 100.99 | 5.04 | 101.03 | 5.16 |
| | POST | 101.25 | | 101.30 | | 101.35 | | 101.41 | | 101.46 | |
| 0+50 | PRE | 101.13 | 5.88 | 101.20 | 5.52 | 101.25 | 5.40 | 101.31 | 5.28 | 101.37 | 5.04 |
| | POST | 101.62 | | 101.66 | | 101.70 | | 101.75 | | 101.79 | |
| 1+00 | PRE | 101.32 | 5.52 | 101.39 | 5.40 | 101.46 | 5.28 | 101.54 | 4.92 | 101.59 | 5.04 |
| | POST | 101.78 | | 101.84 | | 101.90 | | 101.95 | | 102.01 | |
| 1+50 | PRE | 101.39 | 5.28 | 101.45 | 5.28 | 101.51 | 5.40 | 101.60 | 5.04 | 101.66 | 5.04 |
| | POST | 101.83 | | 101.89 | | 101.96 | | 102.02 | | 102.08 | |
| 2+00 | PRE | 101.37 | 5.52 | 101.45 | 5.40 | 101.51 | 5.40 | 101.60 | 5.16 | 101.67 | 4.92 |
| | POST | 101.83 | | 101.90 | | 101.96 | | 102.03 | | 102.08 | |
| 2+50 | PRE | 101.24 | 5.28 | 101.35 | 5.04 | 101.42 | 5.28 | 101.51 | 5.16 | 101.60 | 5.04 |
| | POST | 101.68 | | 101.77 | | 101.86 | | 101.94 | | 102.02 | |
| 3+00 | PRE | 101.14 | 5.52 | 101.25 | 5.16 | 101.33 | 5.16 | 101.43 | 4.92 | 101.50 | 4.92 |
| | POST | 101.60 | | 101.68 | | 101.76 | | 101.84 | | 101.91 | |
| 3+50 | PRE | 101.08 | 5.40 | 101.14 | 5.52 | 101.20 | 5.52 | 101.29 | 5.04 | 101.33 | 5.28 |
| | POST | 101.53 | | 101.60 | | 101.66 | | 101.71 | | 101.77 | |
| 4+00 | PRE | 100.70 | 5.40 | 100.78 | 5.28 | 100.82 | 5.64 | 100.90 | 5.40 | 100.95 | 5.40 |
| | POST | 101.15 | | 101.22 | | 101.29 | | 101.35 | | 101.40 | |
| 4+50 | PRE | 100.24 | 5.40 | 100.31 | 5.28 | 100.37 | 5.52 | 100.45 | 5.28 | 100.49 | 5.64 |
| | POST | 100.69 | | 100.75 | | 100.83 | | 100.89 | | 100.96 | |
| 5+00 | PRE | 99.74 | 5.76 | 99.82 | 5.76 | 99.88 | 5.76 | 99.96 | 5.64 | 100.03 | 5.76 |
| | POST | 100.22 | | 100.30 | | 100.36 | | 100.43 | | 100.51 | |

Avg. Thick. (in.) = 5.04

Anticipated Thick. (in.) = 5.50

FLORIDA SPS-5, SECTION 120507

| Trans. | Offset | 0' | Overlay Depth (in.) | 3' | Overlay Depth (in.) | 6' | Overlay Depth (in.) | 9' | Overlay Depth (in.) | 12' | Overlay Depth (in.) |
|--------|--------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|
| 0+00 | PRE | 102.17 | 6.6 | 102.25 | 6.6 | 102.32 | 6.72 | 102.44 | 6.36 | 102.54 | 6.12 |
| | POST | 102.72 | | 102.8 | | 102.88 | | 102.97 | | 103.05 | |
| 0+50 | PRE | 101.58 | 6.72 | 101.7 | 6.6 | 101.8 | 6.48 | 101.91 | 6.48 | 102.01 | 6.24 |
| | POST | 102.14 | | 102.25 | | 102.34 | | 102.45 | | 102.53 | |
| 1+00 | PRE | 101.26 | 6.72 | 101.39 | 6.24 | 101.48 | 6.36 | 101.59 | 6.12 | 101.67 | 6.48 |
| | POST | 101.82 | | 101.91 | | 102.01 | | 102.1 | | 102.21 | |
| 1+50 | PRE | 101.08 | 6.84 | 101.21 | 6.24 | 101.28 | 6.48 | 101.38 | 6.24 | 101.46 | 6.36 |
| | POST | 101.65 | | 101.73 | | 101.82 | | 101.9 | | 101.99 | |
| 2+00 | PRE | 101.03 | 6.72 | 101.13 | 6.36 | 101.2 | 6.48 | 101.29 | 6.24 | 101.36 | 6.24 |
| | POST | 101.59 | | 101.66 | | 101.74 | | 101.81 | | 101.88 | |
| 2+50 | PRE | 100.99 | 6.6 | 101.08 | 6.48 | 101.16 | 6.6 | 101.24 | 6.6 | 101.32 | 6.72 |
| | POST | 101.54 | | 101.62 | | 101.71 | | 101.79 | | 101.88 | |
| 3+00 | PRE | 101.07 | 6.6 | 101.14 | 6.72 | 101.21 | 6.84 | 101.31 | 6.48 | 101.38 | 6.6 |
| | POST | 101.62 | | 101.7 | | 101.78 | | 101.85 | | 101.93 | |
| 3+50 | PRE | 101.22 | 6.48 | 101.33 | 6.36 | 101.38 | 6.72 | 101.47 | 6.6 | 101.57 | 6.36 |
| | POST | 101.76 | | 101.86 | | 101.94 | | 102.02 | | 102.1 | |
| 4+00 | PRE | 101.5 | 6.24 | 101.6 | 6.12 | 101.65 | 6.6 | 101.74 | 6.48 | 101.82 | 6.6 |
| | POST | 102.02 | | 102.11 | | 102.2 | | 102.28 | | 102.37 | |
| 4+50 | PRE | 101.79 | 6.96 | 101.88 | 6.84 | 101.94 | 6.96 | 102.04 | 6.6 | 102.15 | 6.36 |
| | POST | 102.37 | | 102.45 | | 102.52 | | 102.59 | | 102.68 | |
| 5+00 | PRE | 102.23 | 7.2 | 102.33 | 6.96 | 102.38 | 7.2 | 102.46 | 7.08 | 102.53 | 7.08 |
| | POST | 102.83 | | 102.91 | | 102.98 | | 103.05 | | 103.12 | |

Avg. Thick. (in.) = 6.57

Anticipated Thick. (in.) = 7

FLORIDA SPS-5, SECTION 120504

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|
| | | Overlay Depth (in.) |
| 0+00 | PRE | 95.48 | 4.32 | 95.56 | 4.56 | 95.60 | 5.16 | 95.70 | 4.92 | 95.77 | 4.92 |
| | POST | 95.84 | | 95.94 | | 96.03 | | 96.11 | | 96.18 | |
| 0+50 | PRE | 95.85 | 4.08 | 95.93 | 4.44 | 95.99 | 4.92 | 96.11 | 4.68 | 96.20 | 4.92 |
| | POST | 96.19 | | 96.30 | | 96.40 | | 96.50 | | 96.61 | |
| 1+00 | PRE | 96.28 | 4.08 | 96.35 | 4.32 | 96.41 | 4.68 | 96.52 | 4.68 | 96.61 | 4.68 |
| | POST | 96.62 | | 96.71 | | 96.80 | | 96.91 | | 97.00 | |
| 1+50 | PRE | 96.71 | 4.80 | 96.78 | 4.92 | 96.82 | 5.28 | 96.92 | 4.92 | 96.99 | 4.80 |
| | POST | 97.11 | | 97.19 | | 97.26 | | 97.33 | | 97.39 | |
| 2+00 | PRE | 97.20 | 4.92 | 97.25 | 4.92 | 97.29 | 5.16 | 97.37 | 4.92 | 97.42 | 5.04 |
| | POST | 97.61 | | 97.66 | | 97.72 | | 97.78 | | 97.84 | |
| 2+50 | PRE | 97.67 | 5.16 | 97.72 | 5.28 | 97.76 | 5.52 | 97.85 | 5.04 | 97.93 | 4.92 |
| | POST | 98.10 | | 98.16 | | 98.22 | | 98.27 | | 98.34 | |
| 3+00 | PRE | 98.12 | 5.04 | 98.18 | 5.04 | 98.22 | 5.16 | 98.30 | 4.92 | 98.35 | 5.04 |
| | POST | 98.54 | | 98.60 | | 98.65 | | 98.71 | | 98.77 | |
| 3+50 | PRE | 98.54 | 4.44 | 98.59 | 4.68 | 98.62 | 5.16 | 98.72 | 4.80 | 98.78 | 4.80 |
| | POST | 98.91 | | 98.98 | | 99.05 | | 99.12 | | 99.18 | |
| 4+00 | PRE | 98.92 | 4.56 | 98.99 | 4.56 | 99.03 | 4.92 | 99.11 | 4.80 | 99.17 | 4.92 |
| | POST | 99.30 | | 99.37 | | 99.44 | | 99.51 | | 99.58 | |
| 4+50 | PRE | 99.34 | 4.68 | 99.41 | 4.68 | 99.45 | 5.16 | 99.56 | 4.68 | 99.61 | 5.04 |
| | POST | 99.73 | | 99.80 | | 99.88 | | 99.95 | | 100.03 | |
| 5+00 | PRE | 99.34 | 9.24 | 99.80 | 4.56 | 99.84 | 5.16 | 99.95 | 4.68 | 100.03 | 4.80 |
| | POST | 100.11 | | 100.18 | | 100.27 | | 100.34 | | 100.43 | |

Avg. Thick. (in.) = 4.92
 Anticipated Thick. (in.) = 5.00

FLORIDA SPS-5, SECTION 120562

| Trans. | Offset | 0' | Overlay Depth (in.) | 3' | Overlay Depth (in.) | 6' | Overlay Depth (in.) | 9' | Overlay Depth (in.) | 12' | Overlay Depth (in.) |
|--------|--------|-------|---------------------|-------|---------------------|-------|---------------------|-------|---------------------|-------|---------------------|
| 0+00 | PRE | 98.49 | 3.12 | 98.56 | 3.36 | 98.62 | 3.72 | 98.72 | 3.48 | 98.80 | 3.48 |
| | POST | 98.75 | | 98.84 | | 98.93 | | 99.01 | | 99.09 | |
| 0+50 | PRE | 98.61 | 2.88 | 98.65 | 3.36 | 98.69 | 3.72 | 98.78 | 3.48 | 98.85 | 3.48 |
| | POST | 98.85 | | 98.93 | | 99.00 | | 99.07 | | 99.14 | |
| 1+00 | PRE | 98.57 | 3.12 | 98.65 | 3.12 | 98.69 | 3.60 | 98.78 | 3.36 | 98.84 | 3.60 |
| | POST | 98.83 | | 98.91 | | 98.99 | | 99.06 | | 99.14 | |
| 1+50 | PRE | 98.52 | 2.76 | 98.58 | 3.00 | 98.63 | 3.48 | 98.72 | 3.48 | 98.79 | 3.60 |
| | POST | 98.75 | | 98.83 | | 98.92 | | 99.01 | | 99.09 | |
| 2+00 | PRE | 98.33 | 3.12 | 98.42 | 3.24 | 98.48 | 3.36 | 98.59 | 3.12 | 98.65 | 3.36 |
| | POST | 98.59 | | 98.69 | | 98.76 | | 98.85 | | 98.93 | |
| 2+50 | PRE | 98.08 | 3.00 | 98.15 | 3.12 | 98.20 | 3.48 | 98.28 | 3.36 | 98.37 | 3.24 |
| | POST | 98.33 | | 98.41 | | 98.49 | | 98.56 | | 98.64 | |
| 3+00 | PRE | 97.82 | 2.88 | 97.87 | 3.48 | 97.91 | 3.60 | 97.98 | 3.36 | 98.02 | 3.72 |
| | POST | 98.06 | | 98.16 | | 98.21 | | 98.26 | | 98.33 | |
| 3+50 | PRE | 97.50 | 3.12 | 97.55 | 3.24 | 97.54 | 4.20 | 97.63 | 3.72 | 97.67 | 3.72 |
| | POST | 97.76 | | 97.82 | | 97.89 | | 97.94 | | 97.98 | |
| 4+00 | PRE | 97.12 | 3.48 | 97.20 | 3.36 | 97.25 | 3.72 | 97.32 | 3.36 | 97.38 | 3.60 |
| | POST | 97.41 | | 97.48 | | 97.56 | | 97.60 | | 97.68 | |
| 4+50 | PRE | 96.81 | 3.36 | 96.88 | 3.24 | 96.92 | 3.60 | 96.99 | 3.60 | 97.05 | 3.60 |
| | POST | 97.09 | | 97.15 | | 97.22 | | 97.29 | | 97.35 | |
| 5+00 | PRE | 96.46 | 3.36 | 96.54 | 3.24 | 96.60 | 3.36 | 96.69 | 3.12 | 96.74 | 3.48 |
| | POST | 96.74 | | 96.81 | | 96.88 | | 96.95 | | 97.03 | |

Avg. Thick. (in.) = 3.38
 Anticipated Thick. (in.) = 3.50

FLORIDA SPS-5, SECTION 120505

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|--------|-------|
| | | Overlay Depth (in.) | | |
| 0+00 | PRE | 100.47 | 1.56 | 100.53 | 1.56 | 100.56 | 1.80 | 100.61 | 2.04 | 100.65 | 2.16 |
| | POST | 100.60 | | 100.66 | | 100.71 | | 100.78 | | 100.83 | |
| 0+50 | PRE | 100.07 | 2.04 | 100.13 | 2.16 | 100.16 | 2.40 | 100.24 | 2.04 | 100.30 | 2.04 |
| | POST | 100.24 | | 100.31 | | 100.36 | | 100.41 | | 100.47 | |
| 1+00 | PRE | 99.74 | 1.80 | 99.79 | 1.92 | 99.83 | 2.16 | 99.90 | 2.16 | 99.96 | 2.04 |
| | POST | 99.89 | | 99.95 | | 100.01 | | 100.08 | | 100.13 | |
| 1+50 | PRE | 99.39 | 2.04 | 99.48 | 1.68 | 99.51 | 2.04 | 99.56 | 2.16 | 99.61 | 2.16 |
| | POST | 99.56 | | 99.62 | | 99.68 | | 99.74 | | 99.79 | |
| 2+00 | PRE | 99.09 | 2.16 | 99.16 | 1.92 | 99.20 | 2.04 | 99.25 | 2.04 | 99.30 | 2.04 |
| | POST | 99.27 | | 99.32 | | 99.37 | | 99.42 | | 99.47 | |
| 2+50 | PRE | 98.80 | 2.16 | 98.88 | 1.80 | 98.91 | 2.04 | 98.96 | 2.04 | 98.00 | 14.04 |
| | POST | 98.98 | | 99.03 | | 99.08 | | 99.13 | | 99.17 | |
| 3+00 | PRE | 98.50 | 2.04 | 98.56 | 1.92 | 98.59 | 2.04 | 98.65 | 1.92 | 98.68 | 2.16 |
| | POST | 98.67 | | 98.72 | | 98.76 | | 98.81 | | 98.86 | |
| 3+50 | PRE | 98.21 | 2.04 | 98.27 | 1.92 | 98.29 | 2.04 | 98.33 | 2.04 | 98.37 | 1.92 |
| | POST | 98.38 | | 98.43 | | 98.46 | | 98.50 | | 98.53 | |
| 4+00 | PRE | 97.91 | 1.92 | 97.97 | 1.80 | 98.00 | 2.04 | 98.40 | -2.16 | 98.09 | 2.04 |
| | POST | 98.07 | | 98.12 | | 98.17 | | 98.22 | | 98.26 | |
| 4+50 | PRE | 97.57 | 2.04 | 97.63 | 1.92 | 97.68 | 2.04 | 97.73 | 1.92 | 97.75 | 2.28 |
| | POST | 97.74 | | 97.79 | | 97.85 | | 97.89 | | 97.94 | |
| 5+00 | PRE | 97.30 | 1.56 | 97.35 | 1.68 | 97.38 | 1.92 | 97.44 | 1.80 | 97.48 | 1.92 |
| | POST | 97.43 | | 97.49 | | 97.54 | | 97.59 | | 97.64 | |

Avg. Thick. (in.) = 2.13
 Anticipated Thick. (in.) = 2.00

FLORIDA SPS-5, SECTION 120563

| Trans. | Offset | 0' | Overlay Depth (in.) | 3' | Overlay Depth (in.) | 6' | Overlay Depth (in.) | 9' | Overlay Depth (in.) | 12' | Overlay Depth (in.) |
|--------|--------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|--------|---------------------|
| 0+00 | PRE | 100.76 | 1.92 | 100.81 | 2.04 | 100.85 | 2.28 | 100.93 | 2.16 | 100.99 | 2.16 |
| | POST | 100.92 | | 100.98 | | 101.04 | | 101.11 | | 101.17 | |
| 0+50 | PRE | 100.53 | 2.28 | 100.61 | 2.04 | 100.65 | 2.52 | 100.74 | 2.28 | 100.81 | 2.28 |
| | POST | 100.72 | | 100.78 | | 100.86 | | 100.93 | | 101.00 | |
| 1+00 | PRE | 100.38 | 1.92 | 100.44 | 1.92 | 100.46 | 2.40 | 100.55 | 2.16 | 100.62 | 2.04 |
| | POST | 100.54 | | 100.60 | | 100.66 | | 100.73 | | 100.79 | |
| 1+50 | PRE | 100.11 | 1.80 | 100.18 | 1.80 | 100.22 | 2.16 | 100.29 | 2.04 | 100.35 | 2.04 |
| | POST | 100.26 | | 100.33 | | 100.40 | | 100.46 | | 100.52 | |
| 2+00 | PRE | 99.84 | 1.92 | 99.91 | 1.80 | 99.97 | 1.92 | 100.04 | 1.92 | 100.09 | 2.16 |
| | POST | 100.00 | | 100.06 | | 100.13 | | 100.20 | | 100.27 | |
| 2+50 | PRE | 99.58 | 2.28 | 99.67 | 1.92 | 99.72 | 2.16 | 99.79 | 2.04 | 99.83 | 2.28 |
| | POST | 99.77 | | 99.83 | | 99.90 | | 99.96 | | 100.02 | |
| 3+00 | PRE | 99.47 | 2.04 | 99.54 | 1.92 | 99.57 | 2.16 | 99.63 | 2.04 | 99.67 | 2.16 |
| | POST | 99.64 | | 99.70 | | 99.75 | | 99.80 | | 99.85 | |
| 3+50 | PRE | 99.34 | 1.44 | 99.38 | 1.56 | 99.40 | 2.04 | 99.46 | 1.92 | 99.50 | 2.04 |
| | POST | 99.46 | | 99.51 | | 99.57 | | 99.62 | | 99.67 | |
| 4+00 | PRE | 99.11 | 1.80 | 99.16 | 1.80 | 99.20 | 1.92 | 99.26 | 1.92 | 99.30 | 1.92 |
| | POST | 99.26 | | 99.31 | | 99.36 | | 99.42 | | 99.46 | |
| 4+50 | PRE | 98.88 | 1.92 | 98.94 | 2.04 | 98.99 | 2.16 | 99.06 | 2.16 | 99.11 | 2.28 |
| | POST | 99.04 | | 99.11 | | 99.17 | | 99.24 | | 99.30 | |
| 5+00 | PRE | 98.75 | 2.04 | 98.80 | 2.16 | 98.85 | 2.16 | 98.90 | 2.16 | 98.96 | 2.16 |
| | POST | 98.92 | | 98.98 | | 99.03 | | 99.08 | | 99.14 | |

Avg. Thick. (in.) = 2.05
 Anticipated Thick. (in.) = 2.00

FLORIDA SPS-5, SECTION 120564

| Trans. | Offset | 0' | | 3' | | 6' | | 9' | | 12' | |
|--------|--------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|
| | | Overlay Depth (in.) |
| 0+00 | PRE | 97.76 | -5.52 | 97.22 | 1.68 | 97.24 | 2.16 | 97.31 | 1.92 | 97.35 | 2.16 |
| | POST | 97.30 | | 97.36 | | 97.42 | | 97.47 | | 97.53 | |
| 0+50 | PRE | 97.33 | 1.44 | 97.37 | 1.56 | 97.39 | 2.04 | 97.45 | 1.80 | 97.49 | 1.92 |
| | POST | 97.45 | | 97.50 | | 97.56 | | 97.60 | | 97.65 | |
| 1+00 | PRE | 97.42 | 1.92 | 97.50 | 1.68 | 97.55 | 1.80 | 97.62 | 1.80 | 97.66 | 2.04 |
| | POST | 97.58 | | 97.64 | | 97.70 | | 97.77 | | 97.83 | |
| 1+50 | PRE | 97.70 | 1.80 | 97.77 | 1.56 | 97.81 | 1.92 | 97.87 | 1.80 | 97.91 | 2.04 |
| | POST | 97.85 | | 97.90 | | 97.97 | | 98.02 | | 98.08 | |
| 2+00 | PRE | 97.89 | 1.92 | 97.98 | 1.68 | 98.04 | 1.92 | 98.12 | 1.92 | 98.20 | 1.80 |
| | POST | 98.05 | | 98.12 | | 98.20 | | 98.28 | | 98.35 | |
| 2+50 | PRE | 98.20 | 1.80 | 98.27 | 1.80 | 98.33 | 2.04 | 98.41 | 1.92 | 98.47 | 2.04 |
| | POST | 98.35 | | 98.42 | | 98.50 | | 98.57 | | 98.64 | |
| 3+00 | PRE | 98.51 | 1.80 | 98.58 | 1.80 | 98.64 | 1.92 | 98.71 | 1.80 | 98.76 | 2.04 |
| | POST | 98.66 | | 98.73 | | 98.80 | | 98.86 | | 98.93 | |
| 3+50 | PRE | 98.77 | 1.80 | 98.86 | 1.56 | 98.92 | 1.92 | 98.99 | 2.04 | 99.04 | 2.28 |
| | POST | 98.92 | | 98.99 | | 99.08 | | 99.16 | | 99.23 | |
| 4+00 | PRE | 99.02 | 1.68 | 99.11 | 1.56 | 99.19 | 1.68 | 99.28 | 1.68 | 99.34 | 1.80 |
| | POST | 99.16 | | 99.24 | | 99.33 | | 99.42 | | 99.49 | |
| 4+50 | PRE | 99.39 | 1.56 | 99.46 | 1.68 | 99.53 | 1.56 | 99.60 | 1.44 | 99.64 | 1.80 |
| | POST | 99.52 | | 99.60 | | 99.66 | | 99.72 | | 99.79 | |
| 5+00 | PRE | 99.73 | 1.56 | 99.77 | 1.68 | 98.81 | 13.80 | 99.88 | 1.56 | 99.90 | 1.92 |
| | POST | 99.86 | | 99.91 | | 99.96 | | 100.01 | | 100.06 | |

Avg. Thick. (in.) = 1.90

Anticipated Thick. (in.) = 2.00

APPENDIX F
PHOTOGRAPHS

| | <u>Page No.</u> |
|--|-----------------|
| 1 MILLING OPERATION PRIOR TO OVERLAY. ALL POROUS FRICTION COARSE SURFACE WAS REMOVED USING A ROADTEC RX-68 | F.1 |
| 2 THE MILLED SURFACE WITH TACK, AS WELL AS ELEVATION CONTROL MARKING (YELLOW PAINT) DESIGNATING ROD SHOT LOCATIONS | F.1 |
| 3 TACKED SURFACE OF A BINDER LIFT, INCLUDING ROD SHOT CONTROL MARKING WHICH WAS TRANSFERRED UP THROUGH TO EACH LIFT | F.2 |
| 4 A CATERPILLAR AP-1200 LAYDOWN MACHINE CONSTRUCTS EACH SUCCESSIVE LIFT PULLING AGAINST THE DIRECTION OF TRAFFIC | F.2 |
| 5 RECYCLED TEST SECTION 120503 (FINAL BINDER SURFACE) EXHIBITING SIGNS OF SEGREGATION | F.3 |
| 6 AN UNCOMPACTED SURFACE IMMEDIATELY FOLLOWING THE LAYDOWN MACHINE (TEST SECTION 120509) | F.3 |
| 7 THE FINAL SURFACE LIFT UNDERGOING COMPACTION | F.4 |
| 8 STATION IDENTIFICATION LOCATED IN THE MEDIAN AT EVERY 50 FEET SERVED AS AN INVALUABLE ASSET DURING CONSTRUCTION | F.4 |
| 9 SURFACE CONDITION EVALUATION PRIOR TO EVALUATION MEASUREMENTS | F.5 |
| 10 SURFACE MEASUREMENTS OBTAINED IMMEDIATELY AFTER THE PLACEMENT OF EACH NEW LIFT | F.5 |
| 11 CONSTRUCTION OF A BINDER LIFT ON TEST SECTION 120507. THE LONGITUDINAL JOINT IS STAGGERED BY 6-INCHES TRANSVERSELY (MARKED IN ORANGE PAINT) ... | F.6 |
| 12 THE FINAL PRODUCT (FACING NORTH) US-1, MARTIN COUNTY, FLORIDA | F.6 |



**Photo 1. Milling Operation Prior To Overlay.
All Porous Friction Coarse Surface Was Removed Using A ROADTEC RX-68**



**Photo 2. The Milled Surface With Tack,
As Well As Elevation Control Marking (Yellow Paint) Designating Rod Shot Locations**



**Photo 3. Tacked Surface Of A Binder Lift,
Including Rod Shot Control Marking Which Was Transferred Up Through To Each Lift**



**Photo 4. A Caterpillar AP-1200 Laydown Machine
Constructs Each Successive Lift Pulling Against The Direction Of Traffic**



**Photo 5. Recycled Test Section 120503
(Final Binder Surface) Exhibiting Signs Of Segregation**



**Photo 6. An Uncompacted Surface
Immediately Following The Laydown Machine (Test Section 120509)**



Photo 7. The Final Surface Lift Undergoing Compaction



Photo 8. Station Identification Located In The Median At Every 50-Feet Served As An Invaluable Asset During Construction



Photo 9. Surface Condition Evaluation Prior To Evaluation Measurements



**Photo 10. Surface Measurements
Obtained Immediately After The Placement Of Each New Lift**



**Photo 11. Construction Of A Binder Lift On Test Section 120507.
The Longitudinal Joint Is Staggered By 6 Inches Transversely (Marked In Orange Paint)**



Photo 12. The Final Product (Facing North) US-1, Martin County, Florida