



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



New York



New Jersey

## **LTPP Specific Pavement Studies**

Construction Report on  
SHRP 340800, SPS-8 Project,  
The Port Authority of NY/NJ,  
JFK Airport, Spring of 1993

---

### **Notice**

This document is disseminated under the sponsorship of the Department of Transportation in the interest of information exchange. The United States Government assumes no liability for its contents or use thereof.

The contents of this report reflect the views of the contractor who is responsible for the accuracy of the data presented herein. The contents do not necessarily reflect the official policy of the Department of Transportation.

This report does not constitute a standard, specification, or regulation.

The United States Government does not endorse products or manufacturers. Trade or manufacturer's names appear herein only because they are considered essential to the object of this document.



TECHNICAL MEMORANDUM



NJ F.L.  
SPS-8

**Long-Term Pavement Performance**

LTPP NORTH ATLANTIC REGIONAL OFFICE

415 Lawrence Bell Drive, Suite 3 - Amherst, New York 14221 - 7805  
Tel (716) 632-0804 - Fax (716) 632-4808 - www.STANTEC.com/ltp

**To:** FHWA - LTPP  
**Attention:** Monte Symons  
**Date:** October 4, 1999  
**From:** Frank Meyer  
**Reference:** **Corrections: Construction Report of SPS-8 340800, page 21**  
**FILE: 62050050-19**

As part of a review of some data for the SPS-8 site in NJ, corrections to the Construction Report of the SPS-8 project 340800, prepared in December 1994 and distributed on March 7, 1995 (letter attached) are required. Please find enclosed the corrected page 21 of the report which was edited to indicate the shift in the sampling location B2 on the subgrade layer.

Please update your copy of the report with this ERRATUM SHEET and corrected page

Any questions please call

Regards

Frank Meyer  
LTPP NARO Principal Investigator

Copies Aramis Lopez LTPP  
Gonzalo Rada TSSC  
Frank Palise NJ DOT  
Mike Lee NY/NJ Port Authority  
Basel Abukhater NARO  
Gabe Cimmi NARO



## TECHNICAL MEMORANDUM



# Long-Term Pavement Performance

LTPP NORTH ATLANTIC REGIONAL OFFICE

## ERRATA SHEET

for

### LTPP Specific Pavement Studies

**Construction Report on SHRP 340800, SPS-8 Project, The Port Authority of NY/NJ, JFK Airport, Spring of 1993**

**Report No. FHWA-TS-94-34-01  
December 1994**

Page 21 Sampling Location B2 on the Subgrade Layer

Original Location Section 340860 station 0+40' offset 32' (from the edge of pavement at 340801)

Corrected Location Section 340802 station 0+87' offset 43' (from the edge of pavement at 340801)


**October 4, 1999**




# FHWA-LTPP SPS-8 NEW JERSEY SAMPLING PLAN ENVIRONMENTAL EFFECTS IN THE ABSENCE OF HEAVY LOADS



### TYPICAL SITE SIGNING & MARKING



- SHELBY TUBE SAMPLING LOCATION (A1-A12)
- + NUCLEAR DENSITY/MOISTURE LOCATION (T1-T36, B1-B4, SA1-SA8)
- ⊗ SHOULDER PROBE LOCATION (S1)
- 4" ØØ CORE (C1-C32)
- [B1] BULK SAMPLES OF SUBGRADE (B1-B2)
- [B3] BULK SAMPLES OF UNCOMPACTED DGAB (B3-B4)
- [BV-01] BULK PLANT SAMPLES OF HMAC (BV-01 - BV-02)



## MATERIALS SAMPLING AND TESTING PLAN LAYOUT

THE PORT AUTHORITY OF NY AND NJ SPS-8  
THE JOHN F KENNEDY INTERNATIONAL AIRPORT

PLATTED OCT 04/88  
SPS-8-2

FHWA SPS-8 TEST SECTIONS ONLY  
DIMENSIONAL DETAILS ONLY  
DRAWING NOT TO SCALE

FIGURE 2. SITE LAYOUT PLAN FOR MATERIALS SAMPLING AND TESTING



PAVEMENT  
MANAGEMENT  
SYSTEMS

March 7, 1995  
50451010-13.11.8

Mr. Monte Symons  
Federal Highway Research Administration  
LTPP, HNR-40  
Turner Fairbanks Research Center  
6300 Georgetown Pike Room F215  
McLean, Virginia 22101-2296

**RE: Report on Construction of the Port Authority of NY/NJ SPS-8 Project  
at JFK International Airport, Spring of 1993**

Dear Mr. Symons:

Forwarded enclosed is a report on the construction during the Spring of 1993 of the SPS-8 project, identified as 340800 in the Long Term Pavement Performance program, by the Port Authority of NY/NJ at Taxiway "O" at the JFK International Airport.

The report is intended to form part of a composite LTPP report on the SPS-8 experiment, and therefore deals principally with certain specific elements and with deviations from the SPS-8 project guidelines. The materials and testing results from the Port Authority Laboratories and from the FHWA-LTPP Contractor Laboratories (Law Engineering in Atlanta, GA) and weather data supplied by the Port Authority, will be uploaded to the National Information Management Systems (NIMS) maintained by the Transportation Research Board (TRB) in Washington, DC.

Performance monitoring of the test sections is ongoing by the LTPP North Atlantic Regional office, and this data will also be uploaded to NIMS.

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N.Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808

Should you have any questions or need further information, please do not hesitate to call this office.

Yours Sincerely,



---

William A. Phang  
Program Manager  
Pavement Management Systems Limited  
WAP/tf

C.C. I.J. Pecnik, (1 copy)  
G. Rada, (1 copy)  
F. Palise (2 copies)  
H. Schmerl (1 copy)  
F. Medina (1 copy)  
B. Abukhater

## **LTPP Specific Pavement Studies**

Construction Report on SHRP 340800, SPS-8 Project  
The Port Authority of NY/NJ, JFK Airport, Spring of 1993

---

**Report No. FHWA-TS-94-34-01**

*Prepared by*

Pavement Management Systems Limited  
415 Lawrence Bell Drive - Suite 3  
Amherst, New York 14221

*Prepared for*

Federal Highway Administration  
LTPP-Division, HNR-40  
Turner-Fairbanks Highway Research Center  
6300 Georgetown Pike  
McLean, Virginia 22101

December 1994

**Technical Report Documentation Page**

1 Report No. <b>FHWA-TS-94-34-01</b>		2 Government Accession No.		3 Recipient's Catalog No.	
4 Title and Subtitle <b>LTPP Specific Pavement Studies Construction Report, SHRP 340800, SPS-8 Project, The Port Authority of NY/NJ, JFK Airport, Spring 1993</b>				5 Report Date <b>December 1994</b>	
				6 Performing Organization Code	
7 Author(s) <b>Basel Abukhater</b>				8 Performing Organization Report No.	
9 Performing Organization Name and Address <b>Pavement Management Systems Limited 415 Lawrence Bell Drive - Suite 3 Amherst, New York 14221</b>				10 Work Unit No. (TRAIS)	
				11 Contract or Grant No. <b>DTFH61-92-C-00007</b>	
12 Sponsoring Agency Name and Address <b>Federal Highway Administration LTPP-Division, HNR-40 Turner-Fairbanks Highway Research Center 6300 Georgetown Pike McLean, Virginia 22101</b>				13 Type of Report and Period Covered	
				14 Sponsoring Agency Code	
15 Supplementary Notes The report is a cooperative effort between The Port Authority of New York and New Jersey Materials Engineering Section Construction Division and Pavement Management Systems Limited LTPP North Atlantic Region Coordination Office DIPSTICK is a trademark of Face Constructions Technologies Inc. PROFILOMETER is a trademark of K J Law Engineers, Inc					
16 Abstract This report provides a description of the construction of an SPS-8 experimental section for the study of the environmental effects of asphalt concrete pavements in the absence of heavy loads conducted as part of the Long Term Pavement Performance (LTPP) program at JFK Airport west of Taxiway "O" in New York City, New York The construction of four asphalt concrete surface pavement test sections started on April 1, 1993 and was completed on June 9, 1993 The construction started with the subgrade preparation followed by laying of a dense graded aggregate base layer of different thicknesses, and then, paving using a Plant Mix Macadam Asphalt Concrete Base layer and an F A A Mix # 1 (AC-20) Asphalt Concrete Binder layer on the agency supplemental two sections Finally an F A A Mix # 3 (AC-20) Asphalt Concrete Surface layer was placed on all four sections The report contains a description of the non bound pavement layers preparation, the paving operations, the equipment used by the contractor, the field sampling and testing operations during and after construction, problems encountered during construction, specific site circumstances, deviations from the standard guidelines, and a summary of the initial data collection					
17 Key Words <b>Monitoring, Survey, FWD, Profilometer, Longitudinal Dipstick</b>				18 Distribution Statement	
19 Security Classif (of this report)		20 Security Classif (of this page)		21 No. of Pages	22 Price

## **Table of Contents**

List of Tables .....	ii
List of Figures .....	iii
I Introduction .....	1
II Project Details .....	2
Layout .....	2
Materials Field Sampling and Testing .....	2
III. Construction .....	3
Subgrade Preparation .....	3
Dense Graded Aggregate Base Preparation .....	4
AC PMM Base Layer Preparation .....	4
AC Binder Layer Preparation .....	4
AC Surface Layer Preparation .....	5
Climatological Data Summary During Paving Days .....	5
IV Post Construction Operations and Initial Performance .....	6
APPENDIX A	
Correspondence, Job Mix Formulas, and Climatological Data	
APPENDIX B	
Photos	

## List of Tables

<u>Table</u>		<u>Page</u>
1	Site Layout	7
2	Scope of Field Testing	8
3	Scope of Material Sampling	9
4	Bulk Material Sampling During Construction	10
5	Field Activities During and Post Construction	11
6	Guidelines vs Actual Initial Monitoring Measurements Dates	12
7	Field and Laboratory Material Testing	13
8	Construction Geometrics and Dates	14
9	Nuclear Gage In Situ Densities and Moisture Contents During and Post Construction	15
10	Core Thicknesses from the Field Material Sampling and Testing Forms	16
11	Layer Thicknesses as Measured by Rod and Level Elevations	17
12	Types and Locations of Obstructions on the SPS Sites	18
13	IRI Values from the Profilometer and Longitudinal Dipstick Surveys	19

## List of Figures

<u>Figure</u>		<u>Page</u>
1	Site Location Map - SPS Section 340800	20
2	Site Layout Plan for Materials Sampling and Testing	21
3	Pavement Structures and the Five Stages of Rod and Level Elevations	22
4	Site Marking Plan as Requested by F A.A.	23
5	Elevation Measurements, Section 340801, as Collected with the Profilometer	24
6	Elevation Measurements, Section 340802, as Collected with the Profilometer	25
7	Elevation Measurements, Section 340859, as Collected with the Profilometer	26
8	Elevation Measurements, Section 340860, as Collected with the Profilometer	27
9	Elevation Measurements, Section 340801, as Collected with the Dipstick	28
10	Elevation Measurements, Section 340802, as Collected with the Dipstick	29
11	Elevation Measurements, Section 340859, as Collected with the Dipstick	30
12	Elevation Measurements, Section 340860, as Collected with the Dipstick	31

**Construction Report on  
SHRP 340800, SPS-8 Project,  
The Port Authority of NY/NJ,  
JFK Airport, Spring of 1993**

**I. Introduction**

The Port Authority of NY/NJ SPS-8 project at JFK Airport is a study of the environmental effects of asphalt concrete pavements in the absence of heavy loads. The project lies in the wet-freeze environmental area with an inactive fine-grained subgrade. In addition to the two SHRP test sections of the main experiment, with a thin structure of 102 mm of asphalt concrete on 203 mm of granular base and a thick structure of 178 mm of asphalt concrete on 305 mm of granular base, there are two Port Authority supplemental sections. The first is a type IV erosion design thin section with 178 mm of asphalt concrete on 152 mm of granular base and the second, a type III shoulder design thick section of 254 mm of asphalt concrete on 203 mm of granular base as shown in Table 1.

The project is inside JFK Airport West of Taxiway "O" and East of a restricted service road, Figure 1. The Air France Cargo Building is on the other side of the restricted service road, and is on the South West corner of the SPS-8 site. The four test sections are constructed next to each other in parallel starting at the construction chainage of 40+00 and ending at 45+00. The SHRP station 0+00 being at construction station 40+00, and the SHRP station 5+00 being at construction station 45+00. Each section is 150 meters long and 3.7 meters wide. The four sections with the shoulders and the sampling areas form one block of 180 meters long and 15 meters wide.

The project at JFK Airport, J F K I A - Relocation of Taxiways "I" and "O", Contract No JFK-220 067 (CA3-222 067), was advertised for bids using the Port Authority of NY/NJ standard contract administration and construction procedures. The contract was awarded to Grace Industries Inc. of Corona, New York and started in October 1992 with a project completion date of November 1994.

A Pre-Construction Meeting was held at the Port Authority of NY/NJ Technical Center in New Jersey city on Thursday March 18, 1993 at 1000 hours. All Data Collection Guidelines, Material Testing and Sampling Guidelines, Laboratory Testing Guidelines, Weather Data Guidelines, and SPS-8 Construction Guidelines were handed to the Port Authority personnel by Mr. Andrew Brigg and Mr. Basel Abukhater of Pavement Management Systems North Atlantic Region Coordination Office. At the meeting were Mr. Harry Schmerl, Chief Civil Engineer, Mr. Cas Bognacki, Engineer of Materials, Mr. Frank Palise, NJ DOT, and Mr. Neil O'Conner, JFK-REO. Correspondences related to this meeting and other issues are provided in Appendix A.

On site and in charge of the construction work were Mr. Daniel Webber, Supervisor, and Mr. Bill Hoermann, Inspector. The Port Authority Coordinator and LTPP contact is Mr. Fernando Medina who was also responsible for the material sampling and field testing, as

well as the laboratory testing. The Supervisor of the asphalt lab is Mr. John Varrone and the Supervisor of Soils Lab is Mr. Steve Cimboic, both at the Port Authority Technical Center, Materials Engineering Division, 241 Erie Street, Room # 234, Jersey City, New Jersey 07310-1397.

Grace Industries asphalt mixing plant is a batch type plant model No. 6142-8, manufactured by McCarter of Morristown, Pennsylvania. It has the capacity of using recycled asphalt and to load off barges. The asphalt supplier is New York Trap Rock, Clinton Point, New York. The paving equipment used in the construction included a Duff Norton Co. of North Carolina CM2500-11 paver and Dynapac 10 2 ton and 15 6 ton double-drum vibratory steel wheel rollers. For the earth works, a Dynapac 12 1 ton single-drum steel roller CA301D with hydraulic vibration was used. Weather information is supplied by an in-house weather monitoring system located in the Control Tower Management Office inside JFK Airport.

## **II. Project Details**

### **Layout**

The two main SHRP SPS sections and the two Port Authority supplemental sections are laid in parallel next to each other unlike all other GPS and SPS sections which come in series following each other. The two sections next to Taxiway "O", one main SPS section 340802 and one supplemental 340860, have a thick pavement structure following the right shoulder specification design of the Port Authority. The other two sections adjacent to the restricted service road, one main SPS section 340801 and one supplemental 340859, have a thin pavement structure following the right erosion apron Port Authority design specification, Figure 2. All the sections have the same beginning and ending stations as shown in Figure 2, where the experimental stations are shown in the upper part of the figure and the construction stations are shown in the lower part. Table 1 also displays the construction station of each section including the sampling areas.

Because of the special layout of this project, the zero offset location, from which all offset distances are measured, was at the edge of pavement of the 340801 section. Thus the mid lane offset of 340801 is 1.8 m, the offset of the edge of 340859 is 3.7 m, the offset of the edge of 340860 is 7.2 m, the offset of the edge of 340802 is 10.8 m, and the far side edge of pavement of section 340802 next to Taxiway "O" is 14.4 m.

### **Materials Field Sampling and Testing**

Locations for field material sampling and testing are summarized in Figure 2. Two main stages of field material sampling and testing were involved here, first, during construction of the subgrade, aggregate base, and asphalt concrete pavement layers, and second, after construction of the final surface layer. Table 2 summarizes the field testing on every layer, the number of tests, and the location designation. Table 3 summarizes the material sampling for each of the layers, the number of samples collected, and sample location of each. Table 4 is intended to show the number, quantity, and location of the bulk samples collected during construction, and to identify those to be used for testing as part of the SPS-8 experiment, and those to be sent to the Materials Reference Library. The Port

Authority was involved in all field testing and sampling, and in carrying out most of the laboratory testing on the sampled material. The only two field tasks performed by another party were the splitspoon sampling and the shoulder augering. Both were done by Craig Test Boring Co., Inc. of Mays Landing, New Jersey. Table 5 shows the dates of all the field testing and sampling activities throughout the construction and post construction periods. Table 6 lists the actual date as compared to the guidelines on initial monitoring measurements of SPS-8 sites.

The laboratory material testing plan is summarized in Table 7 for the different layers. The SHRP test designation and Protocol number for each test is tabulated and so are the number of tests per layer and material source or test location. Aggregates extracted at the Port Authority Laboratory were shipped to the National Aggregate Association's Joint Research Laboratory (NAAJRL) for the Fine Aggregate Particle Shape Test, Designation No. AG05, Protocol P14A. In addition to the Port Authority Laboratory, part of the testing, especially the Resilient Modulus, will be performed by the FHWA-LTPP Contractor Laboratory, Law Engineering, Inc. in Atlanta, Georgia.

### **III. Construction**

Table 8 lists all the dates of the construction activities for all the sections. The subgrade layer over all the sections was ready on April 4, 1993 except for part of section 340802 from station 0+70 and back to the beginning of the sampling area starting at 0-50. All the materials sampling and field testing were done according to plan except that the bulk sample B2 was taken at station 0+87 of 340802, rather than station 0-40 as originally planned.

#### **Subgrade Preparation**

The contractor used a 12.1 ton single-drum Dynapac CA-301D roller with hydraulic vibration to compact the subgrade material. The original ground was semi-level with no cut or fill sections. Previously, part of the area must have been a paved service road, which explains the fact that a hard area was hit when the nuclear density operator was trying to insert the rod at location T11, station 2+50, offset 11.9 m in section 340802. Similar underlying material was detected between stations 2+50 and 3+75 offset 11.9 m of the same section. The T11 location was shifted to station 2+49 offset 14.0 m. Also, at split spoon test location, A9, at station 4+00, offset 10.1 m in section 340860, a black asphalt mix was detected at a depth of 1.1 meters. At the subgrade bulk sample locations B1 and B2, big rocks were excavated as shown in by the photos (Appendix B, Figures B-1 and B-2). Similar big rocks were also detected at the split spoon location A6 in section 340859, which had to be shifted from offset 4.6 m to 4.4 m to avoid these rocks.

After finishing the subgrade layer, in-situ densities were measured with the nuclear gage by the Port Authority staff at 12 locations as indicated in Figure 2. Values of the measured in situ densities and moisture contents are presented in Table 9. Also split spoon sampling was performed at another 12 locations and one shoulder probe augering was conducted, both by a sub-contractor, Craig Test Boring Co., Inc., of Mays Landing, New Jersey. Bulk and moisture subgrade samples were also collected from two locations by the Port

Authority staff. All the samples were taken by the Port Authority staff to their laboratory in the Technical Center (SHRP Laboratory Assigned Code 3422). Elevation shots were taken on April 8, 1993 by the contractor's staff, on top of the subgrade layer as shown in Figure 3, Elev 1.

### **Dense Graded Aggregate Base Preparation**

For the dense graded aggregate base layer (DGAB), the contractor used a CAT 966E grader to spread the material and a 12.1 ton Dynapac VCR2 single-drum steel vibratory roller for compaction. The construction of this layer started on April 19, 1993 and was completed on April 20, 1993. Section 340802 had 305 mm of base layer which was laid in two equal lifts. In-situ densities were measured, using the nuclear gage, by the Port Authority staff at 12 locations as shown in Figure 2. Densities of the two supplemental sections were measured on April 27, 1993 prior to paving the Plant Mix Macadam (PMM) asphalt concrete layer, and on the two SHRP main sections on June 9, before paving the top surface asphalt concrete layer. Values of the measured in situ densities and moisture contents are presented in Table 9. Two bulk and two moisture samples were collected from the sampling areas at locations B3 and B4 prior to compaction. Elevation shots were taken by the contractor's staff on top of the DGAB layer of all the sections on April 27, 1993, Figure 3, Elev 2. For the two main SHRP sections, elevation shots were taken again on June 8, 1993 along with the elevation shots of the PMM asphalt concrete base layer on the two supplemental sections, Figure 3, Elev 4.

### **AC PMM Base Layer Preparation**

The supplemental sections of the Port Authority were paved first with a plant mix macadam asphalt concrete base layer (job mix formula provided in Appendix A). The paving started on April 28, 1993 and was completed on April 29, 1993. The asphalt concrete paver used by the contractor for all his paving operations was a CM 2500-11 paver manufactured by Duff Norton Co. of North Carolina. Paving width was 3.7 meters. The thickness of the PMM base layer on 340860 was 152 mm, which was placed in two equal lifts. The first lift was placed on April 28, 1993 and the second on April 29, 1993. One bulk sample of the mixture was collected as soon as the material was dropped from the hauling truck at station 3+80 of section 340859. Two Dynapac double-drum vibratory rollers were used for the compaction of all the asphalt concrete layers. First a breakdown 10.2 ton Dynapac CC42 was used followed by a finishing 15.6 ton CC50 roller. Elevation shots were taken on top of the first lift of 340860 on April 29, 1993 before placing the second lift. On June 8, 1993 elevations shots were taken for all the sections, the two Port Authority supplemental sections with PMM on top and the two SHRP main sections with DGAB on top, Figure 3, Elev 4.

### **AC Binder Layer Preparation**

Only one supplemental section, 340860, had 51 mm of binder asphalt concrete mixture (job mix formula provided in Appendix A). This layer was placed early on the morning of June 10, 1993 before the Port Authority and SHRP personnel were on site. Bulk samples were collected from the plant on June 18, 1993. According to the contractor, elevation shots were taken on the top of this layer, but were misplaced and could never be found.

## **AC Surface Layer Preparation**

The same paving and compaction equipment was used for the surface layer as for the PMM base and binder courses. The mixing temperature was 325 F. The paving of this layer started and was completed on June 10, 1993. Section 340802 was paved in two lifts; the first was a 102 mm lift and the second was a 76 mm lift. Both were paved on the same day. The bulk sample for the surface layer was collected from the second lift at station 2+50 of section 340802 immediately after discharge from the hauling truck. In-situ densities were measured at 12 locations, covering the four sections, on August 12, 1993. Eight densities were also taken at the eight sampling areas on August 13, 1993. Values of the measured in situ densities are presented in Table 9. Elevation shots were taken of all the sections on August 27, 1993, Figure 3, Elev 5. Cores of the asphalt concrete layers, from the sampling areas, were collected on September 9, 1993. Table 10 lists the thicknesses of all the cores collected on that day. Table 11 lists all the thicknesses as determined by the Rod and Level Elevations.

According to the SPS-8 Construction Guidelines, the as-compacted thickness of the asphalt concrete (surface plus binder plus base) in the test sections shall be constructed to within  $\pm 7$  mm of the value specified in the experimental design (i.e.  $102 \pm 7$  and  $178 \pm 7$  mm). From Tables 10 and 11, it is obvious that more than one third of the cores are outside the limits. Sampling area 2 of 340801 at 5+25, from which cores CA05 to CA08 were collected, is a low area because of the drainage and man holes present. These locations are listed in Table 12. This is why all the cores taken from that area were outside the limit to the lower range. The asphalt plant was visited on June 10, 1993, and samples were taken of the asphalt cement used in all the asphalt concrete layers.

Figure 4 shows the location of four cores taken by the contractor inside the test sections. This was done without the knowledge of the Port Authority staff who had given strict instructions to the contractor not to do any destructive testing in the 152.4 m length of each of the sections. It was a mistake which could not be undone but Maintenance sheets have to be filled for this full patch operation by the agency personnel. The holes were filled with a fast setting portland cement concrete mixture. Also three manholes are present inside our sections. The exact location of each of the core holes and manholes are listed in Table 12.

The paving was extended 305 mm on the right hand side of the sections between Taxiway "O" and section 340802 thus considered as the right outer shoulder. The same is also the case on the left side between section 340801 and the grass area separating the restricted service road and the test sections. The grass area was also paved from station 4+55.5 towards the end of the test sections, and into the sampling area.

## **Climatological Data Summary During Paving Days**

Below are the Climatological data summary of the three days of paving that were extracted from the JFK Airport Local Climatological Data Monthly Summary Logs (Appendix B). On April 28, 1993 the maximum air temperature was 17 C at 1600 hours and the minimum was 4 C at 0400 hours. The average for the whole day was 11 C and the departure from normal temperature was -2 C. On April 29, 1993 the maximum air temperature was 20 C at 1300 hours and the minimum was 6 C at 0100 hours. The

average air temperature for the whole day was 13 C and the departure from normal temperature was +1 C. On June 10, 1993 the maximum air temperature was 32 C at 1600 hours and the minimum was 18 C at 0100 hours. The average for the whole day was 25 C and the departure from normal temperature was +5 C. No water equivalent or snow ice pellets precipitation was recorded during these days, except for traces of water equivalent precipitation recorded on June 10, 1993 at 2100 hours.

#### **IV. Post Construction Operations and Initial Performance**

The site was marked on August 5, 1993 with the minimum amount of markings, as requested by FAA, to avoid any confusion to planes while landing. Figure 4 shows the paint marks used on the sections to identify the location of the beginning of each of the sections and at 30.5 m intervals.

Profilometer testing was performed on August 5, 1993 after marking the site. Because there was not enough distance before station 0+00 for the Profilometer to get to the required speed for the test, it was decided to start the Profilometer test at station 5+00 going towards 0+00, but only at 32 kph or even little less to be able to stop in the limited space available after station 0+00. To make sure that accurate IRI values are obtained, the Dipstick was used on December 8-10, 1993. IRI values of the Profilometer and the Dipstick matched up very well. Plots of the elevation measurements from the Profilometer and the Dipstick of all four sites are presented in Figures 5 to 12. A second survey was also conducted by the Profilometer on September 12, 1994.

The Falling Weight Deflectometer and Manual Distress Survey were performed on the site on September 8, 1993. No sign of any distress was detected in any of the sections on that day.

On December 9 and 10, 1993 the Dipstick was used to measure the elevations in the longitudinal direction throughout the 152.4 m of each of the four sections. The main reason behind this testing was that the leading distance before the sections was too short for the Profilometer to get the 80 kph speed or even the 72 or 56 kph speed. The Profilometer was run at a speed of only 32 to 40 kph, and the test was performed starting at the 5+00 line driving towards the 0+00 line. The IRI calculated from the Profilometer and the longitudinal Dipstick were very close, as is indicated in Table 13. There was no reason why this procedure can not be done every time the Profilometer visits the site.

During the monitoring period, June to December 1993, the site was reported as having no obvious distresses and was performing satisfactorily.

When the site was visited by the Profilometer crew in September 1994, permanent cones were found throughout Section 340802, thus this section could not be tested with the Profilometer and only the other three sections were. The Dipstick have to be used for measuring the elevations at this 340802 site for IRI calculations. The site was visited again in December 1994, a total of 11 cones were counted in section 340802, the first at station 0+33 and the last at station 4+98.5. The offset from the outside unpaved shoulder, near the service road and Air France Cargo Building, was 12.2 m, and from the inside paved shoulder next to Taxiway "O" was 2.4 m, as shown in the photo in Appendix B (Figure B-9).

Table 1 Site Layout, SPS-8, JFK Airport, Taxiway "O"

Construction Station	Length (m)	AC Thickness	Granular Base Thickness	Remarks	Section I.D.
39+50 45+50	182.9	102 mm Top	203 mm	Thin SPS-8 Right Erosion Outside Lane 3.7 m	340801
39+50 45+50	182.9	76 mm Top 102 mm PMM	152 mm	JFK Supplemental Right Erosion, Type IV Inside Lane 3.7 m	340859
39+50 45+50	182.9	51 mm Top 51 mm Binder 102 mm PMM	203 mm	JFK Supplemental Right Shoulder, Type III Inside Lane 3.7 m	340860
39+50 45+50	182.9	178 mm Top	305 mm	Thick SPS-8 Right Shoulder Outside Lane 3.7 m	340802

Table 2. Scope of Field Testing

Layer	Number of Tests	Location Designation
<b>Asphalt Concrete Surface</b> In-Situ Density (Nuclear Gage)	20	T25-T36, SA1-SA8
<b>Unbound Base</b> In-Situ Density and Moisture Content (NG)	12	T13-T24
<b>Subgrade</b> In-Situ Density and Moisture Content (NG)	12	T1-T12

Table 3 Scope of Material Sampling

Layer	Number of Samples	Sample Location
<b>Asphalt Concrete</b> Coring - 102 mm Diameter AC Surface Bulk Sampling AC Binder Bulk Sampling AC Base Bulk Sampling (23 kg of each mix uncompactd) Asphalt Cement (19 litre samples)	32 1 1 1 1	C1-C32 B5 B6 B7 from plant or roadway prior to compaction BC-01 from plant
<b>Unbound Base</b> Bulk Sampling (182 kg samples) Moisture Content Samples	2 2	B3-B4 B3-B4
<b>Subgrade</b> Splitspoon Sampling (2 spoons per hole) Bulk Sampling (182 kg samples) Moisture Content Samples Shoulder Auger Probes (Depth to Rigid Layer)	24 2 2 1	A1-A12 B1-B2 B1-B2 S1

Table 4. Bulk Material Sampling During Construction

A. Materials for Testing as Part of the SPS-8 Experiment

<b>Material Description</b>	<b>Number of Samples</b>	<b>Quantity of Each Sample</b>	<b>Sample Location</b>
AC Surface	1	1.5 - 19 litre pails	B5 - SA4 - 340859
AC Binder	1	2 - 19 litre pails	B6 - Mix Plant
AC Base	1	1 - 19 litre pail	B7 - SA7 - 340802
AC Cement	1	0.5 - 19 litre pail	Mix Plant

B. Materials for Shipping to the SHRP Materials Reference Library

<b>Material Description</b>	<b>Number of Samples</b>	<b>Quantity of Each Sample</b>	<b>Sample Location</b>
AC Surface	1	1.5 - 19 litre pails	B5 - SA4 - 340859
AC Binder	1	1 - 19 litre pail	B6 - Mix Plant
AC Base	1	2 - 19 litre pails	B7 - SA7 - 340802
AC Cement	1	2.5 - 19 litre pails	Mix Plant

Table 5. Field Activities During and Post Construction

	SUBG	DGAB	PMM 1st lift	PMM 2nd lift	AC Binder	Top 1st lift	Top 2nd lift	AC Cement
<b>In-Situ Density</b>	4/5/93	4/27/93 6/8/93					8/12/93 8/13/93	
<b>Split Spoon Sampling</b>	4/5/93							
<b>Shoulder Probe</b>	4/5/93							
<b>Bulk Sampling</b>	4/5/93	4/19/93 4/20/93	4/28/93		6/18/93		6/10/93	6/18/93
<b>Rod &amp; Level Elevations *</b>	4/8/93 <i>elev. #1</i>	4/27/93 <i>elev. #2</i> 6/8/93 <i>elev #4</i>	4/29/93 <i>elev. #3</i>	6/8/93 <i>elev. #4</i>			8/27/93 <i>elev. #5</i>	
<b>Photos &amp; Slides</b>	4/6/93	4/19/93 4/20/93	4/28/93	4/29/93		6/10/93	9/8/93 9/9/93	
<b>Road Site Markings</b>							8/5/93	
<b>Profilometer Testing</b>							8/5/93	
<b>FWD Testing</b>							9/8/93	
<b>MDS Survey</b>							9/8/93	
<b>102 mm Coring</b>							9/9/93	
<b>Longitudinal Dipstick</b>							12/9/93 12/10/93	

\* Note: Refer to figure 3 for elevation number locations

Table 6. Guidelines vs Actual Initial Monitoring Measurements Dates

<b>Measurement Type</b>	<b>Monitoring Period After Construction</b>	<b>Monitoring Date as per the Guidelines - Construction Finished June 10, 1993</b>	<b>Actual Monitoring Date</b>
Deflection	1-3 Months	July 10-Sep 10, 1993	September 8, 1993
Profile	< 2 Months	Before Aug 10, 1993	August 5, 1993
Distress Survey	< 6 Months	Before Dec 10, 1993	September 8, 1993
Friction	3-12 Months	Sep 10-June 10, 1994	March 24, 1994

Table 7 Field and Laboratory Material Testing

Test Type	SHRP Test Desig.	SHRP Protocol	Tests per Layer	Material Source /Test Location	Comments
<b>SUBGRADE</b>					
Sieve Analysis	SS01	P51	2	B1-B2	Visual only
Classification and Type	SS04	P52	14	A1-A12, B1-B2	
Moisture/Density Relations	SS05	P55	2	B1-B2	
Resilient Modulus	SS07	P46	4	A3, A4, A7, A12	
Natural Moisture Content	SS09	P49	2	B1-B2	
Unconfined Comp Strength	SS10	P54	4	A2, A5, A8, A11	
In-Place Density		LTPP	12	T1-T12	
Depth to Rigid Layer		LTPP	1	S1	
<b>UNBOUND GRAN. BASE</b>					
Particle Size Analysis	UG01	P41	2	B3-B4	
Sieve Analysis (washed)	UG02	P41	2	B3-B4	
Moisture/Density Relations	UG05	P44	2	B3-B4	
Resilient Modulus	UG07	P46	2	B3-B4	
Classification	UG08	P47	2	B3-B4	
Natural Moisture Content	UG10	P49	2	B3-B4	
In-Place Density		LTPP	12	T13-T24	
<b>AC SURFACE, BINDER, AND PMM BASE</b>					
Core Exam /Thickness	AC01	P01	32	All Cores	Bulk samples of HMAC taken from plant or roadway prior to compaction
Bulk Specific Gravity	AC02	P02	32	All Cores	
Maximum Specific Gravity	AC03	P03	2	BV01, BV20, BV30	
AC% Extraction	AC04	P04	2	BV01, BV20, BV30	
Moisture Susceptibility	AC05	P05	2	BV01, BV20	
Creep Compliance	AC06	P06	1	C14	
Resilient Modulus	AC07	P07	4	[C1-C3] [C9-C11] [C17-C19] [C25-C27]	
Tensile Strength	AC07	P07	4	[C1-C4] [C9-C12] [C17-C20] [C25-C28]	
In-Place Density		LTPP	20	T25-T36, SA1-SA8	
<b>ASPHALT CEMENT</b>					
Abson Recovery	AE01	P21	2	BV01, BV20	
Penetration (50, 77, 90F)	AE02	P22	2	BV01, BV20, BV30	
Specific Gravity (60F)	AE03	P23	2	BV01, BV20, BV30	
Viscosity at 140F, 275F	AE05	P25	2	BV01, BV20, BV30	
<b>EXTRACTED AGGREG.</b>					
Specific Gravity					
Coarse Aggregate	AG01	P11	2	BV01, BV20, BV30	
Fine Aggregate	AG02	P12	2	BV01, BV20, BV30	
Gradation of Aggregate	AG04	P14	2	BV01, BV20, BV30	
Particle Shape NAA Test					
Fine Aggregate Shape	AG05	P14A	2	BV01, BV20, BV30	
Coarse Aggregate Shape	AG06	P14B	2	BV01, BV20, BV30	
<b>ASPH. CEM.(from tanker)</b>					
Penetration (50, 77, 90F)	AE02	P22	2	BC01 from plant	Bulk sample taken from plant
Specific Gravity (60F)	AE03	P23	2	BC01 from plant	
Viscosity at 140F, 275F	AE05	P25	2	BC01 from plant	

Table 8 Construction Geometrics and Dates

Section ID and Structure	Subgrade Completed mm/dd/yy	DGAB Completed mm/dd/yy	AC PMM Completed mm/dd/yy	AC Binder Completed mm/dd/yy	AC Top Completed mm/dd/yy
<b>340801</b> 102 mm AC TOP 0 mm AC BINDER 0 mm AC PMM 203 mm DGAB	04/04/93	04/19/93	-	-	06/10/93
<b>340859</b> 76 mm AC TOP 0 mm AC BINDER 102 mm AC PMM 152 mm DGAB	04/04/93	04/19/93	04/28/93	-	06/10/93
<b>340860</b> 51 mm AC TOP 51 mm AC BINDER 152 mm AC PMM 203 mm DGAB	04/04/93	04/20/93	1st lift 04/28/93  2nd lift 04/29/93	06/10/93	06/10/93
<b>340802</b> 178 mm AC TOP 0 mm AC BINDER 0 mm AC PMM 305 mm DGAB	04/06/93	04/20/93	-	-	1st lift 06/10/93  2nd lift 06/10/93

Table 9. Nuclear Gage In Situ Densities and Moisture Contents During and Post Construction

Section	340801			340859			340860			340802		
Layer	Subg	DG-AB	AC Top									
Date m/d/93	4/5	6/9	8/12 8/13	4/5	4/27	8/12 8/13	4/5	4/27	8/12 8/13	4/5	6/9	8/12 8/13
Depth from Surf. to top of layer	305 mm	102 mm	0 mm	330 mm	178 mm	0 mm	457 mm	254 mm	0 mm	483 mm	178 mm	0 mm
<b>Density* kg/m<sup>3</sup></b>												
Rod Depth	152 mm	152 mm	BS									
0-25			2539			2541			2541			2528
1+00	1988	2235	2507	2062	2335	2440	1930	2335	2508	1841	2254	2518
2+50	1932	2223	2520	2046	2344	2476	1808	2425	2518	1861	2345	2517
4+00	1959	2254	2465	1929	2300	2587	1813	2335	2587	1796	2345	2547
5+25			2573			2502			2536			2611
<b>Moisture *</b>												
	BS	BS		BS	BS		BS	BS		BS	BS	
0-25												
1+00	8.3	1.6		7.9	1.7		8.4	1.9		11.9	1.6	
2+50	10.1	1.9		8.5	2.4		14.0	1.9		11.7	1.9	
4+00	8.8	2.0		7.2	2.2		12.2	2.1		8.3	1.8	
5+25												

\* Note: Density is either Direct Transmission (rod depth given in mm) or Back Scatter BS  
Moisture is always Back Scatter BS

Table 10. Core Thicknesses from the Field Material Sampling and Testing Forms

Section ID	Offset m	Before Section		After Section		Design Specs H + 7 mm		
		Core #	Thickness H mm	Core #	Thickness H mm	Thickness H mm	Lower Limit	Upper Limit
<b>340801</b>	0.61	CA01	94*	CA05	84*	102	95	109
	1.07	CA02	94*	CA06	84*			
	1.52	CA03	97	CA07	81*			
	1.98	CA04	97	CA08	86*			
<b>340859</b>	4.27	CA09	168*	CA13	165*	178	171	185
	4.72	CA10	170*	CA14	170*			
	5.18	CA11	168*	CA15	175			
	5.64	CA12	168*	CA16	173			
<b>340860</b>	7.92	CA17	241*	CA21	254	254	247	261
	8.38	CA18	254	CA22	251			
	8.84	CA19	254	CA23	262*			
	9.30	CA20	254	CA24	264*			
<b>340802</b>	11.58	CA25	165*	CA29	168*	178	171	185
	12.04	CA26	165*	CA30	173			
	12.50	CA27	170*	CA31	173			
	12.95	CA28	170*	CA32	175			

\* Note: Outside specification limits of total design thickness +/- 7 mm.

Table 11. Layer Thicknesses from Rod and Level Elevations

		340801		340859			340860			340802	
SP H	Station	203	102	152	102	76	203	152	51+51	305	178
LOC		DGAB	SURF	DGAB	BASE	SURF	DGAB	BASE	Bin+Sur	DGAB	SURF
EOP	40+00									284	157
OWP		201	81	173	97	71	229	155	109	292	168
MID		193	79	183	102	74	234	163	109	272	178
IWP		201	91	183	104	66	211	170	94	272	180
CL		185		150	74	109					
EOP	40+50									292	178
OWP		208	89	152	107	76	216	152	107	323	185
MID		201	97	163	104	86	201	170	104	300	196
IWP		193	89	157	91	94	218	163	102	318	142
CL		173		157	89	104					
EOP	41+00									315	173
OWP		201	94	147	107	61	183	170	104	302	178
MID		201	97	150	102	66	203	163	109	305	170
IWP		180	91	142	102	71	213	157	102	300	168
CL		173		132	76	102					
EOP	41+50									257	173
OWP		201	94	173	97	71	218	147	109	315	178
MID		185	97	183	91	74	218	155	91	323	165
IWP		198	79	188	89	64	211	163	97	335	165
CL		157		170	51	119					
EOP	42+00									284	168
OWP		198	94	155	104	58	234	137	104	330	165
MID		196	91	163	104	61	216	155	102	323	165
IWP		188	86	180	107	56	208	163	94	325	170
CL		183		188	48	112					
EOP	42+50									241	185
OWP		203	97	163	119	66	208	165	104	300	193
MID		201	102	168	112	76	203	178	94	290	180
IWP		208	81	183	102	81	201	170	91	300	157
CL		188		170	91	102					
EOP	43+00									300	168
OWP		218	91	150	102	79	239	150	117	323	168
MID		193	107	155	102	76	239	150	109	320	170
IWP		196	97	168	94	79	262	137	104	325	152
CL		185		170	64	109					
EOP	43+50									257	193
OWP		188	81	178	94	86	226	142	109	264	196
MID		188	91	163	109	86	229	155	104	259	180
IWP		203	94	155	104	86	234	147	97	274	168
CL		201		163	56	109					
EOP	44+00									249	183
OWP		203	89	163	79	79	211	135	117	284	178
MID		188	81	152	94	81	224	147	112	305	163
IWP		198	89	142	89	89	226	152	97	320	155
CL		193		147	66	109					
EOP	44+50									257	201
OWP		203	79	173	112	81	218	155	107	284	198
MID		193	81	147	117	81	226	168	102	277	185
IWP		208	81	163	107	86	231	165	97	292	180
CL		173		163	66	112					
EOP	45+00									264	178
OWP		201	91	163	94	79	196	163	109	333	180
MID		208	91	135	102	86	211	152	109	310	173
IWP		216	79	142	81	94	211	140	104	318	170
CL		127		104	102	102					
AVG		193 *	89 *	160 *	94	84	218 *	155	104	295 *	175
MIN		127	79	104	48	56	183	135	91	241	142
MAX		218	107	188	119	119	262	178	117	335	201
DEV		0.6	0.3	0.6	0.7	0.6	0.6	0.4	0.3	1.0	0.5

\* Note Outside specification limits of total design thickness +/- 7 mm

Table 12. Types and Locations of Obstructions on the SPS Sites

<b>Type</b>	<b>Section ID</b>	<b>Station</b>	<b>Offset meters</b>
102 mm Core Hole	340801	3+74.8	2.8
102 mm Core Hole	340860	4+20.3	10.3
102 mm Core Hole	340860	4+21.2	10.2
102 mm Core Hole	340860	4+48.2	10.6
Manhole	340859	3+80.4	5.5
Manhole	340801	4+31.8	2.8
Manhole	340801	4+84.6	0.2

Table 13. IRI Values from the Profilometer and Longitudinal Dipstick Surveys

Section ID	Profilometer		Longitudinal Dipstick	
	Date mm/dd/yy	Avg. IRI of 5 Runs m/km	Date mm/dd/yy	Avg. IRI of 2 Runs m/km
340801	08/05/93 09/12/94	3.225 3.179	12/10/93	3.183
340859	08/05/93 09/12/94	1.958 2.015	12/09/93	1.957
340860	08/05/93 09/12/94	1.502 1.484	12/09/93	1.429
340802	08/05/93	1.56	12/09/93	1.513

NEW YORK Departure (R)  
135.9

NEW YORK, NY  
KENNEDY INTL


JFK 115.9 - On Airport

N40 38 4 W073 46.7

Var 13°W Elev 13'

VOT 115.1

SHRP  
Sections



INTERNATIONAL ARRIVALS BUILDING. All aircraft are advised to contact I.A.B. Port Authority Ramp Control on 130.77 before arriving at the ramp area, and prior to push-back.

Figure 1 Site Location Map - SPS Section 340800


- O = Outer Perimeter
- I = Inner Perimeter
- Inner Taxi = Clockwise
- Outer Taxi = Counterclockwise



# FHWA-LTPP SPS-8 NEW JERSEY SAMPLING PLAN ENVIRONMENTAL EFFECTS IN THE ABSENCE OF HEAVY LOADS



### TYPICAL SITE SIGNING & MARKING



- SHELBY TUBE SAMPLING LOCATION (A1-A12)
- + NUCLEAR DENSITY/MOISTURE LOCATION (T1-T36, B1-B4, SA1-SA8)
- ⊙ SHOULDER PROBE LOCATION (S1)
- 4" OD CORE (C1-C32)
- B1** BULK SAMPLES OF SUBGRADE (B1-B2)
- B3** BULK SAMPLES OF UNCOMPACTED DGAB (B3-B4)
- BV-01** BULK PLANT SAMPLES OF HMAC (BV-01 - BV-02)

THE PORT AUTHORITY OF NY AND NJ SPS-8  
THE JOHN F. KENNEDY INTERNATIONAL AIRPORT

FLORIDA DOT 23/94 FHWA SPS-8 TEST SECTIONS ONLY  
SPS-8-2 DIMENSIONAL DETAILS ONLY  
DRAWING NOT TO SCALE

#### EXPERIMENTAL STATIONS


0-40 0+00 1+50 2+50 4+00 5+00 5+40

#### EXPERIMENTAL STATIONS

0-35 0+00 1+50 2+50 4+00 5+00 5+35

#### EXPERIMENTAL STATIONS

0-25 0+00 1+50 2+50 4+00 5+00 5+25



## MATERIALS SAMPLING AND TESTING PLAN LAYOUT

Figure 2 Site Layout Plan for Materials Sampling and Testing

mm	<b>340801</b> <i>elevation 5</i>	<b>340859</b> <i>elevation 5</i>	<b>340860</b> <i>elevation 5</i>	<b>340802</b> <i>elevation 5</i>	in
25	AC TOP	AC TOP <i>elevation 4</i>	AC TOP <i>elevation 4</i>	AC TOP	1
51			AC BINDER		2
76	<i>elevation 2 &amp; 4</i>	AC PMM <i>elevation 2</i>	AC PMM 2nd lift <i>elevation 3</i>		3
102			AC PMM 1st lift <i>elevation 2</i>		4
127	DGAB	DGAB	DGAB	<i>elevation 2 &amp; 4</i>	5
152					5
178					6
203	<i>elevation 1</i>	<i>elevation 1</i>	DGAB	DGAB 2nd lift	7
229					8
254	SUBGRADE	SUBGRADE	DGAB	DGAB 1st lift	9
279					10
305	SUBGRADE	SUBGRADE	SUBGRADE	<i>elevation 1</i>	11
330					12
356	SUBGRADE	SUBGRADE	SUBGRADE	SUBGRADE	13
381					14
406	SUBGRADE	SUBGRADE	SUBGRADE	SUBGRADE	15
432					16
457	SUBGRADE	SUBGRADE	SUBGRADE	SUBGRADE	17
483					18
508	SUBGRADE	SUBGRADE	SUBGRADE	SUBGRADE	19
					20

Note Refer to table 5 for the dates of the five stages of the elevation measurements.

Figure 3 Pavement Structures and the Five Stages of Rod and Level Elevations




Figure 4 Site Marking Plan as Requested by F A A




Figure 5 Elevation Measurements, Section 340801 as Collected with the Profilometer





Figure 6 Elevation Measurements, Section 340802 as Collected with the Profilometer




Figure 7 Elevation Measurements, Section 340859 as Collected with the Profilometer




Figure 8 Elevation Measurements, Section 340860 as Collected with the Profilometer





Figure 9 Elevation Measurements, Section 340801 as Collected with the Dipstick




Figure 10 Elevation Measurements, Section 340802 as Collected with the Dipstick





Figure 11 Elevation Measurements, Section 340859 as Collected with the Dipstick




Figure 12 Elevation Measurements, Section 340860 as Collected with the Dipstick

## **APPENDIX A**

### **Correspondence, Job Mix Formulas, and Climatological Data**

**MEMORANDUM**

**TO:** FILE **DATE:** March 23, 1993  
**FROM:** Andrew Brigg  **PROJECT:** 50450810  
**SUBJECT:** SPS 8 JFK NY/NJ Trip Report **FILE:** 13.12.8  
**COPIES TO:** See Below

---

Notes on meeting held in the Port Authority of NY-NJ Technical Center, Room 234, New Jersey City, NJ, ~~9~~am Monday March 15, 1993.

10 Thursday 18  
**ATTENDEES**

Andrew Brigg	PMSL-NARO	(716) 632-0804
Basil Abukhater	PMSL-NARO	(519) 622-3005
Frank Pallse	NJ DOT	(908) 308-4022
Guy Zummo	PA Engineering	(212) 435-7518
Cas Bognacki	PA Engineering	(201) 216-2964
Yue Sun Chen	PA Engineering Temp	(212) 321-1244
		(212) 435-8292
Harry Schmerl	PA Engineering Temp	(212) 321-1244
		(212) 435-8290
Neil O'Conner	JFK-REO	(718) 656-4450

The SPS 8 project is located on the John F. Kennedy Airport facility relocation of Taxiways "I" and "O" Contract No. JFK-220.067 of The Port Authority of NY and NJ.

The following outlines discussion topics and details in Bullet form including action items:

- A pre-meeting review of proposed amendments to Phang/Zumo Layout Plan Memo (Feb. 18, 93) was held with Zumo/Brigg/Abukhater.  
All test sections will now be constructed within Section A adjacent and closest to West Restricted Service Road (Taxiway "O").
- Written Material Distributed:  
Data Collection Guidelines  
Material Testing Guidelines  
Lab Guide  
Weather Data Guidelines  
SPS-8 Guidelines (Complete)
- An overview of the program was given on the roles and participants of SHRP-FHWA and Regional Contractors (PMSL-NARO) including the proposed FHWA designated Lab contract, requirements (ie, Creep -  $M_R$  testing).
- PA. NY-NJ to allow provision for sampling, handling, storage and shipment of Lab Samples (including Creep,  $M_R$ ).

- PMSL-NARO will provide oversight assistance (ie, Abukhater) for Site Material Sampling and testing activities during construction.
- PMSL will revise the testing plans as per Phang/Zumo Memo (dated Feb. 18, 93) A.S.A.P. to reflect meeting changes.
- Preparations of the base are currently underway in the form of 1<sup>st</sup> stage earthworks (Cut Fill Grading) and DGABC construction will start within the next 2 weeks. The base will require a consolidation period with paving scheduled for Fall of 93.
- PMSL-NARO is to co-ordinate plate bearing tests and or FWD deflection testing of Subgrade and base layers [SPS Directive S-4 (P59)]. JFK contact Neal O'Conner, PMSL contact Brandt Henderson.
- Guy Zummo/Neal O'Conner to check contractor or consultant requirements for PMSL onsite insurance coverage requirements.
- Suggested accommodations, use airport hotels - Heavy Traffic in the JFK area. Clearance for FWD/Drilling operations required - NO AIRFIELD ACCESS without pilot vehicle and or authorized airport designate. No Traffic Control required, however site access blackout times in effect. (Arrangements to be made with Neal O'Conner JFK-REO).
- Tour conducted of the Laboratory facilities at The Port Authority Technical Center. Frank Pallise (NJ DOT) to give assistance with production and protocol implementation (ie, exchange of information liaison). PMSL to provide 4 1/4" I.D. Core barrels if required for Sampling operations. [PA. NY-NJ to provide sampling and testing equipment and manpower including Lab work].
- Reviewed and stressed the importance of following prescribed protocols, with particular inference on site numbering and referencing. Outlined link between Field, Lab and IMS (RIMS/RIMS) data elements and systems.
- Frank Pallise (NJ DOT) outlined details and presented a Draft of the 'Memorandum of Agreement' between NJ DOT and PA. NY-NJ (copy retained by PMSL) for information.
- PMSL-NARO to provide Nuclear Density gauge correlation requirements.

#### Attachments

1. Memorandum Agreement
2. Meeting Location Map
3. Pre-Meeting Fax Details
4. Revised Layout Sketch (Draft)
5. Full Set Construction Plans (On File Storage)

#### Distribution to:

- I. Pecnik
- B. Phang
- B. Henderson
- B. Abukhater



MEMORANDUM

**TO:** Guy Zummo  
Port Authority NY-NJ

**DATE:** March 29, 1993

**FROM:** Andrew Brigg 

**PROJECT:** 50450810

**SUBJECT:** FHWA-LTPP SPS-8  
Proposed Layout Changes

**FILE:** 13.12.8

**COPIES TO:** See Below

---

Further to our recent telephone conversation on Wednesday March 17, 1993 please find enclosed proposed layout changes and design criteria for the JFK SPS-8 experimental project.

- SPS-8 Layout Taxiway '0' Section A Table
- Material Sampling and Testing Plan Layouts
  - 1) Asphalt Concrete Surface
  - 2) Dense Graded Aggregate
  - 3) Base Subgrade
- Note configuration of test section widths, both SPS sections are proposed at 12' lane width to emulate a typical Highway Section.
- Due to a protocol change in supplementary section numbering sequences, section 340811 and 340812 will be re-assigned as 340859 and 340860 respectively.

Could you please review the proposed changes and provide any necessary comments or edits that may be required, to either Bill Phang or myself.

In closing PMSL latest indication from Neal O'Conner (JFK-REO) is that April 12th is the earliest upset date to conduct onsite testing. This would include FWD, Nuclear Density and Subgrade Sampling.

Basil Abukhater will coordinate the field sampling operations with yourself and Neal O'Conner as required.

Distribution to:

B. Phang  
I.J. Pecnik  
B. Abukhater  
B. Henderson  
D. Marshall



PAVEMENT  
MANAGEMENT  
SYSTEMS

July 2, 1993  
50450910-13.12.8

Mr. Harry Schmerl  
Chief Civil Engineer  
The Port Authority of New York and New Jersey  
P.A. Technical Center, Materials Engineering Division  
241 Erie Street, Room 234  
Jersey City, New Jersey 07310-1397

**RE: PA NY & NJ SPS-8 Materials Sampling Plan Revised May 20, 1993**

Dear Harry,

The materials sampling and testing plan for the SPS-8 project at J.F.K. International Airport provided to you under cover of a letter dated February 18, 1993 is no longer valid because of changes in layout of the test section.

The enclosed revised plans, dated May 19-25, 1993 are based on actual construction events and field sampling and testing.

For purposes of identification in the FHWA-LTPP data base, the PA NY & NJ laboratory is assigned the laboratory number 3422.

Yours Sincerely,  
**PAVEMENT MANAGEMENT SYSTEMS LTD.**

W.A. Phang, D. Eng.  
Program Manager, FHWA-LTPP

BP/tf

c.c. I J. Pecnik  
B. Abukhater  
G. Zummo  
F Palise NJ DOT

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808



PAVEMENT  
MANAGEMENT  
SYSTEMS

July 16, 1993  
50450910-13.8

Mr. Aramis Lopez  
FHWA-LTPP Division  
Turner Fairbanks Resource Center HNR-40  
6300 Georgetown Pike Room F215  
Maclean, Virginia 22101-2296

**RE: SPS-8 at JFK Airport - Laboratory Testing**

Dear Aramis,

The materials and testing guidelines for SPS-8, August 1992 require penetration tests on Abson recovered asphalt cements at temperatures of 50° F, 77° F, and 90° F. These tests are to be done using SHRP Protocol P22.

Protocol P22 however defines penetration tests at 77° F and at 115° F.

This memo is to confirm that as advised by Jonathan Groeger, PCS/Law, the requirements of Protocol P22 are to be followed. Mr. Fernando Medina of the PA of NY and NJ was verbally notified of this determination.

Yours Sincerely,  
**PAVEMENT MANAGEMENT SYSTEMS LTD.**

W.A. Phang, D. Eng.  
Program Manager, FHWA-LTPP

c.c. I J. Pecnik  
J. Groeger  
F. Medina - P A. of NY and NJ  
D Ingberg  
C. Berge  
H Wheeler  
B. Abukhater

BP/tf

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808



PAVEMENT  
MANAGEMENT  
SYSTEMS

FEB 10 1994  
PA MATERIALS DIV.

February 10, 1994  
50450910-12.11.2

FEB 10 1994 10:22

Mr. Fernando Medina  
Materials Engineer  
New York/New Jersey Port Authority  
241 Erie Street, Room 234  
Jersey City, New Jersey 07310-1397

**RE: FHWA Contractor Lab Testing**

Dear Fernando,

The FHWA is in the process of designating material testing efforts. Toward this end, they have requested the Regional office to provide a list of all samples which remain to be tested.

Accordingly, please inform the Regional office by Thursday, February 17, 1994 of all ~~core samples~~ which your agency has retained, and which will ultimately be tested by the FHWA contract laboratory. Specifically, asphalt resilient modulus, creep compliance, and bulk and maximum specific gravity testing are designated for the FHWA laboratory. Applicable samples are likely from certain SPS projects and overlay projects.

Also, please provide the name, address, and telephone number of a contact person, with whom the FHWA lab can communicate in regard to testing these materials.

Once again, thank you for your continued support.

Yours Sincerely,  
PAVEMENT MANAGEMENT SYSTEMS LIMITED

Dennis A. Morian, P.E.  
Project Engineer

DM/tf

c.c. J. Pecnik

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N.Y. 14221  
TEL. (716) 632-0804  
FAX (716) 632-4808

**THE PORT AUTHORITY OF NY & NJ**

Engineering Department  
Materials Engineering Division  
Room 234  
241 Erie Street  
Jersey City, N.J. 07310-1397

(201) 216-2941  
(212) 435-7000

Fax (201) 216-2949

Mr. Dennis A. Morian, P.E.0  
Pavement Management Systems Limited  
415 Lawrence Bell Drive  
Unit #3  
Amherst, N.Y. 14221

March 1, 1994


**Re: FHWA/SHRP - Contractor Laboratory Designation**

Dear Dennis,

In response to your letter dated February 10, 1994 and received February 18, 1994, be informed that the Port Authority Materials Division currently holds 32 core samples obtained from SPS - 08. The cores are stored in double sealed plastic bags and are ready to be shipped to the designated locations.

Contact me for any question concerning this SHRP test section at (201) 216-2711.

Sincerely,



Fernando Medina  
Assistant Civil Engineer

cc: J. Marsano



PAVEMENT  
MANAGEMENT  
SYSTEMS

September 13, 1994  
50451010-13.12.8

Mr. Fernando Medina  
Assistant Civil Engineer  
The Port Authority of New York and New Jersey  
Engineering Department  
Materials Engineering Division  
241 Erie Street, Room 234  
Jersey City, New Jersey 07310-1397

**RE: SPS-8 PA NY & NJ - JFK Airport, Taxiway 'O'  
Tracking Tables for Laboratory Testing of Materials**

Dear Mr. Medina:

Forwarded enclosed are laboratory testing tracking tables for materials samples taken from the SPS-8 test sections.

The FHWA-LTPP Contractor Laboratory which is to carry out resilient modulus testing and other materials identification and moisture/density tests is:-

Law Engineering, Inc.  
396 Plasters Avenue, NE  
Atlanta, GA 30324  
c/o Mr. Richard Boudreau, (404) 817-0242; fax, (404) 872-5927

Please package and ship pre-paid, the materials samples listed in Tables 4A, 5A, and 6A.

Table 7 is a listing of materials which are to be sent to the Materials Reference Library (MRL) in Sparks, NV. It is realized that at the time of construction, it was unknown that samples for the MRL were needed. However, whatever part of the samples identified in Table 7 remain after tests you carry out, should be packaged for shipment to the MRL. Arrangements for transportation will be made by Mr. Andrew Brigg, Nichols Consulting Engineers, Telephone; (702) 358-7574. It would be appreciated if you can include copies of the relevant tracking tables with shipments of samples.

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N Y 14221  
TEL (716) 632-0804  
FAX (716) 632-4808

Tables 4, 5, and 6, list laboratory tests to be carried out on each materials sample listed for subgrade, unbound granular base, asphalt concrete and asphalt cement binder, by the Port Authority. Table 4A, 5A, and 6A, list tests to be carried out by the FHWA-LTPP Contractor Laboratory, Law Engineering, Atlanta, GA. These tables are a continuation of the initial materials sampling and testing plans prepared prior to construction.

Should you have questions or need clarification, please call me at (716) 632-0804, or Basel Abukhater at (519) 622-3005.

Yours Sincerely,



---

William A. Phang  
Program Manager, FHWA-LTPP  
Pavement Management Systems Limited

WAP/tf

enclosures

C.C. I.J. Pecnik  
B. Abukhater  
D. Morian

\* Note. letter + Tracking tables  
Also Sent to G. ZUMMO; PA of NY + NJ



PAVEMENT  
MANAGEMENT  
SYSTEMS

September 14, 1994  
50451010-13.11.8

Mr. Guy Zummo  
The Port Authority of New York and New Jersey  
World Trade Center  
73 South Street  
New York City, New York 10048

L.A.W

Dear Mr. Zummo:

Dr. Phang of this office, has recently prepared and sent to you the tracking tables needed for Laboratory testing of materials obtained at the NJ SPS-8 project. In that documentation he has requested that a copy of the tables be submitted along with the samples that are to be shipped to Law Engineering, the FHWA-LTPP Contractor Laboratory.

Included with your shipment of samples and Lab tracking tables, the Laboratory requests that a copy of the Field Materials Sampling and Testing Logs be submitted as well. I have enclosed with this letter a complete set of MS & T documentation for that purpose.

When you ship the materials to Law Engineering in Atlanta, it would be appreciated if you would contact me at the NARO office and advise of your shipping date so that I may update my tracking system.

If you have any questions on the above mentioned materials, please contact Dr. Phang or myself at (716) 632-0804.

Yours Sincerely,

  
Lois Egloff

Technical Coordinator  
Pavement Management Systems Limited

LE/tf

C.C. F. Medina, w/attachment  
W.A. Phang, w/o attachment  
I.J. Pecnik, w/o attachment  
B. Abukhater, w/o attachment

415 LAWRENCE BELL DRIVE  
UNIT #3  
AMHERST, N Y 14221  
TEL. (716) 632-0804  
FAX (716) 632-4808

September 30, 1994

718-244-7631  
JFH  
A.M. 10/1/94

Mr. Bill A Phang  
Program Manager, FHWA - LTPP  
415 Lawrence Bell Drive  
Unit #3  
Amhest, NY 14221

RE: SPS-8 PA NY & NJ - JFK Airport T/W'O' Samples Distribution

Dear Mr. Phang:

As per your instructions detailed on the letter forwarded to me; dated 09/13/94, all the specimens were organized and arranged 09/28/94, to be shipped to Law Engineering, Inc and Materials reference library(MRL) in Georgia and Nevada respectively.

The following list will detailed the samples shipped:


<u>DESTINATION</u>	<u>TEST I.D.</u>	<u>SAMPLE #</u>	<u>LOCATION</u>	<u>QUANTITY</u>
Law Eng., Inc.	340801	BS 01	B1	300LBS. (5 60LBS 5Gal. Buckets)
"	340802	BS 02	B2	300LBS. ( 5 60LBS. 5Gal. Buckets)
"	340801	BG 01	B3	300LBS ( 5 60LBS 5Gal. Buckets)
"	340860	BG 02	B-4	300LBS. ( 5 60LBS 5Gal. Buckets)
"	3408--	CA01-CA23	--	3 Boxes
MRL	340859	BV 30	--	2-5 Gallons Bucket
"	340860	BV 01	--	1-5 " "
"	340802	BV 20	--	1 1/2-5 Gallon Bucket
"	340800	BC 01	--	3-5 " "

Note: MS01-(Moisture Jar Sample), MS02-(Moisture Jar Sample), MG01-(Moisture Jar Sample),  
MG02-(Moisture Jar Sample)

Were used by the Port Authority's Soil's Laboratory and discarded

Should you have any questions, I could be reached at (718)244-7631

Sincerely,

  
Fernando Medina  
Associate Civil Engineer

cc C Bognacki, B Abukhater, A Brigg, R Boudreau  
FM.vc

TO: JOHN Z  
WTC MAILROOM

9/29/94

RE: DETAILED SHIPMENT TO GEORGIA & NEVADA FROM PATC,  
JERSEY CITY - MATERIALS ENGINEERING DIVISION

CHARGE #: A3-330-954 TO BE RECEIVED By: 10/16/94

TO: MR. RICHARD BOUDREAU  
LAW ENGINEERING, INC.  
396 PLASTERS AVENUE, NE  
ATLANTA, GA 30324

<u>CONTAINER TYPE</u>	<u># OF PACKAGES</u>	<u>WEIGHT</u>	<u>CONTENT</u>
5 GALLON BUCKET	20	64 LBS.	AGGREGATES
12"X24" CARTON BOX	1	58 LBS.	ASPHALT SAMPLES
12"X24" CARTON BOX	1	55 LBS	ASPHALT SAMPLES
12"X24" CARTON BOX	1	70 LBS.	ASPHALT SAMPLES
	TOTAL	1463 $\approx$ 1465 LBS.	

TO: MR. ANDREW BRIGG  
MRL  
1625 CRANE WAY  
SPARKS, NV 89431

<u>CONTAINER TYPE</u>	<u># OF PACKAGES</u>	<u>WEIGHT</u>	<u>CONTENT</u>
5 GALLON BUCKET	4	35 LBS.	ASPHALT SAMPLES
5 GALLON BUCKET	1	40 LBS.	ASPHALT SAMPLES
5 GALLON BUCKET	1	55 LBS.	ASPHALT SAMPLES
5 GALLON BUCKET	2	61 LBS.	ASPHALT SAMPLES
	TOTAL	357 LBS.	

FROM: FERNANDO MEDINA  
THE PORT AUTHORITY OF NY & NJ  
MATERIALS ENGINEERING DIVISION  
241 ERIE STREET, ROOM 234  
JERSEY CITY, NJ 07310-1397

JOHN, THANK YOU FOR YOUR HELP. I CAN BE REACHED AT (718) 244-7637.

THE PORT AUTHORITY OF NEW YORK AND NEW JERSEY

MATERIALS ENGINEERING SECTION / CONSTRUCTION DIVISION

SUBMITTED ASPHALT CONCRETE JOB MIX FORMULA

JOB DESCRIPTION: J.F.K.I.A.- Relocation of Taxiways "I" And "O"  
 CONTRACT NUMBER: JFK-220.067 (CA3-222.067)  
 MIX TYPE: Plant Mix Macadam Base Course (Section I-02561)  
 CONTRACTOR: Grace Industries, Inc.  
 SUPPLIER: Grace Asphalt, Corona, N.Y.  
 PLANT TYPE: Batch Plant  
 LOT SIZE: 1600 Tons Or A Minimum Of One Test Per Day

JOB MIX FORMULA GRADATION (% PASSING)

<u>SIEVE SIZE</u>	<u>J.M.F. GRADATION</u>	<u>GENERAL SPECIFICATION</u>	<u>JOB TOLERANCE</u>
1 1/2"	100.0	100	100 (+/- 4)
1"	98.7	90 - 100	95 - 100 (+/- 4)
3/4"	73.9	60 - 80	70 - 78 (+/- 4)
1/2"	37.7		34 - 42 (+/- 4)
3/8"	26.1	15 - 40	22 - 30 (+/- 4)
# 4	9.3	0 - 10	5 - 13 (+/- 4)
ASPHALT CEMENT	2.80	2.5 - 3.1 (Extraction) (Printout)	2.5 - 3.1 (+/- 0.3) 2.75 - 2.85 (+/- 0.05)

MARSHALL DESIGN CRITERIA

	<u>DESIGN</u>	<u>REQUIREMENTS</u>
STABILITY		1000 Minimum
FLOW (0.01")		
AIR VOIDS (%)		
VOIDS FILLED WITH ASPHALT (%)		
VOIDS IN MINERAL AGGREGATE (%)		


MATERIAL SOURCES

<u>TYPE / SIZE</u>	<u>J.M.F. %</u>	<u>MANUFACTURER / LOCATION</u>	<u>APPROVED</u>
BIN # 4 - 3/4" STONE	60.3 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 3 - 3/8" STONE	28.2 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 2 - 1/4" STONE	0.0 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 1 - (100%) STONE SAND	8.7 %	New York Trap Rock, Clinton Point, N.Y.	Yes
FILLER	0.0 %	Reclaimed Fines and Limestone Products	Yes
ASPHALT CEMENT AC-20	2.8 %	Exxon, Linden, N.J.	Yes

REMARKS: The approval is based upon the previous satisfactory performance of a similar Job Mix Formula on Contract Number JFK-630. The final acceptance will be based upon the satisfactory performance of the Job Mix Formula during the first day of plant production.

JOB MIX FORMULA: Approved

DATE: 10/20/92

  
 ASPHALT LABORATORY SUPERVISOR

  
 ENGINEER OF MATERIALS

THE PORT AUTHORITY OF NEW YORK AND NEW JERSEY

MATERIALS ENGINEERING SECTION / CONSTRUCTION DIVISION

SUBMITTED ASPHALT CONCRETE JOB MIX FORMULA

JOB DESCRIPTION: J.F.K.I.A.- Relocation of Taxiways "I" And "O"  
 CONTRACT NUMBER: JFK-220.067 (CA3-222.067)  
 MIX TYPE: F.A.A. Mix # 1 (AC-20) Bottom Course (Section I-02561)  
 CONTRACTOR: Grace Industries, Inc.  
 SUPPLIER: Grace Asphalt, Corona, N.Y.  
 PLANT TYPE: Batch Plant  
 LOT SIZE: 1600 Tons Or A Minimum Of One Test Per Day

JOB MIX FORMULA GRADATION (% PASSING)

<u>SIEVE SIZE</u>	<u>J.M.F. GRADATION</u>	<u>GENERAL SPECIFICATION</u>	<u>JOB TOLERANCE</u>
1 1/4"	100.0	100	100 (+/- 4)
1"	98.2	90 - 95	94 - 100 (+/- 4)
3/4"	83.8	70 - 84	80 - 88 (+/- 4)
1/2"	65.2		61 - 69 (+/- 4)
3/8"	57.4	46 - 60	53 - 61 (+/- 4)
# 4	40.8	34 - 44	37 - 45 (+/- 4)
# 8	30.6	23 - 31	27 - 35 (+/- 4)
# 16	18.8		15 - 23 (+/- 4)
# 30	12.4	10 - 14	8 - 16 (+/- 4)
# 50	8.2		4 - 12 (+/- 4)
# 100	4.8	4 - 12	3 - 7 (+/- 2)
# 200	2.9	3 - 6	1 - 5 (+/- 2)
ASPHALT CEMENT	* 4.00	4.3 - 5.7 (Extraction) (Printout)	3.7 - 4.3 (+/- 0.3) 3.95 - 4.05 (+/- 0.05)

\* The asphalt cement % is lower than the specified range due to the use of stone sand.

MARSHALL DESIGN CRITERIA

	<u>DESIGN</u>	<u>REQUIREMENTS</u>
STABILITY	2280	1800 Minimum
FLOW (0.01")	8.5	8 - 16
AIR VOIDS (%)	5.5	3.5 - 6.5
VOIDS FILLED WITH ASPHALT (%)	63.6	60 - 70
VOIDS IN MINERAL AGGREGATE (%)	15.2	12 Minimum

MATERIAL SOURCES


<u>TYPE / SIZE</u>	<u>J.M.F. %</u>	<u>MANUFACTURER / LOCATION</u>	<u>APPROVED</u>
BIN # 4 - 3/4" STONE	33.6 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 3 - 3/8" STONE	18.2 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 2 - 1/4" STONE	6.7 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 1 - (100%) STONE SAND	36.5 %	New York Trap Rock, Clinton Point, N.Y.	Yes
FILLER	1.0 %	Reclaimed Fines and Limestone Products	Yes
ASPHALT CEMENT AC-20	4.0 %	Exxon, Linden, N.J.	Yes

REMARKS: The approval is based upon the previous satisfactory performance of a similar Job Mix Formula on Contract Number JFK-660. The final acceptance will be based upon the satisfactory performance of the Job Mix Formula during the first day of plant production.

JOB MIX FORMULA: Approved

DATE: 10/20/92

  
 ASPHALT LABORATORY SUPERVISOR

  
 ENGINEER OF MATERIALS

THE PORT AUTHORITY OF NEW YORK AND NEW JERSEY

MATERIALS ENGINEERING DIVISION

SUBMITTED ASPHALT CONCRETE JOB MIX FORMULA

JOB DESCRIPTION: J.F.K.I.A.- Relocation of Taxiways "I" And "O"  
 CONTRACT NUMBER: JFK-220.067 (CA3-222.067)  
 MIX TYPE: F.A.A. Mix # 3 (AC-20) Top and Overlay Course (Section I-02561)  
 CONTRACTOR: Grace Industries, Inc.  
 SUPPLIER: Grace Asphalt, Corona, N.Y.  
 PLANT TYPE: Batch Plant  
 LOT SIZE: 1600 Tons Or A Minimum Of One Test Per Day

JOB MIX FORMULA GRADATION (% PASSING)

<u>SIEVE SIZE</u>	<u>J.M.F. GRADATION</u>	<u>GENERAL SPECIFICATION</u>	<u>JOB TOLERANCE</u>
1"	100.0	100	100 (+/- 4)
3/4"	100.0	100	100 (+/- 4)
1/2"	91.9	90 - 99	88 - 96 (+/- 4)
3/8"	82.8	74 - 88	79 - 87 (+/- 4)
# 4	48.6	50 - 60	45 - 53 (+/- 4)
# 8	39.5	41 - 49	36 - 44 (+/- 4)
# 16	23.9	31 - 39	20 - 28 (+/- 4)
# 30	14.4	23 - 30	10 - 18 (+/- 4)
# 50	9.1	16 - 21	5 - 13 (+/- 4)
# 100	5.8	6 - 16	4 - 8 (+/- 2)
# 200	3.4	3 - 6	1 - 5 (+/- 2)
ASPHALT CEMENT	5.20	5.0 - 6.0 (Extraction) (Printout)	4.9 - 5.5 (+/- 0.3) 5.15 - 5.25 (+/- 0.05)

MARSHALL DESIGN CRITERIA

	<u>DESIGN</u>	<u>REQUIREMENTS</u>
STABILITY	2394	1800 Minimum
FLOW (0.01")	10.5	8 - 16
AIR VOIDS (%)	3.7	3 - 5
VOIDS FILLED WITH ASPHALT (%)	77.6	65 - 80
VOIDS IN MINERAL AGGREGATE (%)	16.3	15 Minimum


MATERIAL SOURCES


<u>TYPE / SIZE</u>	<u>J.M.F. %</u>	<u>MANUFACTURER / LOCATION</u>	<u>APPROVED</u>
BIN # 4 - 5/8" STONE	7.6 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 3 - 3/8" STONE	28.4 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 2 - 1/4" STONE	19.0 %	New York Trap Rock, Clinton Point, N.Y.	Yes
BIN # 1 - (100%) STONE SAND	39.3 %	New York Trap Rock, Clinton Point, N.Y.	Yes
FILLER	0.5 %	Reclaimed Fines	Yes
ASPHALT CEMENT AC-20	5.2 %	Citgo, Bayonne, N.J.	Yes

REMARKS: The approval is based upon the verification of the Job Mix Formula at the suppliers plant by The Port Authority of New York and New Jersey, Materials Engineering Section. The final acceptance will be based upon the satisfactory performance of the Job Mix Formula during the first day of plant production.

JOB MIX FORMULA: Approved

DATE: 10/11/93

  
 ASPHALT LABORATORY SUPERVISOR

  
 ENGINEER OF MATERIALS

LOCAL AUTHORITY

JUL 14 1993

APR 1993  
NEW YORK (JFK AP), NY  
NEA SER CONT NET OFC  
RM. 2309 TAB #50

INQUIRIES/COMMENTS CALL  
17041 271-4800

INT'L ARRIVALS BLDG

# LOCAL CLIMATOLOGICAL DATA

## Monthly Summary

ISSN 0198-3628



LATITUDE 40° 39' N LONGITUDE 73° 47' W ELEVATION (GROUND) 13 FEET TIME ZONE EASTERN 94789

DATE	TEMPERATURE °F				DEGREE DAYS BASE 65°F		WEATHER TYPES 1 FOG 2 HEAVY FOG 3 THUNDERSTORM 4 ICE PELLETS 5 HAIL 6 GLAZE 7 DUST/STORM 8 SMOKE, HAZE 9 BLOWING SNOW	SNOW ICE PELLETS OR ICE ON GROUND AT 0700 INCHES	PRECIPITATION		AVERAGE STATION PRESSURE IN INCHES	WIND IN P.H.1				SUNSHINE MINUTES	SKY COVER (TENTHS)								
	MAXIMUM	MINIMUM	AVERAGE	DEPARTURE FROM NORMAL	AVERAGE	HEATING SEASON BEGINS WITH J00			COOLING SEASON BEGINS WITH JMM	WET EQUIVALENT AIRCHES		SNOW, ICE PELLETS (INCHES)	RESULTANT WIND DIRECTION	RESULTANT WIND SPEED	AVERAGE WIND SPEED		PEAK GUST	FASTEST 1-MIN	PERCENT OF TOTAL POSSIBLE	SUNRISE TO SUNSET	MIDNIGHT TO MIDNIGHT				
01	48	39	44	-2	43	21	0	1	6.2	0.0	29.690	07	15	7	17	2	37	E	29	05	10	10			
02	40	37	39*	-7	37	26	0	0	0.02	0.0	29.720	05	9	6	1	7	21	NE	18	05	10	10			
03	47	38	43	-4	32	22	0	1	0.02	0.0	29.950	32	11	7	12	4	30	NW	23	32	10	10			
04	46	36*	41	-6	27	24	0	0	0.00	0.0	30.140	33	11	9	12	6	25	NW	20	31	8	7			
05	51	47	44	-3	33	21	0	0	0.00	0.0	30.210	12	0	5	7	2	18	N	14	20	8	7			
06	52	38	45	-3	32	20	0	0	0.00	0.0	30.200	07	9	6	11	3	28	E	18	07	10	10			
07	59	38	49	-1	29	16	0	0	0.00	0.0	30.200	07	8	2	10	8	20	NE	16	05	5	4			
08	61	39	50	2	35	15	0	0	0.00	0.0	30.140	09	2	4	6	9	18	S	12	16	7	6			
09	57	45	51	3	46	14	0	2	0.00	0.0	30.030	10	8	6	9	1	21	E	15	10	10	10			
10	58	47	53	4	51	12	0	2	0.11	0.0	29.605	14	13	2	13	9	31	SE	23	14	10	10			
11	66	47	57	8	43	8	0	2	0.09	0.0	29.630	34	12	8	13	8	28	N	20	34	5	6			
12	58	43	51	2	37	14	0	0	0.00	0.0	29.710	35	15	6	15	9	31	N	24	35	6	7			
13	62	41	52	2	39	13	0	0	0.00	0.0	29.880	36	10	3	12	6	31	N	22	01	5	6			
14	58	44	51	1	40	14	0	0	0.01	0.0	30.000	21	1	1	9	0	18	S	15	19	6	8			
15	52	46	49	-1	48	16	0	1	0	0.0	30.030	13	7	7	8	1	20	SE	15	17	10	10			
16	57	50	54	3	52	11	0	1	0.53	0.0	29.890	17	18	3	18	4	39	S	30	16	10	10			
17	64	48	56	5	45	9	0	2	0	0.0	29.700	26	10	6	14	9	33	S	21	29	8	8			
18	60	43	52	1	35	13	0	0	0.00	0.0	29.940	30	8	4	12	0	32	NW	23	29	3	4			
19	60	45	53	1	44	12	0	0	0.00	0.0	29.985	20	12	7	12	9	28	S	22	20	3	3			
20	58	48	53	1	48	12	0	0	0.00	0.0	29.970	19	18	4	18	5	38	S	29	19	8	8			
21	61	49	55	3	49	10	0	0	0.02	0.0	29.810	19	9	7	10	4	26	S	23	19	7	8			
22	55	43	49	-4	46	16	0	2	0.31	0.0	29.430	27	2	1	12	2	26	NW	20	33	10	10			
23	58	39	49	-4	33	16	0	0	0.1	0.0	29.540	30	19	1	19	4	39	NW	29	30	10	8			
24	66	49	58	5	36	7	0	0	0	0.0	30.090	23	7	0	12	3	25	NW	17	19	10	6			
25	59	49	54	1	48	11	0	0	0.00	0.0	30.020	19	16	0	16	2	31	S	24	20	7	7			
26	61	44	53	-1	50	12	0	1	0.33	0.0	29.895	20	1	2	13	2	38	N	28	02	10	10			
27	60	41	51	-3	33	14	0	1	0	0.0	30.205	02	11	6	14	7	32	N	23	02	2	3			
28	62	39	51	-3	32	14	0	0	0.00	0.0	30.330	09	3	0	7	4	18	NE	14	19	2	1			
29	68	43	56	1	34	9	0	0	0.00	0.0	30.160	12	1	8	7	5	14	S	13	19	2	3			
30	71	47	59	4	45	6	0	0	0.00	0.0	30.080	18	3	9	5	5	16	S	14	19	2	7			
SUM	1735	1272	1472	-2.28	428	170	0	10	3.06	0.0	29.940	15	0	1	12	2	39	NW	30	16	100	218	217		
AVG	57.8	43.1	50.5	-0.4	14.0	5.7	0	1.0	0.10	0.0	29.940	15	0	1	12	2	39	NW	30	16	100	218	217		
NUMBER OF DAYS		SEASON TO DATE		SNOW ICE PELLETS		GREATEST IN 24 HOURS AND DATES		GREATEST DEPTH ON GROUND OF SNOW, ICE PELLETS OR ICE AND DATE																	
MAXIMUM TEMP		MINIMUM TEMP		48.16		0		THUNDERSTORMS		PRECIPITATION		SNOW, ICE PELLETS													
≥ 90°		≤ 32°		≤ 32°		≤ 0°		DEP		HEAVY FOG		1.63		01-02		0.0									
0		0		0		-1.38		0		CLEAR		5		PARTLY CLOUDY		9		CLOUDY		16					

\* EXTREME FOR THE MONTH - LAST OCCURRENCE IF MORE THAN ONE  
† TRACE AMOUNT  
+ ALSO ON EARLIER DATE(S)  
HEAVY FOG - VISIBILITY 1/4 MILE OR LESS  
BLANK ENTRIES DENOTE MISSING OR UNREPORTED DATA

DATA IN COLS 6 AND 12-15 ARE BASED ON 21 OR MORE OBSERVATIONS AT HOURLY INTERVALS. RESULTANT WIND IS THE VECTOR SUM OF WIND SPEEDS AND DIRECTIONS DIVIDED BY THE NUMBER OF OBSERVATIONS. COLS 16 & 17 - PEAK GUST - HIGHEST INSTANTANEOUS WIND SPEED ONE OF TWO WIND SPEEDS IS GIVEN UNDER COLS 18 & 19. FASTEST MILE - HIGHEST RECORDED SPEED FOR WHICH A MILE OF WIND PASSES STATION (DIRECTION IN COMPASS POINTS). FASTEST OBSERVED ONE MINUTE WIND - HIGHEST ONE MINUTE SPEED (DIRECTION IN TENS OF DEGREES). ERRORS WILL BE CORRECTED IN SUBSEQUENT PUBLICATIONS.

I CERTIFY THAT THIS IS AN OFFICIAL PUBLICATION OF THE NATIONAL OCEANIC AND ATMOSPHERIC ADMINISTRATION, AND IS COMPILED FROM RECORDS ON FILE AT THE NATIONAL CLIMATIC DATA CENTER

noaa

NATIONAL OCEANIC AND ATMOSPHERIC ADMINISTRATION

NATIONAL ENVIRONMENTAL SATELLITE, DATA AND INFORMATION SERVICE

NATIONAL CLIMATIC DATA CENTER ASHEVILLE NORTH CAROLINA

*Kennell D. Walden*  
DIRECTOR NATIONAL CLIMATIC DATA CENTER

OBSERVATIONS AT 3-HOUR INTERVALS

APR 1993 94789  
NEW YORK JFK AP, NY

MOY U.S.L.	SKY COVER (TENTHS)	CEILING IN HUNDREDS OF FEET	VISI-BILITY IN MILES	WEATHER	TEMPERATURE				WIND		SKY COVER (TENTHS)	CEILING IN HUNDREDS OF FEET	VISI-BILITY IN MILES	WEATHER	TEMPERATURE				WIND		SKY COVER (TENTHS)	CEILING IN HUNDREDS OF FEET	VISI-BILITY IN MILES	WEATHER	TEMPERATURE				WIND						
					AIR °F	WET BULB °F	DEW POINT °F	REL HUMIDITY %	DIRECTION	SPEED (KNOTS)					AIR °F	WET BULB °F	DEW POINT °F	REL HUMIDITY %	DIRECTION	SPEED (KNOTS)					AIR °F	WET BULB °F	DEW POINT °F	REL HUMIDITY %	DIRECTION	SPEED (KNOTS)					
APR 1st												APR 2nd												APR 3rd											
01	10	55	9	R	46	44	42	86	11	12	10	8	10	8	40	39	38	93	06	8	10	8	10	8	10	8	38	37	36	93	07	4			
04	10	8	5	R	44	44	43	86	10	19	10	7	12	8	39	38	37	93	06	11	10	7	15	5	8	F	38	38	37	96	00	0			
07	10	8	1	R	46	46	46	100	09	19	10	5	1	8	37	37	37	100	06	9	10	23	10	10	10	R	41	40	38	99	33	9			
10	10	9	4	R	48	48	47	96	05	12	10	7	6	8	38	38	37	96	05	11	10	15	11	10	10	R	41	40	38	99	32	13			
13	10	8	8	R	46	46	46	100	06	13	10	8	8	8	39	38	36	89	04	8	10	35	20	10	10	R	47	41	32	54	32	13			
16	10	5	8	R	46	46	45	96	06	11	10	12	7	7	40	38	36	86	04	7	10	40	20	10	10	R	45	38	29	54	32	20			
19	10	5	9	R	44	43	42	93	05	16	10	9	8	6	38	37	36	93	04	6	9	44	20	10	10	R	43	37	27	53	34	15			
22	10	8	9	R	41	40	39	93	04	14	10	8	6	6	38	37	36	93	05	5	4	41	20	10	10	R	43	35	24	51	32	17			
APR 4th												APR 5th												APR 6th											
01	5	UNL	20		39	34	29	57	31	14	0	UNL	20	40	36	29	65	35	5	10	250	20		39	37	35	84	04	6						
04	0	UNL	20		37	32	24	59	31	9	2	UNL	20	37	34	30	76	36	6	10	220	15		39	36	32	76	05	6						
07	5	UNL	20		38	33	24	57	30	10	8	UNL	15	39	36	31	73	01	6	10	220	15		40	35	28	62	05	11						
10	8	55	20		44	37	27	51	33	10	7	UNL	15	50	42	30	46	00	0	10	220	15		50	42	30	46	06	15						
13	10	40	20		44	38	29	56	35	11	7	UNL	15	48	42	33	56	20	12	10	200	20		47	42	35	43	12	11						
16	9	55	20		45	39	29	54	35	14	9	UNL	15	48	42	33	56	20	6	10	200	15		47	42	35	43	12	10						
19	10	50	20		43	37	27	53	35	12	10	UNL	20	43	39	33	68	12	4	10	230	15		43	40	35	74	11	6						
22	8	50	20		42	37	28	58	34	8	10	UNL	20	41	39	35	79	13	3	10	UNL	20		42	37	29	60	05	7						
APR 7th												APR 8th												APR 9th											
01	10	UNL	20		39	36	31	73	04	9	0	UNL	20	42	36	28	58	02	6	10	5	8		46	45	44	93	00	0						
04	10	UNL	20		38	33	25	60	03	10	1	UNL	15	41	36	29	62	36	7	10	5	6	F	46	46	46	100	06	3						
07	7	UNL	20		41	35	26	55	05	14	8	UNL	13	44	38	30	58	04	6	10	3	1		46	46	46	100	06	6						
10	6	UNL	20		51	42	30	45	04	12	3	UNL	15	56	46	35	45	04	10	10	230	10		56	51	47	72	12	7						
13	4	UNL	20		57	45	29	34	08	11	9	UNL	15	55	47	39	55	21	9	10	230	15		56	50	43	62	11	11						
16	3	UNL	20		55	44	30	39	17	7	8	UNL	15	55	47	37	51	13	9	10	210	20		54	51	48	80	10	11						
19	0	UNL	20		46	39	29	52	13	9	9	UNL	20	46	42	38	74	15	5	10	210	15		49	48	46	90	11	11						
22	0	UNL	20		45	39	31	58	10	8	8	250	15	46	44	41	83	00	0	10	13	13		49	48	46	90	10	9						
APR 10th												APR 11th												APR 12th											
01	10	1	0	F	48	48	48	100	12	12	10	2	0	4	48	48	48	100	17	3	8	37	15		47	43	37	68	36	12					
04	10	1	0	F	50	50	50	100	12	9	10	13	20	4	49	48	46	90	36	13	6	35	15		45	41	37	74	33	8					
07	10	3	1	F	51	51	51	100	13	12	10	21	20	R	47	45	43	86	35	16	2	UNL	15		45	41	36	71	34	15					
10	10	2	1	F	55	54	53	13	13	12	7	100	25		55	49	43	64	34	13	2	UNL	15		53	46	38	57	34	13					
13	10	50	12		56	55	54	93	16	18	0	UNL	25		63	53	44	50	34	9	9	40	15		55	47	39	55	34	11					
16	10	3	3	F	51	51	51	100	16	13	2	UNL	25		63	53	43	48	30	15	10	40	13		53	46	39	59	34	15					
19	10	2	0	F	48	48	48	100	22	5	0	UNL	20		57	49	40	53	32	11	10	32	15		48	43	37	66	36	16					
22	10	2	4	F	50	50	50	100	17	6	1	UNL	20		51	45	38	61	35	9	9	100	20		44	41	36	74	01	16					
APR 13th												APR 14th												APR 15th											
01	10	43	20		43	40	36	76	34	12	40	35	20		48	43	38	69	36	9	10	49	10		47	47	46	96	15	3					
04	10	31	15		42	40	38	86	35	16	10	32	15		46	42	37	71	02	6	10	60	10		47	46	45	93	00	0					
07	7	33	20		44	41	37	77	35	19	4	UNL	13		46	42	36	68	01	9	10	32	10		49	47	44	83	11	7					
10	4	UNL	20		53	46	38	57	01	14	2	UNL	12		53	46	37	55	35	6	10	24	12		57	49	46	80	12	9					
13	2	UNL	20		58	49	40	51	35	13	8	UNL	11		57	49	41	55	21	9	10	7	5	F	50	49	48	93	11	11					
16	7	55	20		61	51	41	48	02	10	9	140	11		50	46	41	71	19	8	10	5	6	F	50	50	50	100	12	7					
19	4	UNL	20		52	47	42	69	16	5	10	95	12		47	45	42	83	20	10	10	4	4	F	50	50	50	100	14	10					
22	5	UNL	20		49	46	42	77	27	4	10	65	12		47	46	45	93	19	7	10	4	5	F	50	50	50	100	13	6					
APR 16th												APR 17th												APR 18th											
01	10	7	7		50	50	50	100	16	10	10	4	4	R	53	53	53	100	17	15	8	90	25		47	42	36	66	29	13					
04	10	4	6	F	50	50	50	100	16	9	10	2	0	4	49	49	49	100	17	9	0	UNL	25		44	39	32	63	31	15					
07	10	200	7		51	51	50	96	17	12	10	1	0	1	49	49	49	100	19	10	10	37	20		44	38	30	58	32	15					
10	10	5	7		54	52	51	90	17	11	7	30	13	F	60	57	54	81	26	15	4	UNL	20		50	41	29	45	30	14					
13	10	130	9		56	54	52	87	17	18	5	UNL	15		62	54	46	56	29	17	1	UNL	20		54	45	33	45	33	10					
16	10	27	8		54	53	52	93	16	18	8	50	15		61	51	42	50	28	14	0	UNL	20		59	48	36	47	34	10					
19	10	36	8		55	53	52	90	16	24	6	65	20		57	48	39	51	29	13	0	UNL	20		47	44	40	77	18	10					
22	10	20	2	R	53	52	53	100	17	22	10	80	20		54	47	39	57	30	16	7	UNL	20		46	44	42	86	00	0					

MAXIMUM SHORT DURATION PRECIPITATION

TIME PERIOD (MINUTES)	5	10	15	20	30	45	60	80	100	120	150	180
PRECIPITATION (INCHES)	0.08	0.16	0.19	0.24	0.32	0.37	0.45	0.56	0.69	0.83	0.99	1.07
ENDED DATE	01	01	01	01	01	01	01	01	01	01	01	01
ENDED TIME	0811	0811	0815	0821	0831	0717	0728	0728	0812	0831	0831	0843

THE PRECIPITATION AMOUNTS FOR THE INDICATED TIME INTERVALS MAY OCCUR AT ANY TIME DURING THE MONTH. THE TIME INDICATED IS THE ENDING TIME OF THE INTERVAL. DATE AND TIME ARE NOT ENTERED FOR TRACE AMOUNTS.

OBSERVATIONS AT 3-HOUR INTERVALS

APR 1993 94789  
NEW YORK (JFK AP), NY

TIME	VISIBILITY			TEMPERATURE			WIND			WEATHER	VISIBILITY			TEMPERATURE			WIND			WEATHER																		
	SKY COVER	CEILING FT	HUNDREDS OF FEET	AIR	WET BULB	DEW POINT	REL HUMIDITY %	DIRECTION	SPEED (MPH)		SKY COVER	CEILING FT	HUNDREDS OF FEET	AIR	WET BULB	DEW POINT	REL HUMIDITY %	DIRECTION	SPEED (MPH)																			
APR 19th																					APR 20th									APR 21st								
01	0	UNL	20	46	43	40	80	20	3	3	UNL	15	50	47	44	80	19	9	10	UNL	12	51	50	48	90	19	19											
04	0	UNL	15	47	44	41	80	21	3	4	UNL	13	49	48	46	80	18	8	6	UNL	10	50	49	48	93	20	12											
07	4	UNL	12	51	47	43	74	22	6	8	250	9	50	49	48	73	19	9	7	250	8	51	50	49	93	20	11											
10	7	UNL	12	55	50	45	69	19	9	8	UNL	10	55	51	48	77	18	15	8	250	9	55	52	49	80	19	13											
13	4	UNL	13	59	53	47	65	19	17	7	UNL	11	57	53	49	75	19	23	9	70	10	56	53	50	80	19	5											
16	0	UNL	13	58	52	47	67	19	18	9	UNL	12	56	52	49	78	19	25	6	120	12	57	53	50	78	17	7											
19	9	UNL	12	56	51	47	72	19	17	10	UNL	10	53	50	48	83	19	24	10	75	11	53	51	50	90	00	0											
22	6	UNL	15	52	48	44	74	21	13	10	UNL	12	51	50	48	90	19	18	10	45	10	51	51	50	96	14	8											
APR 22nd																					APR 23rd									APR 24th								
01	10	17	11	51	51	50	96	16	4	10	37	20	43	38	31	63	31	16	0	UNL	25	56	44	29	36	31	12											
04	10	5	6	52	52	51	95	14	9	10	23	13	40	38	35	82	30	17	0	UNL	25	49	41	30	48	30	10											
07	10	3	0	50	50	50	100	17	8	9	35	20	44	39	32	63	31	20	2	UNL	20	55	44	31	40	31	9											
10	10	4	5	52	52	52	100	16	9	10	31	15	44	41	36	74	30	21	8	UNL	20	63	51	38	40	33	6											
13	10	3	2	51	51	51	100	18	11	10	28	20	46	42	38	74	31	19	8	UNL	20	65	54	43	45	23	10											
16	10	16	12	53	49	46	77	32	10	10	140	20	52	42	29	41	32	20	10	140	20	57	48	37	47	19	14											
19	10	25	20	49	44	38	64	34	14	8	95	20	56	46	35	45	29	9	10	220	20	51	45	38	61	17	13											
22	10	28	20	44	39	33	65	31	16	0	UNL	25	56	45	31	39	29	12	10	95	20	50	46	41	71	19	12											
APR 25th																					APR 26th									APR 27th								
01	7	100	15	50	46	42	74	16	7	10	UNL	10	52	52	51	96	20	14	10	11	10	43	42	41	93	01	16											
04	9	120	12	50	48	46	86	19	13	10	250	7	51	51	50	96	19	15	10	16	15	41	39	37	86	01	19											
07	3	UNL	10	51	49	46	83	19	10	10	250	6	53	52	51	93	19	11	7	110	20	42	38	33	71	01	16											
10	5	UNL	12	56	52	48	75	19	15	10	80	7	57	54	51	81	19	8	3	UNL	20	49	42	33	54	02	20											
13	7	UNL	12	59	54	50	72	19	15	10	25	7	55	54	53	93	16	6	0	UNL	20	56	45	30	37	01	17											
16	9	250	11	54	52	50	86	19	20	10	8	7	55	54	53	93	18	4	0	UNL	20	60	45	26	27	01	11											
19	10	250	11	52	51	50	90	19	14	10	50	15	50	50	49	96	03	17	0	UNL	20	47	43	38	71	17	10											
22	10	UNL	11	52	51	50	92	19	14	10	12	10	46	46	45	96	01	21	0	UNL	20	44	41	37	77	16	3											
APR 28th																					APR 29th									APR 30th								
01	0	UNL	20	43	40	35	74	00	0	0	UNL	20	47	40	33	61	02	6	3	UNL	20	51	47	42	72	00	0											
04	0	UNL	15	40	38	34	79	04	6	0	UNL	20	47	41	32	58	07	7	7	UNL	20	47	44	40	77	00	0											
07	0	UNL	20	45	40	32	61	05	9	0	UNL	15	50	40	26	39	06	11	10	UNL	8	55	47	38	53	00	0											
10	0	UNL	20	54	42	26	34	03	11	0	UNL	15	60	45	26	27	06	7	10	UNL	12	69	56	45	42	00	0											
13	7	UNL	15	55	46	36	49	19	12	1	UNL	12	61	50	37	41	19	9	10	UNL	12	66	55	45	47	20	10											
16	5	UNL	15	56	46	34	44	19	8	6	UNL	13	59	50	40	50	20	9	9	UNL	15	63	55	48	58	18	8											
19	5	UNL	15	49	42	33	54	15	8	7	UNL	12	56	46	35	45	18	5	9	250	15	57	54	51	81	14	8											
22	0	UNL	20	47	41	32	56	00	0	4	UNL	20	57	45	38	61	00	6	6	UNL	15	52	50	48	86	22	6											

APR 28

APR 29

WEATHER CODES

- \* TORNADO
- T THUNDERSTORM
- Q SQUALL
- R RAIN
- RW RAIN SHOWERS
- ZR FREEZING RAIN
- L DRIZZLE
- ZL FREEZING DRIZZLE
- S SNOW
- SW SNOW SHOWERS
- SG SNOW GRAINS
- SP SNOW PELLETS
- IC ICE CRYSTALS
- IP ICE PELLETS
- IPW ICE PELLET SHOWERS
- A HAIL
- F FOG
- IF ICE FOG
- GF GROUND FOG
- BD BLOWING DUST
- BS BLOWING SAND
- BH BLOWING SNOW
- BY BLOWING SPRAY
- K SMOKE
- H HAZE
- D DUST

CEILING UNL INDICATES UNLIMITED  
WIND DIRECTION DIRECTIONS ARE THOSE FROM WHICH THE WIND BLOWS, INDICATED IN TENS OF DEGREES FROM TRUE NORTH: 1 F, 09 FOR EAST, 18 FOR SOUTH 27 FOR WEST AN ENTRY OF 00 INDICATES CALM  
SPEED THE OBSERVED AVERAGE ONE-MINUTE VALUE, EXPRESSED IN KNOTS (MPH=KNOTS X 1.15)

SUMMARY BY HOURS

TIME	SKY COVER	STATION PRESSURE	TEMPERATURE			REL HUMIDITY %	WIND		RESULTS	
			AIR TEMP	WET BULB	DEW POINT		DIRECTION	SPEED	WIND	WIND
01	7	29.940	46	43	40	80	9	9	36	0.7
04	7	29.930	45	42	39	82	10	8	01	1.9
07	7	29.960	47	43	39	77	12	5	02	3.2
10	7	29.960	53	47	40	65	12	7	01	2.3
13	7	29.930	55	48	42	65	14	1	19	3.0
16	8	29.910	54	48	41	65	13	8	20	2.5
19	8	29.930	50	45	41	73	12	5	16	2.9
22	7	29.960	48	44	40	77	10	8	25	0.7

REFAX

TO: BASEL A.

FROM: F. MEDINA

1/20/95

NATIONAL CLIMATIC DATA CENTER  
 FEDERAL BUILDING  
 37 BATTERY PARK AVE  
 ASHEVILLE, NORTH CAROLINA 28801-2733

OFFICIAL BUSINESS  
 PENALTY FOR PRIVATE USE \$300

FIRST CLASS  
 POSTAGE AND FEES PAID  
 NOAA  
 PERMIT G-19

HOURLY PRECIPITATION (WATER EQUIVALENT IN INCHES)

APR 1993 94789  
 NEW YORK (JFK AP), NY  
 USCOMM - NOAA - ASHEVILLE, NC 700

DATE	A.M. HOUR ENDING AT												P.M. HOUR ENDING AT												DATE
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	
01	T																								
02	0 01	T	0 02	0 01	0 07	0 15	0 42	0 25	0 33	0 02	0 01	0 01													
03			T			T	T	T	0 02																
04																									
05																									
06																									
07																									
08																									
09																									
10						T	T		0 03																
11			T	T	0 05	0 03	0 01	T																	
12																									
13																									
14																									
15																									
16																									
17	T	T		T	T																				
18																									
19																									
20																									
21																									
22	0 01	T	0 14	0 02	0 02	T	0 07	0 01	0 03	0 01															
23		T	T	T	T	T				T	T														
24																									
25																									
26																									
27	T	T	T	T																					
28																									
29																									
30																									

# PORT AUTHORITY

AUG 23 1993

ISSN 0198-3628

JUN 1993  
NEW YORK (JFK AP), NY  
NEA SEA CONT NET OFC  
RM. 2309 T&B #50

INQUIRIES/COMMENTS CALL  
(704) 271-4800

INT'L ARRIVALS BLDG

## LOCAL CLIMATOLOGICAL DATA Monthly Summary

### LIBRARY



LATITUDE 40° 39' N LONGITUDE 73° 47' W ELEVATION (GROUND) 13 FEET TIME ZONE EASTERN 94789

DATE	TEMPERATURE °F				DEGREE DAYS BASE 65°F		WEATHER TYPES	SNOW ICE PELLETS OR ICE ON GROUND AT 0700 INCHES	PRECIPITATION WATER EQUIVALENT INCHES	PRECIPITATION SNOW, ICE PELLETS OR EMPHESIT INCHES	AVERAGE STATION PRESSURE IN INCHES	WIND (M.P.H.)					SUNSHINE MINUTES	SKY COVER (TENTHS)				
	MAXIMUM	MINIMUM	AVERAGE	DEPARTURE FROM NORMAL	AVERAGE	BEH POINT						HEATING (SEASON BEGINS WITH JUL)	COOLING (SEASON BEGINS WITH JUN)	RESULTANT DIR	RESULTANT SPEED	AVERAGE SPEED		PEAK GUST	DIRECTION	FATEST 1-MIN	DIRECTION	TOTAL POSSIBLE
01	73	59	66	1	44	0	1	0	0.13	0.0	29.725	32	10.0	13.3	28	NW	22	33		6	5	5
02	67	54	61	-4	42	4	0	0	0.00	0.0	29.900	23	8.4	11.0	23	S	20	20		9	8	7
03	71	58	65	-1	53	0	0	0	0.00	0.0	29.830	22	9.5	10.5	18	S	15	19		6	6	7
04	72	57	65	-1	51	0	0	0	0.02	0.0	29.835	22	2.3	7.9	20	N	15	20		8	8	9
05	63	54	59	-7	55	6	0	0	0.17	0.0	29.880	10	6.5	7.5	20	E	14	10		10	10	10
06	71	56	64	-3	49	1	0	0	0.00	0.0	29.900	32	7.4	11.4	29	NW	20	32		7	7	6
07	80	56	68	1	49	0	0	0	0.00	0.0	29.980	28	8.4	8.8	23	N	17	29		7	7	6
08	75	60	68	1	55	0	3	1	0.00	0.0	29.970	17	6.6	7.9	16	S	13	17		5	5	7
09	79	62	71	3	64	0	6	1	0.20	0.0	29.860	20	5.3	6.7	31	NW	17	31		7	7	8
10	89	65	77	9	61	0	12	1	0.00	0.0	29.810	28	12.3	12.9	30	N	23	28		7	7	7
11	86	67	77	9	54	0	12	0	0.00	0.0	29.940	34	12.0	12.9	30	NW	20	32		3	3	4
12	73	61	67	-2	56	0	2	0	0.00	0.0	30.190	12	2.6	7.2	14	NE	14	02		5	5	4
13	72	57	65	-4	57	0	0	0	0.00	0.0	30.230	19	6.4	7.3	17	S	14	19		1	1	0
14	75	60	68	-1	58	0	3	0	0.00	0.0	30.140	21	9.1	9.8	22	S	16	19		1	1	0
15	75	62	69	0	62	0	4	0	0.00	0.0	30.030	20	12.5	12.7	30	S	23	18		1	1	7
16	85	65	75	5	56	0	10	0	0.00	0.0	30.110	30	2.2	6.8	14	NW	10	02		4	6	6
17	79	61	70	0	57	0	5	1	0.00	0.0	30.210	18	3.6	7.5	17	S	12	19		2	3	3
18	78	64	71	1	65	0	6	1	0.00	0.0	30.120	20	9.8	10.0	24	S	18	19		0	0	0
19	78	68	73	12	68	0	17	1	0.00	0.0	30.010	27	6.5	8.5	22	NW	14	29		6	6	7
20	78	68	73	2	66	0	8	1	0.33	0.0	30.100	11	6.7	7.5	17	SE	13	15		7	7	8
21	80	67	74	3	68	0	9	23	0.17	0.0	29.890	21	6.2	7.8	22	SW	14	31		10	10	10
22	89	69	79	8	59	0	14	1	0.00	0.0	29.710	30	12.4	14.0	30	NW	21	33		4	4	4
23	83	63	73	1	40	0	8	0	0.00	0.0	29.960	35	13.1	13.9	30	NW	20	34		3	3	3
24	80	64	72	0	48	0	7	0	0.00	0.0	30.220	21	3.4	9.1	21	SW	16	21		4	4	3
25	77	63	70	-2	59	0	5	0	0.00	0.0	30.200	20	10.6	11.4	25	S	17	19		0	0	0
26	78	64	71	-1	65	0	6	0	0.00	0.0	30.020	20	12.4	12.8	30	S	24	20		3	3	3
27	77	67	72	-1	45	0	7	3	0.13	0.0	29.915	19	1.6	6.4	14	E	12	20		8	8	8
28	83	67	75	2	64	0	10	0	0.00	0.0	29.840	21	9.6	10.8	24	SW	18	20		5	6	6
29	84	70	77	4	62	0	12	0	0.00	0.0	29.900	15	1.9	6.2	14	SE	12	14		9	10	10
30	84	70	77	4	62	0	12	0	0.00	0.0	29.950	16	2.0	6.1	16	S	12	17		7	7	8
SUM	SUM	SUM	SUM	SUM	SUM	TOTAL	TOTAL	NUMBER OF DAYS	TOTAL	TOTAL	FOR THE MONTH							TOTAL	2	SUM	SUM	
2351	1879					11	182		1.15	0.0	29.980	24	3.6	9.5	31	NW	24	26		161	165	
AVG	AVG	AVG	DEP	AVG	DEP			PRECIPITATION	DEP									DATE	DATE	POSSIBLY	AVG	AVG
78.4	62.6	70.5	1.1	57.1	-12		41	7	-2.50											5.4	5.5	
NUMBER OF DAYS				SEASON TO DATE				SNOW, ICE PELLETS				GREATEST IN 24 HOURS AND DATES				GREATEST DEPTH ON GROUND OF						
MAXIMUM TEMP				MINIMUM TEMP				2.0 INCH				PRECIPITATION				SNOW, ICE PELLETS						
2 900				-1 320				4				1 1 50				31-01 0 0						
0				0				CLEAR 8				PARTLY CLOUDY 16				CLOUDY 6						

JUN 1993 NEW YORK (JFK/AP), NY

\* EXTREME FOR THE MONTH - LAST OCCURRENCE IF MORE THAN ONE.  
† TRACE AMOUNT  
+ ALSO ON EARLIER DATE(S)  
HEAVY FOG VISIBILITY 1/4 MILE OR LESS  
BLANK ENTRIES DENOTE MISSING OR UNREPORTED DATA

DATA IN COLS 6 AND 12-15 ARE BASED ON 21 OR MORE OBSERVATIONS AT HOURLY INTERVALS. RESULTANT WIND IS THE VECTOR SUM OF WIND SPEEDS AND DIRECTIONS DIVIDED BY THE NUMBER OF OBSERVATIONS. COLS 16 & 17 PEAK GUST - HIGHEST INSTANTANEOUS WIND SPEED ONE OF TWO WIND SPEEDS IS GIVEN UNDER COLS 18 & 19. FASTEST MILE - HIGHEST RECORDED SPEED FOR WHICH A MILE OF WIND PASSES STATION (DIRECTION IN COMPASS POINTS). FASTEST OBSERVED ONE MINUTE WIND - HIGHEST ONE MINUTE SPEED (DIRECTION IN TENS OF DEGREES). ERRORS WILL BE CORRECTED IN SUBSEQUENT PUBLICATIONS.

ERRATA - FEB 1993 - CORRECT HEATING DEGREE DAYS DEPARTURES TO READ - RTM: '50 SEASON' -151

I CERTIFY THAT THIS IS AN OFFICIAL PUBLICATION OF THE NATIONAL OCEANIC AND ATMOSPHERIC ADMINISTRATION, AND IS COMPILED FROM RECORDS ON FILE AT THE NATIONAL CLIMATIC DATA CENTER

# noaa

NATIONAL OCEANIC AND ATMOSPHERIC ADMINISTRATION

NATIONAL ENVIRONMENTAL SATELLITE DATA AND INFORMATION SERVICE

NATIONAL CLIMATIC DATA CENTER ASHEVILLE NORTH CAROLINA

*Kenneth D. Haeber*  
DIRECTOR NATIONAL CLIMATIC DATA CENTER

OBSERVATIONS AT 3-HOUR INTERVALS

JUN 1993 94789  
NEW YORK JFK AP1 NY

HOUR	MIN	SEC	WIND DIRECTION	WIND SPEED	TEMPERATURE				WIND DIRECTION	WIND SPEED	WIND GUSTS	WIND DIRECTION	WIND SPEED	WIND GUSTS	WIND DIRECTION	WIND SPEED	WIND GUSTS	WIND DIRECTION	WIND SPEED	WIND GUSTS	
					AIR	WET BULB	DEW POINT	SEA LEVEL													
JUN 1st																					
01	10	12	5	RF	60	60	60	100	20	10	0	UML	20	20	20	20	20	20	20	20	20
04	10	2	1	RF	59	58	58	97	23	7	0	UML	20	20	20	20	20	20	20	20	20
07	9	37	10		59	55	52	78	32	15	9	130	15	130	15	130	15	130	15	130	15
10	5	UNL	15		55	55	47	52	32	13	10	130	13	130	13	130	13	130	13	130	13
13	4	UNL	20		72	55	40	32	33	19	10	UNL	15	UNL	15	UNL	15	UNL	15	UNL	15
16	4	UNL	20		70	54	38	31	31	10	9	250	15	250	15	250	15	250	15	250	15
19	3	UNL	20		68	51	33	27	34	10	10	250	15	250	15	250	15	250	15	250	15
22	1	UNL	20		62	48	32	33	34	10	10	110	15	110	15	110	15	110	15	110	15
JUN 2nd																					
01	10	12	5	RF	58	46	32	38	34	7	7	200	15	200	15	200	15	200	15	200	15
04	10	2	1	RF	55	45	33	44	30	7	9	85	15	85	15	85	15	85	15	85	15
07	9	37	10		59	48	35	41	30	6	10	250	8	250	8	250	8	250	8	250	8
10	5	UNL	15		62	52	42	48	25	8	10	130	12	130	12	130	12	130	12	130	12
13	4	UNL	20		66	53	40	39	24	12	9	130	12	130	12	130	12	130	12	130	12
16	4	UNL	20		64	55	47	54	20	17	1	8W	13	8W	13	8W	13	8W	13	8W	13
19	3	UNL	20		60	54	48	65	21	13	2	UNL	12	UNL	12	UNL	12	UNL	12	UNL	12
22	1	UNL	20		60	56	53	78	20	7	9	250	11	250	11	250	11	250	11	250	11
JUN 3rd																					
01	10	140	11		61	58	56	84	23	6	10	220	13	220	13	220	13	220	13	220	13
04	10	85	12		62	57	53	73	26	3	7	250	11	250	11	250	11	250	11	250	11
07	10	65	8	R	59	55	52	78	01	7	10	80	5	80	5	80	5	80	5	80	5
10	10	65	13		58	54	50	75	02	6	10	70	13	70	13	70	13	70	13	70	13
13	3	UNL	15		71	55	43	34	00	8	10	50	15	50	15	50	15	50	15	50	15
16	8	UNL	15		66	56	48	53	19	10	10	7	2	7	2	7	2	7	2	7	2
19	10	130	12		62	56	51	70	20	11	10	7	2	7	2	7	2	7	2	7	2
22	10	130	13		60	56	52	75	00	9	10	7	2	7	2	7	2	7	2	7	2
JUN 4th																					
01	10	140	11		61	58	56	84	23	6	10	220	13	220	13	220	13	220	13	220	13
04	10	85	12		62	57	53	73	26	3	7	250	11	250	11	250	11	250	11	250	11
07	10	65	8	R	59	55	52	78	01	7	10	80	5	80	5	80	5	80	5	80	5
10	10	65	13		58	54	50	75	02	6	10	70	13	70	13	70	13	70	13	70	13
13	3	UNL	15		71	55	43	34	00	8	10	50	15	50	15	50	15	50	15	50	15
16	8	UNL	15		66	56	48	53	19	10	10	7	2	7	2	7	2	7	2	7	2
19	10	130	12		62	56	51	70	20	11	10	7	2	7	2	7	2	7	2	7	2
22	10	130	13		60	56	52	75	00	9	10	7	2	7	2	7	2	7	2	7	2
JUN 5th																					
01	10	140	11		61	58	56	84	23	6	10	220	13	220	13	220	13	220	13	220	13
04	10	85	12		62	57	53	73	26	3	7	250	11	250	11	250	11	250	11	250	11
07	10	65	8	R	59	55	52	78	01	7	10	80	5	80	5	80	5	80	5	80	5
10	10	65	13		58	54	50	75	02	6	10	70	13	70	13	70	13	70	13	70	13
13	3	UNL	15		71	55	43	34	00	8	10	50	15	50	15	50	15	50	15	50	15
16	8	UNL	15		66	56	48	53	19	10	10	7	2	7	2	7	2	7	2	7	2
19	10	130	12		62	56	51	70	20	11	10	7	2	7	2	7	2	7	2	7	2
22	10	130	13		60	56	52	75	00	9	10	7	2	7	2	7	2	7	2	7	2
JUN 6th																					
01	10	140	11		61	58	56	84	23	6	10	220	13	220	13	220	13	220	13	220	13
04	10	85	12		62	57	53	73	26	3	7	250	11	250	11	250	11	250	11	250	11
07	10	65	8	R	59	55	52	78	01	7	10	80	5	80	5	80	5	80	5	80	5
10	10	65	13		58	54	50	75	02	6	10	70	13	70	13	70	13	70	13	70	13
13	3	UNL	15		71	55	43	34	00	8	10	50	15	50	15	50	15	50	15	50	15
16	8	UNL	15		66	56	48	53	19	10	10	7	2	7	2	7	2	7	2	7	2
19	10	130	12		62	56	51	70	20	11	10	7	2	7	2	7	2	7	2	7	2
22	10	130	13		60	56	52	75	00	9	10	7	2	7	2	7	2	7	2	7	2
JUN 7th																					
01	0	UNL	20		60	55	50	70	28	9	8	UNL	15	UNL	15	UNL	15	UNL	15	UNL	15
04	3	UNL	20		57	52	48	72	26	7	8	130	15	130	15	130	15	130	15	130	15
07	8	130	13		60	55	50	70	25	4	5	UNL	13	UNL	13	UNL	13	UNL	13	UNL	13
10	10	120	15		68	67	48	49	29	8	2	UNL	11	UNL	11	UNL	11	UNL	11	UNL	11
13	2	UNL	15		76	59	44	32	29	15	2	UNL	15	UNL	15	UNL	15	UNL	15	UNL	15
16	5	UNL	15		80	61	47	31	30	10	5	UNL	15	UNL	15	UNL	15	UNL	15	UNL	15
19	5	UNL	15		76	61	50	40	27	8	10	80	10	80	10	80	10	80	10	80	10
22	8	85	15		67	62	54	63	28	5	10	45	7	45	7	45	7	45	7	45	7
JUN 8th																					
01	0	UNL	20		63	59	55	75	00	0	10	27	5	27	5	27	5	27	5	27	5
04	3	UNL	20		60	57	54	81	05	6	10	2	1	2	1	2	1	2	1	2	1
07	8	130	13		67	59	53	61	22	4	10	120	2	120	2	120	2	120	2	120	2
10	10	120	15		74	62	53	48	16	8	0	UNL	2	UNL	2	UNL	2	UNL	2	UNL	2
13	2	UNL	15		74	61	51	45	16	11	5	UNL	6	UNL	6	UNL	6	UNL	6	UNL	6
16	5	UNL	15		71	60	51	49	17	9	10	45	12	45	12	45	12	45	12	45	12
19	5	UNL	15		65	61	58	78	17	9	9	120	11	120	11	120	11	120	11	120	11
22	8	85	15		64	62	61	90	21	8	10	75	8	75	8	75	8	75	8	75	8
JUN 9th																					
01	0	UNL	20		64	63	62	93	20	7	10	27	5	27	5	27	5	27	5	27	5
04	3	UNL	20		63	62	62	97	00	0	10	2	1	2	1	2	1	2	1	2	1
07	8	130	13		64	62	62	97	00	0	10	120	2	120	2	120	2	120	2	120	2
10	10	120	15		74	64	66	76	24	10	0	UNL	2	UNL	2	UNL	2	UNL	2	UNL	2
13	2	UNL	15		78	70	66	67	20	11	5	UNL	6	UNL	6	UNL	6	UNL	6	UNL	6
16	5	UNL	15		72	68	65	79	03	8	10	45	12	45	12	45	12	45	12	45	12
19	5	UNL	15		69	66	64	84	20	6	9	120	11	120	11	120	11	120	11	120	11
22	8	85	15		68	67	66	93	20	9	10	75	8	75	8	75	8	75	8	75	8
JUN 10th																					
01	5	UNL	5	F	66	65	64	93	25	3	0	UNL	20	UNL	20	UNL	20	UNL	20	UNL	20
04	7	UNL	4	F	69	68	67	93	25	3	9	250	20	250	20	250	20	250	20	250	20
07	8	UNL	7																		

OBSERVATIONS AT 3-HOUR INTERVALS

JUN 1993  
NEW YORK JFK APT, NY

HOUR L S T	VISI-BILITY			TEMPERATURE			WIND			SKY COVER (TENTHS)	VISI-BILITY			TEMPERATURE			WIND																																							
	CEILING IN HUNDREDS OF FEET	WIND DIRECTION	WIND SPEED (KNOTS)	AIR °F	WET BULB °F	DEW POINT °F	REL HUMIDITY %	DIRECTION	SPEED (KNOTS)		CEILING IN HUNDREDS OF FEET	WIND DIRECTION	WIND SPEED (KNOTS)	AIR °F	WET BULB °F	DEW POINT °F	REL HUMIDITY %	DIRECTION	SPEED (KNOTS)																																					
JUN 19th																			JUN 20th																			JUN 21st																		
01	3	UNL	5	F	70	68	66	87	20	6	7	UNL	12		72	69	65	67	06	5	10	4	2	8	F	69	68	67	93	14	4	9																								
04	10	250	4	F	72	69	68	87	24	6	10	130	12		72	68	65	79	00	0	10	1	0	4	F	67	67	67	90	18	4	4																								
07	6	130	3	H	77	72	70	79	20	3	9	130	6	H	72	68	66	82	09	6	10	3	1	F	69	68	68	97	00	8	8																									
10	4	UNL	8		92	74	65	41	32	12	5	UNL	7		77	70	66	69	11	9	10	3	1	F	72	70	69	90	25	8	8																									
13	3	UNL	9		93	74	65	40	32	9	3	UNL	7		78	70	65	64	13	8	10	130	1	8	H	75	72	70	85	20	8	7																								
16	9	65	9		89	74	67	48	21	9	6	250	7		73	68	65	76	13	8	9	130	5	8	H	76	71	69	79	18	7	7																								
19	10	95	10		80	73	69	69	27	11	10	4	1	B	69	67	66	70	12	4	10	47	8	7	H	76	69	65	69	30	7	7																								
22	4	UNL	10		75	72	70	85	25	7	10	8	4		70	68	66	87	07	7	10	40	4	7	RMF	69	68	67	93	21	6	6																								
JUN 22nd																			JUN 23rd																			JUN 24th																		
01	10	230	4	F	69	68	67	93	26	8	0	UNL	15		68	57	48	49	33	11	0	UNL	20			68	55	43	41	03	6	6																								
04	10	110	4	F	70	68	67	90	28	10	0	UNL	15		64	55	46	52	33	10	4	UNL	20			64	54	44	48	36	5	5																								
07	0	UNL	9		75	68	64	69	29	8	0	UNL	20		66	54	43	49	33	14	7	UNL	20			70	57	46	42	02	8	8																								
10	6	36	10		80	69	62	54	31	12	1	UNL	20		72	55	40	32	34	17	6	UNL	20			79	59	43	29	06	5	5																								
13	4	UNL	12		84	70	62	48	27	14	8	UNL	20		80	57	36	21	35	15	4	UNL	20			79	61	46	31	22	9	9																								
16	6	55	15		88	70	59	38	31	12	7	UNL	20		83	59	37	19	36	11	6	UNL	20			76	64	55	48	19	13	13																								
19	0	UNL	12		82	62	48	31	33	18	3	UNL	20		79	57	37	22	02	11	1	UNL	20			72	59	49	44	21	12	12																								
22	0	UNL	13		73	59	48	41	34	16	3	UNL	20		73	56	40	30	01	9	0	UNL	20			67	59	53	61	24	5	5																								
JUN 25th																			JUN 26th																			JUN 27th																		
01	0	UNL	20		65	56	48	54	24	5	0	UNL	15		66	62	59	78	24	6	10	230	12			67	66	65	93	19	3	3																								
04	0	UNL	20		63	60	57	81	23	6	0	UNL	15		65	63	62	90	22	6	10	130	11			69	67	66	90	00	0	0																								
07	1	UNL	15		69	63	58	68	24	6	8	13	8		68	66	64	87	23	7	10	40	7		TRN	67	65	63	87	35	9	9																								
10	0	UNL	15		74	63	56	54	19	9	4	UNL	12		75	69	65	71	19	10	10	65	11			72	68	65	79	16	5	5																								
13	0	UNL	15		76	67	62	62	18	11	3	UNL	12		77	71	67	71	20	17	8	100	12			73	67	64	74	17	8	8																								
16	0	UNL	15		76	67	61	60	18	13	2	UNL	12		76	71	68	76	19	17	8	UNL	11			74	68	64	71	21	7	7																								
19	0	UNL	15		71	65	61	71	19	14	5	UNL	12		74	70	68	82	19	17	8	UNL	10			71	67	65	81	18	6	6																								
22	0	UNL	15		67	64	62	84	22	9	7	250	10		68	67	66	93	21	9	4	UNL	9			68	67	66	93	21	5	5																								
JUN 28th																			JUN 29th																			JUN 30th																		
01	7	UNL	10		68	66	65	90	21	4	10	200	13		74	69	66	76	25	7	10	110	12			71	67	64	79	15	3	3																								
04	3	UNL	8		68	66	64	87	22	5	9	120	13		73	69	66	79	27	4	10	80	7			70	67	65	84	00	0	0																								
07	6	UNL	7		73	68	65	76	21	6	9	170	10		74	69	66	76	13	3	7	110	11			73	66	61	66	02	5	5																								
10	4	UNL	11		81	71	66	60	25	7	9	250	12		80	68	61	52	02	7	3	UNL	15			80	65	61	44	13	5	5																								
13	2	UNL	11		81	72	67	63	18	11	8	250	13		82	67	58	44	08	3	10	130	13			79	68	62	56	17	10	10																								
16	2	UNL	12		79	68	61	54	20	15	10	140	13		78	64	55	45	14	10	8	UNL	12			78	68	62	58	20	8	8																								
19	8	250	12		74	66	61	64	20	14	10	140	13		71	67	64	79	19	4	9	250	12			75	67	62	64	19	5	5																								
22	10	110	13		78	69	64	62	27	11	10	120	13		71	66	63	76	22	3	10	130	12			73	67	64	74	00	0	0																								

WEATHER CODES

- \* TORNADO
- T THUNDERSTORM
- Q SQUALL
- R RAIN
- RM RAIN SHOWERS
- ZR FREEZING RAIN
- L DRIZZLE
- ZL FREEZING DRIZZLE
- S SNOW
- SH SNOW SHOWERS
- SG SNOW GRAINS
- SP SNOW PELLETS
- IC ICE CRYSTALS
- IP ICE PELLETS
- IPW ICE PELLET SHOWERS
- A HAIL
- F FOG
- IF ICE FOG
- CF GROUND FOG
- RD BLOWING DUST
- BN BLOWING SAND
- RS BLOWING SNOW
- BY BLOWING SPRAY
- X SMOKE
- H HAZE
- D DUST

CEILING: UNL INDICATES UNLIMITED  
 WIND DIRECTION DIRECTIONS ARE THOSE FROM WHICH THE WIND BLOWS, INDICATED  
 IN TENS OF DEGREES FROM TRUE NORTH 1 E, 09 FOR EAST, 18 FOR SOUTH  
 27 FOR WEST AN ENTRY OF 00 INDICATES CALM  
 SPEED\* THE OBSERVED AVERAGE ONE-MINUTE VALUE, EXPRESSED IN KNOTS  
 (MPH=KNOTS X 1.15)

SUMMARY BY HOURS

HOUR L S T	SKY COVER (TENTHS)	AVERAGES				RESULTANT WIND					
		STATION PRESSURE (INCHES)	TEMPERATURE	WIND SPEED (MPH)	DIRECTION	SPEED (MPH)					
01	5	29.970	65	61	57	77	6	25	2	4	
04	8	29.975	64	61	58	81	5	9	27	3	3
07	6	30.000	67	62	58	72	7	9	30	3	3
10	4	30.000	74	64	57	58	9	9	28	3	2
13	2	29.980	76	64	56	52	12	7	23	6	0
16	2	29.950	75	64	56	55	12	6	20	6	0
19	8	29.960	71	63	57	65	11	9	21	5	7
22	5	29.990	68	62	58	74	7	9	24	3	2

NATIONAL CLIMATIC DATA CENTER  
 FEDERAL BUILDING  
 37 BATTERY PARK AVE  
 ASHEVILLE, NORTH CAROLINA 28801-2733

OFFICIAL BUSINESS  
 PENALTY FOR PRIVATE USE \$300

FIRST CLASS  
 POSTAGE AND FEES PAID  
 NOAA  
 PERMIT G-19

JUN 1993 94789  
 NEW YORK (JFK AP), NY  
 USCOMM - NOAA - ASHEVILLE, NC 650

HOURLY PRECIPITATION (WATER EQUIVALENT IN INCHES)

DATE	A. M. HOUR ENDING AT												P. M. HOUR ENDING AT												DATE
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	
01	0.02	0.02	0.05	0.02	0.01	0.01																		01	
02																									02
03																									03
04																									04
05																									05
06																									06
07																									07
08																									08
09																									09
10																									10
11																									11
12																									12
13																									13
14																									14
15																									15
16																									16
17																									17
18																									18
19																									19
20																									20
21																									21
22																									22
23																									23
24																									24
25																									25
26																									26
27																									27
28																									28
29																									29
30																									30

## **APPENDIX B**

### **Photographs**




Figure B-1. Rocks and Other Objects as Found in Bulk Sample Location B1




Figure B-2. Rocks and Other Objects as Found in Bulk Sample Location B2




Figure B-3. Density Testing Using Nuclear Gage



Figure B-4. Measuring Elevations on the PMM Layer of the Two Supplemental Sections



Figure B-5. Lined up Cores Showing Different Pavement Thicknesses



Figure B-6. Minimum Site Markings as Requested by F.A.A.




Figure B-8. Asphalt Plant from where All Paving Material was Used




Figure B-9. Permanent Cones in Section 340802 as Taken on December 2, 1994