



INTERNATIONAL ROAD DYNAMICS INC.

**LTPP WIM DATA  
COLLECTION SYSTEMS**

**INSTALLATION AND CALIBRATION  
FOR DELAWARE SPS-1  
LTPP ID 100100**

**JULY 23, 2007  
CLIN 2004C TASK ORDER # 14**



**CONTRACT NO. DTFH61-05-D-00001**



**LONG TERM  
pavement  
PERFORMANCE**

## TABLE OF CONTENTS

<b>1.0 EXECUTIVE SUMMARY</b>	<b>1</b>
<b>2.0 POINT OF CONTACTS</b>	<b>2</b>
<b>3.0 SHEET 16 – SITE CALIBRATION SUMMARY</b>	<b>3</b>
3.1.1 iSINC Site Calibration Factors & Site Parameters	5
<b>4.0 WIM SITE INVENTORY</b>	<b>6</b>
4.1.1 Site Map	8
4.1.2 Pictures, WIM Site	9
4.1.3 Pictures, Installation	10
4.1.4 Site Layout	12
4.1.5 WIM Cabinet Concrete Pedestal	14
4.1.6 Electrical Readings	15
<b>5.0 WIM CALIBRATION</b>	<b>16</b>
5.1.1 Test Truck #1 Information	16
5.1.2 Pictures, Test Truck 1	17
5.1.3 Test Truck #2 Information	19
5.1.4 Pictures, Test Truck 2	20
<b>6.0 TEST TRUCK CALIBRATION RECORDS</b>	<b>22</b>
6.1.1 Validation Runs	22
6.1.2 Test Trucks Error Calculations	23
6.1.3 Overall Performance	24
6.1.4 Weight Graphs	25
6.1.5 Temperature Influence Graphs	26

## **1.0 EXECUTIVE SUMMARY**

This report details the installation and calibration of the Delaware SPS-1 Weigh-in-Motion (WIM) site located on US113, 450 ft. N. of W. Robbins Road. The WIM site is instrumented with IRD's iSINC (Intelligent Sensor Interface Network Controller) WIM Electronics and Kistler Quartz Sensors. The LTPP lane is in the south bound driving lane it's instrumented with two inductive loops and 4 Kistler Quartz sensors. The WIM system uses a landline modem for communication and power is provided by 120 Volt A.C. service. The WIM Controller cabinet is located on the shoulder west of the south bound lanes.

The WIM equipment installation began on July 10, 2007 and was completed on July 11, 2007. On Saturday July 14 at 5:08 am the WIM system was hit by a major surge (lightning). It blew out the modem and CPU board on the iSINC. On July 18 these parts were replaced and the WIM system was re-commissioned. On July 19, 2007 the system was calibrated using two class 9 vehicles.

The calibration results demonstrate the WIM system meets the LTPP performance requirements for weight and axle spacing as detailed in the *Data Collection Guide for SPS WIM Sites*.

## 2.0 POINT OF CONTACTS

Debbie Walker (COTR)

FHWA LTPP

ph: 202-493-3068

e: [deborah.walker@fhwa.dot.gov](mailto:deborah.walker@fhwa.dot.gov)

Basel Abukhater (RSC)

Stantec

ph: (716) 632-0804

Daniel Montag (Division Representative)

FHWA

ph: (302) 734-1719

State of Tennessee DOT

Wayne Kling ph: (302) 760-2400

Tyrone crittendon

Michael Somers

Bruce Myers

International Road Dynamics (Phase 2 Contractor)

ph: 717-264-2077

c: 717-860-1817

e: [bruce.myers@irdinc.com](mailto:bruce.myers@irdinc.com)

### 3.0 SHEET 16 – SITE CALIBRATION SUMMARY

#### SITE CALIBRATION INFORMATION

1. DATE OF CALIBRATION (MONTH/DAY/YEAR): **July 19, 2007**
2. TYPE OF EQUIPMENT CALIBRATED:
  - WIM
  - CLASSIFIER
  - BOTH
3. REASON FOR CALIBRATION
  - REGULARLY SCHEDULED SITE VISIT
  - RESEARCH
  - EQUIPMENT REPLACEMENT
  - TRAINING
  - DATA TRIGGERED SYSTEM REVISION
  - NEW EQUIPMENT INSTALLATION
  - OTHER (SPECIFY) \_\_\_\_\_
4. SENSORS INSTALLED IN LTPP LANE AT THIS SITE (CHECK ALL THAT APPLY):
  - BARE ROUND PIEZO CERAMIC
  - BARE FLAT PIEZO
  - BENDING PLATES
  - CHANNELIZED ROUND PIEZO
  - LOAD CELLS
  - QUARTZ PIEZO
  - CHANNELIZED FLAT PIEZO
  - INDUCTANCE LOOPS
  - CAPACITANCE PADS
  - OTHER (SPECIFY) \_\_\_\_\_
5. EQUIPMENT MANUFACTURER: **International Road Dynamics Inc.**

#### WIM SYSTEM CALIBRATION SPECIFICS

6. CALIBRATION TECHNIQUE USED:
  - TRAFFIC STREAM:
    - NUMBER OF TRUCKS \_\_\_\_\_
    - STATIC SCALE
  - TEST TRUCKS:
    - NUMBER OF TEST TRUCKS **2**
    - PASSES PER TRUCK **21**

TRUCK#	TYPE	SUSPENSION	
1	<b><u>9</u></b>	<b><u>1 &amp; 2</u></b>	TYPE PER FHWA 13 BIN SYSTEM SUSPENSION TYPES: 1 – AIR 2 – LEAF SPRING 3 – OTHER
2	<b><u>9</u></b>	<b><u>1 &amp; 2</u></b>	
3	<b><u>X</u></b>	<b><u>X</u></b>	
4	<b><u>X</u></b>	<b><u>X</u></b>	
5	<b><u>X</u></b>	<b><u>X</u></b>	

7. SUMMARY CALIBRATION RESULTS (EXPRESSED AS A PERCENT)

GVW MEAN DIFFERENCE	<u>1%</u>	STANDARD DEVIATION	<u>2.9%</u>
SINGLE AXLE MEAN DIFFERENCE	<u>-1.2%</u>	STANDARD DEVIATION	<u>3.1%</u>
DOUBLE AXLES MEAN DIFFERENCE	<u>1.6%</u>	STANDARD DEVIATION	<u>4.5%</u>

8. NUMBER OF SPEEDS AT WHICH CALIBRATION WAS PERFORMED: 3

9. DEFINE THE SPEED RANGES USED (MPH): 30 - 45, 45 - 55, 55 - 65

10. CALIBRATION FACTOR (AT EXPECTED FREE FLOW SPEED) See following sheets

11. IS AUTO-CALIBRATION USED AT THIS SITE?

IF USED, LIST AND DEFINE AUTO-CALIBRATION VALUE \_\_\_\_\_

CLASSIFIER TEST SPECIFICS

12. METHOD FOR COLLECTING INDEPENDENT VOLUME MEASUREMENT BY VEHICLE CLASS:

- VIDEO
- MANUAL
- PARALLEL CLASSIFIERS

13. METHOD TO DETERMINE LENGTH OF COUNT:

- TIME
- NUMBER OF VEHICLES
- NUMBER OF TRUCKS

14. MEAN DIFFERENCE IN VOLUMES BY VEHICLES CLASSIFICATION:

FHWA CLASS 2	<u>100%</u>
FHWA CLASS 3	<u>100%</u>
FHWA CLASS 4&5	<u>90%</u>
FHWA CLASS 8	<u>100%</u>
FHWA CLASS 9	<u>100%</u>
FHWA CLASS 12	<u>%</u>
"UNCLASSIFIED" VEHICLES:	<u>%</u>

15. PICTURES: \_\_\_\_\_

16. NOTES:  
\_\_\_\_\_

PERSON LEADING CALIBRATION EFFORT: <u>Bruce Myers</u> CONTACT INFORMATION: <u>717-264-2077</u>
---

### 3.1.1 ISINC SITE CALIBRATION FACTORS & SITE PARAMETERS

Delaware LTPP

Current As of Date: July 19, 2007

**Calibration Parameters >**

Select Lane	1					
Select Axle Sensor	1					
Threshold	16					
WIM Calib Factors >	Select Speed Bin	1	2	3	4	5
	Max Speed (kph)	65	72	80	88	105
	Calib Factor	3253	3253	3388	3421	3455
Select Lane	1					
Select Axle Sensor	2					
Threshold	16					
WIM Calib Factors >	Select Speed Bin	1	2	3	4	5
	Max Speed (kph)	65	72	80	88	105
	Calib Factor	3388	3388	3529	3564	3599

**Site Parameters >**

Lane Name		4
Lane State		ENABLED
Upstream Loop >	Loop State	ENABLED
	Module UID	9
	Channel Num	0
	Polarity Active	LOW
Downstream Loop >	Width (cm)	250
	Loop State	ENABLED
	Module UID	9
	Channel Num	1
Axle Sensors >	Polarity Active	LOW
	Width (cm)	250
	Distance(cm)	670
	Select Axle	1
	Axle State	ENABLED
	Module UID	5
	Channel Num	0
	Polarity Active	HIGH
	Type	KISTLER_DUAL
	Distance(cm)	274
Axle Sensors >	Temp State	ENABLED
	Temp Module UID	5
	Temp Channel Num	0
	Select Axle	2
	Axle State	ENABLED
	Module UID	5
	Channel Num	1
	Polarity Active	HIGH
	Type	KISTLER_DUAL
	Distance(cm)	579
Processing >	Temp State	ENABLED
	Temp Module UID	5
	Temp Channel Num	0
	MaxTimeout(ms)	3000
	Dynamic Comp(%)	103
	Sig Wt Diff(%)	40
Axle Snsor Debounce >	Min Axle Wt(kg)	1360
	Veh Rec Mode	Split
	Axl Sep(cm)	305
	Type	KISTLER_DUAL
	On (ticks)	8
	Off (ticks)	40

## 4.0 WIM SITE INVENTORY

1. ROUTE US113 MILEPOST: 450 ft. N. of W. Robbins Road LTPP DIRECTION: N S E W
2. SITE DESCRIPTION  
GRADE: <1%  
 Sag vertical  
Nearest SPS section upstream of the site: 100104  
Distance from sensor to nearest upstream SPS Section: 900 ft.
3. LANE CONFIGURATION  
Number of lanes in LTPP direction: 2 lanes  
Lane width: 12 ft.  
 Median painted  Shoulder curb and gutter  
 Median physical barrier  Shoulder paved AC  
 Median grass  Shoulder paved PCC  
 Median none  Shoulder unpaved  
Shoulder width: 10 ft.
4. PAVEMENT TYPE: PCC
5. CONDITION: (Surface distresses by type / severity within WIM section)  
Good
6. SENSOR SEQUENCE: Loop - Kistler - Kistler - Loop
7. PAVEMENT REPLACEMENT AND/OR GRINDING:  
Straightedge check: Performed \_\_\_\_\_ Result:  Pass /  Marginal /  Unsatisfactory  
Short wave check: Performed \_\_\_\_\_ Result:  Pass /  Marginal /  Unsatisfactory  
Long wave check: Performed \_\_\_\_\_ Result:  Pass /  Marginal /  Unsatisfactory
8. ANY EFFECTS FROM RAMPS OR LANE TRANSITIONS:  
 Intersection/driveway within 300m upstream, distance: \_\_\_\_\_  
 Intersection/driveway within 300m downstream, distance: \_\_\_\_\_  
 LTPP lane used for passing by vehicles traveling in south bound lane
9. DRAINAGE:  
 Open to ground  
 Pipe to culvert or ditch  
 None  
 French drain

10. CABINET LOCATION:

- Same side of road as LTPP lane  
 Median  
 Behind guard rail

Distance from edge of travel lane to cabinet: 40 ft

Distance from sensors: 98 ft

Type: 336

Access controlled by:  LTPP /  State /  Joint

Primary contact: Tyrone Crittendon

Alternate contact:

11. POWER:

Power type:  Overhead /  Underground /  Solar

Distance from cabinet to drop: 5 ft

Service provider: N/A.

---

12. TELEPHONE:

Telephone type:  Overhead /  Underground /  Cell

Distance from cabinet to drop: 20 ft

Phone # : (302) 854-6710

13. SYSTEM:

Software: iSINC

Version: \_\_\_\_\_

Connection:  RS232 /  Parallel port /  USB /  Other

---

14. TEST TRUCK CYCLE:

Turnaround time: 14 minutes

Turnaround distance: 14 miles


15. PICTURES: See following pages, Site Map, WIM Site, Site layout drawings

16. NOTES:

---

COMPLETED BY: <b>Bruce Myers</b> CONTACT INFORMATION: <b>717-264-2077</b>
--

### 4.1.1 SITE MAP



**4.1.2 PICTURES, WIM SITE**





**4.1.3 PICTURES, INSTALLATION**






4.1.4 STE LAYOUT





Site Plan 10407J Page 2 of 3

4.1.5 WIM CABINET CONCRETE PEDESTAL



**4.1.6 ELECTRICAL READINGS**



**IRD**  
 Site Service Sheet

Clear

System Type: iSINC / Kistler Quartz

Date: 7/11/2007 State: DE Location: US 113 South Bound  
 Job #: 10407J Site #: \_\_\_\_\_ Directions: 450 ft. North of W. Robbins Road

Loops	Lane	Lead	Trail	Lead	Trail				
	1	1							
Resistance		1.9 Ω	2 Ω						
Leakage		inf	inf						
Inductance uH		196.0	267.0						
Frequency		High	High						

Kistler	Lane - 1	Lead	Lead	Trail	Trail				
Amplitude		OK	OK	OK	OK				
Capacitance		8.3 nF	8.8 nF	7.7 nF	6.8 nF				
Resistance		inf.	inf.	inf.	inf.				
Serial #		1581808	1802689	1581116	1587943				

Kistler	Lane - 2								
Amplitude									
Capacitance									
Resistance									
Serial #									

Piezo	Lane - 3								
Amplitude									
Capacitance									
Resistance									
Serial #									

Kistler	Lane - 4								
Amplitude									
Capacitance									
Resistance									
Serial #									

System	
A/C Service	120.0
Power Supply	
Solar Panel	
Back-Up	
System Input	
Modem Power	
Phone off	10 VDC
Phone on	52 VDC

Temp Sensor	
Red to Blk	7 MΩ
Red to Wht	6.07MΩ
Wht to Blk	40KΩ
Software	
System	iSINC

Site Full Operating Capacity Pass   
 Fail

Technician: Steven Schroader Date: 7/11/2007

## 5.0 WIM CALIBRATION

### 5.1.1 TEST TRUCK #1 INFORMATION

DATE OF CALIBRATION: July 19, 2007

1. TEST TRUCK NUMBER: 1      2. FHWA CLASS: 9      3. Number of axles: 5

Axle	Empty Truck Axle Weights (lb)	4. Pre-Test Loaded Axle Weights (lb)	5. Post-Test Loaded Axle Weights (lb)	6. Measured Directly or Calculated
A		11500		D
B		23800		D (B&C combined)
C				
D		29220		D (D&E combined)
E				

7. CALCULATIONS:

Empty Truck Gross Weight (lb)	Pre-Test Loaded Gross Weight (lb)	Post-Test Loaded Gross Weight (lb)	Pre to Post Difference (lb)
	64520		64520

8. TRACTOR CAB STYLE:  Cab over engine /  Conventional     With sleeper

9. TRACTOR MANUFACTURER:

Make: International

Model:

10. TRAILER LOAD DESCRIPTION: Concrete Barriers

11. TRAILER TARE WEIGHT (lb): \_\_\_\_\_

12. AXLE SPACINGS

Axle	Spacing (feet & inches)
A-B	17.7'
B-C	4.2'
C-D	35.9'
D-E	4.1'

KINGPIN OFFSET FROM AXLE B (ft, + towards rear): +1.5 ft

SUSPENSION:

Axle	17. Tire Size	18. Suspension description (leaf, air, # of leaves, taper or flat leaf, etc.)
A	11R24.5	Leaf spring – two leaves
B	11R24.5	air
C	11R24.5	air
D	11R24.5	air
E	11R24.5	air

**5.1.2 PICTURES, TEST TRUCK 1**





**5.1.3 TEST TRUCK #2 INFORMATION**

DATE OF CALIBRATION: July 19, 2007

1. TEST TRUCK NUMBER: 2                      2. FHWA CLASS: 9                      3. Number of axles: 5

Axle	Empty Truck Axle Weights (lb)	4. Pre-Test Loaded Axle Weights (lb)	5. Post-Test Loaded Axle Weights (lb)	6. Measured Directly or Calculated
A		11700		D
B		26560		D (B&C combined)
C				
D		38500		D (D&E combined)
E				

7. CALCULATIONS:

Empty Truck Gross Weight (lb)	Pre-Test Loaded Gross Weight (lb)	Post-Test Loaded Gross Weight (lb)	Pre to Post Difference (lb)
	76760		76760

8. TRACTOR CAB STYLE:  Cab over engine /  Conventional  With sleeper

9. TRACTOR MANUFACTURER:

Make: International

Model:

10. TRAILER LOAD DESCRIPTION: Concrete Barriers

11. TRAILER TARE WEIGHT (lb): \_\_\_\_\_

12. AXLE SPACINGS

Axle	Spacing (feet & inches)
A-B	17.8'
B-C	4.6'
C-D	30.3'
D-E	10'

KINGPIN OFFSET FROM AXLE B (ft, + towards rear): +1.5 ft

SUSPENSION:

Axle	17. Tire Size	18. Suspension description (leaf, air, # of leaves, taper or flat leaf, etc.)
A	11R24.5	Leaf spring – two leaves
B	11R24.5	air
C	11R24.5	air
D	11R24.5	air
E	11R24.5	air

**5.1.4 PICTURES, TEST TRUCK 2**





## 6.0 TEST TRUCK CALIBRATION RECORDS

### 6.1.1 VALIDATION RUNS



International Road Dynamics Inc.

FHWA VERIFICATION

#### Static Test Vehicle Measurements

ID	GVW	F/A	T1	T2	1>2	2>3	3>4	4>5
1	64.5	11.5	23.8	29.2	17.7	4.2	35.9	4.1
2	76.8	11.7	26.6	38.5	17.8	4.6	30.3	10.0

#### Dynamic Test Vehicle Measurements

ID	V#	Speed	Temp	GVW	F/A	T1	T2	1>2	2>3	3>4	4>5	am
1	4276	33	99	66.5	10.9	26.0	29.6	17.4	4.2	35.3	4.0	9:22am
2	4277	36	99	76.9	11.3	26.9	38.7	17.5	4.5	30.0	9.9	9:22am
1	4362	47	101	61.6	10.9	24.1	26.6	17.8	4.2	35.9	4.1	9:38am
2	4363	47	101	79.1	11.5	27.6	40.0	17.8	4.6	30.5	10.0	9:38am
1	4470	59	104	61.5	10.8	22.8	27.9	17.7	4.4	36.0	4.1	9:52am
2	4471	58	104	75.4	11.4	25.4	38.7	17.7	4.6	30.3	10.0	9:52am
1	4545	37	104	66.6	10.8	26.2	29.7	17.7	4.3	35.9	4.1	10:06am
2	4546	37	104	77.5	11.7	26.9	39.0	17.8	4.6	30.4	10.0	10:06am
1	4633	46	106	67.5	10.7	26.3	30.5	17.7	4.2	35.9	4.1	10:21am
2	4634	45	106	77.2	11.6	27.1	38.5	17.7	4.6	30.3	9.9	10:21am
1	4709	57	106	64.7	11.2	23.5	30.0	17.8	4.2	36.0	4.1	10:34am
2	4710	57	106	77.0	11.5	27.1	38.3	17.7	4.6	30.3	10.0	10:34am
1	5025	37	116	65.9	11.4	26.0	28.5	17.8	4.2	35.9	4.1	11:22am
2	5026	39	116	77.7	12.2	26.9	38.7	17.8	4.6	30.4	10.0	11:22am
1	5130	46	117	62.5	11.4	23.7	27.3	17.7	4.2	36.0	4.1	11:35am
2	5131	45	117	80.2	12.2	27.5	40.5	17.8	4.6	30.4	10.0	11:35am
1	5219	58	119	61.9	11.0	24.0	26.9	17.7	4.3	35.9	4.1	11:49am
2	5220	58	119	77.9	11.7	27.8	38.4	17.8	4.6	30.5	10.0	11:49am
1	5309	37	117	67.8	11.2	26.2	30.4	17.6	4.2	35.8	4.1	12:03am
2	5310	36	117	80.0	12.2	28.2	41.1	17.7	4.6	30.3	10.0	12:03am
1	5404	42	120	67.4	11.4	26.7	29.3	17.7	4.3	35.9	4.1	12:17pm
2	5405	43	120	79.5	12.1	28.0	39.5	17.7	4.6	30.4	10.0	12:17pm
1	5499	53	121	63.0	11.1	24.4	27.5	17.7	4.3	35.7	4.1	12:31pm
2	5500	52	121	78.0	11.6	26.6	39.7	17.7	4.6	30.3	9.9	12:31pm
1	5600	63	122	66.2	11.4	24.2	30.6	17.8	4.2	36.0	4.1	12:45pm
2	5601	63	122	78.0	11.9	25.7	40.3	17.8	4.6	30.4	10.0	12:45pm
1	5691	42	125	62.6	11.0	23.8	27.7	17.8	4.3	36.1	4.1	13:00 pm
2	5692	39	125	78.3	12.0	27.6	38.8	17.8	4.6	30.4	10.0	13:00 pm
1	5798	52	126	62.1	11.2	23.4	27.6	17.7	4.2	35.8	4.1	13:15 pm
2	5799	52	126	79.8	12.0	27.3	40.5	17.7	4.6	30.4	10.0	13:15 pm
1	5900	62	126	64.5	11.1	24.3	29.0	17.7	4.2	35.8	4.1	13:30 pm
2	5901	62	126	77.3	11.9	26.3	39.1	17.7	4.6	30.4	10.0	13:30 pm
1	6301	53	128	62.7	10.9	24.5	27.4	17.8	4.2	35.8	4.1	14:28 pm
2	6302	52	128	79.9	11.9	27.5	40.6	17.7	4.6	30.4	10.0	14:28 pm
1	6418	53	129	65.1	11.2	24.0	29.9	17.7	4.2	35.8	4.1	14:43 pm
2	6419	52	129	79.9	11.9	27.3	40.7	17.7	4.6	30.4	10.0	14:43 pm
1	6507	62	129	63.7	11.3	25.6	26.8	17.8	4.3	35.9	4.1	14:57pm
2	6508	64	129	80.5	11.9	28.0	40.6	17.8	4.6	30.5	10.0	14:57pm

Date: 2007/07/19  
 Technician: Bruce Myers  
 Location: LTPP Delaware

**6.1.2 TEST TRUCKS ERROR CALCULATIONS**

Truck	V#	Speed	Temp	GVW	F/A	T1	T2	1>2	2>3	3>4	4>5
1	4276	33	99	3.1%	-5.2%	9.2%	1.4%	-0.3	0.0	-0.6	-0.1
2	4277	36	99	0.1%	-3.4%	1.1%	0.5%	-0.3	-0.1	-0.3	-0.1
1	4362	47	101	-4.5%	-5.2%	1.3%	-8.9%	0.1	0.0	0.0	0.0
2	4363	47	101	3.0%	-1.7%	3.8%	3.9%	0.0	0.0	0.2	0.0
1	4470	59	104	-4.7%	-6.1%	-4.2%	-4.5%	0.0	0.2	0.1	0.0
2	4471	58	104	-1.8%	-2.6%	-4.5%	0.5%	-0.1	0.0	0.0	0.0
1	4545	37	104	3.3%	-6.1%	10.1%	1.7%	0.0	0.1	0.0	0.0
2	4546	37	104	0.9%	0.0%	1.1%	1.3%	0.0	0.0	0.1	0.0
1	4633	46	106	4.7%	-7.0%	10.5%	4.5%	0.0	0.0	0.0	0.0
2	4634	45	106	0.5%	-0.9%	1.9%	0.0%	-0.1	0.0	0.0	-0.1
1	4709	57	106	0.3%	-2.6%	-1.3%	2.7%	0.1	0.0	0.1	0.0
2	4710	57	106	0.3%	-1.7%	1.9%	-0.5%	-0.1	0.0	0.0	0.0
1	5025	37	116	2.2%	-0.9%	9.2%	-2.4%	0.1	0.0	0.0	0.0
2	5026	39	116	1.2%	4.3%	1.1%	0.5%	0.0	0.0	0.1	0.0
1	5130	46	117	-3.1%	-0.9%	-0.4%	-6.5%	0.0	0.0	0.1	0.0
2	5131	45	117	4.4%	4.3%	3.4%	5.2%	0.0	0.0	0.1	0.0
1	5219	58	119	-4.0%	-4.3%	0.8%	-7.9%	0.0	0.1	0.0	0.0
2	5220	58	119	1.4%	0.0%	4.5%	-0.3%	0.0	0.0	0.2	0.0
1	5309	37	117	5.1%	-2.6%	10.1%	4.1%	-0.1	0.0	-0.1	0.0
2	5310	36	117	4.2%	4.3%	6.0%	6.8%	-0.1	0.0	0.0	0.0
1	5404	42	120	4.5%	-0.9%	12.2%	0.3%	0.0	0.1	0.0	0.0
2	5405	43	120	3.5%	3.4%	5.3%	2.6%	-0.1	0.0	0.1	0.0
1	5499	53	121	-2.3%	-3.5%	2.5%	-5.8%	0.0	0.1	-0.2	0.0
2	5500	52	121	1.6%	-0.9%	0.0%	3.1%	-0.1	0.0	0.0	-0.1
1	5600	63	122	2.6%	-0.9%	1.7%	4.8%	0.1	0.0	0.1	0.0
2	5601	63	122	1.6%	1.7%	-3.4%	4.7%	0.0	0.0	0.1	0.0
1	5691	42	125	-2.9%	-4.3%	0.0%	-5.1%	0.1	0.1	0.2	0.0
2	5692	39	125	2.0%	2.6%	3.8%	0.8%	0.0	0.0	0.1	0.0
1	5798	52	126	-3.7%	-2.6%	-1.7%	-5.5%	0.0	0.0	-0.1	0.0
2	5799	52	126	3.9%	2.6%	2.6%	5.2%	-0.1	0.0	0.1	0.0
1	5900	62	126	0.0%	-3.5%	2.1%	-0.7%	0.0	0.0	-0.1	0.0
2	5901	62	126	0.7%	1.7%	-1.1%	1.6%	-0.1	0.0	0.1	0.0
1	6301	53	128	-2.8%	-5.2%	2.9%	-6.2%	0.1	0.0	-0.1	0.0
2	6302	52	128	4.0%	1.7%	3.4%	5.5%	-0.1	0.0	0.1	0.0
1	6418	53	129	0.9%	-2.6%	0.8%	2.4%	0.0	0.0	-0.1	0.0
2	6419	52	129	4.0%	1.7%	2.6%	5.7%	-0.1	0.0	0.1	0.0
1	6507	62	129	-1.2%	-1.7%	7.6%	-8.2%	0.1	0.1	0.0	0.0
2	6508	64	129	4.8%	1.7%	5.3%	5.5%	0.0	0.0	0.2	0.0

**6.1.3 OVERALL PERFORMANCE**



**International Road Dynamics Inc.**  
 FHWA VERIFICATION

Specifications					
Confidence	95%		Speed range low	30	to 45
	(1.96)		Speed range medium	45	to 55
Gross vehicle weight	10%		Speed range high	55	to 65
Tandem group weight	15%		Temperature range low	95	to 105
Single axle weight	20%		Temperature range medium	105	to 115
Axle spacings	0.5		Temperature range high	115	to 125

Overall					
Characteristic	Error	StdDev	Specification	Calculated	Pass/Fail
Gross vehicle weight	1.0%	2.9%	10%	6.7%	pass
Tandem group weight	1.6%	4.5%	15%	10.4%	pass
Single axle weight	-1.2%	3.1%	20%	7.4%	pass
Axle spacings	0.0	0.1	0.5	0.2	pass

Speed range 30 to 45 (14 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	2.3%	2.2%	10%	6.7%
Tandem group weight	3.3%	4.1%	15%	11.4%
Single axle weight	-0.4%	3.7%	20%	11.6%
Axle spacings	0.0	0.1	0.5	0.3

Speed range 45 to 55 (12 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	0.5%	3.5%	10%	7.6%
Tandem group weight	1.1%	4.7%	15%	10.4%
Single axle weight	-2.0%	3.0%	20%	8.0%
Axle spacings	0.0	0.1	0.5	0.1

Speed range 55 to 65 (12 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	0.0%	2.7%	10%	5.4%
Tandem group weight	0.3%	4.2%	15%	8.6%
Single axle weight	-1.5%	2.5%	20%	6.6%
Axle spacings	0.0	0.1	0.5	0.2

Temperature range 95 to 105 (8 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	-0.1%	3.3%	10%	6.7%
Tandem group weight	0.9%	4.8%	15%	10.5%
Single axle weight	-3.8%	2.2%	20%	8.3%

Temperature range 105 to 115 (4 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	1.4%	2.1%	10%	5.8%
Tandem group weight	2.5%	3.7%	15%	9.9%
Single axle weight	-3.0%	2.7%	20%	8.5%




Temperature range 115 to 125 (16 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	1.4%	2.9%	10%	7.3%
Tandem group weight	1.9%	4.7%	15%	11.3%
Single axle weight	0.1%	3.0%	20%	6.2%

### 6.1.4 WEIGHT GRAPHS



International Road Dynamics Inc.

FHWA VERIFICATION



### 6.1.5 TEMPERATURE INFLUENCE GRAPHS



International Road Dynamics Inc.

FHWA VERIFICATION

