



INTERNATIONAL ROAD DYNAMICS INC.

**LTPP WIM DATA  
COLLECTION SYSTEMS**

**INSTALLATION AND CALIBRATION  
FOR TENNESSEE SPS-6  
LTPP ID 470600**

**June 12, 2007  
CLIN 2004C TASK ORDER # 14**



**CONTRACT NO. DTFH61-05-D-00001**



**LONG TERM  
pavement  
PERFORMANCE**

## TABLE OF CONTENTS

<b>1.0 EXECUTIVE SUMMARY</b>	<b>1</b>
<b>2.0 POINT OF CONTACTS</b>	<b>2</b>
<b>3.0 SHEET 16 – SITE CALIBRATION SUMMARY</b>	<b>3</b>
3.1.1 iSINC Final Site Calibration Factors	5
3.1.2 iSINC Set-up Site Parameters	6
3.1.3 iSINC Set-up Processing	7
<b>4.0 WIM SITE INVENTORY</b>	<b>8</b>
4.1.1 Site Map	10
4.1.2 Pictures, WIM Site	11
4.1.3 Pictures, Installation	12
4.1.4 Site Layout	13
4.1.5 WIM Cabinet Concrete Pedestal	14
4.1.6 Electrical Readings	15
<b>5.0 WIM CALIBRATION</b>	<b>16</b>
5.1.1 Test Truck #1 Information	16
5.1.2 Pictures, Test Truck 1	17
5.1.3 Test Truck #2 Information	19
5.1.4 Pictures, Test Truck 2	20
<b>6.0 TEST TRUCK CALIBRATION RECORDS</b>	<b>22</b>
6.1.1 Validation Runs	22
6.1.2 Test Trucks Error Calculations	23
6.1.3 Overall Performance	24
6.1.4 Weight Graphs	25
6.1.5 Temperature Influence Graphs	26

## **1.0 EXECUTIVE SUMMARY**

This report details the installation and calibration of the Tennessee SPS-6 Weigh-in-Motion (WIM) site located on I-40 WB at mile post 91.6. The WIM site is instrumented with IRD's iSINC (Intelligent Sensor Interface Network Controller) WIM Electronic and Kistler Quartz Sensor's. The LTPP lane is in the west bound driving lane it's instrumented for WIM data collection. It consists of two inductive loops and 8 Kistler Quartz sensors. All other lanes are instrumented for WIM data collection, consisting of two inductive loops and 4 Kistler Quartz sensors. The WIM system uses a landline modem for communication. Power is provided by 120 Volt A.C. service. The WIM Controller cabinet is located in the median.

The WIM equipment installation began on May 7, 2007 and was completed on May 10, 2007. The WIM system was commissioned and calibrated on May 30 and May 31, 2007 respectively.

The results demonstrate the WIM system meets the LTPP performance requirements for weight and axle spacing as detailed in the *Data Collection Guide for SPS WIM Sites*.

## 2.0 POINT OF CONTACTS

Debbie Walker (COTR)

FHWA LTPP

ph: 202-493-3068

e: [deborah.walker@fhwa.dot.gov](mailto:deborah.walker@fhwa.dot.gov)

Mark Gardner (RSC)

Fugro Consultants LP

ph: 512-977-1800

Harris (Pete) Deere (Division Representative)

FHWA

ph: 615-781-5792

State of Tennessee DOT

James Maxwell ph: (615) 350-416

Scotty Plunk ph: (731) 935-0207

Bruce Myers

International Road Dynamics (Phase 2 Contractor)

ph: 717-264-2077

c: 717-860-1817

e: [bruce.myers@irdinc.com](mailto:bruce.myers@irdinc.com)

### 3.0 SHEET 16 – SITE CALIBRATION SUMMARY

#### SITE CALIBRATION INFORMATION

1. DATE OF CALIBRATION (MONTH/DAY/YEAR): May 31, 2007
  
2. TYPE OF EQUIPMENT CALIBRATED:
  - WIM
  - CLASSIFIER
  - BOTH
  
3. REASON FOR CALIBRATION
  - REGULARLY SCHEDULED SITE VISIT
  - RESEARCH
  - EQUIPMENT REPLACEMENT
  - TRAINING
  - DATA TRIGGERED SYSTEM REVISION
  - NEW EQUIPMENT INSTALLATION
  - OTHER (SPECIFY) \_\_\_\_\_
  
4. SENSORS INSTALLED IN LTPP LANE AT THIS SITE (CHECK ALL THAT APPLY):
  - BARE ROUND PIEZO CERAMIC
  - BARE FLAT PIEZO
  - BENDING PLATES
  - CHANNELIZED ROUND PIEZO
  - LOAD CELLS
  - QUARTZ PIEZO
  - CHANNELIZED FLAT PIEZO
  - INDUCTANCE LOOPS
  - CAPACITANCE PADS
  - OTHER (SPECIFY) \_\_\_\_\_
  
5. EQUIPMENT MANUFACTURER: International Road Dynamics Inc.

#### WIM SYSTEM CALIBRATION SPECIFICS

6. CALIBRATION TECHNIQUE USED:
  - TRAFFIC STREAM:
    - NUMBER OF TRUCKS \_\_\_\_\_
    - STATIC SCALE
  - TEST TRUCKS:
    - NUMBER OF TEST TRUCKS 2
    - PASSES PER TRUCK 21

TRUCK#	TYPE	SUSPENSION	
1	<u>9</u>	<u>1 &amp; 2</u>	TYPE PER FHWA 13 BIN SYSTEM SUSPENSION TYPES: 1 – AIR 2 – LEAF SPRING 3 – OTHER
2	<u>9</u>	<u>1 &amp; 2</u>	
3	<u>X</u>	<u>X</u>	
4	<u>X</u>	<u>X</u>	
5	<u>X</u>	<u>X</u>	

7. SUMMARY CALIBRATION RESULTS (EXPRESSED AS A PERCENT)
- |                              |              |                    |             |
|------------------------------|--------------|--------------------|-------------|
| GVW MEAN DIFFERENCE          | <u>.8%</u>   | STANDARD DEVIATION | <u>1.5%</u> |
| SINGLE AXLE MEAN DIFFERENCE  | <u>-2.2%</u> | STANDARD DEVIATION | <u>3.2%</u> |
| DOUBLE AXLES MEAN DIFFERENCE | <u>1.4%</u>  | STANDARD DEVIATION | <u>2.3%</u> |
8. NUMBER OF SPEEDS AT WHICH CALIBRATION WAS PERFORMED: 3
9. DEFINE THE SPEED RANGES USED (MPH): 50 - 60, 60 – 65, 65 - 75
10. CALIBRATION FACTOR (AT EXPECTED FREE FLOW SPEED) See following sheets
11. IS AUTO-CALIBRATION USED AT THIS SITE?   
IF USED, LIST AND DEFINE AUTO-CALIBRATION VALUE \_\_\_\_\_

CLASSIFIER TEST SPECIFICS

12. METHOD FOR COLLECTING INDEPENDENT VOLUME MEASUREMENT BY VEHICLE CLASS:
- VIDEO
  - MANUAL
  - PARALLEL CLASSIFIERS
13. METHOD TO DETERMINE LENGTH OF COUNT:
- TIME
  - NUMBER OF VEHICLES
  - NUMBER OF TRUCKS
14. MEAN DIFFERENCE IN VOLUMES BY VEHICLES CLASSIFICATION:
- |                          |          |
|--------------------------|----------|
| FHWA CLASS 2             | <u>%</u> |
| FHWA CLASS 3             | <u>%</u> |
| FHWA CLASS 4&5           | <u>%</u> |
| FHWA CLASS 8             | <u>%</u> |
| FHWA CLASS 9             | <u>%</u> |
| FHWA CLASS 12            | <u>%</u> |
| “UNCLASSIFIED” VEHICLES: | <u>%</u> |
15. PICTURES: \_\_\_\_\_
16. NOTES: \_\_\_\_\_

PERSON LEADING CALIBRATION EFFORT: <u>Bruce Myers</u> CONTACT INFORMATION: <u>717-264-2077</u>
---

**3.1.1 ISINC FINAL SITE CALIBRATION FACTORS**

Calibration >

Select Lane		4				
Select Axle Sensor		1				
Threshold		16				
WIM Calib Factors >	Select Speed Bin	1	2	3	4	5
	Max Speed (kph)	88	96	105	112	120
	Calib Factor	2764	2764	2764	2764	2764

Select Lane		4				
Select Axle Sensor		2				
Threshold		16				
WIM Calib Factors >	Select Speed Bin	1	2	3	4	5
	Max Speed (kph)	88	96	105	112	120
	Calib Factor	2934	2934	2934	2934	2934

Select Lane		4				
Select Axle Sensor		3				
Threshold		16				
WIM Calib Factors >	Select Speed Bin	1	2	3	4	5
	Max Speed (kph)	88	96	105	112	120
	Calib Factor	2764	2764	2764	2764	2764

Select Lane		4				
Select Axle Sensor		4				
Threshold		16				
WIM Calib Factors >	Select Speed Bin	1	2	3	4	5
	Max Speed (kph)	88	96	105	112	120
	Calib Factor	2934	2934	2934	2934	2934

**3.1.2 ISINC SET-UP SITE PARAMETERS**

Lane Name		4
Lane State		ENABLED
Upstream Loop >	Loop State	ENABLED
	Module UID	9
	Channel Num	2
	Polarity Active	LOW
	Width (cm)	285
Downstream Loop >	Loop State	ENABLED
	Module UID	9
	Channel Num	3
	Polarity Active	LOW
	Width (cm)	285
	Distance(cm)	670
Axle Sensors >	Select Axle	1
	Axle State	ENABLED
	Module UID	7
	Channel Num	0
	Polarity Active	HIGH
	Type	KISTLER_DUAL
	Distance(cm)	274
	Temp State	ENABLED
	Temp Module UID	5
	Temp Channel Num	0
Axle Sensors >	Select Axle	2
	Axle State	ENABLED
	Module UID	7
	Channel Num	1
	Polarity Active	HIGH
	Type	KISTLER_DUAL
	Distance(cm)	274
	Temp State	ENABLED
	Temp Module UID	5
	Temp Channel Num	0
Axle Sensors >	Select Axle	3
	Axle State	ENABLED
	Module UID	7
	Channel Num	2
	Polarity Active	HIGH
	Type	KISTLER_DUAL
	Distance(cm)	579
	Temp State	ENABLED
	Temp Module UID	5
	Temp Channel Num	0
Axle Sensors >	Select Axle	4
	Axle State	ENABLED
	Module UID	7
	Channel Num	3
	Polarity Active	HIGH
	Type	KISTLER_DUAL
	Distance(cm)	579
	Temp State	ENABLED
	Temp Module UID	5
	Temp Channel Num	0

DIOM Debounce Times	Loop On (ticks)	40	
	Loop Off (ticks)	40	
	OvrHgt On (ticks)	40	
	OvrHght Off (ticks)	0	
	Axle On (ticks)	40	
	Axle Off (ticks)	40	
Axle Snsor Debounce	Type	KISTLER_DUAL	PIEZO
	On (ticks)	8	8
	Off (ticks)	40	40

**3.1.3 ISINC SET-UP PROCESSING**

Processing >	MaxTimeout(ms)		3000
	Dynamic Comp(%)		103
	Sig Wt Diff(%)		40
	Min Axle Wt(kg)		1360
	Veh Rec Mode		Split
	Axl Sep(cm)		306

## 4.0 WIM SITE INVENTORY

1. ROUTE I-40 MILEPOST:91.6 LTPP DIRECTION: N S E W
2. SITE DESCRIPTION  
GRADE: 1%  
 Sag vertical  
Nearest SPS section upstream of the site: 470608  
Distance from sensor to nearest upstream SPS Section: 237 ft.
3. LANE CONFIGURATION  
Number of lanes in LTPP direction: 2 lanes  
Lane width: 12 ft.  
 Median painted  Shoulder curb and gutter  
 Median physical barrier  Shoulder paved AC  
 Median grass  Shoulder paved PCC  
 Median none  Shoulder unpaved  
Shoulder width: 10 ft.
4. PAVEMENT TYPE: 9 1/4" AC over 9" PCC
5. CONDITION: (Surface distresses by type / severity within WIM section)  
Good
6. SENSOR SEQUENCE: Loop - Kistler - Kistler - Loop
7. PAVEMENT REPLACEMENT AND/OR GRINDING:  
Straightedge check: Performed \_\_\_\_\_ Result:  Pass /  Marginal /  Unsatisfactory  
Short wave check: Performed \_\_\_\_\_ Result:  Pass /  Marginal /  Unsatisfactory  
Long wave check: Performed \_\_\_\_\_ Result:  Pass /  Marginal /  Unsatisfactory
8. ANY EFFECTS FROM RAMPS OR LANE TRANSITIONS:  
 Intersection/driveway within 300m upstream, distance: \_\_\_\_\_  
 Intersection/driveway within 300m downstream, distance: \_\_\_\_\_  
 LTPP lane used for passing by vehicles traveling in south bound lane
9. DRAINAGE:  
 Open to ground  
 Pipe to culvert or ditch  
 None  
 French drain

10. CABINET LOCATION:

- Same side of road as LTPP lane  
 Median  
 Behind guard rail  
Distance from edge of travel lane to cabinet: 40 ft  
Distance from sensors: 50 ft  
Type: 336  
Access controlled by:  LTPP /  State /  Joint  
Primary contact: James Maxwell (615) 350-4167  
Alternate contact:

11. POWER:

- Power type:  Overhead /  Underground /  Solar  
Distance from cabinet to drop: 5 ft  
Service provider: N/A.
- 

12. TELEPHONE:

- Telephone type:  Overhead /  Underground /  Cell  
Distance from cabinet to drop: 20 ft  
Phone # : (731) 424-2545

13. SYSTEM:

- Software: iSINC  
Version: \_\_\_\_\_  
Connection:  RS232 /  Parallel port /  USB /  Other
- 

14. TEST TRUCK CYCLE:

- Turnaround time: 14 minutes  
Turnaround distance: 14 miles


15. PICTURES: See following pages, Site Map, WIM Site, Site layout drawings

16. NOTES:


---

COMPLETED BY: <b>Bruce Myers</b> CONTACT INFORMATION: <b>717-264-2077</b>
--


### 4.1.1 SITE MAP




**4.1.2 PICTURES, WIM SITE**




**4.1.3 PICTURES, INSTALLATION**



4.1.4 STE LAYOUT



4.1.5 WIM CABINET CONCRETE PEDESTAL



**4.1.6 ELECTRICAL READINGS**



**IRD**  
**Site Service Sheet**

Clear

System Type: iSINC / Kistler Quartz

Date: 5/31/2007 State: TN Location: LTPP Tennessee  
 Job #: 10407H Site #: \_\_\_\_\_ Directions: I-40 WB Mile Post 91.6

Loops	Position	Lead	Trail	Lead	Trail	Lead	Trail	Lead	Trail
	Lane	1	1	2	2	3	3	4	4
Resistance		1.2 Ω	1.2Ω	1.1Ω	1.1Ω	1 Ω	1Ω	.8 Ω	.8 Ω
Leakage		inf							
Inductance uH		136 uH	133 uH	135 uH	134 uH	138 uH	137 uH	137 uH	138 uH
Frequency		N/A							

Kistler	Lane - 1	Lead	Lead	Trail	Trail	5	6	7	8
Amplitude		OK	OK	OK	OK				
Capacitance		12 nF	12 nF	12 nF	12 nF				
Resistance		inf.	inf.	inf.	inf.				
Serial #		1565722	1553914	1566186	1566066				

Kistler	Lane - 2	Lead	Lead	Trail	Trail	5	6	7	8
Amplitude		OK	OK	OK	OK				
Capacitance		7.3 nF	8 nF	6.8 nF	7.6 nF				
Resistance		inf.	inf.	inf.	inf.				
Serial #		1565728	1553902	1565708	1564619				

Piezo	Lane - 3	Lead	Lead	Trail	Trail				
Amplitude		OK	OK	OK	OK				
Capacitance		8 nF	7.2 nF	7.9 nF	6.9 nF				
Resistance		inf.	inf.	inf.	inf.				
Serial #		1566204	1566064	1565711	1544611				

Kistler	Lane - 4	Lead	Lead	Lead	Lead	Trail	Trail	Trail	Trail
Amplitude		OK							
Capacitance		8.1 nF	6.9 nF	7.6 nF	7.1 nF	7.9 nF	7.3 nF	7.6 nF	7.2 nF
Resistance		inf							
Serial #		1369845	1385430	1369851	1440538	1397606	1416277	1309332	1389967

System	
A/C Service	118.0
Power Supply	13.4 Vdc
Solar Panel	
Back-Up	13.4 Vdc
System Input	
Modem Power	
Phone off	
Phone on	

Temp Sensor	
White+	
Red +	

Software	
System	iSINC

Site Full Operating Capacity Pass   
 Fail

Technician: Steven Schroader Date: 5/30/2007

## 5.0 WIM CALIBRATION

### 5.1.1 TEST TRUCK #1 INFORMATION

DATE OF CALIBRATION: May 31, 2007

1. TEST TRUCK NUMBER: 1      2. FHWA CLASS: 9      3. Number of axles: 5

Axle	Empty Truck Axle Weights (lb)	4. Pre-Test Loaded Axle Weights (lb)	5. Post-Test Loaded Axle Weights (lb)	6. Measured Directly or Calculated
A		9620		D
B		35160		D (B&C combined)
C				
D		33280		D (D&E combined)
E				

7. CALCULATIONS:

Empty Truck Gross Weight (lb)	Pre-Test Loaded Gross Weight (lb)	Post-Test Loaded Gross Weight (lb)	Pre to Post Difference (lb)
	78060		78060

8. TRACTOR CAB STYLE:  Cab over engine /  Conventional     With sleeper

9. TRACTOR MANUFACTURER:

Make: Peterbuilt

Model:

10. TRAILER LOAD DESCRIPTION: Fork Lift & Steel

11. TRAILER TARE WEIGHT (lb): \_\_\_\_\_

12. AXLE SPACINGS

Axle	Spacing (feet & inches)
A-B	15.1'
B-C	4.3'
C-D	32.6'
D-E	4'

KINGPIN OFFSET FROM AXLE B (ft, + towards rear): +1.5 ft

SUSPENSION:

Axle	17. Tire Size	18. Suspension description (leaf, air, # of leaves, taper or flat leaf, etc.)
A	11R24.5	Leaf spring – two leaves
B	11R24.5	air
C	11R24.5	air
D	75R22.5	air
E	75R22.5	air

**5.1.2 PICTURES, TEST TRUCK 1**





**5.1.3 TEST TRUCK #2 INFORMATION**

DATE OF CALIBRATION: May 31, 2006

1. TEST TRUCK NUMBER: 2                      2. FHWA CLASS: 9                      3. Number of axles: 5

Axle	Empty Truck Axle Weights (lb)	4. Pre-Test Loaded Axle Weights (lb)	5. Post-Test Loaded Axle Weights (lb)	6. Measured Directly or Calculated
A		9500		D
B		28080		D (B&C combined)
C				
D		24400		D (D&E combined)
E				

7. CALCULATIONS:

Empty Truck Gross Weight (lb)	Pre-Test Loaded Gross Weight (lb)	Post-Test Loaded Gross Weight (lb)	Pre to Post Difference (lb)
	61980		61980

8. TRACTOR CAB STYLE:  Cab over engine /  Conventional  With sleeper

9. TRACTOR MANUFACTURER:

Make: Peterbuilt

Model:

10. TRAILER LOAD DESCRIPTION: Steel

11. TRAILER TARE WEIGHT (lb): \_\_\_\_\_

12. AXLE SPACINGS

Axle	Spacing (feet & inches)
A-B	14.9'
B-C	4.4'
C-D	27.1'
D-E	10.1'

KINGPIN OFFSET FROM AXLE B (ft, + towards rear): +1.5 ft

SUSPENSION:

Axle	17. Tire Size	18. Suspension description (leaf, air, # of leaves, taper or flat leaf, etc.)
A	11R24.5	Leaf spring – two leaves
B	11R24.5	air
C	11R24.5	air
D	11R24.5	air
E	11R24.5	air

### 5.1.4 PICTURES, TEST TRUCK 2





## 6.0 TEST TRUCK CALIBRATION RECORDS

### 6.1.1 VALIDATION RUNS



International Road Dynamics Inc.

FHWA VERIFICATION

#### Static Test Vehicle Measurements

ID	GVW	F/A	T1	T2	1>2	2>3	3>4	4>5
1	78.1	9.6	35.2	33.3	15.1	4.3	32.6	4.0
2	62.0	9.5	28.1	24.4	14.9	4.4	27.1	10.1

b

#### Dynamic Test Vehicle Measurements

ID	V#	Speed	Temp	GVW	F/A	T1	T2	1>2	2>3	3>4	4>5
1	38801	56	72	75.4	8.7	33.9	32.7	14.9	4.1	32.0	3.9
2	38807	58	72	61.1	9.1	27.5	24.5	14.5	4.3	26.6	10.0
1	39370	63	78	77.6	8.9	34.7	34.9	15.2	4.2	32.7	4.0
2	39374	64	78	63.7	9.3	28.1	26.3	14.8	4.4	27.1	10.1
1	39927	69	78	77.7	9.1	34.6	34.0	15.3	4.2	32.7	4.0
2	39929	70	78	62.0	9.4	28.3	24.4	14.8	4.4	27.2	10.2
1	40523	59	83	77.3	8.8	35.1	33.4	15.2	4.2	32.8	4.0
2	40525	59	83	62.3	9.6	27.5	25.2	14.9	4.4	27.2	10.2
1	411171	63	88	78.3	9.1	35.2	34.0	15.2	4.2	32.6	4.0
2	41172	65	88	62.6	9.4	28.1	25.1	14.8	4.4	27.2	10.2
1	41764	68	85	79.2	9.6	35.5	34.2	15.2	4.2	32.6	4.0
2	41765	69	85	63.4	9.9	27.7	25.7	14.8	4.4	27.2	10.2
1	42506	57	85	78.2	9.1	35.0	34.0	15.2	4.2	32.6	4.0
2	42509	59	85	61.9	9.5	27.8	24.6	14.9	4.4	27.1	10.1
1	43197	64	83	78.6	9.1	35.1	34.3	15.2	4.2	32.7	4.1
2	43198	65	83	64.4	9.7	28.8	25.9	14.8	4.4	27.3	10.2
1	43886	68	83	78.3	9.1	35.4	33.8	15.1	4.2	32.6	4.0
2	43891	69	83	61.9	9.9	28.1	23.9	14.9	4.4	27.3	10.2
1	44539	59	87	79.9	9.5	35.8	34.6	15.3	4.2	32.7	4.0
2	44544	60	87	63.5	9.5	28.6	25.4	14.8	4.4	27.1	10.2
1	46303	62	88	78.9	9.6	35.6	33.8	15.2	4.2	32.7	4.0
2	46304	65	88	64.3	9.6	29.4	25.2	14.8	4.4	27.1	10.1
1	46881	70	87	78.7	9.0	35.2	34.5	15.2	4.2	32.6	4.0
2	46682	71	87	62.9	9.5	28.6	24.8	14.8	4.4	27.2	10.1
1	47503	59	87	78.2	9.5	35.2	33.5	15.2	4.2	32.6	4.0
2	47506	60	87	63.1	9.5	27.9	25.5	14.9	4.4	27.2	10.2
1	48187	63	93	79.5	9.4	35.8	34.4	15.2	4.2	32.6	4.0
2	48190	64	93	62.0	9.6	27.4	25.1	14.9	4.4	27.2	10.1
1	48900	70	94	78.0	9.0	34.7	34.2	15.2	4.2	32.5	4.0
2	48903	70	94	62.8	9.2	28.6	25.0	14.8	4.4	27.2	10.1
1	49608	59	94	79.2	9.3	35.5	34.3	15.3	4.3	32.7	4.0
2	49611	59	94	62.3	9.3	28.1	25.0	14.9	4.4	27.1	10.1
1	50313	64	99	78.2	9.1	35.0	34.0	15.2	4.2	32.6	4.0
2	50315	64	99	62.5	9.5	28.2	24.8	14.8	4.4	27.2	10.2
1	51092	68	100	78.5	9.2	35.4	33.9	15.2	4.2	32.6	4.0
2	51093	70	100	64.2	9.3	28.4	26.5	14.8	4.4	27.2	10.1
1	51792	60	102	78.4	9.4	35.0	34.0	15.3	4.2	32.7	4.0
2	51794	60	102	63.6	9.5	28.5	25.5	14.8	4.4	27.2	10.2

Date: 2007/05/31  
 Technician: Bruce Myers  
 Location: Tennessee LTPP Lane 4

**6.1.2 TEST TRUCKS ERROR CALCULATIONS**

Truck	V#	Speed	Temp	GVW	F/A	T1	T2	1>2	2>3	3>4	4>5
1	38801	56	72	-3.5%	-9.4%	3.7%	-1.8%	-0.2	-0.2	-0.6	-0.1
2	38807	58	72	-1.5%	-4.2%	2.1%	0.4%	-0.4	-0.1	-0.5	-0.1
1	39370	63	78	-0.6%	-7.3%	1.4%	4.8%	0.1	-0.1	0.1	0.0
2	39374	64	78	2.7%	-2.1%	0.0%	7.8%	-0.1	0.0	0.0	0.0
1	39927	69	78	-0.5%	-5.2%	1.7%	2.1%	0.2	-0.1	0.1	0.0
2	39929	70	78	0.0%	-1.1%	0.7%	0.0%	-0.1	0.0	0.1	0.1
1	40523	59	83	-1.0%	-8.3%	0.3%	0.3%	0.1	-0.1	0.2	0.0
2	40525	59	83	0.5%	1.1%	2.1%	3.3%	0.0	0.0	0.1	0.1
1	411171	63	88	0.3%	-5.2%	0.0%	2.1%	0.1	-0.1	0.0	0.0
2	41172	65	88	1.0%	-1.1%	0.0%	2.9%	-0.1	0.0	0.1	0.1
1	41764	68	85	1.4%	0.0%	0.9%	2.7%	0.1	-0.1	0.0	0.0
2	41765	69	85	2.3%	4.2%	1.4%	5.3%	-0.1	0.0	0.1	0.1
1	42506	57	85	0.1%	-5.2%	0.6%	2.1%	0.1	-0.1	0.0	0.0
2	42509	59	85	-0.2%	0.0%	1.1%	0.8%	0.0	0.0	0.0	0.0
1	43197	64	83	0.6%	-5.2%	0.3%	3.0%	0.1	-0.1	0.1	0.1
2	43198	65	83	3.9%	2.1%	2.5%	6.1%	-0.1	0.0	0.2	0.1
1	43886	68	83	0.3%	-5.2%	0.6%	1.5%	0.0	-0.1	0.0	0.0
2	43891	69	83	-0.2%	4.2%	0.0%	-2.0%	0.0	0.0	0.2	0.1
1	44539	59	87	2.3%	-1.0%	1.7%	3.9%	0.2	-0.1	0.1	0.0
2	44544	60	87	2.4%	0.0%	1.8%	4.1%	-0.1	0.0	0.0	0.1
1	46303	62	88	1.0%	0.0%	1.1%	1.5%	0.1	-0.1	0.1	0.0
2	46304	65	88	3.7%	1.1%	4.6%	3.3%	-0.1	0.0	0.0	0.0
1	46881	70	87	0.8%	-6.3%	0.0%	3.6%	0.1	-0.1	0.0	0.0
2	46882	71	87	1.5%	0.0%	1.8%	1.6%	-0.1	0.0	0.1	0.0
1	47503	59	87	0.1%	-1.0%	0.0%	0.6%	0.1	-0.1	0.0	0.0
2	47506	60	87	1.8%	0.0%	0.7%	4.5%	0.0	0.0	0.1	0.1
1	48187	63	93	1.8%	-2.1%	1.7%	3.3%	0.1	-0.1	0.0	0.0
2	48190	64	93	0.0%	1.1%	2.5%	2.9%	0.0	0.0	0.1	0.0
1	48900	70	94	-0.1%	-6.3%	1.4%	2.7%	0.1	-0.1	-0.1	0.0
2	48903	70	94	1.3%	-3.2%	1.8%	2.5%	-0.1	0.0	0.1	0.0
1	49608	59	94	1.4%	-3.1%	0.9%	3.0%	0.2	0.0	0.1	0.0
2	49611	59	94	0.5%	-2.1%	0.0%	2.5%	0.0	0.0	0.0	0.0
1	50313	64	99	0.1%	-5.2%	0.6%	2.1%	0.1	-0.1	0.0	0.0
2	50315	64	99	0.8%	0.0%	0.4%	1.6%	-0.1	0.0	0.1	0.1
1	51092	68	100	0.5%	-4.2%	0.6%	1.8%	0.1	-0.1	0.0	0.0
2	51093	70	100	3.5%	-2.1%	1.1%	8.6%	-0.1	0.0	0.1	0.0
1	51792	60	102	0.4%	-2.1%	0.6%	2.1%	0.2	-0.1	0.1	0.0
2	51794	60	102	2.6%	0.0%	1.4%	4.5%	-0.1	0.0	0.1	0.1

**6.1.3 OVERALL PERFORMANCE**



**International Road Dynamics Inc.**  
 FHWA VERIFICATION

Specifications					
Confidence	95%	Speed range low	50	to	60
	(1.96)	Speed range medium	60	to	65
Gross vehicle weight	10%	Speed range high	65	to	75
Tandem group weight	15%	Temperature range low	70	to	83
Single axle weight	20%	Temperature range medium	83	to	90
Axle spacings	0.5	Temperature range high	90	to	102

Overall					
Characteristic	Error	StdDev	Specification	Calculated	Pass/Fail
Gross vehicle weight	0.8%	1.5%	10%	3.7%	pass
Tandem group weight	1.4%	2.3%	15%	5.9%	pass
Single axle weight	-2.2%	3.2%	20%	8.6%	pass
Axle spacings	0.0	0.1	0.5	0.2	pass

Speed range 50 to 60 (14 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	0.4%	1.7%	10%	3.8%
Tandem group weight	0.9%	2.1%	15%	5.2%
Single axle weight	-2.5%	3.2%	20%	5.2%
Axle spacings	0.0	0.1	0.5	0.3

Speed range 60 to 65 (12 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	1.3%	1.5%	10%	4.2%
Tandem group weight	2.0%	2.4%	15%	6.7%
Single axle weight	-2.0%	3.1%	20%	8.2%
Axle spacings	0.0	0.1	0.5	0.2

Speed range 65 to 75 (12 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	0.9%	1.2%	10%	3.3%
Tandem group weight	1.4%	2.3%	15%	6.0%
Single axle weight	-2.1%	3.7%	20%	9.5%
Axle spacings	0.0	0.1	0.5	0.2

Temperature range 70 to 83 (12 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	0.1%	1.9%	10%	3.9%
Tandem group weight	0.7%	2.8%	15%	6.3%
Single axle weight	-3.4%	4.3%	20%	12.0%

Temperature range 83 to 90 (14 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	1.3%	1.1%	10%	3.5%
Tandem group weight	1.7%	1.8%	15%	5.4%
Single axle weight	-1.0%	2.8%	20%	6.7%




Temperature range 90 to 102 (12 runs)				
Characteristic	Error	StdDev	Specification	Calculated
Gross vehicle weight	1.1%	1.1%	10%	3.3%
Tandem group weight	1.7%	2.2%	15%	6.1%
Single axle weight	-2.4%	2.1%	20%	6.8%

### 6.1.4 WEIGHT GRAPHS



International Road Dynamics Inc.

FHWA VERIFICATION






### 6.1.5 TEMPERATURE INFLUENCE GRAPHS



International Road Dynamics Inc.

FHWA VERIFICATION



Tennessee LTPP Lane 4

Bruce Myers

2007/05/31