

ITPP SPS Project Deviation Report Project Summary Sheet		State Code Project Code: <u>04</u> <u>0500</u>
Project Classification Information		
SPS Experiment Number: <u>05</u>	State or Province: <u>AZ</u>	
LTPP Region:	<input type="checkbox"/> North Atlantic <input type="checkbox"/> North Central <input type="checkbox"/> Southern <input checked="" type="checkbox"/> Western	
Climate Zone:	<input type="checkbox"/> Dry-Freeze <input checked="" type="checkbox"/> Dry-No Freeze <input type="checkbox"/> Wet-Freeze <input type="checkbox"/> Wet-No Freeze	
Subgrade Classification:	<input type="checkbox"/> Fine Grain <input checked="" type="checkbox"/> Coarse Grain <input type="checkbox"/> Active (SPS-8 Only)	
Project Experiment Classification Designation (SPS 1, 2 and 8):		
Construction Start Date: <u>APRIL 1990</u>	Construction End Date: <u>JUNE 1990</u>	
FHWA Incentive Funds Provided to Agency for this Project:		<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Deviation Summary		
Site Location Deviations:	<input type="checkbox"/> No Deviations <input checked="" type="checkbox"/> Minor Deviations <input type="checkbox"/> Significant Deviations	
Construction Deviations:	<input type="checkbox"/> No Deviations <input checked="" type="checkbox"/> Minor Deviations <input type="checkbox"/> Significant Deviations	
Data Collection and Processing Status Summary		
Inventory Data (SPS 5,6,7,9):	<input checked="" type="checkbox"/> Complete Submission <input type="checkbox"/> Incomplete <input type="checkbox"/> Data Not Available	
Materials Data:	<input type="checkbox"/> All Scheduled Samples Obtained and Tested <input checked="" type="checkbox"/> Incomplete/No Test Data	
Construction Data:	<input checked="" type="checkbox"/> All Required Data Obtained <input type="checkbox"/> Incomplete/Missing Data Elements	
Historical Traffic Data:	<input type="checkbox"/> All Required Historical Estimates Submitted (SPS 5,6,7,9) <input checked="" type="checkbox"/> Required Estimates Not Submitted	
Traffic Monitoring Equipment:	<input checked="" type="checkbox"/> WIM Installed On-Site <input checked="" type="checkbox"/> AVC Installed On-Site <input type="checkbox"/> ATR Installed On-Site <input type="checkbox"/> No Equipment Installed	
Traffic Monitoring:	<input type="checkbox"/> Preferred <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Minimum <input type="checkbox"/> Below Minimum <input type="checkbox"/> Site Related	
Traffic Monitoring Data:	<input checked="" type="checkbox"/> Monitoring Data Submitted <input type="checkbox"/> No Monitoring Data Submitted	
FWD Measurements:	<input checked="" type="checkbox"/> Preconstruction Tests Performed <input type="checkbox"/> Construction Tests Performed <input checked="" type="checkbox"/> Post-construction Tests Performed	
Profile Measurements:	<input checked="" type="checkbox"/> Preconstruction Tests Performed <input checked="" type="checkbox"/> Post-construction Tests Performed	
Distress Measurements:	<input checked="" type="checkbox"/> Preconstruction Tests Performed ^{PASCO} <input checked="" type="checkbox"/> Post-construction Tests Performed ^{PASCO}	
Maint. & Rehab. Data:	<input checked="" type="checkbox"/> Complete Submission <input type="checkbox"/> Incomplete <input type="checkbox"/> Data Not Available	
Friction Data:	<input type="checkbox"/> Complete Submission <input checked="" type="checkbox"/> Incomplete <input type="checkbox"/> Data Not Available	
Report Status		
Materials Sampling and Test Plan:	<input type="checkbox"/> Document Prepared <input checked="" type="checkbox"/> Final Submitted to FHWA	
Construction Report:	<input checked="" type="checkbox"/> Document Prepared <input type="checkbox"/> Final Submitted to FHWA	
AWS: (SPS 1, 2, & 8)	<input type="checkbox"/> AWS Installed <input type="checkbox"/> AWS Installation Report Submitted to FHWA	

TPP SPS Project Deviation Report
Site Location Guidelines Deviations

State Code
Project Code

04
0500

- Comments Pertain to All Test Sections on Project
- Comments Pertain Only to Section(s): (Specify) _____

Site Location Guideline Deviation Comments

SITE IS UNIFORM FILL, UNIFORM MATERIAL
HOWEVER IT IS COARSE GRAINED (D₆₅ -
SILTY GRAVEL W/ SAND

LTPP SPS Project Deviation Report
Construction Guidelines Deviations

State Code
Project Code

04
0500

- Comments Pertain to All Test Sections on Project
- Comments Pertain Only to Section(s): (Specify) _____

Construction Guidelines Deviation Comments

- PFC milled from entire project (all sections).
- Milling on maximum restoration sections was 1.5" which left 0.5" of remaining material which debonded in several instances.
- 2" overlays varied from 1.3" to 2.8".
- 5" overlays varied from 4.1" to 4.7".
- Shoulders were not milled.

LTPP SPS Project Deviation Report
Data Collection and
Materials Sampling and Testing Deviations

State Code
Project Code

04
0500

- Comments Pertain to All Test Sections on Project
- Comments Pertain Only to Section(s): (Specify) _____

Data Collection & Material Sampling and Testing Deviation Comments

All testing is complete and submitted with the exception of AC and Soil M_v. Also test AEOT (viscosity @ 77°C) was not performed on either pre- or post- ~~sample~~ samples.

Friction data collect 1992; 1993 only

