- Site Service Report -

IRD SO#: 11013 IRD Ref

From: Bruce Myers

Project Name: Pennsylvania LTPP Project Location: I-80 WB MP 158.2

Service Date(s):10-20-2008 Weather: sunny, 60 F

Job Description: Routine Site Inspection

Work Completed: Performed an electrical check on all sensors. Performed visual inspection of sensors in roadway. Verified calibration with test trucks (calibrating EB direction). Observed real time output for proper vehicle classification.

Work Remaining: none

Parts Used: none

Mileage / Travel Time: n/a

Time Spent on Site: 4.5 hour

Notes:

Action Items:

Item	Action Required	Ownership
1.		