



**INTERNATIONAL RODDINALS INC**

**702-4th Street East, Selkirk, SK, Canada**

**Phone (306) 623-6100 Fax (306) 222-3399**

**- Site Service Report -**

Date: June 8, 2009

**IRD SO.:** 10785

**IRD Contract No.:**

**From:** Darren Thiessen

**To:** Bruce Myers

**Project Name/Location:** Jackson Tennessee LTTP

**Service Date(s):** January 15, 2008

**Job Description:** As per previous IRD site visit. It was determined that the modem was hanging, and causing problems dialing into the site. A site visit is required to install a modem reset switch.

**Work Completed:**

- Installed modem switch into system.
- Observed that one of the leads on the board was loose, causing the unit to not power up properly.
- After re-soldering the lead, the board powered up properly, and was displaying the correct time.
- Verified that the modem works by having IRD dial the site remotely.

**Work Remaining:** None

**Parts Used:**

<i>Qty</i>	<i>P/N</i>	<i>S/N</i>	<i>Description</i>
• 1	291035		Relay Timer

**Mileage / Travel Time:** 10.5 hrs Travel / 2 hrs on site

**Notes:**

**Action Items:**

Item	Action Required	Ownership
1.		
2.		
3.		
4.		