



INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East, Saskatoon, SK, Canada,

Phone: (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

Date: June 10, 2009

IRD SO.: 10407 D

IRD Contract No.:

From: Bryan Knight

To: Greg Felsing

Project Name/Location: LTTP Site Kingman, AZ

Service Date(s): 23 – 24 October 2007

Job Description: Bending Plate Pad and Frame install.

- Assisted with removal and installation of new frames and bending plates using the new “European” method frame jig.
- Took multiple photos to document install procedure and received training from Doug Pratt and Tim Webber.
- Terminated the new bending plates at the ISINC cabinet, performed static resistance/voltage measurements, and confirmed they are working properly with real world traffic.

Work Remaining: Return trip scheduled for Calibration.

Parts Used: None

Mileage / Travel Time: Total travel; 9.75 hrs Total Onsite: 18 hrs

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		