- Site Report -

Date: June 9, 2009

IRD Sales Order: 10407L

To: Ray Pollon

From: Shawn Brown, Bruce Myers, Cindy Matie

Project Name/Location: Little Rock LTPP (AR) / I-30 Mile Post 101.8

Service Date(s): December 6th, 2008

Weather: Sunny, clear, 45F Temp

Job Description:

Reported problems with loop card has prompted a request to replace the loop card.

Work Completed:

- R&R loop card. Adjusted DIP switch setting to original card.
- Measure loops and obtained the following data:
 - o L1=1.49 Ohms resistance / OL Ohms @ 1000V di-electric test
 - o L2=2.1 Ohms resistance / 21.26M Ohms @1000V di-electric test
- Power cycle system and return to service

Work Remaining:

• None

Schedule Include Estimate to Complete (on-track, ahead, behind):

On-track

Parts Used:

1x 195186 iSINC Kt Reno 4 Lp Module

Pre-mature Equipment Failure:

Yes

Mileage / Travel Time:

As required

Safety Concerns:

None noted

Issues Related to Sub-Contractors:

None

Other Notes:

Action Items:

7 Octobrication		
Item	Action Required	Ownership
1.		
2.		
3.		
4.		