- Site Report -

Date: January 10, 2012

IRD Sales Order: To: Cindy Manti

From: Steven Schroeder

Project Name/Location: Delaware LTPP

Service Date(s): 5-20-11

Job Description: Perform annual maintenance

Work Completed:

Action Items:

Item

5-19-11- Arrived on site and found Kistler card timing light was flashing irradically. Tried resetting the card and this did not fix the problem. I then removed K1 and the card started working properly. I tested K1 and found it had 6 ohm resistance and no capacitance reading. I zapped it with 12v dc and it restored its readings to normal. I also noticed the Solar regulator was not functioning properly. It was flashing red, yellow, green. I had to pull the fuse to reset it. At this time a severe storm moved in so I had to leave for the day.

5-20-11- Returned to site and continued electrical tests. Found K2 had bad readings also. I tried zapping it but the readings would not restore so I removed it from the system. Visually all sensors looked ok and

all was ok in the JB.
Work Remaining: Kistler 2 needs replaced as well as the loops.
Schedule Include Estimate to Complete (on-track, ahead, behind):
Parts Used:
Pre-mature Equipment Failure:
Mileage / Travel Time:
Safety Concerns:
Issues Related to Sub-Contractors:
Other Notes:

Action Required

Ownersing

1.	
2.	
3.	
4.	