- Site Service Report -

Date:June 9, 2009

IRD SO.: 10785A IRD Contract No.: 10785A

From: Travis Holton To: ESS

State: Illinois

Project Name/Location: I-57 Tuscola NB

Service Date(s): July 14, 2006

Job Description: Determine why site cannot be dialed up

Work Completed:

- I arrived on site and checked for dial tone, there was no dial tone
- I went to the telephone box and disconnected our line and checked for dial tone, there was still no dial tone
- I measured the voltage across the service with our line disconnected and found around 1.7 Volts which meant there was no dial tone
- I disconnected our line before I did this as the line can short which will cause the voltage to be low and I wanted to rule this out as a problem
- Clearly the line was dead and the phone company will have to address this problem
- I downloaded the vehicle records from the past month and a half and uploaded them to IRD's FTP site under "Tuscola"

Work Remaining: None, but the phone company will need to be called to fix this problem

Parts Used: None.

Mileage: 160 miles.

Hours Worked: 2.5 hours driving, 1 hour onsite. Total 3.5 hours.

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		

6/19/96 IRD FORM No.: 1304A