



- Site Report -

Date: June 5, 2009

IRD Sales Order: ?

To: ESS

From: John Folkerts

State: Indiana

Project Name/Location: Indiana LTTP – Highway 31 – Plymouth, IN

Service Date(s): October 16, 2008

Job Description: Site needs new backplane and fuse for battery charger.

Work Completed:

- Replaced backplane.
- Installed new in-line fuse for battery charger.
- Site working great again.

Work Remaining: None.

Schedule Include Estimate to Complete (on-track, ahead, behind): N/A.

Parts Used:

Part Name	Part Number	Quantity Used
iSINC backplane	180347	1
In-line fuse	N/A	1

Pre-mature Equipment Failure: Not sure why fuse blew. Possible voltage surge from lighting in area.

Mileage / Travel Time: 350 miles. 8 hours travel + 2 hours onsite = 10 hours.

Safety Concerns: None.

Issues Related to Sub-Contractors: None.

Other Notes: None.

Action Items: None.

Item	Action Required	Ownership
1.		
2.		
3.		
4.		