## - Site Service Report -

IRD SO.: 11378 IRD Contract No.:

From: Mike Hemelgarn & Mark Eads Jr To: ESS

State: Indiana

Project Name/Location:Plymouth US31 NB MM 217.0

Service Date(s): Thursday, Aug 25, 2011

Job Description: Perform annual site inspection.

**Work Completed:** Drive to site and test all loops and Kistlers. All Kistlers tested good but the dissipation on kistler's 21, 22,23& 24 were 0.0. All of the loops need to be re-spliced because all the loops megged low. As we were doing our inspection we observed that a mouse had chewed on the kistler lead ins 1 & 3. The kistlers that had been chewed on still tested good so we covered the chewed spots with electrical tape.

Checked operating system and everything seemed to be working properly.

Vacuumed and cleaned out the roadside cabinet.

Drive home.

Took pictures of the in road sensors.

Work Remaining: All loops need to be re-spliced.

Parts Used: NONE

Mileage: 250 mi Hours Worked: 9.5 hrs

Notes: Pictures have been uploaded to Jira.

## **Action Items:**

A COLOR ROLLES		
Item	Action Required	Ownership
1.		
2.		
3.		
4.		

6/19/96 IRD FORM No.: 1304A