



INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9

Phone (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

September 26, 2012

IRD SO#: 11167

From: Jorge Rubio

Project Name: LTTP KANSAS

Project Location: I-70 Westbound - MI 287.5

Service Date(s): November 23, 2009

Weather: 10° C 50°F

IRD Ref:

To: ESS

Job Description: Maintenance

Work Completed:

- Cleaned cabinet
- Tested bending plate:
preload on cell #1 1mv
preload on cell #2 4mv
- Loop #1 megged out 267MΩ, 133 μH, 1.7Ω
- Loop #2 megged out 290MΩ, 137 μH, 1.8Ω
- Checked backup battery voltage (13.4VDC)
- Checked ACV 123.3
- Checked timer, modem and all Isinc components
- System restarted and tested
- Monitored vehicles for 20 minutes.
- Adjusted time, it was 14 minutes behind.
- Left FTTP site working.
- The temperature sensor still firmly attached to the junction box cover.
- Notice a sound on trailing bending plate when heavy trucks go over it.
- **NEED TO SCHEDULE A LANE CLOSURE TO INSPECT AND RETORQUE BOLTS.**

Work Remaining: TRAILING BP INSPECTION.

Parts Used: None

Mileage / Travel Time: 486MI / 8 hrs

Time Spent on Site: 3 hours

Notes:

Action Items:

Item	Action Required	Ownership
1.	SCHEDULE LANE CLOSURE AND INSPECT TRAILING BP	JR, SB