



INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9

Phone (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

September 26, 2012

IRD SO#: 11167

From: Jorge Rubio

Project Name: LTPP KANSAS

Project Location: I-70 Westbound - MI 287.5

Service Date(s): November 02, 2010

Weather: 31° C 88° F

IRD Ref:

To: ESS

Job Description: Maintenance

Work Completed:

- Cleaned cabinet
- Tested bending plate:
preload on cell #1 1.2mv
preload on cell #2 4mv
- Loop #1 megged out 338MΩ, 1.7Ω
- Loop #2 megged out 370MΩ, 1.8Ω
- Checked backup battery voltage (13.2VDC)
- Checked ACV 123.4
- Checked timer, modem and all Isinc components
- System restarted and tested
- Monitored vehicles for 10 minutes.
- Left FTTP site working.
- The temperature sensor still firmly attached to the junction box cover.
- Both bending plates solid, no sounds detected as traffic goes by.
- Called Labeed to check remote communications.
- General condition: Very good.

Work Remaining: None

Parts Used: None

Mileage / Travel Time: 486MI / 8 hrs

Time Spent on Site: 2 hours

Notes:

Action Items:

Item	Action Required	Ownership

