



INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9

Phone (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

January 10, 2012

IRD SO#: 11167

From: Jorge Rubio

Project Name: LTPP KANSAS

Project Location: I-70 Westbound - MI 287.5

Service Date(s): July 01, 2011

Weather: 101° F

IRD Ref:

To: ESS

Job Description: Maintenance

Work Completed:

- Cleaned cabinet
- Tested bending plate:
preload on BP #1 1.3mv
preload on BP #2 3mv
- Loop #1 megged out 270MΩ, 1.7Ω
- Loop #2 megged out 350MΩ, 1.8Ω
- Checked backup battery voltage (13.7VDC)
- Checked ACV 123.2
- Checked timer, modem and all Isinc components
- System restarted and tested
- Monitored vehicles for 15 minutes.
- Left LTPP site working.
- The temperature sensor still firmly attached to the junction box cover.
- Both bending plates solid, no sounds detected as traffic goes by.
- General condition: Very good.

Work Remaining: None

Parts Used: None

Mileage / Travel Time / Work: 646MI / 10 hrs / 4hrs

Time Spent on Site: 4 hours

Notes:

Action Items:

Item	Action Required	Ownership