



INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9

Phone (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

January 10, 2012

IRD SO#: 11167

From: Jorge Rubio

Project Name: LTPP KANSAS

Project Location: I-70 Westbound - MI 287.5

Service Date(s): November 29, 2011

Weather: 10° C 50°F

IRD Ref:

To: ESS

Job Description: Maintenance

Work Completed:

- Cleaned cabinet
- Tested bending plate:
preload on BP #1 .2mv
preload on cell #2 .6mv
- Loop #1 megged out 280 MΩ, 130 μH, 1.8Ω
- Loop #2 megged out 343 MΩ, 132 μH, 1.8Ω
- Checked backup battery voltage (13.2 VDC)
- Checked ACV 123.2
- Checked timer, modem and all Isinc components
- System restarted and tested
- Monitored vehicles for 10 minutes.
- Left LTPP site working as required.
- The temperature sensor still firmly attached to the junction box cover.
- Both bending plates sound firmly as trucks drive over.
- See pictures attached to this report.

Work Remaining: None

Parts Used: None

Mileage / Travel Time: 486MI / 8 hrs

Time Spent on Site: 3 hours

Notes:

Action Items:

Item	Action Required	Ownership
1.		



