



- Site Report -

Date: January 10, 2012

IRD Sales Order: 11167

To: Ray Pollon

From: Shawn Brown, Bruce Myers, Cindy Mantie

Project Name/Location: Louisiana, LTPP (LA), US171 NB MP7.9, Calcasieu Parish

Service Date(s): February 25th, 2010

Weather: Clear, 62F Temp

Job Description:

- Performed routine site maintenance

Work Completed:

- Measure sensor electrical characteristics
- Verify system operation
- Replaced battery charger and battery.
- Verified Low voltage disconnect operation (charge controller)

Work Remaining:

- None

Schedule Include Estimate to Complete (on-track, ahead, behind):

- On-track

Parts Used:

- 1x 292088 Batt Chrgr 12VDC 1A 120VAC ion-X
- 1x 292114 Solar Chrgr 12V 16A ASC-12/16-AEF
- 1x 621015 SA Phone ZB24501 RJ11 3Stg DINRail Mnt
- 1x [123-429-909-690](http://www.irdinc.com) BATTERY 12V 95AH@20 115@100DEEP CHRGR WITH POST T

Pre-mature Equipment Failure:

- None

Mileage / Travel Time:

- As required

Safety Concerns:

- None noted

Issues Related to Sub-Contractors:

- None

Other Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		