- Site Service Report -

IRD SO.: 11167 IRD Contract No.:

From: Steve Schroeder

State:Maryland

Project Name/Location: Rt 15 Frederick, Md

Service Date(s): 3-10-10

Job Description: Perform annual site inspection.

Work Completed: Drove to site. Performed visual inspection of sensors. Grout looks good. Sensors look good. Performed Electrical check. Found Loop one has a low shield resistance. Loop 1 is not spliced so I was unable to repair. Electrical check was otherwise good. I had Bruce Myers dial site to verify modem and site operations. Site is operating properly. Found that Plate one has a 0.0mV zero point but seems to be functioning fine.

Work Remaining: None

Parts Used:

Part Name	Part Number	Quantity Used

Mileage: 295 miles Hours Worked: 5 hours

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		