



INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East, Saskatoon, SK, Canada,

Phone: (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

Date: June 8, 2009

IRD SO.: 10785K

IRD Contract No.:

From: Steven Schroeder

To: BMy

Project Name/Location: PA LTPP

Service Date(s): February 21&25, 2008

Job Description: Replace KSM and diagnose/repair modem issue.

Work Completed:

2-21-08---- Drove to site and replaced KSM. When I replaced the ksm lane 4 quit collecting. I had to remove and install card hot for the drivers to install. Noticed that after that the left sensor was weighing almost double what the right was weighing. As far as the modem, IRD felt upgrading to rel M3 would resolve the airlink issue. Left site and decided to return later with rel m3.

2-25-08---- drove to site and installed rel m3. While looking through the system I noticed that sensor in lane 4 had been changed to kistler quad instead of dual. Switched back to dual and lane started weighing fine again. Downloaded data and had Ed Duffy dial the site. Site is operational.

Parts used:

- 1- Ksm board-195212- kistler module

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		