



INTERNATIONAL ROAD DYNAMICS INC.
 702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9
 Ph: (306) 653-6600 Fax: (306) 242-5599 www.irdinc.com

- Site Report -

Date: September 26, 2012

IRD Sales Order: 11167

To: Cindy Manti

From: Steven Schroeder

Project Name/Location: PA LTPP Milesburg, Pa

Service Date(s): 6-25-09

Job Description: Repair WB Trailing kistler

Work Completed: Arrived on site at 10:00am. PSI set up a lane closure. I was on road by 10:30am. The right side of trailing Kistler (K6) Lost the grout off top. I cleaned the aluminum rail, wire brushed, and blew off all dust. Wiped it clean and applied new epoxy. After epoxy set I then ground it flush with the road. Lane closure was lifted at 11:45am at which time I notified Bruce so the lane could be set back up in system.

Work Remaining: no work remaining

Schedule Include Estimate to Complete (on-track, ahead, behind):

Parts Used: 1- bucket kistler epoxy

Pre-mature Equipment Failure:

Mileage / Travel Time:
 368 miles/ 5 hours travel

Safety Concerns:

Issues Related to Sub-Contractors:

Other Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		



TM INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9

Ph: (306) 653-6600 Fax: (306) 242-5599 www.irdinc.com