



INTERNATIONAL ROAD DYNAMICS INC.

702 - 43rd Street East, Saskatoon, SK, Canada,

Phone: (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

Date: June 10, 2009

IRD SO.: 107851

IRD Contract No.:

From: Steven Schroeder

To: BMy

Project Name/Location: Virginia LTPP

Service Date(s): January 23, 2008

Job Description: Perform Annual Maint and re install loop card, replace 240v wiring

Work Completed:

1-22-2008—Drove to Danville, VA
Drive time 10 hours

1-23-08-- Drove to site at 8:30 am and replaced the 240v wiring. I found no problems with the existing wiring. Lane closure started at 9am on the SB Drive lane. I lifted the plates and checked the drains. I then wire brushed the rails, removed the top spacer and replaced the rubber gaskets on the rails. After re- installing the rails I caulked around the rails. I installed new nuts/ washers.

At 11:30am we switched to the pass lane. I lifted the plates wire brushed the rails. I then removed the top spacer and re-installed the rails. New nuts and washers were installed. I then caulked around the rails. We finished on the road around 2pm.

After the road work was done I rewired the loops and installed the loop card in the isinc. Ed then dialed into the site to verify operation. I left site at 2:30pm and drove home.

Work time: 6 hours
Drive time: 10 hours

Parts used:

- 48- nut stover lock 116005
- 48-disc spring PT302572
- 4- tubes caulk
- 2-rubber strip 1.75m retaining bar PT302846

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		