- Site Service Report

July 28, 2010

IRD SO#: 11167 IRD Ref: From: Brent Eckhart To:

Project Name:Danville LTPP

Project Location:RT 29 Southbound

Service Date(s):7-28-2010 Weather: Clear and hot

Job Description:

Perform bi-annual site inspection and electrical measurements

Work Completed:

Inspected cabinet, sensor and junction box locations.

Sensors look and sound good. Bolts are sealed with silicon and pads don't have any visible damage. Loops are in good condition and all sensor home runs appear to be in good condition.

Concrete around pads and loops do have hairline cracks. Has not appeared to get worse since my last inspection. Not a matter of concern.

Grass in the cabinet and junction box area is getting a little long, especially in median, but boxes are still visible and have a good seal.

Removed any visible dust from inside of the cabinet.

Performed electrical readings.

Ensured tight terminations on most of the sensor and electronic power inputs.

Once site and electrical inspection was completed I had IRD Tier 1 support dial in to verify operation of the onsite modem and phone line. Support also confirmed vehicle records and configurations looked good prior to me leaving site.

Work Remaining:

N/A

Parts Used:

N/A

Mileage / Travel Time:

4hrs

Time Spent on Site:

2hrs Notes:

Action Items:

Item	Action Required	Ownership
1.		