

- Site Service Report -

Date: June 9, 2009

IRD SO.: 10407Q

IRD Contract No.:

From: Tim Weber

To: ESS

State: Illinois

Project Name/Location: Wausau SH 29 MM189.8 WB

Service Date(s): October 16, 2007

Job Description: Replace old rubber strips with thicker ones.

Work Completed:

I removed the old nuts and washers. I lifted up the load bars. I wire brushed the silicone off the load bars. I removed the old rubber strips. I put a bead of silicone on the load bars and then attached the thicker rubber strip. I cut the excess rubber off. I placed both load bars back in place. I then torqued the nuts to 85 ft/lbs. I put silicone over the nuts. I cut the excess rubber that squished up above the load bar. I repeated the above steps for the second bending plate.

They removed the lane closure. I had Bruce dial into the site to make sure that he could. He watched the system for a few vehicles and everything looked good.

Work Remaining: The site still needs to be calibrated.

Parts Used: None.

Part Name	Part Number	Quantity Used
Thicker rubber strips		4

Mileage: 800 miles.

Hours Worked: 2 hours on site.

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		