



INTERNATIONAL ROAD DYNAMICS INC.

224-176 W. Logan St. Noblesville In, 46060

☎ 317-502-1845 Fax: 240-337-8573

- Site Service Report -

Date: June 9, 2009

IRD SO.: 10785A

IRD Contract No.: 10785A

From: Travis Holton

To: ESS

State: Illinois

Project Name/Location: I-57 Tuscola NB

Service Date(s): July 12, 2006

Job Description: Repair phone related damage from lightning strike

Work Completed:

- I arrived on site and found that the phone line surge protection had been blown apart from a surge
- I replaced the phone line surge suppressor and found that the line was still dead
- I opened up the box where our line interfaces to the phone service and found that some wires had been melted and were not making a connection
- I also found this box completely full of ants, I killed the ants and cleaned out the box
- I stripped the wires back and reconnected our phone line to the service
- I checked the voltage on the line which was 50V- a good dial tone
- I had Spencer dial up the site and check on things, he dialed in with no problem
- He did find that the weights were way off, most trucks were weighing 300,000 plus
- He set the calibration factors back to the ones documented when the site was last calibrated and everything looked good again
- The factors were set to around 18,000 but should have been around 3700
- Everything looked good so I left site

Work Remaining: None.

Parts Used: Phone line surge protector PN: 621015

Mileage : 160 miles.

Hours Worked : 2.5 hours driving, 1 hour onsite. Total 3.5 hours.

**Notes:
Action Items:**

Item	Action Required	Ownership
1.		
2.		
3.		
4.		