

- Site Service Report -

Date: March 2, 2007

IRD SO.: 10407A

IRD Contract No.: 10407A

From: Tim Weber / John Folkerts

To: ESS

State: Illinois

Project Name/Location: Tuscola, IL – I-57 – North bound

Service Date(s): February 21, 2007

Job Description: Bending plate #2 needs replacement.

Work Completed:

- Replaced plate #2 with a new plate.
- Recorded readings of new plate: WHT-BRN = 844 ohm. GRN-YLW = 973 ohm.
- Watched several vehicles and new plate works good and seems to be getting respectable weights.

Work Remaining: None.

Parts Used:

Part Name	Serial #	Quantity Used
Bending plate	175 3414	1

Mileage: 300 miles.

Hours Worked: 6 hours travel, 4 hours onsite.

Total: 10 hours.

Notes:

Action Items:

Item	Action Required	Ownership
1.		
2.		
3.		
4.		

International Road Dynamics Inc.

Site Service Sheet

System Type: iSINC

Date: 2/21/2007 State: IL Location: I-57 Exit 225.6 NB Outside Lane
 Job #: 10407A Site #: _____ LTPP ID: 170600

Loops

Resistance
 Leakage
 Inductance
 Frequency

Lane - 1		Lane -		Lane -		Lane -	
Lead	Trail	Lead	Trail	Lead	Trail	Lead	Trail

Weighpads

Supply
 Signal
 Shield
 Zero Pt
 Serial #

Lane - 1		Lane -		Lane -		Lane -	
Lead	Trail	Lead	Trail	Lead	Trail	Lead	Trail
844 ohm							
973 ohm							
OL							
175 3414							

Piezos

Amplitude
 Capacitance
 Resistance

Lane -		Lane -		Lane -		Lane -	

System

A/C Service
 Power Supply
 Solar Panel
 Back-Up
 System Input
 Modem Power
 Phone off hook
 Phone on hook

Temp Sensor

Technician: Tim Weber and John Folkerts Date: 2/21/2007