LTPP SPS Project Deviation Report Project Summary Sheet	State Code 05 Project Code 0200

Project Classification Information

SPS Experiment Number: 2	State or Province: AR

LTPP Region: Southern ☐ North Atlantic ☐ North Central ☒ Southern ☐ Western

Climate Zone: ☐ Dry-Freeze ☐ Dry-No Freeze ☐ Wet-Freeze ☒ Wet-No Freeze

Subgrade Classification: ☒ Fine Grain ☐ Coarse Grain ☐ Active (SPS-8 Only)

Project Experiment Classification Designation (SPS 1, 2 and 8): Sections 13-24

Construction Start Date: 10/95	Construction End Date: 10/95

Deviation Summary

Site Location Deviations: ☒ No Deviations ☐ Minor Deviations ☐ Significant Deviations

Construction Deviations: No Deviations ☒ Minor Deviations ☐ Significant Deviations

Data Collection and Processing Status Summary

Inventory Data (SPS 5,6,7,9): ☐ Complete Submission ☐ Incomplete ☐ Data Not Available ☒ NA

Materials Data: ☒ All Scheduled Samples Obtained and Tested ☐ Incomplete/No Test Data

Construction Data: ☒ All Required Data Obtained ☐ Incomplete/Missing Data Elements

Historical Traffic Data: ☐ All Required Historical Estimates Submitted (SPS 5,6,7,9) ☐ Required Estimates Not Submitted ☒ NA

Traffic Monitoring Equipment: ☒ WIM Installed On-Site ☐ AVC Installed On-Site ☐ ATR Installed On-Site ☐ No Equipment Installed

Traffic Monitoring: ☒ Preferred ☐ Continuous ☐ Minimum ☐ Below Minimum ☐ Site Related

Traffic Monitoring Data: ☐ Monitoring Data Submitted ☒ No Monitoring Data Submitted

FWD Measurements: Preconstruction Tests Performed ☐ Construction Tests Performed ☒ Post-construction Tests Performed

Profile Measurements: ☐ Preconstruction Tests Performed ☒ Post-construction Tests Performed

Distress Measurements: ☐ Preconstruction Tests Performed ☒ Post-construction Tests Performed

Maint. & Rehab. Data: ☒ Complete Submission ☐ Incomplete ☐ Data Not Available ☐ NA

Report Status

Materials Sampling and Test Plan: ☒ Document Prepared ☒ Final Submitted to FHWA

Construction Report: ☒ Document Prepared ☒ Final Submitted to FHWA

AWS: (SPS 1, 2, & 8) ☒ AWS Installed ☐ AWS Installation Report Submitted to FHWA ☐ NA

 Preparer Tina W. Dunnar Date 7-30-97

LTPP SPS Project Deviation Report Site Location Guidelines Deviations	State Code 05 Project Code 0200

☒ Comments Pertain to All Test Sections on Project
☐ Comments Pertain Only to Section(s): (Specify) _____

Site Location Guideline Deviation Comments

No Deviations

Page 2 of 5 Preparer Lane W. Dunnam Date 7-30-97

LTPP SPS Project Deviation Report Construction Guidelines Deviations	State Code 05 Project Code 0200

☒ Comments Pertain to All Test Sections on Project
☐ Comments Pertain Only to Section(s): (Specify) _____

Construction Guidelines Deviation Comments

No Major Deviations, Although At station 2+50 on Section 8, the slip-form paver's Augers became entangled with the dowel Assembly. The contractor Removed the entire Affected Area (dowel Assembly And concrete) And repaired the Area.

Also Did not seal longitudinal joints. Pumping became evident And joints were sealed early 1997.

Page 3 of 5 Preparer Lane W. Dunnan Date 7-30-97

LTPP SPS Project Deviation Report **Data Collection and** **Materials Sampling and Testing Deviations**	State Code 05 Project Code 0200

☒ Comments Pertain to All Test Sections on Project
☐ Comments Pertain Only to Section(s): (Specify) _____

Data Collection & Material Sampling and Testing Deviation Comments

No Deviations

Page 4 of 5 Preparer Tere W. Dunnam Date 5-30-97

LTPP SPS Project Deviation Report Other Deviations	State Code 05 Project Code 0200

☒ Comments Pertain to All Test Sections on Project
☐ Comments Pertain Only to Section(s): (Specify)

Other Deviation Comments

Data from Material Lab tests has yet to be recieved and entered into the RIMS.

Page 5 of 5 Preparer Tara W. Dunnam Date 7-30-97