LTPP SPS Project Deviation Report Project Summary Sheet	State Code 40 Project Code 06 X X

Project Classification Information

SPS Experiment Number: 6	State or Province: OKLAHOMA

LTPP Region: ☐ North Atlantic ☐ North Central ☒ Southern ☐ Western

Climate Zone ON THE LINE ☐ Dry-Freeze ☒ Dry-No Freeze ☐ Wet-Freeze ☒ Wet-No Freeze

Subgrade Classification ☒ Fine Grain ☐ Coarse Grain ☐ Active (SPS-8 Only)

Project Experiment Classification Designation (SPS 1, 2 and 8):

Construction Start Date. 7/7/92	Construction End Date 8/29/92

FHWA Incentive Funds Provided to Agency for this Project ☒ Yes ☐ No

Deviation Summary

Site Location Deviations. ☐ No Deviations ☒ Minor Deviations ☐ Significant Deviations

Construction Deviations ☐ No Deviations ☐ Minor Deviations ☒ Significant Deviations

Data Collection and Processing Status Summary

Inventory Data (SPS 5 6 7 9) ☒ Complete Submission ☐ Incomplete ☐ Data Not Available

Materials Data ☒ All Scheduled Samples Obtained and Tested ☐ Incomplete/No Test Data

Construction Data ☐ All Required Data Obtained ☒ Incomplete/Missing Data Elements

Historical Traffic Data ☒ All Required Historical Estimates Submitted (SPS 5,6,7,9)
☐ Required Estimates Not Submitted

Traffic Monitoring Equipment: ☒ WIM Installed On-Site ☐ AVC Installed On-Site
☐ ATR Installed On-Site ☐ No Equipment Installed

Traffic Monitoring: ☐ Preferred ☒ Continuous ☐ Minimum ☐ Below Minimum ☐ Site Related

Traffic Monitoring Data ☒ Monitoring Data Submitted ☐ No Monitoring Data Submitted

FWD Measurements ☒ Preconstruction Tests Performed ☐ Construction Tests Performed
☒ Post-construction Tests Performed

Profile Measurements ☒ Preconstruction Tests Performed ☒ Post-construction Tests Performed

Distress Measurements ☒ Preconstruction Tests Performed ☒ Post-construction Tests Performed

Maint. & Rehab Data ☒ Complete Submission ☐ Incomplete ☐ Data Not Available

Friction Data: ☐ Complete Submission ☒ Incomplete ☐ Data Not Available

Report Status

Materials Sampling and Test Plan: ☒ Document Prepared ☒ Final Submitted to FHWA

Construction Report: ☒ Document Prepared ☒ Final Submitted to FHWA

AWS (SPS 1, 2, & 8) ☐ AWS Installed ☐ AWS Installation Report Submitted to FHWA

Page 1 of 1 Preparer [signature] Date 10/30/95

LTPP SPS Project Deviation Report Site Location Guidelines Deviations	State Code 40 Project Code 06XX

☒ Comments Pertain to All Test Sections on Project
☐ Comments Pertain Only to Section(s). (Specify) _____

Site Location Guideline Deviation Comments

SITE LOCATION DEVIATIONS
- TRUCK WEIGH STATION BETWEEN SECTION 1 & 2 AND THE REMAINING SECTIONS
(NO SECTIONS WITHIN THE LIMITS OF THE WEIGH STATION AND/OR IT'S ASSOCIATED RAMPS)

CONSTRUCTION DEVIATIONS
- CRACK AND SEAT SECTIONS WERE RUBBIZED

CONSTRUCTION DATA
- DENSITIES & PROFILOGRAPH READINGS NOT AVAILABLE

TRAFFIC DATA
- BELIEVE INSTALLATION WAS MADE (HAVE 1993 DATA)
- HAVE NOT RECEIVED 1994 DATA ?

FWD DATA
- ATTEMPTED DEFLECTION TESTING ON RUBBILIZED MATERIAL (UNSUCCESSFULLY)

Page 1 of 1 Preparer Bruce E. [illegible] Date 10/30/95