INTERNATIONAL ROAD DYNAMICS INC.
702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9
Phone (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

June 9, 2009

IRD SO#: 10785E
IRD Ref:
From: Greg Felsing
To: Shawn Brown
Project Name: Colorado LTPP
Project Location: I-76 MP 39.7
Service Date(s): April 22,2008
Weather: Windy,smokey, 57F

Job Description: Scheduled maintenance

Work Completed: Check system operation, and do electrical readings on sensors,loops,replace rubber strips on bending plate clamp bars, and install new washers and lock nuts.

Work Remaining: Firmware upgrade on SSM card, to be done remotely via modem.

Parts Used: 4 rubber strips, 24 washers,24 lock nuts, from inventory.

Mileage / Travel Time: 1347 miles return/ 10 hours by air/truck

Time Spent on Site: 5 hours

Notes: Weeds have been removed from around cabinet,existing dry conditions are a fire threat, grass fires in area.

Action Items:

Item	Action Required	Ownership
1.		