INTERNATIONAL ROAD DYNAMICS INC.
702 - 43rd Street East Saskatoon, SK CANADA S7K 3T9
Phone (306) 653-6600 Fax: (306) 242-5599

- Site Service Report -

June 9, 2009

IRD SO#: **IRD Ref:**
From: Jorge Rubio **To: ESS**
Project Name:LTTP Bemidji, MN
Project Location: Highway 2 Mile 91.5
Service Date(s): February 18, 2009
Weather: 1º Fahrenheit

Job Description: UPS system

Work Completed:

- **Tested VAC, VDC, Fuses, battery.**
- **Backup battery cells damaged –new battery required-**
- **Fuses are good.**
- **Tested battery charger with a good battery and it does not keep charging, it stops and need to power cycle. –new battery charger required- ion-X 1205-ET**
- **Charger controller working as required.**

Work Remaining: Install charger and battery.

Parts Used: none

Mileage / Travel Time: 1106MI / 16 hrs

Time Spent on Site: 3 hours

Notes:

Action Items:

Item	Action Required	Ownership
1.	**Install new backup battery**	JR
1	**Install new battery charger**	JR